

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1097

12-06-2024 - ൽ മറുപടിയ്ക്ക്

നിലമ്പൂർ മണ്ഡലത്തിലെ ജലജീവൻ പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. പി. വി. അൻവർ		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	<p>നിലമ്പൂർ നിയോജകമണ്ഡലത്തിലെ ജലജീവൻ പദ്ധതികളുടെ നിലവിലെ നിർവ്വഹണ പുരോഗതി വിശദമാക്കാമോ; ഓരോ പഞ്ചായത്തിലും എത്ര ശതമാനം പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ടെന്നും പദ്ധതിയുടെ പ്രയോജനം എത്ര കുടുംബങ്ങൾക്ക് ലഭിക്കുമെന്നും പദ്ധതിക്കായി ചെലവഴിക്കുന്ന തുക സംബന്ധിച്ച വിവരവും പഞ്ചായത്തടിസ്ഥാനത്തിൽ വിശദമാക്കാമോ;</p>	(എ)	<p>നിലമ്പൂർ നിയോജകമണ്ഡലത്തിലെ ജലജീവൻ പദ്ധതികളുടെ നിലവിലെ നിർവ്വഹണ പുരോഗതിയുടെ വിശദ വിവരങ്ങൾ <u>അനുബന്ധം 1</u> ആയി ചേർത്തിരിക്കുന്നു.</p>
(ബി)	<p>മണ്ഡലത്തിലെ ജലജീവൻ പദ്ധതിയിൽ ഇനി ഏതെല്ലാം പ്രവൃത്തികളാണ് ടെൻഡർ ചെയ്യാനുള്ളതെന്നും ടെൻഡർ ചെയ്യാനുള്ള പ്രവൃത്തികളുടെ തുക എത്ര വീതമാണെന്നും അറിയിക്കാമോ; ടെൻഡറുകളിൽ കരാറുകാർ പങ്കെടുക്കാത്തതിന്റെ കാരണം വ്യക്തമാക്കാമോ;</p>	(ബി)	<p>ടെൻഡർ ചെയ്യാനുള്ള പ്രവൃത്തികളുടെ വിശദ വിവരങ്ങൾ <u>അനുബന്ധം 2</u> ആയി ചേർത്തിട്ടുണ്ട്.</p> <p>പ്രവൃത്തികൾ പലതവണ ടെൻഡർ ചെയ്തിരുന്നെങ്കിലും പല പ്രവൃത്തികളും ഏറ്റെടുക്കാൻ കരാറുകാർ തയ്യാറാവുന്നില്ല. നിലവിൽ എല്ലാ കരാറുകാരും കഴിയുന്നതിൽ കൂടുതൽ പ്രവൃത്തികൾ ഏറ്റെടുത്തിട്ടുള്ളതിനാൽ ഇനിയും പ്രവൃത്തികൾ ഏറ്റെടുത്താൽ സമയബന്ധിതമായി പൂർത്തിയാക്കാൻ കഴിയില്ല എന്നതുകൊണ്ടും, സാമ്പത്തിക പ്രയാസങ്ങളും കാരണമാകാം കൂടുതൽ പ്രവൃത്തികൾ ഏറ്റെടുക്കുന്നതിൽ നിന്നും കരാറുകാർ വിമുഖത കാണിക്കുന്നത്. കേരളത്തിന് പുറത്തുള്ള കരാറുകാർക്കും പങ്കെടുക്കാൻ കഴിയുന്ന തരത്തിലാണ് ടെൻഡർ നടപടികൾ ചെയ്യുന്നത്.</p>
(സി)	<p>പദ്ധതിക്കായി പൈപ്പ് ലൈനുകൾ സ്ഥാപിക്കുന്നതിനും റോഡുകൾ പൂർവ്വസ്ഥിതിയിലാക്കുന്നതിനും വിവിധ വകുപ്പുകൾക്ക് അടയ്ക്കേണ്ട തുക എത്രയെന്ന്, ഓരോ പദ്ധതിയും റോഡുകളുടെ പേരും സഹിതം വിശദമാക്കാമോ; ഇതിൽ എത്ര തുക ഇതിനകം നൽകിയെന്നും ഇനി ഏതെല്ലാം റോഡുകളുടെ റിസ്റ്റോറേഷൻ വേണ്ടിയാണ് തുക നൽകാനുള്ളതെന്നും ഇപ്രകാരം നൽകാനുള്ള തുക എത്രയെന്നും അറിയിക്കാമോ;</p>	(സി)	<p>നിലവിൽ ജലജീവൻ മിഷൻ പ്രവൃത്തി നടക്കുന്ന PWD റോഡുകളിലെ റെസ്റ്റോറേഷൻ പ്രവൃത്തികൾ കേരള വാട്ടർ അതോറിറ്റി ആണ് നടപ്പിലാക്കുന്നത്.</p> <p>PWD ക്ക് സെക്യൂരിറ്റി ഡെപ്പോസിറ്റ് ആയി അടവാക്കിയ തുകയും PWD സെക്യൂരിറ്റി ഡെപ്പോസിറ്റ് ആയി ആവശ്യപ്പെട്ടിരിക്കുന്ന തുകയും സംബന്ധിച്ച വിവരങ്ങൾ <u>അനുബന്ധം 3</u> ആയി ചേർത്തിരിക്കുന്നു.</p>

		<p>PMGSYക്ക് സെക്യൂരിറ്റി ഡെപ്പോസിറ്റ് ആയി അടവാക്കിയ തുകയും PMGSY സെക്യൂരിറ്റി ഡെപ്പോസിറ്റ് ആയി ആവശ്യപ്പെട്ടിരിക്കുന്ന തുകയും സംബന്ധിച്ച വിവരങ്ങൾ <u>അനുബന്ധം 4</u> ആയി ചേർത്തിരിക്കുന്നു.</p> <p>മറ്റുള്ള റോഡുകളുടെ വിശദാംശങ്ങൾ <u>അനുബന്ധം 5</u> ആയി ചേർത്തിരിക്കുന്നു.</p>
<p>(ഡി)</p> <p>നിലവിൽ നിർമ്മാണവും നവീകരണവും നടക്കുന്ന പൊതുമരാമത്ത്, പി.എം.ജി.എസ്.വൈ. റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിനും റീസ്റ്റോറേഷനും വേണ്ടി സമയബന്ധിതമായി തുക അടക്കാനും തുക അടക്കാമെന്ന ഉറപ്പ് രേഖാമൂലം നൽകാനും തീരുമാനിച്ചിട്ടുണ്ടോ; ഇല്ലെങ്കിൽ ഇതിനായി നടപടി സ്വീകരിക്കുമോ?</p>	<p>(ഡി)</p> <p>പൈപ്പ് ലൈൻ സ്ഥാപിക്കേണ്ട റോഡുകളുടെ ഡിമാന്റ് നോട്ടീസ് പൊതുമരാമത്ത് വകുപ്പിൽ നിന്നും, പി.എം.ജി.എസ്.വൈ.യിൽ നിന്നും ലഭ്യമാകുന്ന മുറയ്ക്ക് പൊതുമരാമത്ത് വകുപ്പിനും, പി.എം.ജി.എസ്.വൈ. യും ഫണ്ട് ലഭ്യതയ്ക്കു അനുസരിച്ചു അടവാക്കി റോഡ് കട്ടിംഗ് പെർമിഷൻ ലഭ്യമാക്കി പൈപ്പ് ലൈൻ പ്രവൃത്തി സമയബന്ധിതമായി പൂർത്തീകരിക്കുവാനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു. ഫണ്ടിന്റെ ലഭ്യതയ്ക്കു വിധേയമായാണ് തുക അനുവദിക്കാൻ കഴിയുക. നിലവിൽ കരാറുകാർക്ക് 3281.28 കോടി രൂപ ക്വട്ടേഷനുകളുണ്ട്. കൂടാതെ നിലവിൽ നിർമ്മാണവും നവീകരണവും നടക്കുന്ന പി.എം.ജി.എസ്.വൈ. റോഡുകളിൽ പൈപ്പ് ലൈൻ മാറ്റി സ്ഥാപിക്കുന്നതിന് ഉള്ള തുക വാട്ടർ അതോറിറ്റിക്കു പ്രസ്തുത ഡിപ്പാർട്ട്മെന്റ് അടവാക്കേണ്ടതാണ്.</p>	

സെക്ഷൻ ഓഫീസർ

A) നിലമ്പൂർ നിയോജക മണ്ഡലത്തിൽ പദ്ധതികളുടെ പുരോഗതി

SI No	Panchayath	Name of work	STATUS	No. of beneficiary family	AS (in Lakhs)
1	Amarambalam	JAL JEEVAN MISSION- Phase-I - Providing FHTCs and line extension from AWSS to Amarambalam in Amarambalam Grama Panchayath- Malappuram District	Completed	2083	335
2	Pothukallu	JAL JEEVAN MISSION - Mini Water Supply Scheme to Kavalappara area IN Ward No:01 of Pothukallu Grama Panchayath in Malappuram District.	Completed	101	46
3	Pothukallu	Jal Jeevan Mission - Mini water Supply Scheme - Resettlement Colony for ST Families at Uppada Grama Area in ward No.12 of Pothukallu Grama Panchayath in Malappuram District	Completed	32	32
4	Pothukallu	Jal Jeevan Mission (JJM)-Water Supply Scheme-Quality Affected area in Ward No:02 of Pothukallu Grama Panchayath in Malappuram District- Intake Well Land Protection Work (Additional Work).-General Civil Work	Completed	390	192
5	Vazhikadavu	JAL JEEVAN MISSION- Phase-I - Providing FHTCs from ARWSS to Edakkara for Vazhikkadavu Grama Panchayath- Malappuram District.	Completed	120	12
6	Vazhikkadavu	Kettungal area in Vazhikadavu Panchayath	Completed	197	55
7	Vazhikkadavu	JJM- Mini WSS to Narukumpotti- Manalpadar	Completed	150	85
8	Chungathara	JAL JEEVAN MISSION- Phase-I - Providing FHTCs in Chungathara Grama Panchayath from WSS to Padinjattumpadam in Malappuram District.	Completed	290	45
9	Edakkara	JAL JEEVAN MISSION- Phase-I - Providing FHTCs from AWSS to Edakkara for Edakkara Grama Panchayath- Malappuram District.	Completed	500	78
10	Edakkara	JJM ARWSS to Edakkara - Providing FHTCs in ward 18 (Munda area in Vazhikadavu Panchayath	Completed	120	12
11	Edakkara	Jal Jeevan Mission (JJM)-WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District- Package-1A- Distribution net works in Edakkara GP	Ongoing (40%)	5055	32325

12	Vazhikkadavu	Jal Jeevan Mission (JJM)-WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District- Package-1D - Distribution net works in Vazhikadavu GP	Ongoing (41%)	5603	4518
13	Chungathara	Jal Jeevan Mission (JJM)-WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District- Package-1C - Distribution net works in Chungathara GP	Ongoing (38%)	6099	3791
14	Pothukallu	Jal Jeevan Mission (JJM)-WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District- Package-1B - Distribution net works in Pothukallu GP	Ongoing (42%)	2218	3820
15	Edakkara & Vazhikkadavu	Jal Jeevan Mission (JJM)-WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District - Package-1E- Providing Balance FHTCs in Edakkara & Vazhikadavu GPs.	Completed	665	74
16	Pothukallu	JJM-mini water supply scheme-resettlement /existing colonies for ST families at kumbalappara,tharippapotty,vaniyampuzha & amp kundanthode areas in pothukallu GP(WARD no 1) in malappuram district-general civil work	Site hand over	100	92
17	Pothukallu	JJM-mini water supply scheme- PVTG colonies- chambra,kunipala,ettapara,punchakolly in malappuram district-general civil work	Site hand over	165	100
14	Karulai ,Amarambalam,M oothedam	12 Mtr Well and pumping main package 1	Work order issued	NIL	3235.1
15	Karulai ,Amarambalam,M oothedam	Package 2- Construction of 37 LL OHSR at Arakkampoyil	Work order issued	NIL	1853.00
16	Karulai ,Amarambalam,M oothedam	Package 3- Construction of 27 MLD WTP a t Arakkampoyil in Karulai panchayath	Work order issued	NIL	1758.5

17	Karulai ,Amarambalam,M oothedam	Package 4- Construction of 22 LL OHSR at smasanam in Moothedam panchayath	Work stopped due to the protection from the neighbouring people .panchayath requested to stop the work.	NIL	1793.6
18	Karulai ,Amarambalam,M oothedam	Package 6- Construction of 3.00LL sump AND 0.50 LL OHSR ,Clear water gravity and pumping main	Retendered	NIL	1211.4
19	Karulai ,Amarambalam,M oothedam	PACKAGE-7 Construction of 1.50LL Sump ,50 LL OHSR ,Clear water gravity and pumping main	Retendered	NIL	785.14
20	Karulai	Package 8- Distribution net work in Karulai panchayath	70.00% completed	5175	3225
21	Amarambalam	Package 9- Distribution net work in Amarambalam panchayath	70.00% completed	5452	4319.9
22	Moothedam	Package -10-Distribution network in Moothedam Panchayath	40.00% completed	3483	3354.9
23	Karulai ,Amarambalam,M oothedam	Package 12-Supply and erection of raw water pump set,clear pump st tranformer	Work order issued	NIL	568.66

B) നിലമ്പൂർ നിയോജക മണ്ഡലത്തിൽ ടെണ്ടർ ചെയ്യാനുള്ള പ്രവൃത്തികളുടെ ലിസ്റ്റ്

SI No	Panchayath	Name of work	STATUS	AS (in Lakhs)
1	Edakkara	Jal Jeevan Mission (JJM)-WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District - Construction of 18 LL OHSR at Edakkara for Edakkara GP and Gravity main from WTP to this OHSR	Tender process	1736.00
2	Edakkara, Vazhikadavu, Chungathara & Pothukallu	Jal Jeevan Mission (JJM)-WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District - Construction of 31 LL OHSR at mamankara Vazhikadavu for Vazhikadavu GP and Gravity main from Edakkara Karunechi to this OHSR.	Tender process	1720.00
3	Vazhikadavu	Construction of 30 MLD WTP & 32 LL at Kurathimala in Chungathara Panchayat.	Tender process	3900.00
4	Edakkara, Vazhikadavu, Chungathara & Pothukallu	Jal Jeevan Mission (JJM)- WSS to Chungathara,Pothukallu,Edakkara and Vazhikadavu Grama Panchayaths in Malappuram District - Rehabilitation of Existing Well cum Pump House, Construction of Raw Water Pumping Main.	Tender process	500.00
5	Chungathara	Distribution net works in Chungathara GP-HL Zone (Including Pipe line Bridge and Road Restoration)	Tender process	2677.00
6	Pothukallu	Construction of 9LL,6LL & 8LL OHSR at Pothukallu for Pothukallu GP and Gravity main from WTP to this OHSRs.	Tender process	2108.00
7	Chungathara	Design and Construction of 9LL GLSR at Kurathimala Top and CW Pumping main from WTP to this GLSR.	Tender process	600.00
8	Edakkara, Vazhikadavu, Chungathara & Pothukallu	Supply, Erection ,Testing & Commissioning of Raw Water Pump sets , Clear Water Pump sets and Transformers.	Tender process	1600.00
9	Chungathara	Design and Construction of 3 LL GL Sump Cum Pump house at Kallayipara Bottom ,2 LL GL Tank at Kallayipara Top ,150 MM DI K9 CWPM,Distribution in Kallayipara area (Highlevel zone),Compound wall and lsgd road restoration.	Tender process	284.00

10	Vazhikadavu	Design and Construction of GL Sump (1 LL) cum Pump House ,OHSR (1 LL), Pumping Main, Suitable Pump sets and Distribution at Kettuungal area in Vazhikadavu GP	Tender process	182.00
11	Edakkara, Vazhikadavu, Chungathara & Pothukallu	Additional requirements for LSGD BT & Concrete Road Restoration works in entire Project area.	Tender process	1022.00
12	Pothukallu	Design and Construction of 3.5 LL Sump at Pathar bottom,3.5 LL GLSR at Muttipalam bottom,2LL GLSR at Muttipalam Top(Malamkund),1 LL GLSR AT Irulkunnu bottom,1 LL OHSR at Irulkunnu Top, 0.50 LL GLSR at Ambalakunnu bottom and 0.50 LL OHSR at Ambalakunnu Top	Tender process	820.00
13	Pothukallu	Additional FHTCs required in pothukallu GP.	Tender process	231.00
14	Karulai ,Amarambalam,Moothe dam	Package 6- Construction of 3.00LL sump AND 0.50 LL OHSR ,Clear water gravity and pumping main	Retendered	1211.36
15	Karulai ,Amarambalam,Moothe dam	PACKAGE-7 Construction of 1.50LL Sump ,.50 LL OHSR ,Clear water gravity and pumping main	Retendered	785.14

**PWD ക്ക് സെക്യൂരിറ്റി ഡെപ്പോസിറ്റ് ആയി അടവാക്കിയിട്ടുള്ളതും
ആവശ്യപ്പെട്ടിട്ടുള്ളതുമായ തുക സംബന്ധിച്ച വിവരം**

അടവാക്കിയ തുക

പഞ്ചായത്ത്	റോഡിന്റെ പേര്	അടവാക്കിയ തുക (in Rs)
ചുങ്കത്തറ	ചുങ്കത്തറ - കൈപ്പിനി- എരുമമുണ്ട റോഡ്	2966942
പോത്തക്കല്ല്	ഉപ്പട - ചെമ്പൻകൊല്ലി	682828
വഴിക്കടവ്	നരേക്കാവ് - താണിക്കടവ് റോഡ്	3446569
എടക്കര	പള്ളിപ്പടി - ചെമ്പൻകൊല്ലി റോഡ്	3295309
എടക്കര	കെഎൻജി റോഡ് - പാലുണ്ട - എടക്കര ബ്രിഡ്ജ്	1251275
വഴിക്കടവ്	കെഎൻജി റോഡ് - എടക്കര ബ്രിഡ്ജ് - ആനമറി	4419675
വഴിക്കടവ്	പാലാട് - മാമൻകര റോഡ്	6539750
വഴിക്കടവ്	വഴിക്കടവ് - ചക്കപാടം റോഡ്	5685766
എടക്കര	എടക്കര മരുത റോഡ് (എടക്കര)	32,05,308
പോത്തക്കല്ല്	അകംപാടം - പോത്തക്കല്ല് റോഡ്	3348317

ആവശ്യപ്പെട്ടിട്ടുള്ള തുക

പഞ്ചായത്ത്	റോഡിന്റെ പേര്	അടവാക്കാനുള്ള തുക (in Rs)
എടക്കര	എടക്കര മരുത റോഡ്	770331
വഴിക്കടവ്	എടക്കര മരുത റോഡ്	7683909

PMGSY ക്ക് സെക്യൂരിറ്റി ഡെപ്പോസിറ്റ് ആയി അടവാക്കിയതും ആവശ്യപ്പെട്ടിട്ടുള്ളതുമായ തുക സംബന്ധിച്ചുള്ള വിവരം

അടവാക്കിയ തുക

പഞ്ചായത്ത്	റോഡിന്റെ പേര്	അടവാക്കിയതുക (in Rs)
പോത്തക്കല്ല്	കോടാലിപ്പൊയിൽ ചെമ്പൻകൊല്ലി റോഡ്	5902000
ചുങ്കത്തറ	മുട്ടിക്കടവ് - പള്ളികുത്ത് - വടക്കൈകൈ	10138219
ചുങ്കത്തറ	മുപ്പിനി - വെള്ളടിമുണ്ട - വടക്കൈകൈ	9955549
പോത്തക്കല്ല്	ചാത്തമുണ്ട ചീത്തകല്ല് ഗ്രാമം കോടാലിപ്പൊയിൽ റോഡ്	4170000
എടക്കര	കരുനൈച്ചി ഉതിരംകുളം റോഡ്	11518500

ആവശ്യപ്പെട്ടിട്ടുള്ള തുക

പഞ്ചായത്ത്	റോഡിന്റെ പേര്	അടവാക്കിയതുക (in Rs)
എടക്കര	കരുനൈച്ചി ഉതിരംകുളം റോഡ്	11518500
പോത്തക്കല്ല്	വസിൻപള്ളി - ഇടിമുക്ക് - വെള്ളിമിറ്റം - കോലംപടി - കുറുമ്പിലങ്ങോട് റോഡ്	6518000

റവന്യൂ വകുപ്പിന്റെ പദ്ധതി പ്രകാരം പദ്ധതി പദ്ധതികൾ സ്ഥാപിക്കുന്നതിനും റോഡുകൾ പൂർവ്വസ്ഥിതിയിലാക്കുന്നതിനും വിവിധ വകുപ്പുകളിൽ അടയ്ക്കേണ്ട തുക, പദ്ധതി, റോഡുകളുടെ പേര് എന്നിവ ചുവടെ ചേർക്കുന്നു

Sl. No	Panchayath	Name of work	Name of Road	Chainage	Present Status	Amount	Amount remitted
1	Karulai	JJM-WSS to Karulai, Amarambalam, Moothedam and Chokkad GPs	Edakkara amarambalam Vaniyambalam Rd(Chulliyode Jn to Varikkal Jn)	1/410 to 2/424	Permission obtained on 03.04.2024	BG-322054	322054
2	Amarambalam	JJM-WSS to Karulai, Amarambalam, Moothedam and Chokkad GPs	Pookottumpadam Chettippadam TK Colony Rd(First stretch)	0/000-4/000	Issued Permission Letter 20-05-2024	BG-2473680/-	2473680/-
3	Karulai	JJM-WSS to Karulai, Amarambalam, Moothedam and Chokkad GPs	Nilambur Karulai Rd (Mukkatta Jn - Cherupuzha)	0/000-9/230	Issued Demand notes for Restoration Fee on 29.01.2024	RR-42458224/-	Amount not remitted
4	Amarambalam		Edakkara Vaniyambalam Amarambalam Rd (Chulliyod Jn to Kavalamukkatta in Pattakkarimbu Jn)	0/000 to 3/700 6055	Issued Demand notes for Restoration Fee on 16.03.2024	RR-30323357	Amount not remitted
5			Chulliyod Pattakarimb Rd Rd (Kavalamukkatta - Pattakarimb Jn)	3/700-6/392	Joint Inspection Already Completed on 08-11-2023	Demand not recieved	
6			Edakkara Vaniyambalam Amarambalam Rd(Anjam mile jn- Amarambalam Bridge)	0/000 - 2/750	Issued Demand notes for Restoration Fee on 29.01.2024	RR-23565702/	Amount not remitted
7			Edakkara Vaniyambalam Amarambalam Rd (Pookottumpadam Jn to Chulliyod Jn)Pattakarimb road	LHS - 2800 m, RHS - 2800 m, Crossing 4 Nos	Joint Inspection Already Completed on 07-09-2023	Demand not recieved	
8			Amarambalam Vaniyambalam Rd (Amarambalam Bridge - Amarambalam south)	Chainage 0/000 - 1/700	Issued Demand notes for Restoration Fee on 13.12.2023	RR-16646124	Amount not remitted

9			Vengaparadha Olavattam Rd	2550m Laying and 2 Crossing	Issued Demand notes for Restoration Fee on 03.01.2024	RR-7710381	Amount not remitted
10			Pookottumpadam-Amarambalam GP Boundary(TK colony road Second stretch)	4/000-9/900	Issued Demand notes for Restoration Fee on 29.01.2024	RR-23476235	Amount not remitted
11	Amarambalam, Karulai		Edakkara amarambalam Vaniyambalam Rd(Chulliyode Jn to Varikkal Jn)	0/000 to 1/410,2/424 to 4/100	Issued Demand notes for Restoration Fee on 18.03.2024	RR-8388580/-	Amount not remitted
12	Moothedam		Maravettichal Nellikuth Munda Rd	Maravettichal Jn 0/000 to Kalkkulam Jn 5/000	Joint inspection completed 25.11.2023	Demand not recieved	
13			Maravettichal Nellikuth Munda Rd	Kalkkulam Jn 5/810 to Marathikadavu 10/650	PBG Submitted for Restoration Fee I05-06-2024	BG-880509/-	880509/-
14	Chokkad	JJM-WSS to Karulai, Amarambalam, Moothedam and Chokkad GPs	Undarampoyil - Panampoyil	0/000 udarampoyil jn 6/000 maliyekkal panampoyi	Demand note issued on 05.01.2024	RR-42426811	Amount not remitted
15				Thachamkode Koorad Kallamoolala	panampoyi-Kallamoolala 5/000 to 11/158	Issued Demand notes for Restoration Fee on 20-12-2023	RR-43503633