

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1340

19-06-2024 - ൽ മറുപടിയ്ക്ക്

ബഡ്ജറ്റിൽ പൊതുമരാമത്ത് വകുപ്പ് മുഖേന നടപ്പിലാക്കുന്നതിന് ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എ. രാജ		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	<p>ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം ബഡ്ജറ്റിൽ പൊതുമരാമത്ത് വകുപ്പ് മുഖേന നടപ്പിലാക്കുന്നതിന് 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികൾ ഏതൊക്കെയാണ് വർഷം തിരിച്ച് വിശദമാക്കാമോ;</p>	(എ)	<p>കെട്ടിട വിഭാഗം</p> <p>പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗം മുഖേന നടപ്പിലാക്കുന്നതിന് 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികളുടെ വിശദാംശവും നിലവിലെ സ്ഥിതിയും അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് വിഭാഗം</p> <p>പൊതുമരാമത്ത് വകുപ്പ് നിരത്ത് വിഭാഗം മുഖേന നടപ്പിലാക്കുന്നതിന് 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികളുടെ വിശദാംശവും നിലവിലെ സ്ഥിതിയും അനുബന്ധം 2 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ</p> <p>പൊതുമരാമത്ത് വകുപ്പ് പാലങ്ങൾ വിഭാഗം മുഖേന നടപ്പിലാക്കുന്നതിന് 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികളുടെ വിശദാംശവും നിലവിലെ സ്ഥിതിയും അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p>
(ബി)	<p>പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വിശദമാക്കാമോ?</p>	(ബി)	<p>കെട്ടിട വിഭാഗം</p> <p>പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗം മുഖേന നടപ്പിലാക്കുന്നതിന് 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികളുടെ വിശദാംശവും നിലവിലെ സ്ഥിതിയും അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് വിഭാഗം</p> <p>പൊതുമരാമത്ത് വകുപ്പ് നിരത്ത് വിഭാഗം മുഖേന നടപ്പിലാക്കുന്നതിന് 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികളുടെ വിശദാംശവും നിലവിലെ സ്ഥിതിയും അനുബന്ധം 2 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ</p>

പൊതുമാതൃക വകുപ്പ് പാലങ്ങൾ വിഭാഗം മുഖേന നടപ്പിലാക്കുന്നതിന് 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ച പ്രവൃത്തികളുടെ വിശദാംശവും നിലവിലെ സ്ഥിതിയും അനുബന്ധം 3 ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Annexure 1 Buildings Wing

WORKS HAVING 20% PROVISION FOR PWD UNDER THIS GOVERNMENT

Sl No	Division	Constituency	Name of work	Present Status
2021-22				
1	TVM	Kovalam	X-ray machine, construction of additional floor in Poovar hospital	Work Completed
2	IDK	Idukki	Renovation of KSRTC Depot. Kattappana	Project cannot start due to Land issue
3	KNR	Koothuparamba	Constn. of Gender Complex at Koothuparamba	Final AR drawing submitted to design wing with feasibility and check list
4	EKM	Angamaly	Constn. of an Annexe for Angamaly Sub Treasury	Requirement not received
5	PKD	Kongad	Constn.of firestation at Kongad	Site handed over to the contractor on 23/03/2024. Borewell location determined.
6	ALP	Alappuzha	Constn.of New Building for Aryad PHC	Roof concrete completed
7	PKD	Tarur	Constn.of building for Govt. Sarwajana HSS, Puthukkod	Government efforts to take over the aided school have been stalled by litigation from the school's management. Further action awaits the court's decision.
8	ALP	Alappuzha	Consn. of IP block for CHC Muhamma	land not available
9	ALP	Ambalappuzha	Renovation of Jail building	Agreement executed
10	KKD	Kozhikode South	Reconstn. Of Beach Fire Station at Kozhikkode	AS proposal submitted to The Secretary to Government, Public Works (G) Department, Thiruvananthapuram vide file no CE/BL/PLG/GL/ASC/2024-25 dated 10/05/2024. Est. Amt.: Rs.1729.089 Lakhs
11	KTM	poonjar	Constn.of cultural centre at Mundakkayam panchayath	Building work progressing. Roof slab and stage concrete work completed
12	KSD	Kanhangad	Constn. of Youth Hostel at Kanhangad in Kasaragod District	work in progress- FF slab centering & shuttering work in progress
13	ALP	ALAPPUZHA	Udayakumar memorial volleyball academy at mararikkulam	Land not available
14	TSR	Nattika	Triprayar bus stand cum shopping complex at Nattika LA	The work is entrusted to LSGD vide GO(Rt) No. 3219/2020/Fin Tvm Dt.26/5/20
15	TVM	Chirayinkeezhu	Constn. of mini civil station at Chirayinkeezhu	AR Drawing under preparation . Soil investigation started
16	KLM	Kunnathur	Mini civil station at Sasthamkotta	Site hand over on 9/3/24. Slight position change in AR drawing required since new village office constructed at proposed site. Letter submitted to AR wing for revised site plan. For shifting utility (Electric post) letter given to contractor to remit the the shifting charge to KSEB.

SI No	Division	Constituency	Name of work	Present Status
17	KSD	Thrikaripur	Mini Civil stations at Neeleswaram and Cheruvathoor in Kasaragod District	Client approved drawing submitted to AR wing on 10/05/2024 for preparing detailed drawing. Investigation work for cheruvathur mini civil station tendered and for Nileswaram Mini Civil station Estimate submitted for Part TS
18	PKD	Tarur	IHRD college building- III phase, Kottayi	Estimate for Revised AS for phase II was submitted to Director IHRD based on DSR 2018 for Rs.440 lakhs. Fund was not deposited by IHRD to PWD.
19	KNR	Thaliparamba	PWD Office Complex at Thaliparamba	Finishing work in progress. Furniture to be supplied
20	TSR	Thrissur	Renovation of art gallery at Kerala Sahitya academy	work in progress
21	KKD	Kozhikode South	Construction of building for Chemmangad police station	Client approved drawing received. AS estimate under preparation
22	ALP	Kayamkulam	Constn of building for Eruva LPBS, Kayamkulam Municipality	sand piling works in progress
23	PKD	Chittur	Construction of building for CHC Nanniyode	Construction in Progress. Concreting of column above plinth level Completed. Beam and Slab work in progress
24	PKD	Chittur	KSRTC Building and Yard at Chittoor	Administrative Sanction not yet accorded. The Chittoor Assistant Transport Officer (ATO) reviewed the project's sketch scheme and returned it to the Public Works Department Architect with recommended revisions.
25	PTA	Thiruvalla	OP block at Thiruvalla Taluk hospital	TS Estimate under scrutiny
26	KSD	kanha	Construction of new building for Govt. ITI Kodom Belur in Kasaragod district	Details are submitted to design wing on 22.05.2024 for preparing structural drawing. Structural Design drawing under preparation.
27	ALP	Cherthala	Fire station Cherthala- infrastructure upgradation	Work completed on 15.11.2023
28	TVPM	Chirayinkeezhu	Fish processing centre at Anchuthengu-Kadinamkulam	Land not available
29	IDK	Udumbanchola	Pilgrim centre at Kambammedu, Karunapuram Panchayat	Topographical survey conducted . Survey repor submitted to the chief Architect for preparation of AR drawing. Architect visited the site on 29.12.2023
30	KNR	Kannur	Renovation of Urban PHC, Mythanappally	Land issue
31	TVPM	Kattakada	Mini IT park at Maranalloor	Amount is allocated only for land acquisition.
32	WYD	Sulthan Bathery	Constn of building of Govt HS Meenangadi	GF Slab Concrete Completed. Solid Block masonry ongoing

Sl No	Division	Constituency	Name of work	Present Status
33	TVM	Vattiyorkavu	Renovation of KSRTC Depot, Peroorkada	Land not available
34	IDK	Peermade	Community centre, Kumili- Rosapookkandam	AR Drawing received and Soil investigation work tendered
35	TSR	Kodungallur	Govt LPS, Kodungalloor	work completed
36	KSD	Kanhangad	Open stadium, Kanhangad Municipality in Kasaragod district	Land not finalised, letter submitted to the MLA.
37	KTM	Kottayam	Building for climate change study centre Kottavam	TS Estimate under scrutiny
38	TVM	Vattiyorkkavu	Constn of Building for PMG City school	Casting of first floor roof completed. Casting of columns above second floor in progress.
39	TVM	Kovalam	Constn of Building for Dialysis unit at Pulluvila hospital	Letter submitted to AR wing on 17.03.2024. Name change proposal given to Government, since Dialysis unit not sanctioned in CHC's
40	KKD	Vatakara	Science block for Madappally Govt.College	AS obtained vide GO(Rt) No. 39/2022/PWD dated 12/01/2022. Work in tender stage.
41	KTM	Poonjar	Constn of Building for Govt CHC Kootikkal	TS estimate under scrutiny. Letter given to District medical officer and Superintendent, CHC Kootickal on 25/01/2024 , 06/06/2024 for getting hindrance free site.
42	ALP	Alappuzha	Anganawadi building at Power house ward	Hon. Alappuzha MLA proposed to reallocate this fund to construct 2 new anganawadies
43	KSD	Kanhangad	Govt Arts& Science college Kinanoor-Karinthalam	Letter submitted to Govt for changing the name of the work vide letter no.CEPWD-KGD/28/2023-A6-PWD dated 02/02/2024. To avoid lapse of available AS a part TS estimate has given for drilling of a borewell
44	TSR	Kaipamangalam	Converting Edavilangu kara play ground as a stadium	Agreement executed and boundary demarcation and initial Quality tests in progress
45	WYD	Mananthavady	Construction of Mini Civil Station Annex Building at Mananthavady	TS Estimate under scrutiny
46	TVM	Parassala	Fire station building at Parassala	First floor colum progressing
47	PKD	Chittur	Court complex, Chittoor	The revised sketch scheme submitted for client approval
48	KSD	Manjeswaram	Joint RTO office at Kumbala in Manjeswaram	Land not available
49	PKD	Kongad	Construction of Kongad Fire & Rescue Service Station	Site Handed over to the contractor on 23/03/2024. Borewell location determined.

Sl No	Division	Constituency	Name of work	Present Status
50	TSR	Thrissur	Black box theatre at school of drama, Thrissur	Estimate submitted for AS under EPC mode but rejected from Finance for want of detailed estimate. Since its special nature of work Consultancy required, soil investigation done and tentative design under preparation by KHRI
51	KNR	Payyannur	Swami Ananda Theerthan Memorial Convn.centre, Payyannur	Land not available
52	PKD	Chittur	Building for Family health centre, Nalleppilly	Construction in Progress. PCC of footing completed. Foundation Reinforcement in progress
53	PKD	Pattambi	Construction of Primary Health Centre, Muthuthala	95% work completed
54	PKD	Chittur	Police quarters, Chittoor	Construction in Progress. 55% - Physical Progress. Type 3 & 4 Quarters Super Structure completed, Plastering in Progress. Type 1 & 2 - Roofing yet to start
55	EKM	Kalamasserry	Govt LPS, Karumaloor- New building	Completed on 15.11.2023
56	MLP	Thavanoor	CHC building, Thrikkannapuram	Investigation Completed, Architect has been requested to prepare detailed AR
57	TSR	Kaipamangalam	Fish processing centre , Kaippamangalam	No land identified
58	KNR	Kuthuparamb	Convention Centre, Mokeri	AR Drawing pending.
59	KLM	Eravipuram	Govt LPS, Puthannada Kollam	Site hand over on 9/3/24. Existing Building (which was polling booth) to be demolished, not done by LSGD yet.
2022-23				
1	KKD	Balusseri	Construction of Naduvannur open air auditorium	AS estimate under scrutiny
2	ALP	CHERTHALA	Construction of PWD complex at Cherthala Roads Subdivision office compound	AS proposal submitted to The Secretary to Government, Public Works (G) Department, Thiruvananthapuram vide file no CE/BL/PLG/GL/ASC/2024-25 dated 10/05/2024.
3	KLM	Chavara	Construction of Student hostel in Chavara BJM Govt college	College authority has given the masterplan. But the proposed site is currently listed as wet land. Letter given to the authority to change the land as dry land for construction of building.

Sl No	Division	Constituency	Name of work	Present Status
4	TSR	Kunnamkulam	Construction of Kunnamkulam Taluk head quarters, Phase-II	AS obtained for 12.242 Cr and work tendered and SN issued
5	KNR	Dharmadam	Completion of Iriveri CHC	Part A, Laterite work completed, Plastering started, Part B First Floor slab work in progress
6	KKD	Beypore	Construction of new school building for Govt MUP school, Feroke market	AS obtained vide GO (Rt) No.658/2022/PWD dated 21.06.2022. Work in progress.
7	TVM	Parassala	Construction of OP Block in Vellarada CHC	AS obtained. Now foundation work in progress
8	WYD	Sulthan Bathery	Construction of Meenangadi Srikanda Gowdar Stadium	The work was included in Budget 2023-24
9	KTM	Poonjar	Construction of Erattupetta Mini civil station	Site not obtained.
10	TSR	Kaipamangalam	Construction of Mathilakam Panchayath stadium	MLA informed that the work will be done by SPORTS Department
11	KTM	Changanassery	Land acquisition & construction of Kurichi Technical School	Land acquisition process in progress
12	TVM	Neyyattinkara	Construction of Revenue Tower at Ooruttambalam	Maranalloor village office inaugurated on 2018 is already exists in the proposed site.
13	TSR	Nattika	Construction of Anthikkad Community Hall	AR drawing prepared, Client approval pending
14	TVM	Nedumangad	Construction of AEO at Nedumangad	Letter submitted to client department vide letter No BSN/D1/189/2022Dtd23.03.2023 to handover the hindrance free land for the construction of new building. Existing sheet roof building in proposed site for AEO office is working as nursery school. As per direction in CMT meeting dated 08/09/2023 of Nedumangad constituency Site is inspected once more from this office But still hindrance free land is not located by AEO. this report is submitted to AEO vide letter No AEEB SDONDD/187/2023-DB4PWD etc 13.09.2023

SI No	Division	Constituency	Name of work	Present Status
15	TVM	Attingal	Construction of Nagaroor Mini Civil Station & Police Station	Land acquisition pending (Reported from MLA Office) Letter given to Thahasildar.
16	ALP		Construction of Mannar Ayurvedha Hospital	The work was renamed in Budget 2023-24
17	TSR	Kaipamangalam	Eriyadu KVGHS ground to stadium	MLA informed that the work will be done by SPORTS Department
18	IDK	DEVIKULAM	Construction of building for Taluk Hospital at Adimali	Land not identified . Request letter sent to hospital authority
19	KKD	Beypore	Construction of building for Cheruvannur Govt Vocational Higher Secondary School	AS obtained vide GO(Rt) No. 658/2022/PWD dated 21/06/2022. Work completed.
20	KKD	Balussery	Construction of Office complex at Kakkur	Land not identified
21	EKM	Thripunithura	Construction of Edakochi Mini Civil Station in Thripunithura LA	there is a newly constructed Maranalloor village office. there is no vacant land for any other construction.Total stn survey done by AE
22	ALP	Chengannur	Construction of Turf in Welfare LP School, Mannar East	Work transfered to Sports Department
23	WYD	Sulthan bathery	Construction of Nirapath Indoor Stadium	TS estimate under scrutiny
24	KNR	Thalassery	Parking plaza at old Thalassery bus stand	Action taken for preparing tender to EPC mode
25	PKD	Pattambi	Construction of Pattambi Fire Station	Investigation Work at Tender Stage
26	KNR	Azhikode	Construction of Toilet complex at Azhikode	Instruction not given from Hon'ble MLA Govindhan
27	KNR	Dharmadam	Construction of building for Palayad School of Legal Studies	Work in progress
28	IDK	PEERMADE	Construction of Vandi Periyar PHC	Topographic survey details received Requirements from clint department not received.
29	TSR	Pudukad	Construction of Mini Civil station, Puthukad, Phase-I	TS estimate under scrutiny
30	PKD	Pattambi	Construction of building for CHC Thrithala	TS estimate under scrutiny

Sl No	Division	Constituency	Name of work	Present Status
31	KNR	Kannur	Educational complex, Kannur	The AS proposal submitted to The Secretary to Government, Public Works (G) Department, Thiruvananthapuram vide file no CE/BL/PLG/GL/ASC/2024-25 dated 10/05/2024.
32	IDK	IDUKKI	Multiplex Theatre complex at Idukki	Work handed over to cultural department
33	KKD	Balussery	Construction of Panangad FHC	AS obtained vide GO(Rt) No. 1250/2022/PWD dated 22/12/2022. Work in progress.
34	EKM	Muvattupuzha	Construction of PWD complex at Muvattupuzha Subdivision Office	Detailed AR drawing, Soil investigation report feasibility report, check list sent for structural design to Joint Director, Regional Design Office, EKM on 17.05.2024
35	WYD	Sulthan Bathery	Construction of Meenangadi Taluk Ayurvedha Hospital	AS proposal submitted to The Secretary, PW(E) Dept, TVPM vide file no :CE/BL/PL3/WYND/8702/2022-23-1-1 dtd 18/05/2022 Est. Amount : 500 Lakhs
36	TVM	Vattiyoorkavu	Construction of Hindi Language Institute at PMG	Submitted to Architectural wing for finalization of prepared architectural drawing to match with the latest building rule.
37	KSD	Kasaragod	Construction of Kasargod Corporation office	Part TS approved, Investigation work in progress.
38	ALP	Chengannur	Construction of Turf in Kozhuvallor, Mulakkuzha Panchayath	Work transferred to Sports Department
39	KLM	Kundara	Construction of KSRTC Bus station at Elamballoor	Land not obtained.
40	MLP	Ponnani	Construction of new block in Ponnani Civil Station	Structural drawing pending
41	PKD	Pattambi	Construction of Police station at Koppam	Estimate under TS scrutiny
42	PTA	Adoor	Construction of Adoor PWD Complex	Estimate under TS scrutiny
43	TVM	Nedumangad	Construction of Nedumangad Rest House Phase - II	Work completed

Sl No	Division	Constituency	Name of work	Present Status
44	PKD	Chittur	Construction of Fire Station at Kozhinjampara	AS estimate submitted to The Secretary Thiruvananthapuram." Vide file No-CE/BL/PL3/PLKD/2440/2023_5_1_1 dtd 10-02-2023.:Project not prioritized by the Fire and Rescue Department.
45	WYD	Mananthavady	Construction of main block for Govt ITI Vellamunda Wayanad.	Tender Process Completed and Agreement Execution is on going
2023-24				
1	TVM	Varkala	Construction of Kayalpuram WLP School, Elakamon gramapanchayath	soil investigation work in progress
2	TVM	Vamanapuram	Construction of Govt Tribal school, Peringamala	Footing concrete completed. Shuttering for column in progress
3	TVM	Vamanapuram	Construction of Pullampara CHC	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
4	TVM	Parassala	Construction of multi purpose building complex, Kuruvad Market, Kunnathukal gramapanchayath	Agreement executed. Existing building is to be demolished by the Panchayath Authorities
5	TVM	Vamanapuram	Construction of Panavur Agro service centre	Client approved plan submitted to Architect for preparing final AR.
6	TVM	Varkala	Construction of CNPLPS, Madavur	soil investigation work completed , request submitted for obtaining architectural drawing
7	KLM	Punalur	Balan Memorial Complex at Punalur	Submitted for revised AR drawing as per client suggestion.
8	KLM	Pathanapuram	Construction of Mini Civil station, Pathanapuram	Land not obtained.
9	KLM	Kundara	Construction of Govt UPS Nallila, Nedumbra	TS estimate under scrutiny
10	KLM	Punalur	Officers quarters at Punalur court complex, compound wall of Judiciary complex	Submitted for AR drawing
11	KLM	Chadayamangalam	Budget work 2023-24-Construction Of New Building For Family Health Centre at Ummannoor, Kollam	TS estimate under scrutiny

SI No	Division	Constituency	Name of work	Present Status
12	KLM	Kottarakkara	[PWD/BLDG/EST/2740/2024_5_1_1] GENERAL-Construction of new Building for PHC, Mylom, Kottarakkara-Mylom PHC	TS estimate under scrutiny
13	KLM	Chadayamangalam	Construction of Kadakkal court	Structural design to be obtained.
14	KLM	Kottarakkara	[PWD/BLDG/EST/2819/2024_5_1_1] Construction of first floor to Nedumoncavu CHC in Kottarakkara LAC	Final AR drawing to be obtained.
15	KLM	Chathannoor	Upgradation of various Govt offices in Chathannur constituency	AS estimate under scrutiny
16	KLM	Punalur	Construction of Punalur Excise complex	Design to be obtained
17	KLM	Kottarakkkara	Office complex at Ezhukone	Land not obtained.
18	KLM	Kottarakkkara	Office complex & conference hall, Veliyam	Land not obtained.
19	KLM	Punalur	Construction of Anchal centre for advanced printing tehnology (CAPT)	AR drawing obtained. Soil test done, report awaiting.
20	KLM	Chavara	Construction of Mini civil station, Chavara (3rd & 4th floor)	Tender stage (first tender no response)
21	ALP	Kayamkulam	Construction of new bus terminal, shopping complex, garage, compound wall in Kayamkulam bus station	Letter Submitted to KSRTC Kayamkulam for Detailed Drawing. Soil investigation estimate submitted.
22	ALP	Chengannur	Construction of Mannar Ayurvedha hospital & community hall	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
23	ALP	Chengannur	Construction of Ala GP Office building	AS Sactioned, The old GP building has to be demolished
24	ALP	Aroor	Construction of Govt UPS Palluveli	Part TS obtained for soil investigation work
25	ALP	Chengannur	Chengannur Multi level parking system	Soil Investigation work estimate submitted for Part TS and is under scrutiny
26	ALP	Aroor	Aroor Thuravur West UP school Platinum Jubilee memorial building	Obtained part TS for soil investigation
27	ALP	Chengannur	Copnstruction of Thiruvandoor GP Office building	Work in progress

Sl No	Division	Constituency	Name of work	Present Status
28	KTM	Pala	Construction of Elikkulam Panchayath shopping complex	Letter given to RIQCL for doing topographic survey
29	KTM	Ettumanoor	Construction of fire station Kumarakom	site is not obtained
30	KTM	Pala	K.M Mani foundation	Land to be identified
31	KTM	Ettumanoor	Construction of UPS Bazaar School at Kumarakam	AR drawing received.Request for soil investigation submitted to RIQCL
32	KTM	Changanasery	Construction of higher secondary school, Changanaserry Vadakkekara	soil investigation work tendered. AR drawing approved by client department
33	KTM	Changanasery	Construction of Police station, Changanassery	soil investigation work tender is opened
34	KTM	Vaikom	Vaikom Mini civil Station Building	site is not obtained
35	EKM	Perumbavur	Perumbavur Muncipal ground	AR drawing under preparation
36	EKM	Paravur	Construction of Mini civil station annex, Vadakkan Paravur	Vide order No. G.O(Rt) No.7807/2023/FIN , Dated Thiruvananthapuram 08.11.23. - Amendment order for allotting the amount sanctioned for Mini Civil station Annex Building construction at North Paravur sl no.945 into other two works
37	EKM	Thripunithura	Maintenance of Thripunithura Mini civil station	Work tendered on 15.06.2024
38	EKM	Ernakulam	Construction of Mini civil station, Cheranalloor	Soil investigation works completed.Vetted Report awaited.Architectural drawing revised as per the direction of District Collector & submitted for approval .Detailed estimate as per architectural drawing submitted.
39	EKM	Ernakulam	Construction of new building for Govt.Taluk Hospital North Paravur	Estimate submitted for AS
40	IDK	Peerumedu	PHC Ayyappan Kovil Aaladi	Topographic survey sketch received and sent to AR wing for AR drawing
41	IDK	Idukki	Idukki excise tower	Staff strength details obtained. Land not handed over

Sl No	Division	Constituency	Name of work	Present Status
42	IDK	Thodupuzha	Construction of Thodupuzha stadium	Land value assessed were approved from Tahasildar - Thodupuzha. The estimate resubmitted for an amount of Rs. 49.3 crores, for land acquisition, investigation, execution through another agency etc.
43	IDK	Idukki	Idukki Thankamony Stadium	Location sketch and requirements obtained on 16.12.2023 . The same submitted to 27.12.2023 for obtaining AR Drawing. Architect visited the site on 20.1.2024 and informed that the area of land is not sufficient for the construction of indoor stadium. Another location having an area of 50cent identified near the police station Thankamony by Panchayath authorities. The same not handed over. letter sent to Secretary, Kamakshy GP for handing over site.
44	TSR	Kaipamangalam	Construction of new building for Perinjalam CHC	AR drawing prepared by PWD, Approval from DHS awaiting for approval from 30.3.24 onwards. Soil investigation done by PWD RIQCL.
45	TSR	Chelakkara	VKN Memorial building at Thiruvillamala	Final AR drawing under preparation
46	TSR	Kodungallur	Construction of vocational higher secondary school at Kodungallur	No land available with Administrative dept
47	TSR	Kodungallur	Upgradation of Mala fire station	work started
48	TSR	Wadakkanchery	Amalanagar women friendly amenity centre	Estimate under preparation as prefab structure
49	TSR	Chelakkara	Construction of office for Varavur Gramapanchayath	Draft plan submitted to Panchayath, not approved since sufficient land (only 7 cents) is not available
50	TSR	Chelakkara	Construction of Govt ITI, Desamangalam	Final AR under preparation by AR Wing
51	TSR	Chelakkara	Construction of Panjal Buds school	AR drawing not approved by Client
52	PKD	Nemmara	Nemmara CHC	AS estimate under preparation Approved AR drawing submitted for detailed drawing & design
53	PKD	Nemmara	Construction of GLP School Building Pallavur	Tender completed and LoA issued
54	PKD	Nemmara	Construction of higher secondary block in Koduvayur higher secondary school	Soil investigation estimate under scrutiny

SI No	Division	Constituency	Name of work	Present Status
55	PKD	Shoranur	Construction of new building for Autism centre in Ananganadi Gramapanchayath	Investigation Completed. Report obtained. Structural Design to be Done.
56	PKD	Nemmara	Construction of higher secondary school at Muthalamada	Approved AR drawing submitted for detailed drawing & design
57	PKD	Chittur	Construction of GLP School Building Nellimedu (Phase I)	Construction in Progress. Footing works completed, plinth beam works in progress
58	PKD	Shoranur	Construction of Building (2 nd phase) for Lieutenant colonel Niranjan Memorial Govt. I.T.I Elumplassery , Palakkad	LoA sent on 05-03-2024. Agreement to be Executed.
59	KKD	Beypore	Model civil station at Ferook checkpost	AS obtained vide GO(Rt) No. 1318/2023/PWD dated 09/10/2023. Work started.
60	MLP	Nilambur	Construction of Karulayi GLP School Varikkal	Work started and ongoing
61	MLP	nilambur	Construction of govt higher secondary school in Moothedam	Submitted for AS VIDE CE/BL/PL3/MLPM/3830/2023_5_1_1 Date: 13-06-2023
62	MLP	wandoor	Construction of new building for rest house, Pandikkad	AS obtained vide GO (Rt) No 153/2024/PWD dated 08/02/2024
63	MLP	Nilambur	Construction of PWD Complex	AR drawing under preparation
64	MLP	Kottakkal	Construction of Edappal mini civil station Phase-II	AS obtained vide GO(Rt) No. 538/2022/PWD dated 18/05/2022. The land identifield for Minicivilstation is owned by LSGD. BDO informed that letter is submitted to Govt. to hand over land for construction of civil stataion and a reply letter is submitted to govt vide letter no. CEPWD-MLP/29/2022-A6-PWD dated 23/06/2024 regarding this matter.
65	MLP	Wandoor	Construction of GLPS Thelakkad	Work is not started due to Hindrance in land
66	MLP	Nilambur	Construction of building and lab in Vocational higher secondary School in Nilambur Govt Manavedan VHSS	In Tendering Stage

Sl No	Division	Constituency	Name of work	Present Status
67	MLP	Nilambur	Construction of GLPS, Nilambur Veetikuthu	Submitted for obtaining AR drawing
68	MLP	Thirurangadi	Velimukku Ayurvedha hospital, Moonniyur gramapanchayath	Tentative Design Obtained. TS Estimate under preparation
69	KNR	Thaliparamba	Kuttiyattor Mango park	According to the Requirments obtained from LSGD wing and AR drawing submitted to AR wing for revised AR drawing.
70	KNR	Dharmadam	Smart class room in govt higher secondary school Perlassery	Agreement executed
71	KNR	Dharmadam	Smart class room in govt higher secondary school Pinarayi	Agreement executed
72	KNR	Dharmadam	Smart class room in govt higher secondary school Vengad	Agreement executed
73	KNR	Dharmadam	Smart class room in govt higher secondary school Palayad	Agreement executed
74	KNR	Dharmadam	Smart class room in govt higher secondary school Muzhuppilangad	Agreement executed
75	KNR	Kannur	Smart class room in govt higher secondary school Chala	Agreement executed
76	KNR	Kannur	Kolacheri Panchayath FHC	Agreement executed
77	KNR	Thaliparamba	Construction of a building for Pariyaram FHC	Agreement executed
78	KNR	Thalassery	Thalassery shopping complex	Land not available
79	KNR	Thaliparamba	Morazha Museum (including land acquisition)	Land not available
80	KNR	Dharmadam	Construction of smart class room at Brennan College	TS Estimate under preparation
81	KSD	Manjeshwaram	Construction of Seethamgoli ITI	TS Estimate under preparation.
82	KSGD	Manjeswar	Uppala fire station	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
83	ALP	Mavelikara	Construction of New building to Chunakkara Homeo Hospital	Letter submitted for obtaining the structural stability report for the GF of the existing building.
84	ALP	Mavelikara	Costruction of Ayurveda Hospitals in Thazhakkara and Vallikunnam Grama	AS Estimate under preparation
2024-2025				
1	TVM	Nedumangad	Construction of new building for Nedumangad Fire Station	Total station survey to be taken for preparing AR Drawing.
2	TVM	Parassala	Renovation of Stadium- Kunnathukal Grama Panchayath	Meeting to be conducted with sports council regarding the work. Client requirement pending
3	TVM	Parassala	Construction of AEO Office Building, Parassala	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024

Sl No	Division	Constituency	Name of work	Present Status
4	ALP	Aroor	Construction of Hostel at Infopark, Pallippuram	Requirements not received
5	TVM	Parassala	Construction of new building for Parassala PWD Rest House	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
6	TVM	Varkala	Construction of Varkala Radhakrishnan Memorial	Client requirement pending
7	KLM	Kunnathur	Sasthamkotta - UIT Building	AS estimate under scrutiny
8	KLM	Eravipuram	Construction of building for Govt. UP School, Mottackal	AS estimate under scrutiny
9	KLM	Chathannoor	Chathannoor LAC Infrastructure facilities of various Govt. Schools	Requirement and name of school not obtained from MLA
10	KLM	Chavara	Construction of new Building for Panmana Aanuvellil Govt. UP School	AS Estimate under scrutiny
11	KLM	Kunnathur	Construction of new Building for Sasthamkotta Court Complex	Submitted for AR drawing
12	KLM	Kottarakkara	Cultural Centre for Neduvathoor Grama Panchayath	Land not obtained.
13	KLM	Kottarakkara	Construction of new PWD Rest House at Kottarakkara	AR drawing to be obtained.
14	KLM	Kunnathur	B.R.C Sasthamkotta, New Building	AS estimate under scrutiny
15	KLM	Kundara	Construction of building for Family Health Centre at Thrikkovil Vattam	Requirement letter not obtained from client department.
16	KLM	Eravipuram	Kollam Public Library	Requirement letter not obtained from client department.
17	KLM	Chavara	Construction of Stage, Auditorium cum Indoor stadium for Sankaramangalam HSS	AS Estimate under scrutiny
18	PTA	Konni	Kalanjoor Convention Centre	The Lerrer was sent to RIQCL for carrying out the Total Station Survey . Due to insufficient Fund in RIQCL ,the estimate for Total Station Survey is Under Preparation
19	PTA	Konni	Mylapra Market Renovation & Construction of Shopping Complex	The Lerrer was sent to RIQCL for carrying out the Total Station Survey . Due to insufficient Fund in RIQCL ,the estimate for Total Station Survey is Under Preparation
20	PTA	Konni	Renovation of Poonkavu Market & Construction of Shopping Complex	The Lerrer was sent to RIQCL for carrying out the Total Station Survey . Due to insufficient Fund in RIQCL ,the estimate for Total Station Survey is Under Preparation
21	PTA	Aranmula	IT Hub at Aranmula	Site not Identified

SI No	Division	Constituency	Name of work	Present Status
22	ALP	Harippad	New Building for IP Unit & OP Unit at Muthukulam Community Health Centre	AR Drawing Under Preparation
23	ALP	Mavelikkara	Construction of Autism Centre, Mavelikkara	Request Submitted For AR Drawing
24	ALP	Harippad	New Building for Harippad Fire Station	Land Aquisition pending with revenue section
25	ALP	Mavelikkara	New Building for Mavelikkara Govt. TTI.	Request Submitted For AR Drawing
26	ALP	Chengannur	EMS Momorial Educational Centre, Keezhcherimel LPS compound, Chengannur	Architectural drawing under preparation.
27	ALP	Alappuzha	New Building for Mini Civil Station at Alappuzha Revenue Division	Letter for requirements sent to client department
28	ALP	Alappuzha	Convention Centre at Mannancheri Panchayath	Submitted for Architectural drawing
29	ALP	Ambalappuzha	Ambalapuzha Kunjan Nambiar Memorial Oottupura & Museum	AS Estimate under preparation
30	ALP	Alappuzha	Govt Ayurveda Dispensary Aryad	AS Estimate under preparation
31	ALP	Aroor	Building for FHC Aroor	AR Drawing Under Preparation
32	ALP	Chengannur	Renovation of Chengannur Govt. ITI buildings and development of infrastructure	AS Estimate under preparation
33	ALP	Chengannur	IHRD Engineering College Building at Chengannur	AS estimate under scrutiny
34	KTM	Changanasserry	Changanassery Vazhappali Panchayath - Paral-New Building for LP School	Topographic survey to be conducted by RIQCL
35	KTM	Changanasserry	Construction of new Building for Govt. Muslim LP School, Changanassery Payippad Panchayath	Soft copy of Topographic survey submitted to AR wing
36	KTM	Vaikom	Construction of building for Brahmamangalam Govt. UP School	Letter Sent to the Head mistress for getting the requirements of School building
37	KTM	Ettumanoor	Ettumanoor Mini Civil Station - Phase II	Police authorities informed by letter on 21.10.23 to stop soil investigation work until further orders as there is dispute in ownership of land. matter informed to the District Collector on 21.10.23, 14.11.23. Letter given to Thahasildar for hindrance free site on 27.12.23, 29.02.2024. Letter given to the Dist Collector for hindrance free site on 9.02.2024.
38	KTM	Vaikom	Building for Vaikom Fire Station	Letter Sent for requirement and Site is not hindrance Free
39	KTM	Vaikom	Renovation of Maravanthuruth Panchayath office building	The panchayath authority agreed to execute the work.

Sl No	Division	Constituency	Name of work	Present Status
40	KTM	Changanasserry	Construction of over head roofing for Changanassery market to maintain it as a heritage market	Topographic survey is in progress
41	KTM	Kanjirappally	Mini Civil Station at Karukachal (Including land acquisition)	Letter given to tahsildar for land
42	IDK	Devikulam	Renovation of KSRTC Bus Depot & Bus Stand, Munnar	Letter send to KSRTC Munnar for Requirement and land details
43	IDK	Udumbanchola	Construction of Sports Hostel at Nedumkandam	Submitted for Topographic survey at quality wing
44	IDK	Devikulam	Building for Women & Children's Hospital at Adimali	AS Estimate under scrutiny
45	EKM	Kochi	Construction of new building for Fort Kochi AEO Office	Letter submitted to DEO, Ernakulam on 26.02.2024 for requirements. Existing building to be demolished.
46	EKM	Kalamasserry	Memorial Construction of E Balanandan	Piling, beam and colum work executed by KILA. Balance work to be executed by PWD. Details to be obtained from KILA
47	EKM	Aluva	New Building for Chengamanadu PHC	Reminder Letter submitted to Medical Officer on 01.06.2024. Health Inspector, Chengamanad on 29.02.2024 for requirements. Requirements not received till date.
48	EKM	Kalamassery	Reconstruction of old building of Govt. LPS North Kadungallor (Karumalloor)	Letter submitted to DEO, Ernakulam on 29.02.2024 for requirements. Site inspected by Deputy Architect on 27.04.2024
49	EKM	Kalamassery	West Kadungalloor Govt. High School Centinary Building and Auditorium	Letter submitted to DEO, Ernakulam on 29.02.2024 for requirements. Site inspected by Deputy Architect on 27.04.2024.
50	EKM	N.Paravoor	Construction of Municipal Stadium at Vadakkan Paravoor Ward No. 21	Work handed over to sports council
51	EKM	Thrikkakkara	Upgrading the place of Changampuzha Nagar ground (Housing Board) as Happiness Center	As per the information from Minister P.Rajeev 's office No need of Civil work
52	TSR	Chelakkara	Construction of New Building for Chelakkara Police Station	Client requirements not obtained
53	TSR	Nattika	Construction of Mini Indoor Stadium - Cherp Govt. Higher Secondary School	Client requirements pending
54	TSR	Kodungallur	Annamanada Panchayat- Indoor Stadium	Land available Client requirements pending
55	TSR	Ollur	Nadathara Grama Panchayath Office- New Building	Land to be finalised by Client

Sl No	Division	Constituency	Name of work	Present Status
56	TSR	Chelakkara	Construction of new Building for Mulloorkkara Govt. Ayurveda Hospital	Requirements submitted to AR wing
57	TSR	Ollur	Construction of Bus Stand cum Shopping Complex, Puthoor	Land to be finalised by Client
58	TSR	Thrissur	Thrissur Sakthan Thampuran Bus Stand	Client Requirements pending
59	TSR	Kodungallur	New Building for Karupadanna Govt. LP School , Vellaangalloor Grama Panchayath	Total station to be done, building to be demolished
60	TSR	Thrissur	Thrissur General Hospital- OP Block 3rd Floor Construction	Feasibility report not obtained from Corporation
61	TSR	Chelakkara	Construction of Chelakkara Govt. Polytechnic College Open Auditorium- Phase I	AR under preparation
62	TSR	Pudukad	New Building for Vallachira Govt. UPS	Building to be demolished
63	TSR	Guruvayur	Construction of building for GLPS Punnayoor-Guruvayoor Constituency	This work is proposed as FF of building under Construction which just started
64	TSR	Kodungallur	New building for Paingodu Govt. LP School, Vellangalloor Grama Panchayath	Total station done, requirement to be obtained
65	TSR	Pudukkad	New Bulding complex for LP Section of GHS School, Kannattupadam	AR drawing under preparation
66	TSR	Guruvayur	Construction of Chavakkad PWD Office complex	AR drawing under preparation
67	TSR	Kaipamangalam	Kaipamangalam Construction of Play ground	Total Station survey done, requirement obtained
68	TSR	Guruvayur	New Building for Pookodu Family Health Centre	Total station done ,to be submitted for AR drawing
69	TSR	Chelakkara	Construction of Mini Civil Station, Pazhayannoor	Client requirement pending
70	TSR	Kodungallur	Construction of new building for Kodungalloor Methala Govt. UP School	AR under preparation
71	TSR	Irinjalakuda	Mini Civil Station at Kattoor	Requirement obtained, staff details awaiting
72	TSR	Guruvayur	Construction of Building for GLPS Andathodu, Guruvayoor Constituency	The proposal is to construct building over ongoing work doing by Nirmithi Kendra
73	TSR	Kaipamangalam	Construction of new building for Mathilakam Registrar Office	Client requirement Obtained, total station done. to be submitted for AR
74	TSR	Thrissur	Construction of Gallery with Shopping complex at Paravattani Stadium Thrissur	Architect visited site, Site plan under preparation

Sl No	Division	Constituency	Name of work	Present Status
75	TSR	Guruvayur	Construction of new Building for GLPS Irattapuzha, Guruvayoor Constituency	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
76	Palakkad	Palakkad	Medical College Hospital - Dormitory, Pay Parking & Canteen Complex	Soil Investigation Estimate submitted for Part TS
77	PKD	Shoranur	IP ward construction for Chalavara Grama panchayath Ayurveda Hospital	Unfit certificate issued for demolishing of old building
78	PKD	Chittur	Renovation of Play ground & Swimming Pool at Govt. College, Kozhinjampara	AS estimate under scrutiny
79	PKD	Ottapalam	Construction of Pay ward at Ottappalam Taluk Hospital	Unfit certificate issued for demolishing of old building
80	PKD	Chittur	Building for Govt. Teachers Training Institute at Chittur- Phase I	AS estimate under scrutiny
81	PKD	Malampuzha	Construction of compound wall for Social Justice Complex	Land Not available, For clarification of this work letter given to Social Justice Officer on 12/03/2024
82	PKD	Shoranur	Construction of new building for Homeo Hospital at Ananganadi Grama Panchayath	Letter submitted for giving details about land and building proposed to be constructed
83	KKD	Kozhikode North	Construction of School Building for NGO Quarters	Land not identified
84	KKD	Kozhikode North	Construction of building for Civil Station - Govt. UP School	AR drawing under preparation
85	KKD	Kunnamangalam	Construction of Building for Kunnamangalam Excise Office	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
86	KKD	Thiruvambadi	PWD Rest House - Thiruvambadi	Letter given to Municipality regarding CRZ clearance.
87	KKD	Balussery	Building for Thalayad Ayurveda Hospital	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
88	KKD	Kozhikode North	North Constituency Vellayil- Mathsyabhavan Construction	Land availability and requirements to be obtained from client dept.
89	KKD	Kunnamangalam	Special BRC building at General Education Department- Kunnamangalam	Letter given to Taluk survey office for boundary measurement and marking. Investigation estimate under scrutiny
90	MLP	Ponnani	Construction of new building for Nannammukku Panchayath Buds School with Physiotherapy Centre cum Women's Welness Centre	Land not obtained
91	MLP	Tavanur	Construction of Class room, Stage, Dining Hall in GJB School Vattamkulam	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
92	MLP	Tirur	Construction of Disability Friendly park in Paravanna Vakkad Beach	Land not obtained
93	WYD	Mananthavady	Construction of new Building for Chekadi Govt. LP School	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
94	WYD	Mananthavady	Construction of building for Govt. LP School, Peechamkodu	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024

Sl No	Division	Constituency	Name of work	Present Status
95	WYD	Mananthavady	Pazhassikudeeram -Medical college - Post office junction road under PWD Buildings Section 1 Mananthavady	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
96	WYD	Sulthanbathery	Construction of Meenangadi Sreekandappa Goundar Stadium	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
97	WYD	Mananthavady	Building for Govt. LPS, Makkiyad	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
98	WYD	Mananthavady	Building for Govt. LPS, Karingari	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
99	KNR	Azhikode	Chirackal Puthiya Theruvu- Renovation of Market	awating more instruction .
100	KNR	Dharmadam	Construction of Disaster Management Shelter, Muzhupilangad	Estimate under preparation.
101	KNR	Dharmadam	Construction of Chakkarackal Auditorium-Phase I	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
102	KNR	Thaliparamba	PWD Rest House - Parassinikkadavu	A R drawing under preparation. Land handover process is ongoing.
103	KNR	Azhikode	Azhikkal Former MLA T K Balan Memorial Bus Stand renovation	Clarification needed from LSGD
104	KNR	Dharmadam	Re-construction of Vengad Panchayath Shopping Complex (Mambaram)	After the joint inspection with LSGD, proposal to be prepared
105	KNR	Thaliparamba	New Building for Mayyil Police Station	site available. Joint inspection is to be done with police Dept.
106	KNR	Kalliassery	Construction of new Building for Madai PWD Rest House	AR drawing submitted. TS Estimate under preparation.
107	KNR	Thaliparamba	Happiness Park at 9 LSGD Centres, Thaliparambu constituency	Land details to be received from LSGD
108	KNR	Dharmadam	Meeting Hall for Anjarakandi Buds School	DPR under preparation.
109	KNR	Thaliparamba	SHE turf in Anthoor Corporation	Land Not available, For clarification of this work letter given to Social Justice Officer on 12/03/2024
110	KNR	Dharmadam	Smart Class Room for Brennan College	Estimate under preparation.
111	KNR	Thaliparamba	Development Center for persons with Differently abled at Thaliparambu	Detailed information and requirments are to be obtained from the client Department.
112	KSD	Kanhangad	Construction of Stadium at Belur Thattummal	Land available.Details not received from panchayath authority
113	KSD	Thrikaripur	Construction of building for Cheemeni Fire station	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024
114	KSD	Kanhangad	Balance work at PWD Rest House, Kanhangad	AS obtained vide GO (Rt) No 592/2024/PWD dated 18/06/2024

Annexure 2 Roads Wing

20% BUDGET WORKS DETAILS

2021-22

MDR

	Name of Work	Constituency	AMOUNT in Lakhs	Head of Account	AS NO.& DATE	Status of work
1	Budget work 2021-22- Improvements to Thumbod Panappamkundu road 0/300 to 1/500	Varkala	50	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	MLA proposed for substitution
2	Improvements to Aanakunnam Njarayilkonam 2/200 to 3/200	Varkala	50	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	MLA proposed for substitution
3	General - Improvements to Nilakkamukku - Kayikkarakadavu Panayilkadavu Road BM & BC and allied works-	Attingal	400	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Ongoing
4	BW-2021-22 Attingal Improvements to Manamboor NH - Kavalayoor - Kulamuttom road with BM & BC 0/000 to 5/000 and 0/000 to 2/300.	Attingal	400	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Tenderd
5	Improvements to Vilappilshala- Malappanamkode-Kattakkada Road Ch. 0/000 to 5/800	Kattakada	300	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Completed
6	Improvements to Thachottukavu Mangattukadavu Road	Kattakada	250	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Completed
7	Improvements to Vilavoorkal - Pidaram Road	Kattakada	250	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Completed
8	-Improvements to Pallivetta - Kanakuzhi Konniyoor Road	Aruvikkara	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Completed
9	Budget 2021-22 33/200 of QS road Vettikavala Chakkuvearkkal road - Improvements by providing BM& BC	Pathanapuram	150	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Restoration work pending
10	Budget 2021-22 Improvements to Kizhakketheruvu Pallimukku Vettikavala road- Improvements by providing BMand BC.	Pathanapuram	450	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
11	Budget 2021-22 Gantha junction Edathara Arabic College road.	Pathanapuram	400	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
12	Budget 2021-22 Improvements to Eetivila Junction Ambalathumvila Junction road providing BM and BC	Pathanapuram	400	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
13	Budget 2021-22 Improvements to Thazhamel Anchal Market Junction Sabarigiri School - Agasthyacode Road ch 0/000 to 4/700	Punalur	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
14	Budget 2021-22 Improvements to Yeroor Panayam Alencherry road ch 0/000 to 4/800.	Punalur	649.679	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
15	Budget 2021-22 Improvements to Vilakkupara Mavila road from Vilakkupara to Manalilpacha (ch 0/000 to 6/000)	Punalur	999.258	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
16	Budget -2021-22 Improvvements toPazhavara Kallada road	Kunnathoor	500	5054-04-337-99	GO (RT) 1070/2021	Contract awarded.TS for restoration work accorded

17	Budget work 2021-22Chadayamangalam LAC - Improvements toAyoor-Chunda road	Chadayamangalam	870	5054-04-337-99	GO (RT) 1070/2021	BM&BC work completed .Road marking work in progress
18	Budget work 2021-22Chadayamangalam LAC - Improvements to Chadayamangalam Poonkode Edakode Vettuvazhi Veikkal road ch0/00 to 5/000 km by providing BM\$BC and allied works	Chadayamangalam	600	5054-04-337-99	GO (Rt) No 1070/2021/PWD dtd 01.12.2021	Work completed
19	BW 2021-22 Improvements, by providing BM&BC to Alumoodu-poriyakkodu , punnakkodu maruthamonpally Ambalamkundu , Kozhikkodu -vengodu LPS, pooyappally -pongodu, Payyakkodu- Aduthalakkadavupulimukku	Chadayamangalam	1500	5054-04-337-99	GO (Rt) No 1070/2021/PWD dtd 01.12.2021	Work completed
20	Budget work Improvements of Kozhipalam- Karakkadu road by providing BM & BC work in km 0/00 to 5/100.	Aranmula	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
21	Budget work 2021-2022-Providing BM & BC work in Kaippattor Vallicodu road at ch :0/00 to 3/400	Konni	600	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
22	Budget work 2021-2022-Improvement works to providing BM&BC to Kokkathodu- Kalleli road at ch: 0/00 to 8/00	Konni	1000	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	93% work completed. A triple box culvert in revised estimate need to be completed.
23	Budget work 2021-22-Improvements to Cherthala Aroorkutty road from chainage 6/600 to 11/600	Aroor	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
24	Budget work 2021-22-Improvements to Arattuvazhy Malikamukku road	Alappuzha	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
25	BW-2021-22 Improvements to Mararikkualm- Kanichakulangara road by providing DGBM and BC overlay from ch-0/00 to 3/070 in Alappuzha LAC	Alappuzha	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	35% work completed. Culvert construction and BM work completed
26	GENERAL-Budget Work 2021-22 Lissieux church to Ramarajapuram Kayal Road in Kuttanad LAC_ General Civil Work-1- First stretch	Kuttanad	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed
27	Budget Work 2021-22 Construction of Chathurthiakari to Venattukadu road.	Kuttanad	250	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed
28	Budget Work 2021-22 : Providing BM & BC to Thalalakuzhy – Clamattom – Kadappoor Road Ch : 1/000 to 4/000Km	Ettumanoor	400	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed
29	Reconstruction of Breached road along the side of Meenachil river at Ch. 3/590 of River Bank Road (Illickal- Thiruvappu Kshethram road)	Ettumanoor	1000	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed
30	Budget work 2021-22 Upgradation work - Providing BM & amp; BC to Toll Chemmanakari Road Ch 0/000 to 3/740km	Vaikom	500	5054-04-337-97-00-16-00-P-V	G.O (Rt)No. 407/2023/PWD Dated ,Thiruvananthapuram 30/03/2023	BC completed and Concrete work progress

31	Improvements to Edakkunnam - Koovappally road Ch. 0/000 - 05/100 KM	Poonjar	500	5054-04-337-99	G.O.(Rt)No.504/2022/PWD Dated 04-05-2022	Work ongoing
32	B/W 2021-2022 Improvements to Teekoy-Thalanad-Moonilavu road from Ch.0/000 km to Ch.5/000km including extension of bridge at Ch.0/200km at Teekoy	Pala	800	5054-04-337-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed
33	Budget Work 2021-22 Improvements to Mannorppally Poovathilappu Road CH 0/000 to 8/300	Puthuppally	1000	5054-04-337-99	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work completed
34	B/W 2020-21 BM & BC works in Mankulam Perumbankuthu Kuvait cityAnakulam road	Devikulam	700	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
35	B/W 2021-22 Improvements to Arappamattom karimannoor road ch 0/000 to 7/300	Thodupuzha	700	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work in progress 70% completed
36	Budget work 2021-22-Improvements to Manakkakadavu - Morakkala -Perumbikkara-Pinarmunda-Ambalampady-Peringala-Padathikkara-Brahmapuram road by providing BM & BC and drainage facilities from ch 0/000 to 2/400	Kunnathunad	450	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	BM & BC completed-95% work completed
37	Budget work 2021-22-Improvements to Valiyappadam Vettimoodu road	Piravom	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	60% of work completed
38	Budget Wok 2021-2022 Providing BM and BC works to Paingottor-Mullaringadu Road Ch(0/000 to 7/000 (from Chathamattom Jn to ottakandam)	Muvattupuzha	799.99	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	80% work completed
39	Budget Wok 2021-2022 Improvements to Ramalloor - Pindimana Road ch 0/000 -3/400-upgradation work	Kothamangalam	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	80 % work completed
40	BUDGET WORK 2021-22-Improvements to Puliyanam Mambra Karukutty ch 1/500 to 3/500	Angamaly	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
41	BUDGET WORK 2021-22-Improvements to Karukutty Palissery road ch 0/00 to 2/000	Angamaly	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
42	BUDGET WORK 2021-22-Widening of curve from Puthenthodu to Chunkam including Land acquisition in Athani Vetimara road ch 0/00 to 2/000	Aluva	250	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Boundary demarkation in progress

43	B/W 2021-22- BM & BC at Kondazhy Mayannur road km 0/000 to 10/914	Chelakkara	1038.59	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	As is divided for 03 works 1.Budget Work 2021-22 Improvements to Manaladi-Panjai-Vettikkattiri Road Km 0/000 to 4/650 in Chelakkara LAC for Rs.400 Lakhs 2.Budget Work 2021-22 Improvements to Putharithara-Kondazhi Road Km 0/000 to 4/650 in Chelakkara LAC for 350 lakhs 3.Arangottukkara Thali Thichur road km 0/000 to 2/300 for Rs.288.60 Lakhs- Concrete Works & road widening Almost completed. BM & BC works pending. BM & BC can be done after raining season
44	B/W 2021-22 Improvements to Kottappadi-Anjoor road	Guruvayur	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Completed
45	B/W 2021-22 Improvements to East Tippusulthan road km 15/160 to 19/180	Guruvayur	250	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Culvert work completed. BM BC works will be done after doing restoration works in kwa JJM pile laid portion
46	B/W2021-22 Improvements to Pullanikkad- Mangalam-Panangattukara road from km 0/000 to 5/260	Wadakkanchery	700	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Alignment plan Approved, Submitted for TS approval for road works.LA pending
47	B/W Improvement of Muthuvara-Adatt road by providing BM & BC ch 0/000 to 1/500	Wadakkanchery	190	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	completed
48	B/W2021-22 Improvements to Kuttur Peramangalam roadwith BM &BC ch from 0/000 to 1/810	Wadakkanchery	230	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	RE submitted for getting Revised AS to Govt . Extension request letter not submitted by the Contractor
49	B/W 2021-22 Improvements to Kurumali-Thottipal-Mulanghu road 0/000 to 5/730	Puthukad	1000	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	9 nos culvert , 2500 mtr side protection wall and , drain 200 mtr completed Physical progress 27% now Contractor not do any work at site past 180 days . contractor filed a wpc 40250/2023 in Hon' High Court to quit the above agreement due to KWA JJM WATER CUTTING and hearing held on 27/3/24 deputy secretary chamber room, but contractor not attend this hearing. Then on the 24/04/2024, the Secretary of the Public Works Department asked for clarification on the information regarding the work and it was given.

50	B/W 2021-22 Improvements to Pudukad Mannampetta road from km 0/000 to 2/250	Pudukkad	300	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed RE submitted for getting Revised AS to Govt for GST hike
51	B/W 2021-22 Improvements to Palapilly Echipara road from km 0/000 to 08./500	Pudukkad	800	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	completed
52	B/W 2021-22 Improvements and providing BM & BC to gopalapuram - Meenakshipuram road km 1/500 to 4/500 under Chittur LAC in Palakkad district	Chittur	199.71	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	completed
53	providing BM&BC to Anjumoola gate karuvinpadi road Km3/000 to 4/000	Thrithala	201.48	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Completed
54	Budget work 2021-22: Construction of retaining wall at Mathilmoola and Rectification of Akambadam Pathar Road from KM 4/500 to KM 8/200 in Eranad LAC, Malappuram Dist	Eranad	550	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Completed
55	Budget work 2021 - 22 :Construction of New Edakkara Bypass road from km 0/00 to km 1/660 in Nilambur LAC , Malappuram District.	Nilambur	400	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	CD work completed. Rising with earth ongoing
56	Budget work 2021 - 22 :Providing BM&BC to Edakkara-Sankaramkulam Palemad Road from Km 0/700 to Km 3/350 in Nilambur LAC, Malappuram Dist-	Nilambur	300	5054-04-337-99	G.O(Rt)No,388/2022 /PWD dt31.03.2022	CD works and BM works completed
57	GENERAL - Budget work 21 - 22 - Improvements and providing BM & BC works between km 4/650 to 6/750 of Naduvath - Vadakkumpadam Road in Wandoor LAC in Malappuram district.	Wandoor	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
58	Budget Work 2021 - 22 :- Widening ,Providing BM & BC Works between km 9/850 - 11/700 in Thrikkalagod - Wandoor - Kalikavu Road in Wandoor LAC-	Wandoor	300	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	85% work completed
59	Budget work 2021 - 22 Improvements with BM and BC work on Anjilangadi - Eppikkad road from KM 0/000 to 4/937 (excluding KM 0/000 to 0/420)in Manjeri LAC in Malappuram District	Manjeri	400	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
60	Budget work 2021 - 22 Improvement works - Providing BM & BC to Karyavattom - Alanallur road in between km 0/000 - 6/500 in Perinthalmanna LAC	Perinthalmanna	600	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
61	Budget 2021 - 22 : Improvem tworks t oKavanur - Thrippanachi - Mongam road km 1/050 - 3/150 , - BM BC - General Civil work	Malappuram	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
62	Budget work 2021 - 22 : Improvement works to Nariyattupara - Nenmini church road km 0/000-2/000	Malappuram	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed

63	Budget 2021 - 22 : Improvements and Providing BM and BC works to Karathode - Pullikkallu - Cherur road b/n km 0/000 to 5/300 in Vengara LAC in Malappuram district	Vengara	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
64	Budgetworks2021-22(With20%Budgetprovision)-Improvement&Providing BM&Bcworks to BPAngadi-Mangattiri-Vettamroad b/w KM 5/700to8/320 inTirur LAC in Malappuram District-	Tirur	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
65	Improvements & providing BM & BC works to Parammal Parankimoochikkal road between km 1/500 to 3/300	Kottakkal	200	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
66	Improvement and Providing BM & BC to Parakadavu Puliavu Jathiyeri road between km 3/000 to 6/200 under Nadapuram LAC in Kozhikode District(Working chainage Km 2/250 to 6/200)	Nadapuram	600	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed and final bill submitted
67	Budget work 2021 - 22 :Improvements & providing BM & BC Parakadavu Kadavathoor 0/000 to 2/000 in Nadapuram LAC	Nadapuram	350	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed and final bill submitted
68	Improvement to Ekarool Kakkayam Damsite road 0/000 to 3/300 and 4/100 to 6/400	Balussery	800		G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
69	Improvements to Padanilam Kalarikkandy Road (Km 0/000 to 1/600)	Kunnamangalam	300	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
70	Improvement to Chullikkaparambu - Kavilada Road	Thiruvambady	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	DR works & Drain works and Culvert Works in progress
71	Improvements to Muthery Kallurutty road	Thiruvambady	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	90% DR completed. Drain works Progressing
72	Kozhikode madavoor road 2021-22 Construction of drain b/w Araydathupalam Palayancheri koottaly	Kozhikode North	100	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	work completed
73	GENERAL-Improvement to Poklath Thazhe Manikoth thazhe palliyath road km 2/700 to 4/300-Work-General Civil work	Kuttiyadi	396.74	5054-04-337-99-00-16-00-P-V	G.O.(Rt)No.1070/2021/PWD dtd 01.12.2021	Work completed
74	BW2021-22 Townbeutification in PWD roads at Padanakara and Meethalapeedika section	Dharmadam	45	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed
75	BW2021-22 Town improvements work development of varoius town & junction of Chakkarakal anjarakkandy(thattari), Vellachal Moonuperiyal (balance) Panayatha mparamba with its beutification under PWD road section Kannur byh providing drainge and footpath-	Dharmadam	180	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed
76	Budget 2021-22,Improvements to Kolayad Tholambra road between 2/500 - 6/875	Mattanur	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed

77	Budget 2021-22,- Chalode town beautification works - Development of Chalode town junction by improving traffic commutability including capacity augmentation alongwith its beautification by providing drainage, fixing of hand rails and footpath	Mattanur	900	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work in progress (55%)
78	Budget 2021-22,Hajee road Ayyappankavu road ch 0/000 to 2/585 (BM & BC carriageway)	Peravoor	500	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work Completed
79	Improvements to Periya Odayamchal road	Udma	1000	5054-04-337-99	G.O(Rt)No,730/2021 /PWD dt13.08.2021	Work completed
80	Budget work 2021-22 Improvements to Attinpuram - Perayam road.-BMBC	Vamanapuram	650	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	95% work completed. Berm protection works pending.
81	Budget work 2021-22 Improvements to Kalliyode Moonanakkuzhy Road	Vamanapuram	375	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	100% work completed
82	Budget work 2021-22- Improvements to Venkavila-Moozhy Road	Vamanapuram	350	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	40% work completed.Widening and raising inprogress
83	Budget work 2021-22 Chadayamangalm LAC – Improvements to Chadayamangalm Poomkode Edakkode Vettuvazhi Veikkal Road ch. 0/000 to 5/000 Km by providing BM & BC and allied works	Chadayamangalam	600	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	work completed
84	Budget work 2021-22 Chadayamangalm LAC – Improvements to Ayoor Chunda Road ch. 0/000 to 6/400 Km by providing BM & BC and allied works	Chadayamangalam	870	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	BM/BC COMPLETED. ROAD MARKING ONGOING
85	BW 2021-22 Improvements by providing BM&BC to Pazhavara Kallada road ch 0/000 to 4/500	Kunnathur	500	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	Contract awarded.TS for restoration work accorded.
86	BW 2021-22 Improvements, by providing BM&BC to Alumoodu-poriykkodu , punnakkodu maruthamonpally Ambalamkunnu , Kozhikkodu -vengodu LPS, pooyappally -pongodu, Payyakkodu- Aduthalakkadavupulimukku.	Chathanoor	1500	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	Work completed
87	Budget work 2021-22 Chakkachampakka Kavalekkalam road in Kuttanad LAC - Second stretch and Improvement to existing stretch	Kuttanadu	150	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	75 % Work Completed. GSB and WMM Completed
88	Budget work 2021-22 Vallikkerichira to Aakanady Jetty Road in Kuttand LAC - First Reach	Kuttanadu	200	5054-04-337-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	Work Completed
89	Budget work 2021-22 Improvements to Churuli Alppara Mazhuvadi colony Kochuchelachuvadu Edakkadu Kathippara Road -	Idukki	500	5054-04-37-99	G.O(Rt)No,1070/202 1/PWD dt 01.12.2021	completed

90	Budget work 2021-22 Improvements to Parathodu town Karshika Vipani pallikkamalipady Irumalakkappu Chinamirappu Chempakappara road -Improvement work	Idukki	500	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work in progress. 25% completed
91	BW 2021-22 Improvements to Kuruppampady -Koottickal Road from ch.3/000 to 4/000 &Ch. 6/000to6/8750	Perumbavoor	224	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed
92	B/W 2021-22 Konathukunnu-Poovathumkadavu road-Budget work 2021-22 Improvement to Konathukunnu -Poovathumkadavu Road ch 0/000 to 4/330 in Kodungallur LA	Kodungallur	508	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Combined estimate for Budget work and restoration work submitted for TS
93	Budget work 2021-22 Improvements and providing BM & BC to Karuvampoyil Alumthara road Km. 0/000 to 3/000 in Kozhikode Dist.	Koduvally	400	5054-04-337-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed
94	Budget work 2021-22 Improvements to kallachi Mini bypass road km 0/00 to 0/435- Road work	Nadapuram	100	5054-04-337-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed & Final bill submitted.
95	Budget 2021-22 Valapattanam Keeriyad Kattampally road side drainage covering slab in Kannur Dist	Azhikode	75	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	work completed.
96	Budget work 2021-22 Improvements to Chengala Akkaragara Bivinje road between Km 0/00 to 3/760	Kasaragod	539.8	5054-04-337-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work just started.
97	Budget work 2021-22 Improvements to Kallar chullithattu road Km 0/000 to 4/500 Km Kanahangad LAC	Kanhangad	997	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed
98	BW2021-22 Improvement works to Veetukad Olavattur Munduzhy road from Km1/070to 7/820	Kondotty	500	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed
99	Improvements to Kalleri - chettikkadavu road b/w ch.0/000 to 1/100-DPR preparation work	Kunnamangalam	227.1	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed
100	improvements by providing BM&BC to Thrikkannamangal - Sadanandapuram road from Km 0/000 to 5/000	Kottarakkara	600	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	BM/BC COMPLETD
101	Improvements & providing BM & BC to Kottathala Market Jn. Inchakkadu road from 0/000 to 2/000.	Kottarakkara	200	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	Work completed
102	improvements by providing BM&BC works Killor Anayam RoadKm 0/000 to 4/450(including Ambaluthumkala JTS Irumpanagadu road	Kottarakkara	450	5054-04-37-99	G.O(Rt)No,1070/2021/PWD dt 01.12.2021	TERMINATED WITH OUT RISK AND COST. TS TO BE ISSUED
103	Construction of Pathanapuram bypass road	Pathanapuram	400	5054-04-337-99	G.O(Rt)No,1054/2021/PWD dt 29.11.2021	Submitted to Govt. for Revised AS
104	Providing covering slab and othe allied works to Amayizhanchanthode phase2	Thiruvananthapuram	1400	5054-04-337-99	G.O(Rt)No,587/2021/PWD dt 28.06.2021	Work is carried out by Irrigation department
105	Construction of Varkala Bypass road under DTP scheme Ch.0/000 to 1/500	Varkala	2950.56	5054-04-337-99	G.O(Rt)No,793/2021/PWD dt 06.09.2021	Out of 76, for 30 amount issued and land taken by Govt, Balance in progress .

106	Budget 2020-21-Improvements including DBM & BC to Valakkai-KoyyamVelam-Mayyil road Km 0/000 to 6/900 (Valakai-Koyyam road 5/500 km and Koyyam-Velam road including bridge km 1/400) in Kannur District	Taliparamba	1116.60	5054-04-337-99	G.O(Rt)No.993/2021 /PWD dt 10.11.2021	DBM,BC work completed upto 0/000 to 4/620.
107	Improvements to Peuvazhikadavu Muzhapalam Road	Nadapuram	337.8	5054-04-337-99	G.O(Rt)No,1077/2021/PWD dt 0.3.12.2021	WMM completed, BM & BC works balance kunamangalam constituency
108	Improvements and providing Bm & Bc to Nadapuram -Pulikool-Kummangod-b/w Km 0/00 to 2/300	Nadapuram	317.9	5054-04-337-99	G.O(Rt)No,1078/2021/PWD dt 0.3.12.2021	Work completed and final bill submitted
109	Improvements to Villiapally-Edachery-Iringannur road b/w Ch.10/000 to 11/660 Km	Nadapuram	377.1	5054-04-337-99	G.O(Rt)No,1159/2021/PWD dt 29.12.2021	Work completed and final bill submitted
110	Improvements to Cheloor Vaka road 0/000 to 2.400 Mattom Cheloor Peruvallor road 0/000 to 1/000	Manalur	374.9	5054-04-337-99	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	80% BM completed, CD work completed.
111	Budget work 2021-22-Improvements to Velappaya Medical College Road with BM and B C from 0/000 to 0/780	Wadakanchery	98	5054-04-337-99	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Drainage work completed. Road work is delayed due to JJM.
112	Budget 2021-22 Improvements to Padanilam junction	Kunnamangalam	100	5054-04-337-99	G.O(Rt)No,389/2022 /PWD dtd :31.-03-2022	Work with Land Acquisition. Requisition for LA Given 4(1) notification published
113	Providing BM and BC to Edakkara - Sankaramkulam - Palemad road from Km 0/700 to 3/350	Nilambur	300	5054-04-337-99	G.O(Rt)No,389/2022 /PWD dtd :31.-03-2022	BM completed
SH						
114	Pandapally -Parakadavu road - Providing BC overlay works to stretch of Ernakulam- Thekkady State Highway Km.47/700 to 50/200.	Muvattupuzha	200	5054-03-337-98	G.O(Rt)No730/2021/ PWD dt13.08.2021	completed
115	Budget Wok 2021-2022 Providing BM and BC works to Neryamangalam -Neendappara Road from Ch.0/000 to 5/700	Kothamangalam	699.96	5054-03-337-98	G.O(Rt)No730/2021/ PWD dt13.08.2021	70 % completed
116	B/W 2021-22 Improvements to Perumvilavu Nilambur road km 0/000 to 3/372	Kunnamkulam	450	5054-03-337-98	G.O(Rt)No730/2021/ PWD dt13.08.2021	Completed on 31.05.2024.
117	BW-2021-22-Town beautification work for Kayalode town under Kuthuparamba section in Dharmadam LAC in Kannur Dist	Dharmadam	25	5054-03-337-98	G.O(Rt)No730/2021/ PWD dt13.08.2021	Work Completed
118	BW-2021-22-Town beautification work for Mambram town uder Kuthuparamba section	Dharmadam	50	5054-03-337-98	G.O(Rt)No730/2021/ PWD dt13.08.2021	Work Completed
119	Improvement and providing BM& BC to Kadiyangad Peruvannamuzhi Chembanoda Poozhithodu road Km.0/000 to 16/000	Perambra	1969.779	5054-03-337-98	G.O(Rt)No730/2021/ PWD dt13.08.2021Revised A S	work in progress. 9.100 km long BM & BC completed between km. 7/000 to 16/400. BM works completed bet. km. 0/000 to 7/000. road safety work pending 92%
ODR						

120	Budget 2021-22 Improvements to Adayamon Chavettikkad road 0/00 to 1/300-Road	Attingal	100	5054-4-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work completed
121	Budget 2021-22 . Improvements to Vattapacha -Chinthanikonam-Vayyattinkara road ch 0/00 to 2/200	Attingal	200	5054-4-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work completed
122	Improvements to Ayilam Athirumukku, Aryankunnu- Ayilam Ela Road and Ayilammukku Ayilam Ela-BM & BC and allied works	Chirayankeezhu	875.5	5054-4-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Agreement execution stage
123	-Construction-Ring road from NES junction in Thoppumpady Edakochi road to Indiragandhi road through P. Gangadharan road, Madhura company, Pashnithodu, Kannangattu Bridge approach and Indiragandhi road including land acquisition	Kochi	600	5054-4-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	road not handed over from corporation n hence work not started
124	IMPROVEMENTS TO KOOTTICKAL - KOKKAYAR- 35 TH MILE ROAD IN IDDUKKI DISTRICT.- Improvements to Koottickal - Kokkayar - 35th Mile Road in Iddukki district.	Peerumade	1000	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work in progress, 40% completed
125	Budget work 2021-22 Improvements to Kurampala Poozhickadu Muttar Valakkadavu Pandalam Manikandan Althara Road -Work-General Civil work	Adoor	500	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	work completed.
126	Budget work 2021-22 (KUTTITTU PARAMBU- KEVELI TODU)Road- Improvements to KUTTITTU PARAMBU-KEVELI TODU Road at Mannanchery Panchayathu	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Completed
127	Budget work 2021-22- Improvements to Arattuvazhi Palli - Bypass road	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Completed
128	Budget work 2021-22- Improvements to Kalavoor bund-St Thomas church Road	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Completed
129	Budget work 2021-22- Improvements to Kanichukulangara Temple Pilgrimage Centre Road network in Alappuzha LAC-	Alapuzha	100	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Completed
130	Budget work 2021-22- Improvements to Valiya Kalavoor bund - Kommady palam road-	Alappuzha	200	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Nearing completion
131	Budget 2021-22 . Improvements to Kunnappally -Paruthykadu road Mannanchery	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Completed
132	-Budget work 2021-22- Improvements to Pankaj Theatre- Canal Cherukulam Road-	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Completed
133	Budget work 2021-22 Cresnet school - Thyvely-Improvements to Cresnet school - Thyvely road Mannanchery	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Nearing completion
134	Budget work 2021-22- Improvements to Ayyankali - ITC- Poonjikkad Road-	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	85% Completed work in progress

135	BUDGET WORK 2021-22-Improvements to Drainage facility to Aryad Luther School in Aryad Panchayat , Alappuzha LAC-	Alappuzha	50	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Completed
136	Budget work 2021-22-Improvements to Pankaj Theatre - Alappy Company Road	Alappuzha	103.5	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Revised AS received.TS estimate under preparation.
137	Improvement including BM&BC to Aniyaram Vavachi Peringathur road ch:0/000 to 2/100 in Kannur District.	Kuthuparamba	500	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	BM & BC Completed (85%)
138	Budgetwork 2021-22-Improvements to Randam Number Panchayathuvila Road	Eravipuram	250	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work started
139	Budget work 2021-22-Improvements to Plamoodu Nalila ESI Junction Thriveni Junction Macharrazhikam Valiyavila Kulappadam Junction Road in Nedumbana Panchayath	Kundara	400	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work in progress
140	Improvements by providing BM & BC to pallipalam Vayannur Vekkalam road 0/000 to 6/800 in Kuthuparampa section in Knnur District	Mattannur	1411	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Formation Work on Progress (75%)
141	BW-2021-22_Improvements to Ellackal Madam Kavala Maryland - Anachal Ambalam road-Panchayath road(Vellathooval GP)	Devikulam	561.4	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work in progress
142	Construction of concrete roads at Nehru Trophy ward in Punnamade, Alappuzha LAC	Alappuzha	1000	5054-04-337-97	G.O(Rt)No,261/2022 /PWD dtd :09.-03-2022	Work ongoing
143	Budget 2021-22 Ambalappuzha Connectivity Road	Ambalappuzha	2500	5054-04-337-97	G.O(Rt)No,388/2022 /PWD dtd :31.-03-2022	Work in progress
144	Improvements to town roads in Alappuzha LAC	Alappuzha	1000	5054-04-337-97	G.O(Rt)No,388/2022 /PWD dtd :31.-03-2022	Completed
145	Improvements to Kaithakulangara-Madayanthodu road	Alappuzha	50	5054-04-337-97	G.O(Rt)No,388/2022 /PWD dtd :31.-03-2022	Completed
146	Bidget work 2020-21 Coastal Kayal road Connectivity Network in Alappuzha LAC	Alappuzha	1500	5054-04-337-97	G.O(Rt)No,388/2022 /PWD dtd :31.-03-2022	Two culvert at Chethi to Beach road completed.40 mm CC completed in 2 roads and BM completed in 3 roads. DR work,GSB and WMM works are also in progress.
147	Budget work 2021 -22 - S.N College - Varakadi Kshethram road from 0/000 to 0/580 Varakadi bund road from Ch. 0/000 to 0/700	Cherthala	200	5054-04-337-97-00-16-00-P-V	G.O(Rt)No,269/2023 /PWD dtd :03.03.2023	Initial Levels aproved
2022-23						
MDR						
1	Budget 2022-2023- Construction of drain, culverts and retaining walls in Kollamkonam Kuruthamkodu road Km 0/222 to 2/600 in Kattakada LAC	Kattakada	150	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	LOA issued , agreement to be executed

2	Budget Work - 2022 -23- Improvements to Kollamkonam - Puliyaarakonam - Vellaikkadavu Road from km 0/000 to 6/300	Kattakada	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	surfacing work delayed due to JJM cutting.Restoration in progress.
3	Budget 2022-2023- Karakulam Mullassery Venkode road 0/000 to 4/200	Nedumangad	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work Started
4	Budget Work 2022-23 Widening and Improvements to Vavarambalam - Sree Narayanapuram road from Km 0/000 to 3/000	Nedumangad	250	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Re -Tendered, opening on 29.06.2024
5	Thekkada Panavoor Road- Improvements To Thekkada Panavoor Road	Nedumangad	294.13	5054-04-337-99	G.O (Rt) No.363/2023/PWD Dated : 25-03-2023	WMM work going on
6	Budget 2022-2023- Improvements to Vattapankade Alumkuzhi Ilavattom road km 2/200 to 4/500	Vamanapuram	300	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work in progress. Drain works,protection works,widening works completed.
7	Improvements to Chullimanoor- Panayamuttom road Km 0/000 to 3/500.	Vamanapuram	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work completed.
8	Budget 2022-23 Improvements and providing BM & BC to Puthenkavu Eraviperoor road km 2/000 to 6/000'	Aranmula	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Revised AS obtained and submitted for TS approval
9	Budget 2022-23 - Beautification of Karthikappally junction - Improvements of Karthikappally junction	Haripad	200	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work is nearing completion.Road improvement remaining.
10	Budget 2022-23 - Beautification of Cherthala Town roads	Cherthala	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work in progress. (Bus shelter work completed and interlock tile work in progress)
11	Budget 2022-23 - Koodalloor Road -Providing BM&BC to Koodalloor Road Ch : 0/000 - 1/000	Ettumanoor	180	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work completed.
12	Budget 2022-23 - Providing BM & BC Karuthedam - Thellakom - Adichira Road at ch. 0/000 to 2/350	Ettumanoor	450	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	At present around 75% work had been completed.In this proposal a twin box culvert is to be constructed @Ch 0/400 and the existing carriage way between Ch 0/250 to 0/475 is to be widened and raised above HFL by utilities freely surrendered land.Presently due to cyclone and heavy mansoon water level at this location is nearing to HFL. Hence progress of work is retarded.
13	Budget 2022-23 - Re construction of damaged slab culvert to 5x5 box culvert at chainage 7/900 km of Ettumanoor - Vechoor Road including LA for easing curves at approach road- culvert and approach road	Ettumanoor	158	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	LA works initiated by the Revenue department. Widening of approach road & existing culvert to be started after completing the LA process. Contingency charge remitted. & Revenue B order obtained

14	Budget 2022-23 - Improvements of Ring road connecting Kottayam Pulimood Junction to Thirunakkara temple via Thiruvathukkal	Kottayam	600	5054-04-337-99	G.O (Rt) No.1126/2022/PWD Dated : 16.11-2022	Agreement Executed, Site Handed over on 15.3.2024. KWA pipe laying work in progress.
15	Budget 2022-23 - Improvements to Neendoor Kuruppanthara road by DBM & BC	thuruthy/ Ettuman	700	5054-04-337-99	G.O.(Rt)No.1250/2022/PWD Dated,Thiruvananthapuram, 22-12-2022	Work completed
16	Budget Work 2022-23 - Upgradation Work Providing BM & BC to VT Road ch: 0/000 to 7/900 KM	Vaikom	1000	5054-04-337-99	G.O.(Rt)No.407/2023/PWD Dated,Thiruvananthapuram, 30-03-2023	BM work is completed. Side concrete and drain work is nearing completion and BC work is in progress.
17	Budget 2022-23 - Improvements of Perumbavoor Koovappady Road-from ch 1/000 to 4/000	Perumbavoor	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Culvert works&Wideing works completed
18	Budget 2022-23 - -Thamarachal Malayidamthuruth road-Improvements to Thamarachal Malayidamthuruth road by providing BM and BC from CH 2/950 to 5/000	Kunnathunadu	250	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work terminated at risk and cost,contractor filed case in Highcourt
19	Budget work 2022-23-Improvements to Mannoor Irapuram Road from ch 0/000 to 3/690 by providing BM & BC	Kunnathunadu	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work completed
20	Budget work 2022-23--Improvements to Muvattupuzha - Anchalpetty road km 7/000 to 13/700	Piravom	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work completed
21	Budget 2022-23 - Improvements to P T Jacob Road Ch 0/000 to 1/900	Kochi	350	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	90% work completed
22	Budget 2022-23 - Puthenthodu Gap Road -Improvements with BM & BC to Puthenthodu Gap Road	Kochi	150	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	WMM laying completed. BM & BC works pending
23	Budget 2022-23 -Improvements with BM and BC to Kattipparambu Kalathara Road Ch 0/000 to 1/500	Kochi	175	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work completed
24	Budget 2022-23- Improvements with BM and BC to Amaravathy Road Ch 1/000 to 2/120	Kochi	200	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Drain works completed. BM & BC works pending
25	Budget 2022-23 - Improvements to Kumbalangi Kandakkadavu Road	Kochi	100	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work completed
26	Budget 2022-23 - -Kombara Junction -Improvements to Kombara Jn including Land Acquisition in NAD HMT Road	Aluva	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Final alignment approved. Requested for Revenue B sanction
27	Budget Works 2022-23 Drainage works in Kutty Sahib road-Providing drainage facilities in Kutty Sahib road in between Ch:0/400 and 0/700	Ernakulam	80	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work could not be started due to dispute over land. Proposal for terminating the contract without risk and cost in process
28	Budget Works 2022-23 Footpath Renovation at Foreshore road - Renovation of Footpath in Foreshore road in between Ch:0/000 and 0/550	Ernakulam	100	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	substitution proposal submitted
29	Budget Works 2022-23 - Construction of Drainage facilities in Vaduthala Chittoor road in between Ch:0/000 and 0/600	Ernakulam	45	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work completed

30	Budget 2022-23 - Providing BM & BC and other Improvements to Karukutty Azhakam road ch 0/000 to 5/000	Angamaly	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Drainage and culverts work almost completed. Balance 1.360 km levels reported except the widening of left side., due to the Karshaka samithi existing pipe shifting delayed the widening work.. Ch:0/000 to 2/825 , 4/270 to 4/750 Bm and BC completed.
31	Budget 2022-23 - Resurfacing and other Improvements to Kottappuram Koonammav Road ch . 0/000 to 5/300	Kalamassery	250	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Drain work, Strengthening work with GSB,WMM and BM patch completed. Work has to be suspended due to road cutting by KWA
32	Budget 2022-23 - Improvement to Benglaupady Kesavathuruthu Vaniyakad rd ch 0/000 to 2/000 using BM & BC	Paravur	250	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work completed
33	Budget 2022-23 - Providing BC overlay to Road around Jilla Court ch 0/000 to 0/800 and other Improvement works.	Paravur	50	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work completed
34	Budget 2022-23 - Providing BC overlay and Improvement works to Paravoor Varapuzha road 0/000 to 4/000	Paravur	250	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Road work completed. traffic safety work in progress
35	Budget work 2022-23 Improvement by providing BM and BC to Kuriachira Anchery road 0/000-2/424	Thrissur	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work nearing completion
36	Budget 2022-23-BM&BC Works at Puvvathani Pallikkunnu Kambram Mannathikkadavu Road	Perinthalmanna	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Original work delayed due to KWA - JJM work. KWA -JJM Restoration work is under aggrement stage.
37	Budget 2022-23- Improvements and resurfacing with BM & BC to Morayur - Arimbra - Pukottur road 0/000 to 10/000 in Malappuram LAC	Malappuram	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	DPR Submitted for Nomenclature, Under cosideration in CE's office
38	Budget 2022-23-Improvements and providing BM & BC to Valillapuzha - Elamaram - Irattamuzhi Road km. 1/800 to 6/850	Kondotty	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	TS Estimate submitted
39	Budget 2022-23 - Improvements to Kuttikkattoor town on Kozhikode Mavoor road	Kunnamangalam	100	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work completed
40	Budget 2022-23 - Improvements to Chathamangalam Palakkadi Erimala Road 2/400 to 4/400	Kunnamangalam	300	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work completed
41	Budget 2022-23 - Improvements to Ekarool-Kakkur road bet km 0/000 to 2/100 in Balussery LAC	Balussery	300	5054-03-337-98	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	BM and BC completed ,90%
42	Budget 2022-23 - Improvements to Pariyangad - Chettikadavu road	Kunnamangalam	300	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work completed
43	Budget 2022-23 - Improvements- Providing BM&BC to Mundoth-Theruvathukadavu Road between 0/000 to 1/500	Balussery	324	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	work in progress 55% completed

44	Budget 2022-23 Improvements to Perambra-Chembra-Koorachundu Road between km 2/200 to 4/700	Perambra	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	BC work completed.road safety work ,Side protection work and Balance drainage work progressing 90%
45	Budget 2022-23 - Improvements and providing BM &BC to Perumpoyil Kandoth para Road 0/000 to 4/000	Elathur	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	BM COMPLETED. 65%
46	GENERAL-Budget 2022-23 - Providing B M & B C to Puthusserykadavu Bankkundu Road bet ch 0/000 to 2/700	Kalpetta	400	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Drainage, Culvert works nering completion.Road surfacing works delayed due to JJM Cutting works
47	Budget -2022-23--Improvements and providing BM &BC to Kavinmunambu- Mullool-Vellikkeel-7th Mile- Trichambaram-Muyyam-Bavupparamba-Kolmotta road Km 5/300to 6/500 in Kannur District	Taliparamba	250	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work Completed.
48	.Budget 2022-2023 -Development of Sreekandapuram town with beautification by providing drainage, fixing of handrail and footpath-etc	Irikkur	500	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Work Completed.
49	Budget work 2022-23 - Improvements to Thettuvazhi Manathana road km 0/000 to 2/500 (BM & BC Carriage way).	Peravoor	300	5054-04-337-99	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	BM,BC work completed. 80%
50	Budget 2022-2023- Improvements to Pattakulam -Pezhumoode road km 0/000 to 5/400 in Aruvikkara LAC by providing 50 mm BM and 30 mm BC	Aruvikkara	900	5054-04-337-99	G.O (Rt) No.1028/2022/PWD Dated : 22-10-2022	Completed
51	Budget 2022-23 Improvements to Alencherry Onthupacha road	Chadyamangalam	1200	5054-04-337-99	G.O (Rt) No.1028/2022/PWD Dated : 22-10-2022	BM completed
52	Budget 2022-2023-Pathanapuram LAC - Construction of Bypass Road	Pathanapuram	1200	5054-04-337-99	G.O (Rt) No.1028/2022/PWD Dated : 22-10-2022	Submitted for Revised AS
53	Budget 2022-2023-Improvement works by providing BM & BC to Asramom Arattukulam road, Small pox Shed road,North of Guest house road, Standard tile factory road, Lakshminada Syrian Church road, Inchavila Karuva Mukkadakkamukku road, Karuva Kanjaveli road and BC overlay to Govt. house Small bridge road	Kollam	600	5054-04-337-99	G.O (Rt) No.1028/2022/PWD Dated : 22-10-2022	Work ongoing
54	Budget 2022-23--Improvement work with BM and BC of PH Centre Mukkilapeedika Road From Km 4/600 to 7/752 in Kottakkal LAC.	Kottakkal	550	5054-04-337-99	G.O (Rt) No.1028/2022/PWD Dated : 22-10-2022	Work stopped due to JJM application.Culvert and drainage work completed
55	Budget 2022-23 - Improvements to Pottammal Palazhi Puthoor Madam Road between km 7/400 to 8/670 (Balance Work)	Kunnamangalam	300	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	85% drain work completed. Culvert work completed. WMM work completed

56	Budget 2022-23 - Improvements and providing BM & BC to Kuttiady Valakettu kaipram kadavu Road from km 0/000 to 9/000	Kuttiady	1200	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	CRF work arranged hence not executed
57	Budget 2022-23 - Improvements and providing BM & BC to Mokeri Kayakkodi Paloli Thottil palam Road 0/000 to 10/900 (Working chainage 0/000 to 3/400	Nadapuram	700	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	BC work completed & Line marking completed 95%
58	1) BUDGET-2022-2023 - Beautification work-Kinavakkal - Town Beautification for Kinavakkal Town in Kuthuparamba section in Dharmadam LAC in Kannur District.	Dharmadam	50	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	work completed
59	2) Budget 2022-23: Town Improvement works - Development of Various Towns and Junctions of Vellachal, Kottam, Panayathamparamba, Edakkad with its Beautification under PWD Roads Section Kannur by Providing Drainage and Footpath including fixing of handrails-Town Improvement works	Dharmadam	225	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	Work in progress (85%)
60	3.) Budget work 2022-23-Town beautification from Melur Jn. to Parapram along Melurkadavu bridge approach road in Dharmadam LAC-Town beautification from Melur Jn. to Parapram	Dharmadam	50	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	work completed
61	Budget 2022-2023 Upgradation to Approach road to kavvayi Bridge 0/000 to 2/600	Payyannur	520	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	Work Completed.
62	Budget 2022-23 - Providing BM and BC to Govindapai Nethilapadavu road from km 0/000 to 5/800	Manjeshwaram	524	5054-04-337-99	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	Work completed
63	Budget Work 2021-22 Improvements to Manaladi -Panjal - Vettikkattiri Road KM 0/000 to 4/650	Chelakkara	400	5054-04-337-99	G.O (Rt) No.569/2022/PWD Dated : 25-05-2022	6 culvert and 500m drainage completed.Eviction 99% completed .WORK can BE COMPLETED AFTER JJM Works . JJM applied but not deposited the amount.
64	Budget 2022-23 - Providing BM& BC to Karikode Velliyamattom road Km. 12/200 to 15/300 Pannimattom Poomala Methotty road	Thodupuzha	600	5054-04-337-99	G.O (Rt) No.1126/2022/PWD Dated : 16.11-2022	Work nearing completion
65	Budget 2022-23 - Improvements with BM & BC Murikkinthotty Vattappara Melechmannar road	Udumanchola	1000	5054-04-337-99	G.O (Rt) No.1126/2022/PWD Dated : 16.11-2022	Work in progress 35% completed
66	Budget 2022-23 - Improvements to Thrikkariyoor Vadakkumbhagam Road from ch 0/000 to 5/300 and Kothamangalam New By pass road from ch 1/855 to 3/055-	Kothamangalam	1000	5054-04-337-99	G.O.(Rt)No.1208/2022/PWD Dated,Thiruvananthapuram, 09-12-2022	TS Estimate Submitted to Chief Engineer

67	Budget work 2022-23- Improvements to Anadapuram- Nellayi road from km 0/00 to 9/300	Irinjalakuda	1076	5054-04-337-99	G.O.(Rt)No.1208/20 22/PWD Dated,Thiruvanantha puram, 09-12- 2022	25% work completed. Drainage 2km completed. culevet 4 nos completed, retaining wall 200m completed.
68	Budget 2022-23 - Kottekkad- Mundur Road 0/600 to 9/906	Wadakkanchery	1150	5054-04-337-99	G.O.(Rt)No.1208/20 22/PWD Dated,Thiruvanantha puram, 09-12- 2022	Work not started due to JJM proect.
69	Budget Work 2022-23 - Resurfacing of Samghammuk- Manthara temple Pressmukk road	ala/Thiruvananthapuram	100	5054-04-337-99	G.O.(Rt)No.1250/20 22/PWD Dated,Thiruvanantha puram, 22-12- 2022	Work tenderd , Agreement to be executed
70	Budget Work 2022-23 Construction of Pazhayannur Ring Road - Soil Investigation work - Traffic study - General civil work	Chelakkara/Thrissur	300	5054-04-337-99	G.O.(Rt)No.1250/20 22/PWD Dated,Thiruvanantha puram, 22-12- 2022	Alignment plan approved
71	Budget Work 2022-23 Improvements to Chelakkara- Karukkadavu Road Km 0/000 to 3/729	Chelakkara/Thrissur	500	5054-04-337-99	G.O.(Rt)No.1250/20 22/PWD Dated,Thiruvanantha puram, 22-12- 2022	5 nos.culverts completed. 500m drain Dr masonry work completed survey work not started . Widening can be complete only after survey works,
72	Budget Work 2022-23 Providing BM &BC Kuthampully Road Km 0/000 to 4/520	Chelakkara/Thrissur	300	5054-04-337-99	G.O.(Rt)No.1250/20 22/PWD Dated,Thiruvanantha puram, 22-12- 2022	drain and culvert work completed ,BM&BC Works Completed. only road safety works pending, road marking can be done after monsoon
73	Improvements and providing BM and BC to Chalakudy Mala Road CH 5/900 to 7/700 in Kodungallur LAC	Kodungallur	200	5054-04-337-99	G.O.(Rt)No.36/2023/ PWD Dated,Thiruvanantha puram, 13-01- 2023	work is pending due to JJM work.Contractors cannot complete the work in agreement period hence he has given letter to terminate him from the work without risk and cost.
74	Improvements and providing BM and BC to Palayamparambu Guruthipala Ch0/000 to 1/000 in Kodungallur LAC	Kodungallur	100	5054-04-337-99	G.O.(Rt)No.36/2023/ PWD Dated,Thiruvanantha puram, 13-01- 2023	work nearing completion (90% completed)
75	GENERAL-Collectorate junction improvement Thiruvananthapuram district-Kudappanakkunnu Collectorate junction improvements in Thiruvananthapuram district	Vattiyoorkavu	100	5054-04-337-99	G.O.(Rt)No.269/202 3/PWD Dated,Thiruvanantha puram, 3-03- 2023	Work ongoing 50% completed .
76	GENERAL-Budget work 2022-23- Budget work 2022-23(With 20% budget provision) - Widening works to Tirur -Railway station road and Tirur Hospital road in Tirur LAC	Tirur	500	5054-04-337-99	G.O.(Rt)No.269/202 3/PWD Dated,Thiruvanantha puram, 3-03- 2023	evenafter repeated meetings convened by Hon'MLA of Tirur LAC, consent for surredering land for road work is not obtained.

77	GENERAL-Budget works 2022-2023 (with 20% budget provision)-Upgradation works including land acquisition to Tirur Ponnundam bypass road- meesappadi parapputhadam road(koottilathara bridge-meesappadi-Parappoothadam Road)/b/w KM 0/000-1/200 in Tanur LAC	Tanur	1000	5054-04-337-99	G.O.(Rt)No.269/2023/PWD Dated,Thiruvananthapuram, 3-03-2023	Drainage,culvert works completed. Road work ongoing
78	GENERAL-BUDGET 2022-23-Improvements and Providing BM & BC to Kuppam Parammelkadavu Muthukuda Kavungal Road 4/700 to 6/250	Kalliyasseri	250	5054-04-337-99	G.O.(Rt)No.269/2023/PWD Dated,Thiruvananthapuram, 3-03-2023	BM Completed.
79	GENERAL-Improvements and Providing BM& BC to Pookottuchola Maathakaad Road - km 0/000 to 4/300 (Working chainage km0/000 to km1/100)-In Eranad LAC in Malappuram District	Eranad	125	5054-04-337-99	G.O.(Rt)No.269/2023/PWD Dated,Thiruvananthapuram, 3-03-2023	Work Completed
80	GENERAL-Budget 2022-23 :Improvements and providing BM and BC Works to pookottuchola - poonkudi bypass road between athanikkal and kariparamba In Eranad LAC in Malappuram District	Eranad	100	5054-04-337-99	G.O.(Rt)No.269/2023/PWD Dated,Thiruvananthapuram, 3-03-2023	Work Completed
81	GENERAL-Improvement and providing BM&BC to Vadakumuri Thottumukam Road 0/000 to 1/8000 km in Ernad LAC in Malappuram District	Eranad	275	5054-04-337-99	G.O.(Rt)No.269/2023/PWD Dated,Thiruvananthapuram, 3-03-2023	BM work is completed. Side concrete and drain work is nearing completion and BC work will be executed after monsoon
82	Budget Work 2022-23 - Providing BM & BC to Hynarky Memorial Road @ Ch 0/000 to 2/000	Chelakkara	332	5054-04-337-99	G.O(RT)No1009/2022/PWD dated 12.10.2022.	Amount remitted to KSEB for shifting electric post.Initial levels taken.
SH						
83	Budget work 2022-23 - Providing Culverts and drainage facilities at Vandithavalam town in Palakkad - Thattamangalam Pollachi road between km. 21/500 to 22/500	Chittur	100	5054-03-337-98	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	Completed
84	Budget 2022-23 -Improvement work to Kallachi Town between km 54/500 to 56/000 along SH 38 PUKC	Nadapuram	300	5054-03-337-98	G.O (Rt) No.658/2022/PWD Dated : 21-06-2022	since scope of work changd submitted to govt for approval
85	Budget 2022-23 -Improvement to Kappad thusharagiri Adivaram road (SH 68) from 40/000 to 43500	Koduvally	600	5054-03-337-98	G.O (Rt) No.1036/2022/PWD Dated : 26-10-2022	Site handed over to contractor. Delayed due to KWA pipeline laying issue
86	Providing BC overlay to Palakkad Pollachi Road Km 5/000 to 17/000 and Para angadi road km 0/000 to 0/200	Malampuzha	500	5054-03-337-98	G.O (Rt) No.939/2022/PWD Dated : 19-09-2022	work completed
ODR						

87	GENERAL-Budget Work 2022-23-Improvements by providing MSS to various connectivity roads under Kayamkulam Municipality, Chettikulangara, Pathiyoor, Bharanikkavu, Devikulangara and Kandalloor Panchayaths in Kayamkulam LAC	Kayamkulam	1053.46	5054-04-337-97	GO (Rt) No. 421/2023/PWD dated 31/03/2023	Work in progress
88	GENERAL-Improvement works to Koottickal Kavali Cholathodom road ch 0/000-0/650-Improvement works-General Civil Work	Poonjar	60	5054-04-337-98	G.O.(Rt)No.86/2023/PWD Dated,Thiruvananthapuram, 30-01-2023	work completed

2023-24

MDR

1	Budget Work - 2023-24 - Upgradation work - Providing BM & BC to Arikkadumukku Mookkunnimala road - Ch 0/000 to 2/200 and Pamamcode Mookkunnimala road Ch 0/000 to 1/100-In Kattakkada LAC	Kattakada	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	work ongoing
2	Budget work 2023-24:General-Improvements to Kundamoozhi - Keezhathilnada Road Ch 0/000 to 2/200 with BM and BC.	Kattakada	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work stopped due to KWA JJM
3	Budget work 2023-24:-Improvements to Malayinkeezhu Kuruvinnugal Road Ch 0/000 to 1/800 with BM & BC	Kattakada	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BC completed
4	B/W 2023-24 Improvements to Ambalam Pachira road by providing B C overlay from Ch. 0/000 to 3/500 & BM & BC from Ch. 3/500 to 4/350	Nedumangad	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Tendered in 8th time. Opening date 07-03-2024 at 15:00
5	Budget work 2023-24:Aryanad Kottakkakam Parantode road-Improvements to Aryanad Kottakkakam Parantode road from km 0/000 to 3/000 in Aruvikkara LAC	Aruvikkara	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Completed
6	Budget work 2023-24:For Upgradation of existing CC surface to BM&BC-Providing BM&BC to Thottumukku - Erappil-Anapetty-Chayam Road from Ch 0/000 to 2/250	Aruvikkara	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	40% work completed.Drain and DR Work progressing.Widening started
7	Budget work 2023-24: Upgradation of Manchavilakom Thathiyoor road from Ch 0/000 to 2/600-	Parassala	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work ongoing
8	Budget work 2023-24:Improvements to Kothakulangara - Chembancodu - Neerpara - Thannimoodu road (Concrete).	Vamanapuram	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work not started.
9	Budget work 2023-24:Kaliyalnada Marangad Valiyakalungu road-Improvements to Kaliyalnada Marangad Valiyakalungu road from km 0/000 to 2/500 in Aruvikkara LAC (Uzhamalakkal Parantode road)	Aruvikkara	250	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Completed

10	Budget work 2023-24:KALLAYAM-SEEMAMULA ROAD-Improvements to Kallayam Seemamula Road CH:2/000 to 4/800	Nedumangad	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	KWA restoration work on progress
11	Budget work 2023-24:Mylottumoozhy Chaikulam Amachal road-Improvements to Mylottumoozhy Chaikulam Amachal road with BM and BC from km0/000 to 0/950 in Aruvikkara LAC	Aruvikkara	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Completed
12	Budget 2023-24 - Improvements to Chirattakonam - Panaveli Road-By providing BM and BC	Pathanapuram	285	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work completed
13	Budget work 2023-24- Providing DGBM and BC to Vilakkupara Thadikkadu road b/w Ch.6/000 to 7/800 (Manalilpacha to Archal)	Punalur	350	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Delayed by KWA JJM work. Now drain and culvert work in progress
14	Budget work 2023-24 Providing BM & BC to 1/8 KA Road 2/2 CP Road Ch 0/000 to 2/000 and Loop Road in Chavara Constituency	Chavara	330	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work ongoing
15	Budget 2023-24 - Improvements to Payyakodu - Kalavayal Road-by providing 40mm Chipping Carpet	Chadayamangalam	100	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work completed
16	Budget work 2023-24 Elamad Thevanloor road-upgradation work -providing BM & BC and allied works from ch: 0/000 to 1/900, chadayamangalam LAC	Chadayamangalam	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work completed
17	Budget work 2023-24 Beedimukku Channappetta road-upgradation work - providing BM & BC and allied works from ch: 0/000 to 1/800, chadayamangalam LAC	Chadayamangalam	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	WMM roadway work completed
18	Budget work 2023-24 kaithodu Poredam road-upgradation work - providing BM & BC and allied works from ch: 0/000 to 1/200, chadayamangalam LAC	Chadayamangalam	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BM & BC completed, Irish works ongoing
19	Budget work 2023-24 Ambalamkunnu kayila road- (Keralapuram Ayoor road) upgradation work - providing BM & BC and allied works from ch: 19/000 to 20/600, Chadayamangalam LAC	Chadayamangalam	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BM & BC completed, Irish works ongoing
20	Budget work 2023-24 Pattanimukku Vayyanam Elampazhanoor road-upgradation work - providing BM & BC and allied works from ch: 0/00 to 0/950, Chadayamangalam LAC	Chadayamangalam	100	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BM & BC completed, Irish works ongoing
21	Budget work 2023-24 Karunthalakode Sasthamkonam road-upgradation work - providing BM & BC and allied works from ch: 0/000 to 0/900, Chadayamangalam LAC	Chadayamangalam	100	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Retaining wall, widening works ongoing

22	Budget work 2023-24 Raising the water logged portion of Nedumudi Kuppappuram road -from Muttel palam to Kuppappuram	Kuttanadu	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work Completed
23	Budget 2023-24 ,Last reach of Nedumudi - Kuppappuram Road - upto Vembanadu - Kayaltheeram Road	Kuttanadu	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Initial Level reported.
24	Budget workK 2023-24- Improvements to Chirackal Poochackal via Thevarvottom road - Providing BM & BC	Aroor	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Reconstruction of two culverts completed.Scarifying and GSB laying completed.DR work and WMM work under progress
25	Budget work -2023-24- Providing BM & BC to S.H Mount Road at Ch. 0/000- 1/760-	Kottayam	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BC completed. Side protection works and Road safety works in progress
26	Budget Work-Improvements to Elivaly-Kavumkandom road from km 0/000 to 1/400	Pala	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Part TS for Rs. 1.3 Lakhs issued for investigation work of Thonikuzhy Bridge & work completed and Final bill submitted. TS estimate for original work to be submitted after getting the Design of Thonikuzhy Bridge from PWD Design Wing. Investigation details already submitted to design wing Tvm.TGD received. Feasibility to be submitted
27	Budget work 2023-2024- Upgradation Works-Providing BM&BC to Kanjirathumoodu road Ch:0/000-1/680	Puthuppally	336	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Agreement Executed and Site handover done-ROW application(1071186/7943 8) for JJM Pipe laying work.TS estimate can be submitted only after completion of KWA Pipe laying work.
28	Budget work 2023-24 - Providing BC Overlay and Side Protection to Eranjal Thiruvanchoor Road 0/000 to 5/400 km	Kottayam	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	JJM pipe laying work to be completed. So TS estimate to be submitted only after completion of this pipe laying work
29	Budget work 2023-2024- Upgradation Works-Providing BM&BC to Karukachal-Gurumandiram-Nethalloor-Kurisukavala Ch:0/000-1/800	Kanjirappally	400	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	ROW application (1073358/81784 &1073358/81786) for JJM pipe laying work received.DN issued .TS estimate can be submitted only after completion of this pipe laying work
30	Budget work - 2023-24 Construction of Drain and Footpath in Pattithanam Manarcad Bypass road from Pattithanam to Parakandam and Parakandam to Poovathumood & Central junction to Parakandam Junction in Ettumanoor Poonjar road	Ettumanoor	550	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Work started, Crash barrier, drain cover slab works done

31	Budget work 2023-2024- Upgradation Works-Providing BM & BC to Perumpanachy - Thottackadu ch: 3/650- to 6/240 km	ppally & Changan	518	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Agreement Executed and Site handover done- ROW Application (Row 1072129/80475 dtd 21/05/2023 for ch 3/840 - 6/240km RHS, ROW 1072129/80474 DTD 21/05/2023 FOR CH 3/840 -6/240KM LHS) .TS Estimate can be submitted only after the completion of JJM Work.
32	Budget work 2023-24 Improvements to Mundakkayam - Koottikkal - Yendayar - Elamkadu- Valyentha - Vagamon road ch. 16/510 to 23/850 - Phase II	Poonjar	1200	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	TS Estimate under preparation
33	Budget Work 2023-24- Construction of Under passage in Arpookkara Ammanchery road in front of Govt. Medical college Kottayam	Ettumanoor	129.8	5054-04-337-99	G.O.(Rt)No.153/202 4/PWD Dated,Thiruvanantha puram, 08-02- 2023	Work ongoing. cross way deck slab concreting completed
34	-Mavady- Manjappara-Thooval- Ez	Udumbanchola	500	5054,04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work in progress 25% completed
35	Budget work 2023-24 Improvements to Elanji Nelloorupara road	Piravom	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	JJM woks completed
36	Budget Work-2023-24-BM & BC from Thiruvaniyoor (Km.0/000) to Vettickal (Km.2/530	Thripunithura	400	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Letter submitted to SE regarding nonwillingness of contractor to do the restoration work
37	BUDGET WORK 2023-24 IMPROVEMENTS TO PERUMBAVOOR PUTHENCRUZ ROAD FROM 8/250 TO 9/650	Kunnathunad	210	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BM completed
38	Budget Work-2023-24 Improvements to Chathamattom Ooramkuzhi Road-Ch 16/950-19/550 (Pallipady to Maleyilpeedika) and Bc overlay to Vazhakulam Kothamangalam road from ch 14/800 -17/400 (Parachalypady jn to Kozhipilly)- Upgradation Work	Kothamangalam	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	20 % work completed
39	Budget Work-2023-2024 Nedumbassery - Kodaikkanal (Via Bhoothathankettu - Vadattuppara- Anakkayam- Kuttampuzha)Road from ch 37/400 to 48/000	Kothamangalam	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	95 % work completed
40	Budget work 2023-24.- Land Acquisition and Widening of Muttar - FACT junction road Phase I (L A only)	Kalamassery	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Alignment to be finalised
41	Budget Work-2023-24- Construction of Drain with covering slab and providing Irish drain at different places from Angamaly to Thuravor junction on Angamaly Manjapra Road	Angamaly	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work restarted after suspension. Drain sidewall construction and cover slab casting work is in progress. Boundary dispute and Encroachment issue

42	Budget Work 2023-24 - Aluva Town Limit Roads-Improvements to Aluva Town Roads including Construction of Footpath works	Aluva	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drain work in progress
43	Kochangadi Road -Budget Work 2023-24-Improvements with BM and BC to Kochangadi Road Ch.0/000 to 1/600	Kochi	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drain works completed. WMM laying works in progress. BM & BC works pending
44	BUDGET WORKS 2023-24 Improvements to Nelluvai - Thichur - Ittonam Road KM 0/000 to 3/000-	Kunnamkulam	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Couldn't Commence the work due to JJM application and non fixing of boundary from survey department. MLA directed to commence the works as PWD waited long for KWA. Contractor conveyed that he is willing to execute the work but has to consider the original duration of work as suspension period as he couldn't execute the work due to JJM & Survey issues. Decision pending on status of suspension
45	Budget Work 2023-24 Improvements to Elanad Vaniyampara Road Km 0/000 to 3/800 -in Thrissur District.	Chelakkara	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	9 culvert works and 200 m drainage works completed. DR works completed. GSB and WMM completed. BM and BC to be start.
46	Budget work 23-24. Construction of Pazhayannur Ring Road. Phase II Formation of road and construction of retaining wall)-in Chelakkara LAC	Chelakkara	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	T.S. estimate can submit only after investigation
47	Budget work 2023-24-Improvements to Thaikkattussery road from ch:0/000 to 2/150 & 3/650 to 4/170 by providing BM and BC	Puthukkad	350	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work delayed due to JJM.
48	Budget work 2023-24 IMPROVEMENTS TO VALAKKAVU-THONIPPARA-AMBILIKUNNU - NALUKETTU ROAD 0/000-4/000	Ollur	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Culvert work and side protection works completed. Road works to be executed after JJM pipe laying
49	Budget 2023-24 Peruvamkulam road:- Improvements and providing BM&BC works to Peruvamkulam road km 0/000 to 1/580	Ollur	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drain work started , Due to the complaint of public regarding encroachment eviction drain work stopped.Hence letter given to the survey superintendent for the encroachment survey
50	B/W 2023-2024 Improvements to Anjoor Joothakulam Road Km 0/000 to 1/210 by BM & BC Work	Guruvayur	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drain, culvert and retaining wall construction completed.Work suspended due KWA JJM pipe laying

51	B/W 2023-2024 Improvements to Kochannur Mannalamkunnu Road Km 0/000 to 2/900 by BM & BC Work	Guruvayur	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drain, culvert and retaining wall construction completed.Work suspended due KWA JJM pipe laying
52	B/W 2023-24 Improvements Wlith BM &BC Maniyamkavu - Konathukunnu Road in Kodungallur LAC	Kodungallur	450	5054-04-337-100	G.O.(Rt)No.1089/2023/PWD Dated,Thiruvananthapuram, 08.08.2023	estimate submitted for combined TS
53	Muthuthala Cherukudangad Road-Improvements and Providing BM&BC to Muthuthala Cherukudangad Road between Karakuthangai and Karuvaanpadi from km 2/000 to 3/000 in Pattambi LAC	Pattambi	230	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	completed
54	Reconstruction of damaged reach of Velanthavalam - Kuppandakowdanur road km 6/00 to 7/00 by provoding BM & BC	Chittur	350	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	culvert and retaining wall construction completed.Drain work work on going
55	Budget work 2023-24 Land acquisition and renovation of Wandoor tdwn in Wandoor LAC in Malappuram District.	Wandoor	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	AS approved.Land acquisition procedure is ongoing
56	Budget 2023-24 (20% Provision)-Providing BM and BC Works to Amminikkad - Odamala- Paral road Km 0/000- 2/800 in Perinthalamanna LAC	Perinthalamanna	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Original work delayed due to KWA - JJM work.. Restoration Estimate submitted to government for AS
57	BUDGET 2023-24-Improvements and Providing BM and BC works to Chendi Kadannamutty Chunoor Indianoor road ch. km 0/000 to 3/100 in Malappuram district-	Kottakkal, Mankad	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Retaining wall completed. culvert work completed. Drain work ongoing
58	Budget 2023 - 2024 Improvements works to Palakkad - Mongam road with BM and BC between Km 0/000 to 4/280 in Malappuram LAC	Malappuram	500	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Deep cut drain work completed,Original work delayed due to KWA - JJM work.. Restoration Estimate submitted to government for AS
59	Budget 2023-24-Improvements by providing BM and BC to Villiappalli Ayancheri Road from km 4/000 to 5/330.	Kuttiadi	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	GSB laying started 40%
60	BUDGET 2023-24 Improvements by providing MSS to S Mukk Valliad Kottappaly Thiruvallur road from km 0/000 to 3/870.	Kuttiadi	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drain work on going 50%
61	Budget 2023-24-Improvements by providing BM and BC to Villiappalli Chemmarathur road from km 0/000 to 1/800	Kuttiadi	250	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Hard shoulder work. in progress 95% completed
62	BUDGET 2023-24-Improvement to Ekarool Kakkayam Damsite Road between km 3/300 to 4/100-	Balusseri	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	work ongoing,wmm completed 50%

63	BUDGET 2023-24-Improvement to Balussery Kurumpoyil Vayalada Thalayad Road between km 4/700 to 5/700	Balusseri	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	WMM completed 50%
64	BUDGET 2023-24-Improvement to Arapeedika Kannadipoyil Koottalida Road between km 1/500 to 2/800	Balusseri	200	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BM & BC completed 90%
65	Budget 2023-24-Improvements to Muliyangal kaithakolly road in kozhikode Dt -b/w KM 4/300-5/200	Balusseri	150	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	40 % work completed. 1 culvert and 200 M drain and WMM work completed . Now work stopped due to heavy rain
66	Budget 2023-24-Pantheerankavu Manakadavu road - last reach-Improvements to Pantheerankavu Mankadavu road Km 2/000 to 3/170	Kunnamangalam	250	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	90% drain completed. 80% DR protection wall work completed. culvert work completed 40%
67	Chathamangalam-Chettikkadav Road (From KM 2/600)- Improvement Work	Kunnamangalam	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	DR Works completed, drain works nearing completion 30%
68	Chathamangalam-Koozhakod-Vellannur-Kanniparamb Road-Improvement Work	Kunnamangalam	350	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drainage & DR work completed, Earth Work Completed. DR work in progress 40%
69	-Peringolam Town Improvement-Land Acquisition	Kunnamangalam	100	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	investigation completed,alignment to be submitted
70	-Budget 2023-2024-Improvements and Providing BM & BC to Olippil Avadi Mukku Road between km. 0/000 to 2/000	Nadapuram	400	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work completed & final bill submitted
71	-Budget 2023-2024-Improvements and Providing BM & BC to Vattoli Pathirapatta Road between km. 0/000 to 4/250 (Working Chainage 0/000 to 3/250)	Nadapuram	400	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	BC laying, lane marking & stud fixing etc completed. Irish drain work in progress.90%
72	-Improvement works to Inner ring road 3KM (Anappalam SP office road, Gudalaikunnu Kalpetta Bypass road, Gudalaikunnu Emily road) in Kalpetta constituency in Wayanad district	Kalpetta	100	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work completed
73	Budget 2023-24 Kalliassery LAC - improvements with BM & BC to Irinavu - Madakkara Road KM 2/300 to 3/000	Kalliassery	100	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Culvert work started.2 culverts completed(20%)
74	-Budget 2023-2024 Beautification work Pachappoyika-Town Beautification work for Pachappoyika town in Kuthuparamba section in Dharmadam LAC in Kannur	Dharmadam	50	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	work completed
75	Budget Work 2023 -24 : Beautification - Pandhakkapara- Beautification work at Pandhakkapara town in Thalassery Section in Dharmadam LAC - Kannur	Dharmadam	25	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	work completed

76	BUDGET 2023-24-Improvements and providing BM&BC to Eruvatty - Vimalasseery - Therthally Road km 11/350 to 12/150	Irikkur	175	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Culvert work completed.Drainage 50% , DR 95 % , GSB & WMM 80% completed.
77	Budget 2023-24 - Improvements including BM and BC to Nuchiyad Manikkadavu Kanhirakkolly road - Km 0/000 to 2/600	Irikkur	400	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Culvert & Drainage work 50% completed.,
78	Budget 2023-2024 - Malampuzha LA- Improvements to Muttikulangara - Kamba - Kinavaloor road Km 0/00 - 3/200- Providing BM & BC.	Malampuzha	400	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Cross drainage and side protection work completed. BT to be done
79	Budget 2023-2024 Providing BM and BC to Andimadam - Kadukkamkunnam road from km 0/000 to2/060-BM & BC to Andimadam - Kadukkamkunnam road km 0/000 to 2/060	Malampuzha	300	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Work in progress (60%), BM Work started
80	Budget work 2023-24 Improvements to Kettezhathukadavu road ch 0/000 to 1/600- Thripunithura constituency.	Tripunithara	100	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	work completed
81	Budget Work 2023-24 - Improvements with BM and BC to Fr.Mathew Kothakathu Road Ch.0/000 to 1/800	Kochi	275	5054-04-337-99	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2023	Drain work completed. BM & BC works pending.
82	Budget Work - 2023-24 - Providing BC overlay to Studio road - Ch 0/000 to 1/200, Thrikkannapuram Poozhikunnu road - Ch 0/000 to 0/650 and Karakkamandapam Karumam road - Ch 0/000 to 3/250-In Nemom LAC	Nemom	400	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Tender submitted to Govt. for approval.
83	Budget work 2023-24: Upgradation of Karakonam - Vlamkulam(Elluvila-Narani-Mooverikkara-Mannamkodu-Thrippalavor road) by providing BM &BC (Ch:2/590 to 7/190) in Parassala LAC	Parassala	600	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Work ongoing , 25 % completed
84	Budget work 2023-24:Resurfacing Pachaloor- Venganoor road using bituminous concrete from Ch 0/000 to Ch 3/600 and allied works	Nemom	340.8	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Tender submitted to Govt. for approval.
85	Budget work 2023-24:Upgradation work-Providing BM &BC to Old NH Three bit road-in Chavara LAC	Chavara	122	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Estimate to be recasted
86	Budget work 2023-24 Improvements to Thalachira Chakkalakunnu Chakkuvarakkal temple Mudakkuzhi road-	Pathanapuram	750	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Agreement executed
87	Budget work 2023-24.Improvements by providing BM and BC to Ittiyappara-Ozhuvanpara-Vadasserikkara Road in Ranny LAC	Ranni	1000	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Initial Levels Reported to CTE

88	Budget work 2023-24 Improvements by providing BM& BC work to Nedumkandam - Minercity- Kattakkala road km 0/000 to 4/500	Udumbanchola	505	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Work in progress. 20% completed
89	Budget work 2023-2024 Junction improvement in Bishop Palace road of ch.0/700(Pension moola)	Thrissur	1000	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Alignment drawing under preparation
90	Vattolikkavu Chathannur Road-Improvements and Providing BM & BC to Vattolikkavu Chathannur Road from 0/000 to 5/932	Thrithala	800	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	work pending due to JJM pipe laying of KWA
91	Budget work 2023-24 Improvements and Providing BM & BC Works In Achanambalam Kooriyad road in between Km 0/000 and 5/610 in Vengara LAC-	Vengara	900	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	culvert work completed. Side protection wall work is ongoing
92	Budget 2023-24 - Land acquisition-Improvements to Kovoovr Chonamthodithazham - Athanikkal road KM 0/000 & 2/900 - land acquisition	Kozhikode South	1500	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	alignment submitted for approval
93	Budget 2023-24 Improvements by providing BM & BC to Meenangadi-Malakkad - Kallupadi Road-at chainage KM 0/000 to 3/000	Sulthan Bathery	600	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	60% work completed, BM Completed
94	GENERAL-2023-24 Improvements to Edathotti Perumpunna Road-from km 0/000 to 2/920	Peravoor	385	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	site handed over, work not started due to JJM work.
95	Budget Work 2023-24 Improvements to Vilakkod Ayyappankavu Road from km :0/000-1/530	Peravoor	300	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	site handed over, work not started due to JJM work.
96	Budget 2023-24 - Improvements including BM and BC to VannayikkadavuMundaikkampalli-Nellikutty-Tharacheetha-Gandhikavala-Valiyareekkamala-ChathamalaPaithalmala road -Km 0/000 to 3/800	Irikkur	700	5054-04-337-99	G.O. (Rt) No.1089/2023/PWD dated TVPM,08.08.2023	Culvert work in progress 30%
97	B/W 2023-24 Improvements by providing BM & BC to 1) Kaithamukku-Pettah(1.45 km) 2) ST Xaviers Junction - Valiyathura (via - Thaivilakam)-(1.1 km) 3) Around Gandhi park(0.2 km) 4) Kalpakadavu - Chakka Karali road (1.855m km) 5) Enchakkal Puthenroad junction -Poonnara palam road (1.62 km),6) Sewage farm - Vidya garden (0.5km) , 7) Airport - Chellanthimukke road(1.07 km) ,8) Enchakkal - Kanjiravilakam (1.7 km) ,9) Kaithamukke Temple junction - West fort (Punnapuram colony road)(0.82 km), 10) Passport office- Irumpupalam - Thengappura kavaradi road (0.8 km) ,11) Vallakadavu -Arattu gate (0.35 km)	Thiruvananthapuram	1500	5054-04-337-99	G.O.(Rt)No.1318/2023/PWD Dated,Thiruvananthapuram, 09-10-2023	Work tenderd , Tender to be finalised

98	Budget work 23-24 Improvements by providing BM & BC to Nettayam- Manalayam- Moonnamoodu Road.	Vattiyoorkavu	500	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Work ongoing
99	Budget Work 2023-24 Improvements to road and drain construction in Mantra Temple Road-Budget Work 2023-24 Improvements to road and drain construction in Mantra Temple Road,Edava Grama Panchayat	Varkala	75	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Work tendered , Agreement to be executed
100	Budget Work 2020-2021- Kattakkada Junction Improvement and Ring Road Construction - Phase IV-Killi kattakada jn Choondupalaka road, Puliyaarakonam Erayankode Road, Vilapilsala Kavinpuram Road, Malayinkeezhu Manchadi Road, Anthiyoorakonam Mundukonam Road	kattakada	1485	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Work started
101	Budget Work 2020-2021- Kattakkada Junction Improvement and Ring Road Construction - Phase V-Mukkampalamoodu Vilapilsala, Punnatur Paalam Kottampally Road and Kulathotumala Plavoor road	Kattakada	926	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	L/o acceptance Issued
102	Improvement by providing BM & BC to Palayamkundu Kadavinkara Policemukku Road ch 0/000 to 1/200.	Varkala	200	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	TS to be issued
103	General Budget 2023-24- Improvements to Kottiyam-Kundara road from Ch7/700 to 11/700 by Providing BC overlay	Kundara	200	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Tender Stage
104	Improvements to Mangadu-Chayalodu-Puthuval road Ch:5/200-9/550 in Konni constituency-Improvements to Mangadu - Chayalodu-Puthuval road ch:5/200-9/550	Konni	500.02	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Retaining wall construction in progress
105	Budget work 2023-24 -Providing BM and BC to Kadapra-Veeyapuram Road -Ch.0/000 to 4/350-	Thiruvalla	1000	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Submitted to Government for tender above sanction
106	Budget 2022-23 -Improvements by Providing BM & BC to Vattavada - Chilanthyarkudi - Pazhathottam road	Devikulam	500	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Work started
107	BW-2023-24-IMPROVEMENTS TO KALLAR- GRAMBI - ARANAKKALLU SATHRAM - ROAD CH 7/150-9/650 KMS	Peerumade	500	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	Work started
108	B/W 2023-24-Developments to Muvattupzha town roads(Azad road - Keecherypady to KMLPS, Asramamkundu road ,EEC to Pulinchodu road ,Kavumkara market road)- BM &BC surfacing	Muvattupuzha	500	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvananthapuram, 09-10-2023	TS estimate submitted

109	Kumbalangi Ezhupunna Road- Budget Work 2023-24- Improvements with BM and BC to Kumbalangi Ezhupunna road Ch 3/800 to 5/600	Kochi	280	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	submitted for TS
110	BW 2023-24 Reconstruction of damaged retaining wall in AA said Muhammad road- in b/w Ch 0/00 - 1/810(excluding Ch 0/950 to 1/120 LHS	Vypin	350	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	Agreement to executed
111	Nellaya Grama Panchayat Providing Drainage and Improvements to Pengattiri Junction On Pattambi Cherpulassery Road - Km Between 11/950 to 12/400-	Shornur	100	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	Retaining wall completed, Drainage work 70% completed, Earthwork for Interlock work in progress.
112	Budget 2023-2024- Improvement and providing BM&BC to Nangelikandimukku Valayannoor Road km. 0/000 to 1/150 (Working chainage km. 0/170 to 1/150) in Kuttiady LAC	Kuttiadi	150	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	Work started.Initial level submitted for approval
113	Budget work 2023-24 Improvements to Engapuzha Kakkavayal Kannappankundu West Kaithapoyil road-between km 0/000 to 1/500	Thiruvambady	200	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	Work in progress. BM & BC completed. Work nearing completion
114	Improvements to Bhoomi Vathukkal Pakkoyil road km 0/000 to 3/000	Nadapuram	350	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	Work in progress.Granular filling and CC drain work started.
115	Improvements to Valayam Town	Nadapuram	250	5054-04-337-99	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	Agreement executed.work to be started
116	Budget work-2022-23 - Improvements by providing BM&BC to Parippally Bhoothakulam Ch:0/000- 6/878,Blockmaram Ooninmoodu Ch:0/000-1/200,Bhoothakulam Edayadi Ch:0/000-2/930roads in Chathannoor constituency	Chathanoor	1000	5054-04-337-99- MDR	G.O.(Rt)No.1578/20 23/PWD Dated,Thiruvanantha puram, 01-12- 2023	Tender stage
117	Budget 2023-24-Providing BM &BC to Dasanakkara- Payyampally-Koyileri Road between km.3/400 to 6/000under Roads SectionThirunelly.	Mananthavady	200	5054-04-337-99- MDR	G.O.(Rt)No.1578/20 23/PWD Dated,Thiruvanantha puram, 01-12- 2023	LoA issued
118	General " Budget 2022-23 Improvements to Thodannur Idinjacadavu road-between ch 0/000 to 7/700" in Kuttiady LAC	Kuttiady	1200	5054-04-337-99- MDR	G.O.(Rt)No.1578/20 23/PWD Dated,Thiruvanantha puram, 01-12- 2023	tendering stage
119	Budget 2022-23 - Improvements to Ponnore- Edakalathur- Aloor- Road with BM and BC 0/000 to 1/000	Wadakkancheri	250	5054-04-337-99- MDR	G.O.(Rt)No.1578/20 23/PWD Dated,Thiruvanantha puram, 01-12- 2023	Work tendered.
120	Budget Work 2023-2024- Improvements to Thirumala Thrikkannapuram Road -Utility Shifting, Construction of Road Side drain, Retaining wall in Nemom LAC	Nemom	380	5054-04-337-99	G.O.(Rt)No.153/202 4/PWD Dated,Thiruvanantha puram, 08-02- 2023	Agreement to be executed

121	Budget Work 2020-2021- Kattakkada Junction Improvement and Ring Road Development of Poochedivila- Perumkulathoor in Phase 2	Kattakada	276	5054-04-337-99	G.O.(Rt)No.153/202 4/PWD Dated,Thiruvanantha puram, 08-02- 2023	AS obtained
122	BUDGET 2023-24 -Improvement withBM & BC to Kannapuram Bridge - CRC Road from km 0/000 to 1/485	kalliasseri	200	5054-04-337-99	G.O.(Rt)No.334/202 4/PWD Dated,Thiruvanantha puram, 10-03-2024	AS obtained and Estimate submitted for TS Approvals
123	GENERAL-Flood damages to TB Road-Urgent rectification work to be carried out in Thalassery-Baveli Road from Nedumpoil to Chanthanathodu affected due to land slide by providing BC ovn:lay and other works for ch 38/000 to 50/400' in Mattannur LAC in Kannur District	Mattannur	1156.1	5054-04-337-99	G.O. (Rt) No.784/2023/PWD dated TVPM,13.06.2023	Work in progress (25%)
124	Budget work 2020 - 2021 Improvements to "Improvements to Ayoor Ithikkara road (from Karinganoor to Oyoor and Maruthamonpally Ambalamkunnu road (from Poriyakode to Ambalamkunnu) Oyoor Town improvements in Ayoor Ithikkara Road, BM&BC an allied works in Maruthamonpally- Aambalamkunnu road ch: 4/373 to 5/850"	Chadayamangalam	299.99	5054- 04-337- 99 .	G.O.(Rt)No.858/202 3/PWD Dated,Thiruvanantha puram, 23-06-2023	Initial level submitted
125	Moodal Kanchippura Bypass Road Work from km 1/700 to km 3/470	Kottakal	500	5054-04-337-99	G.O (Rt) No.313/2024/PWD Dated Thiruvananthapuram 05-03-2024	Estimate submitted for TS
SH						
126	BUDGET WORK 2023-24 Development of Kodungallur Shornur road,Ottuppara Vazhani road Junction and Kunnamkulam road junctions - Initial Actions and Land Aquisition-	Wadakkanchery	200	5054-03-337-98 SH	G.O. (Rt) No.603/2023/PWD dated TVPM,15.05.2069	Submitted for TS approval for road works
127	BW-2023-24-Karkkodu Anchiri Anakkayam Kanjar road - Karikkode-Sankarappilly road from ch. 0/000 to 4/25	Thodupuzha	493	5054-03-337-98 SH	G.O.(Rt)No.1318/20 23/PWD Dated,Thiruvanantha puram, 09-10-2023	Work started
ODR						
129	GENERAL-Improvements to Oorupoika 18th Mile road along Vettikkal Bridge-Budget work- General Civil Wor	Chirayinkeezhu	200	5054-04-337-97- 00-16-00-P-V	GO (Rt) No 603/2023/PWD dated 15-05-2023	Work in progress
130	PROVIDING BM&BC TO KOYIPRAM JUNCTION - KALLUKADAVU BANKPADI- CHALACHIRA ROAD IN KURICHY GRAMAPANCHAYATH	Changanassery	150	5054-04-337-97	G.O.(Rt)No.603/202 3/PWD Dated,Thiruvanantha puram, 15-05-2023	Work in progress.

131	Budget work- 2023-24 Providing BM & BC to Athirampuzha - Attukarankavala road ch 0/000 to 2/000 and Link road connecting Old mc road and MC road at Adichira (Holy cross road) ch 0/000- 0/280	Ettumanoor	445	5054-04-337-97	G.O.(Rt)No.603/2023/PWD Dated,Thiruvananthapuram, 15-05-2023	Work nearing completion
132	BUDGET 2023-24:CONSTRUCTION OF PERUMPADAPPU CHERAVALLUR BUND ROAD IN PONNANI LAC IN MALAPPURAM DISTRICT	PONNANI	800	5054-04-337-97-00-16-00-P-V	G.O.(Rt)No.1376/2023/PWD dated 21/10/2023	TENDER STAGE
133	Improvements to Veshnal-Nalpathi Road-Pakkolil Palam Road.	Changanassery	100	Improvements to Veshnal-Nalpathi Road-Pakkolil Palam Road.	NA	Land for the road construction to be acquired by Changanassery municipality and to be included in their asset. After passing resolution it needs to be handed over to PWD which is not received yet, hence estimate not submitted
134	Budget Work 2023-24 Providing BM & BC to Kadapra ' Veeyapuram Road Ch:0/000 to 4/350 General Civil Work	Thiruvalla	1000	5054-04-337-99-00-16-00-P-V	GO (Rt) No.1318/2023/PWD Dated:09.10.2023	Post Tender Stage

Annexure 3 Bridges Wing

Sl No	പ്രവർത്തിയുടെ പേര്	നിയോജക മണ്ഡലം	ബഡ്ജറ്റ് ഇയർ	നിലവിലെ സ്ഥിതി
പൊ.മ.വ പാലങ്ങൾ എറണാകുളം ഉപ വിഭാഗത്തിന്റെ കീഴിൽ				
1	അത്താണി പാലം	തൃക്കാക്കര	2023-24	ഭരണാനുമതി ലഭിച്ചിട്ടുണ്ട്. LA ഡിപാർട്ട്മെന്റിലേക്ക് റവന്യൂ B ഓർഡർ ലഭ്യമാക്കുന്നതിനു വേണ്ട അപേക്ഷയും അർത്ഥന പത്രവും നൽകിയിട്ടുണ്ട്.(CEPWD/15939/2023-AB1-BR Dated 01/03/2024
2	ഹാർബർ പാലത്തിന്റെ ഉപരിതലത്തിലുള്ള പ്രവൃത്തികൾ	കൊച്ചി	2023-24	പ്രവർത്തി 4 തവണ ടെണ്ടർചെയ്തിട്ടുണ്ട്പക്ഷെ ആരും തന്നെ പ്രവർത്തി എടുത്തിട്ടില്ല.
3	കടവത്രയെയും,കോത്തുരുത്തിയെയും ബന്ധിപ്പിക്കുന്ന കല്ലുപാലം നിർമ്മാണം	എറണാകുളം	2024-25	നിലവിലെ സൈറ്റിന്റെ അവസ്ഥ പാലത്തിന്റെ നിർമ്മാണത്തിന് പ്രയോഗികമല്ല. എറണാകുളം എം എൽ എ സംയുക്ത സ്ഥല പരിശോധന നടത്തി കല്ലുപാലത്ത് നിന്ന് 200 മീറ്ററിൽ പാലം നിർമ്മിക്കാൻ KMRL ൽ നിന്നും നിർദ്ദേശമുണ്ട്. ഈ പ്രവൃത്തി റദ്ദാക്കുവാനും പ്രവർത്തിയുടെ പേര് മാറ്റാനും എം.എൽ.എ നിർദ്ദേശിച്ചു. പ്രവർത്തിയുടെ പേര് മാറ്റുന്നതിനുള്ള നടപടി സ്വീകരിച്ചു വരുന്നു.
4	കുറുംകോട്ട വടുതല പാലം	എറണാകുളം	2024-25	നിലവിൽ കിഫ്ബിയിൽ നിന്നും ഫയൽ കൈമാറി ലഭിച്ചിട്ടുണ്ട്. ഇറിഗേഷൻ ഡിപ്പാർട്ട്മെന്റിൽ നിന്നും കിഫ്ബിക്ക് നൽകിയ കത്ത് പ്രകാരം വെർട്ടിക്കൽ ക്ലിയറൻസ് 2m ആയതിനെ കുറിച്ച് വ്യക്തത നൽകുന്നതിനു വേണ്ടി കത്ത് അയച്ചിട്ടുണ്ട്.
5	ഇടപ്പള്ളി തോടിനു കുറുകെ തുതിയൂർ പാലം നിർമ്മാണം	തൃക്കാക്കര	2022-23	പുതിയ ഭരണാനുമതിക്കായി എസ്റ്റിമേറ്റ് CEPWD/13222/2021-AB1-BR Dated 26/03/2022 സമർപ്പിച്ചിട്ടുണ്ട്.
6	മാഞ്ഞാലി ലൂപ്പ് റോഡിലെപുതയിൽ പാലം	പറവൂർ	2022-23	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി പൂർത്തീകരിച്ച് റിപ്പോർട്ട് ഡിസൈൻ വിഭാഗത്തിലേക്ക് ഉടൻ

				സമർപ്പിക്കുന്നതിനുള്ള നടപടി സ്വീകരിച്ചു വരുന്നു.
7	വൈപ്പിൻ - മൂന്നാം സംസ്ഥാന പാതയിൽ മാലിപ്പുറം പാലം വീതി കൂട്ടി പുനർനിർമ്മാണം സ്ഥലം ഏറ്റെടുക്കൽ ഉൾപ്പെടെ	വൈപ്പിൻ	2023-24	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി പൂർത്തീകരിച്ചു റിപ്പോർട്ട് ഡിസൈൻ വിഭാഗത്തിലേക്ക് സമർപ്പിച്ചതിന്റെ അടിസ്ഥാനത്തിൽ Tentative ഡിസൈൻ ലഭിച്ചിട്ടുണ്ട്. ഇറിഗേഷൻ വിഭാഗത്തിൽ നിന്നും NOC ലഭിച്ചതിനു ശേഷം സാധ്യത പഠന റിപ്പോർട്ട് സമർപ്പിക്കേണ്ടതുണ്ട്.
8	ഏഴിക്കര ഗ്രാമപഞ്ചായത്തിലെ ആമ്പത്തോട് പാലം പുനർനിർമ്മാണം	പറവൂർ	2023-24	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി പൂർത്തീകരിച്ച് റിപ്പോർട്ട് തയ്യാറാക്കിയിട്ടുണ്ട് ആയത് ഈ കാര്യലയത്തിൽ പരിശോധിച്ചു വരുന്നു. റിപ്പോർട്ട് ഡിസൈൻ വിഭാഗത്തിലേക്ക് സമർപ്പിച്ച ഡിസൈൻ ലഭ്യമാകുന്ന മുറയ്ക്കു ഭരണാനുമതി ലഭിക്കുന്നതിനുള്ള തുടർ നടപടികൾ സ്വീകരിക്കുന്നതാണ്.
9	ചേന്നമംഗലം ഗ്രാമപഞ്ചായത്തിലെ പാലിയം കുളിക്കടവ് പാലത്തിന്റെ പുനർനിർമ്മാണം	പറവൂർ	2024-25	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തിക്കായുള്ള എസ്റ്റിമേറ്റ് സാങ്കേതിക അനുമതി ലഭിച്ച് ടെൻഡർ ചെയ്തിട്ടുണ്ട്
10	അയിരൂർ പാലം	കളമശ്ശേരി	2022-23	TGDD ലഭ്യമായിട്ടുണ്ട് എസ്റ്റിമേറ്റ് ഭരണാനുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട്.
11	കുന്നു -കോട്ടപ്പുറം പാലം	കളമശ്ശേരി	2023-24 ,2024-25	TGDD ലഭ്യമായിട്ടുണ്ട് ഭരണാനുമതിയ്ക്കായി എസ്റ്റിമേറ്റ് ഉടൻ സമർപ്പിക്കുന്നതാണ്.
12	ആലുപുരം-കയന്റിക്കര പാലം	കളമശ്ശേരി	2024-25	2013 ൽ ഇൻവെസ്റ്റിഗേഷൻ പൂർത്തിയാക്കി ഡിസൈൻ ലഭ്യമായതാണ്. 2018, 2019 കാലയളവിൽ ഉണ്ടായ പ്രളയങ്ങൾ മൂലം വെർട്ടിക്കൽ ക്ലിയറൻസിലുണ്ടായ മാറ്റത്തിന്റെ അടിസ്ഥാനത്തിൽ അഡീഷണൽ ഇൻവെസ്റ്റിഗേഷനുള്ള നടപടി സ്വീകരിച്ചു വരുന്നു.

13	കാരിപ്പഴ പാലം	കളമശ്ശേരി	2024-25	2013 ൽ ഇൻവെസ്റ്റിഗേഷൻ പൂർത്തിയാക്കി ഡിസൈൻ ലഭ്യമായതാണ്. ഡിസൈൻ കാലാവധി അവസാനിച്ചതിനാൽ ഡിസൈൻ revise ചെയ്യുന്നതിന് നടപടി സ്വീകരിച്ചുവരുന്നു.
14	മാട്ടുപുറം പാലം	കളമശ്ശേരി	2024-25	ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തിക്കു ഭരണാനുമതി ലഭിക്കുന്നതിനായി വിശദമായ എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു.

പൊ.മ.വ പാലങ്ങൾ തൃശ്ശൂർ ഉപ വിഭാഗത്തിന്റെ കീഴിൽ

1	ഉപ്പംതുരുത്തി പാലം	ചാലക്കുടി	2021-22	എസ്റ്റിമേറ്റ് സർക്കാരിലേക്ക് സമർപ്പിച്ചിരിക്കുന്നു.(CEPWD/2019/2022-AB4-BR Dated 01/11/2021)
2	കളത്തൂപ്പടി പാലം പുനർ നിർമ്മാണം	ചാലക്കുടി	2024-25	പ്രവൃത്തിയുടെ ഇൻവെസ്റ്റിഗേഷൻ ജോലിയിലെത്തിച്ചിട്ടുണ്ട്
3	ആറാട്ടുവഴി പാലം	ചാലക്കുടി	202425	പ്രവൃത്തിയുടെ പുതിയ അലൈൻമെന്റ് അംഗീകാരത്തിനായി ലഭിച്ച അന്തിമ ഡിസൈൻ തയ്യാറാക്കുന്നതിനുള്ള നടപടി സ്വീകരിച്ചു വരുന്നു.
4	ചിറയ്ക്കൽ പാലം	തൃശ്ശൂർ	201920	പ്രവൃത്തി ആരംഭിച്ചു.
5	പുത്തൂർ സമാന്തരപാലം	തൃശ്ശൂർ	201920	എൽ. എ. നടപടികൾ പൂർത്തിയായിട്ടില്ല
6	പഴംമ്പാലക്കോട് പാലം	തൃശ്ശൂർ		പഴംമ്പാലക്കോട് പാലം
7	ആലുക്കൽ പാലം	തൃശ്ശൂർ	202324	Tenatative Design ൽ മാറ്റം വരുത്തുന്നതിനായി ഡിസൈൻ വിങ്ങിലേക്ക് സമർപ്പിച്ചിരിക്കുന്നു.
8	ചെറുവള്ളിക്കടവ് പാലം	തൃശ്ശൂർ	2024-25	കുറുപ്പം എം.എൽ.എ.യും പഞ്ചായത്ത് അധികൃതരും ചേർന്ന് തീരുമാനം എടുത്തശേഷം മാത്രമേ പ്രവൃത്തിയിൽ തുടർ നടപടികൾ സ്വീകരിക്കുവാൻ സാധിക്കുകയുള്ളൂ
9	കലാഞ്ഞി പാലം പുനർനിർമ്മാണം	ചാവക്കാട്	202122	4.60 കോടി രൂപയ്ക്കുള്ള റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് ഗവൺമെന്റിലേക്ക് സമർപ്പിച്ചിട്ടുണ്ട്. നിലവിൽ സ്ഥലം ഏറ്റെടുപ്പ് നടപടികൾ പുരോഗമിച്ചുവരുന്നു.

പൊ.മ.വ പാലങ്ങൾ വിഭാഗം പാലക്കാട്- പാലക്കാട് ജില്ല

1	പത്തനാപുരം പാലം		2021-22	29/12/2023-ന് പ്രവർത്തി ആരംഭിച്ചു. പ്രവർത്തി പുരോഗമിക്കുന്നു.
2	തട്ടുകശ്ശേരി പോത്തൻകുന്ന് പള്ളിപ്പാറ പാലം		2021-22	സ്ഥലം ലഭ്യമല്ല

3	ഒലിപ്പാറ പാലം		2021-22	ഭരണാനുമതിക്കുള്ള എസ്റ്റിമേറ്റ് സർക്കാരിലേക്ക് സമർപ്പിച്ചിട്ടുണ്ട്.
4	കുരുത്തിക്കോട് പാലം		2022-23	പ്രവർത്തി 17/10/2023 ന് ആരംഭിച്ചു. പ്രവർത്തി പുരോഗമിക്കുന്നു.
5	കള്ളരായൻ പാലം		2023-24	ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തിക്കായി എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു. ഭരണാനുമതി ലഭ്യമാകുന്നതിന് സമർപ്പിച്ചിട്ടുണ്ട്.
6	ഒലിപ്പാറ പാലം നിർമ്മാണം		2023-24	ഭരണാനുമതിക്കുള്ള എസ്റ്റിമേറ്റ് സർക്കാരിലേക്ക് സമർപ്പിച്ചിട്ടുണ്ട്. (CEPWD/16334/2023-AB3-BR Dated 20/03/2024.
7	കണ്ണം കുണ്ട് കടവ് പാലം നിർമ്മാണവും മറ്റ് അനുബന്ധ പ്രവർത്തനങ്ങളും		2023-24	റിവൈസ്ഡ് GAD പ്രകാരമുള്ള എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു.
8	തച്ചമ്പാറ കണ്ണോട് പാലം		2024-25	ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തികൾ പൂർത്തീകരിച്ചു. TGD ലഭ്യമായിട്ടുണ്ട്.
9	നൊമ്പരത്തി പാലം		2024-25	ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തിക്കുള്ള എസ്റ്റിമേറ്റ് ഭരണാനുമതിക്കായി തയ്യാറാക്കി വരുന്നു.
10	കണ്ണം കുണ്ട് കടവ് പാലം നിർമ്മാണവും മറ്റ് അനുബന്ധ പ്രവർത്തനങ്ങളും		2024-25	റിവൈസ്ഡ് GAD പ്രകാരമുള്ള എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു.
11	മപ്പാട്ടുകര കുലുക്കല്ലൂർ റെയിൽവേ അണ്ടർ ബ്രിഡ്ജ്		2024-25	റിവർ ബ്രിഡ്ജിനു ഇതുവരെയും ഭരണാനുമതി ലഭ്യമായിട്ടില്ല. റെയിൽവേ അണ്ടർ ബ്രിഡ്ജ് നിർമ്മാണത്തിന് റെയിൽവേയുമായി ജോയിന്റ് ഇൻസ്പെക്ഷൻ നടത്തേണ്ടതുണ്ട്.

പൊ.മ.വ പാലങ്ങൾ വിഭാഗം -മലപ്പുറം ജില്ല

1	ചെറായക്കോട് പാലം നിർമ്മാണം		2021-22	CRF ഫണ്ടിൽ ഭരണാനുമതി ലഭ്യമായതിനാൽ പ്രവൃത്തിയുടെ നടത്തിപ്പിനായി NH വിഭാഗത്തിന് കൈമാറിയിട്ടുണ്ട്.(CEPWD/2019/2022 -AB4-BR Dated 01/11/2023)
2	മുനമ്പത്ത് കടവ് പാലം		2021-22	ഭരണാനുമതിക്കായി സർക്കാരിൽ സമർപ്പിച്ചു
3	ചെള്ളിത്തോട് പാലം നിർമ്മാണം		2022-23	പ്രവൃത്തി പുരോഗമിക്കുന്നു
4	തുവ്വക്കാട് പാലം		2023-24	കരാറുടമ്പടി വെച്ച് തുടങ്ങിയിട്ടുണ്ട്.
5	വള്ളിക്കുപ്പറ്റ പാലം നിർമ്മാണം		2023-24	ഭരണാനുമതിക്കായി എസ്റ്റിമേറ്റ് ഗവൺമെന്റിലേക്ക് സമർപ്പിച്ചിട്ടുണ്ട്. (CEPWD/2019/2022-AB4-BR Dated 17/10/2024)

6	വെള്ളില -ചോഴി പാലം നിർമ്മാണം		2024-25	ഭരണാനുമതിക്കായി എസ്റ്റിമേറ്റ് ഗവൺമെന്റിലേക്ക് സമർപ്പിച്ചിട്ടുണ്ട്. CEPWD/3011/2023-AB3-BR Dated 04/05/2024
7	മാറാടി പാലം പുനർനിർമ്മാണവും അപ്രോച്ച് റോഡ് നിർമ്മാണവും		2024-25	ജന പ്രതിനിധികളുമായി സംയുക്ത സ്ഥല പരിശോധന നടത്തിയിട്ടുണ്ട്. മണ്ണ് പര്യവേഷണത്തിനുള്ള എസ്റ്റിമേറ്റ് തയ്യാറാക്കി കൊണ്ടിരിക്കുന്നു.
8	ഇപ്പടുങ്ങൽ ചുങ്കം റോഡിനെയും MET റോഡിനെയും ബന്ധിപ്പിക്കുന്ന തുരങ്കപാലം		2024-25	ജന പ്രതിനിധികളുമായി സംയുക്ത സ്ഥല പരിശോധന നടത്തിയിട്ടുണ്ട്. മണ്ണ് പര്യവേഷണത്തിനുള്ള എസ്റ്റിമേറ്റ് തയ്യാറാക്കി കൊണ്ടിരിക്കുന്നു.
പൊ.മ.വ പാലങ്ങൾ വിഭാഗം കണ്ണൂർ				
1	കരുവഞ്ചാൽ പാലം		2021-22	സ്റ്റാബ് പ്രവൃത്തി പുരോഗമിക്കുന്നു
2	മങ്കര പാലം		2021-22	ഗിർഡർ പ്രവൃത്തി പുരോഗമിക്കുന്നു
3	കോഴിച്ചാൽ മീനുള്ളി പാലം		2021-22	ഫൗണ്ടേഷൻ പ്രവൃത്തി പുരോഗമിക്കുന്നു
4	കല്ലിനോത്ത് കടവ് പാലം		2021-22	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി പൂർത്തിയായി.
5	മീനുള്ളി പാലം		2022-23	എസ്റ്റിമേറ്റ് ഭരണാനുമതിക്കായി സമർപ്പിച്ചിട്ടുണ്ട് CEPWD/4031/2023-AB4-BR Dated 24/02/2024)
6	മുക്കുട് പാലം		2022-23	ഭൂമി ഏറ്റെടുക്കൽ നടപടികൾ പുരോഗമിക്കുന്നു.
7	കാരക്കോട് പാലം		2023-24	ഫൗണ്ടേഷൻ പ്രവൃത്തി പുരോഗമിക്കുന്നു
8	ചേരണത്തല പാലം		2023-24	പൈലിങ് പൂർത്തിയായി, Pile cap, Pier പ്രവൃത്തി പുരോഗമിക്കുന്നു
9	മുണ്ടമ്മാട് പാലം		2023-24	ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുന്നു.
10	അഞ്ജനം പാലം		2023-24	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികളുടെ ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുന്നു.
11	മുനമ്പം പാലം		2023-24	ഭരണാനുമതിക്കായി എസ്റ്റിമേറ്റ് സർക്കാർ ഡഫർ ചെയ്തു. സർക്കാർ കത്ത് നം.ഡി1/662/2023-പൊ.മ.വ തീയതി 02/04/2024.
12	മണിക്കല്ല് പാലം		2024-25	ഭൂമി ഏറ്റെടുക്കൽ നടപടികൾ പുരോഗമിക്കുന്നു.
13	പോത്താംകണ്ടം സൂൾ പാലം		2024-25	ഇൻവെസ്റ്റിഗേഷൻ എസ്റ്റിമേറ്റ് സാങ്കേതികാനുമതി നൽകുന്നതിനുള്ള നടപടി സ്വീകരിച്ചു വരുന്നു.

14	പയ്യാമ്പലം ഗാർഡൻ പാലം		2024-25	ഇൻവെസ്റ്റിഗേഷൻ എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു..
പൊ.മ.വ പാലങ്ങൾ വിഭാഗം കോഴിക്കോട്				
1	കുപ്പായക്കോട് പാലം		2020-21	നിർമ്മാണം പൂർത്തിയായി
2	ചുരൽമല പാലം		2020-21	കരാറുകാരൻ പ്രവൃത്തി ആരംഭിക്കാത്തതുകൊണ്ട് കരാറുകാരന്റെ നഷ്ടോത്തര വാദിത്വത്തിൽ കരാർ റദ്ദ് ചെയ്തു. പ്രവൃത്തി വീണ്ടും ടെൻഡർ ചെയ്യുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചുവരുന്നു
3	ചിറ്റിടിക്കടവ് പാലം		2021-22	ഭരണാനുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട്(CEPWD/2019/2022-AB4-BR Dated 17/01/2024)
4	അയനിക്കാട് കായമ്പ്രത്ത്കണ്ടി കടവ് പാലം		2021-22	പ്രവൃത്തി പുരോഗമിക്കുന്നു
5	വെള്ളച്ചാൽ തെക്കെ തൊടിക പാലം		2021-22	സാങ്കേതികാനുമതിയ്ക്കായി സമർപ്പിച്ചു
6	CC വാക്കേരി - പാലക്കുറ്റി പാലം		2021-22	പാലത്തിന്റെ പ്രവൃത്തി കഴിഞ്ഞിട്ടുണ്ട്. അപ്രോച്ച് റോഡിന്റെയും സംരക്ഷണഭിത്തിയുടെയും പ്രവർത്തി പുരോഗമിക്കുന്നു.
7	കക്കോടി പാലം		2022-23	ഭരണാനുമതിയ്ക്കായി സമർപ്പിച്ചു
8	മാമ്പുഴ പാലം		2022-23	സ്ഥലം ഏറ്റെടുക്കുന്നതിന് ഭരണാനുമതി ലഭിച്ചു. ഇതിൽ തുടർനടപടി സ്വീകരിച്ചുവരുന്നു
9	കടലുണ്ടി റെയിൽവേ ലെവൽ ക്രോസ്		2022-23	ഭരണാനുമതിയ്ക്കായി സമർപ്പിച്ചു.CEPWD/2019/2022-AB4-BR Dated 01/11/2023)
10	കരുവാറ്റ പാലം		2023-24	പ്രവൃത്തി ടെണ്ടർ ചെയ്തു
11	വെളിമണ്ണ പാലം		2023-24	ഭരണാനുമതിയ്ക്കായി സമർപ്പിച്ചു CEPWD/2019/2022-AB4-BR dated 07/08/2023.
12	മുക്കം പാലം		2023-24	ഭരണാനുമതിയ്ക്കായി സമർപ്പിച്ചു CEPWD/17717/2023-AB4-BR dated 29/04/2024
13	കുറ്റിക്കടവ് പാലം		2024-25	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി ടെണ്ടർ ചെയ്തു
14	മുണ്ടക്കുറ്റി പാലം		2024-25	ഭരണാനുമതിയ്ക്കായി സമർപ്പിച്ചു CEPWD/3011/2023-AB3-BR dated 04/05/2024

15	ചോയിത്തോട് പാലം		2024-25	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി നടന്നുവരുന്നു.
----	-----------------	--	---------	---

തിരുവനന്തപുരം ജില്ല
2021-2022

ക്രമ നമ്പർ	പ്രവൃത്തി	ബഡ്ജറ്റ് പ്രൊവിഷൻ	നിലവിലെ സ്ഥിതി
1.	പൊഴിയൂർ പാലത്തിന്റെ പുനർനിർമ്മാണം	200 ലക്ഷം	ഭരണാനുമതി ലഭ്യമായി
2.	തിരുവല്ല ഇടയാർ പാലം	80 ലക്ഷം	ഭരണാനുമതിയ്ക്കായി എസ്റ്റിമേറ്റ് സമർപ്പിച്ചിട്ടുണ്ട്
1.	2022-23 മധ്യ പാലം	1 80 ലക്ഷം	ഭരണാനുമതി ലഭ്യമായി ഭൂമി ഏറ്റെടുക്കൽ നടപടി പുരോഗമിക്കുന്നു.
2.	തോട്ടവാരം-കീഴാറ്റിങ്ങൽ അയത്തിക്കടവ് പാലം നിർമ്മാണം	1000 ലക്ഷം	ഭരണാനുമതിയ്ക്കായി എസ്റ്റിമേറ്റ് ഉടൻ സമർപ്പിക്കുന്നതാണ്.
	2023-24		
	NIL		
	2024-25		
1.	ജവഹർകോളനി പാലം നിർമ്മാണം	30 ലക്ഷം	പാലത്തിന്റെ ഡിസൈൻ നടപടികൾ പുരോഗമിക്കുന്നു
2	വെള്ളയിൽ ജംഗ്ഷൻ പാലം നിർമ്മാണം	40 ലക്ഷം	പാലത്തിന്റെ ഡിസൈൻ നടപടികൾ പുരോഗമിക്കുന്നു
3	വെള്ളിയാഴ്ചകാവ് പാലം	40 ലക്ഷം	പാലത്തിന്റെ ഡിസൈൻ നടപടികൾ പുരോഗമിക്കുന്നു
4	ചെറുവിലാകം തെങ്ങുവിലാകം പാലം ചുള്ളിയൂർ (മാരായ മുട്ടം)	30 ലക്ഷം	Investigation നടപടികൾ പുരോഗമിക്കുന്നു

കൊല്ലം ജില്ല

ക്രമ നമ്പർ	പ്രവൃത്തി	ബഡ്ജറ്റ് പ്രൊവിഷൻ	നിലവിലെ സ്ഥിതി
	2022-23		
1.	Construction of Kaavanad Puthenthuruthu –Kanakkanthuruthu bridge	575 ലക്ഷം	ഭൂമി ഏറ്റെടുക്കൽ നടപടി പുരോഗമിക്കുന്നു.
	2023-24		
1.	Chelangottukulangara- Valiyathurakkadavu bridge across Pallikkal river	575 ലക്ഷം	ഭൂമി ഏറ്റെടുക്കൽ നടപടി പുരോഗമിക്കുന്നു
2.	Construction of New bridge Kochupilammodu junction parallel to existing bridge for connecting Kollamport to NH 66	225 ലക്ഷം	ഭൂമി ഏറ്റെടുക്കൽ നടപടി പുരോഗമിക്കുന്നു
3.	Construction of Thekkumbhagam St. Joseph Island Pulumoottilkkadavu hanging bridge		ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികൾ പൂർത്തീകരിച്ച് ഡിസൈൻ നടപടികൾ പുരോഗമിക്കുന്നു

	2024-25	---	
1.	Construction of Ithikkara-Parayanmoola bridge		ഇൻവെന്ററീഗേഷൻ പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു
2.	Construction of road connecting arulappanthruthu bridge and Kanakkanthuruthu bridge		ഇൻവെന്ററീഗേഷൻ പ്രവൃത്തിയുടെ ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുന്നു
3.	Construction of Kalchirappalli Bridge		ഡിസൈൻ നടപടികൾ പുരോഗമിക്കുന്നു

പത്തനംതിട്ട	
അടൂർ KSRTC ജംഗ്ഷൻ ഫുട്ട് ഓവർ ബ്രിഡ്ജ്	ഭരണാനുമതി ലഭ്യമായിട്ടുണ്ട്. ഫീസിബിലിറ്റി റിപ്പോർട്ട് Revised General Design Drawing ലഭിക്കുന്നതിനായി സമർപ്പിച്ചിട്ടുണ്ട്. (CEPWD/2019/2022-AB4-BR Dated 17/01/2024.
പന്തളം NSS കോളേജ് ജംഗ്ഷൻ ഫുട്ട് ഓവർ ബ്രിഡ്ജ്	എസ്റ്റിമേറ്റ് ഭരണാനുമതി ലഭിക്കുന്നതിനായി സർക്കാരിലേക്ക് സമർപ്പിച്ചിട്ടുണ്ട്.(CEPWD/3011/2023-AB3-BR Dated 04/05/2024)
ചിറ്റൂർകടവ് പാലം	ഭരണാനുമതി ലഭ്യമായിട്ടുണ്ട്. പാലത്തിനു വേണ്ടി ഇരുകരകളിലും നിന്നും സ്ഥലം ഏറ്റെടുക്കേണ്ടതായുണ്ട്. അതിനായുള്ള മുൻകൂർ കൈവശാനുമതി ഉടമകളിൽ നിന്നും ലഭ്യമാക്കുന്നതിനുള്ള നടപടികൾ നടന്നു വരുന്നു.

ആലപ്പുഴ			
Sl No	പ്രവർത്തിയുടെ പേര്	ബഡ്ജറ്റ് ഇയർ	നിലവിലെ സ്ഥിതി
1	ചത്തിയറ പാലം	2021-22	പൈലിങ് പ്രവർത്തികൾ പുരോഗമിക്കുകയാണ്
2	കൽകളത്താൽ പാലം	2021-22	ജലസേചന വകുപ്പിന്റെ NOC ഉൾനാടൻ ജലപാത വിഭാഗത്തിൽ നിന്നും ലഭ്യമായിട്ടുണ്ട്. ഈ പാലം പുനർനിർമ്മാണ പ്രവൃത്തിയുടെ സാങ്കേതികാനുമതിക്കായുള്ള എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു.
3	ദേവപുരയ്ക്കൽ പാലം	2021-22	പുതുക്കിയ ഭരണാനുമതിക്കുള്ള എസ്റ്റിമേറ്റ് ഉടൻ സമർപ്പിക്കുന്നതാണ്. അതിർത്തിക്കല്ലുകൾ സ്ഥാപിച്ചിട്ടുണ്ട്. എൽ എ നടപടികൾ പുരോഗമിക്കുന്നു.
4	കോയിക്കൽപ്പടി പാലം	2021-22	ഭരണാനുമതി ലഭിച്ചു. ജലാശയങ്ങൾക്ക് കുറുകെയുള്ള നിർമ്മാണ പ്രവർത്തനങ്ങൾ നടപ്പിലാക്കുന്നതിന് G.O (Ms.)No.

			10/2019/CSIND Dated 20/12/2019 പ്രകാരമുള്ള മാനദണ്ഡങ്ങൾ പാലിക്കണമെന്ന് നിഷ്കർഷിച്ചിരുന്നതിന്റെ അടിസ്ഥാനത്തിൽ Tentative Design Drawing ചീഫ് എൻജിനീയർ ഇൻലാൻഡ് നാവിഗേഷൻ & കട്ടനാട് പാക്കേജ് കാര്യമായ പഴവീട്, ആലപ്പുഴക്ക് സമർപ്പിച്ചിരുന്നുവെങ്കിലും NOC ലഭിക്കാത്തതു മൂലം പ്രവൃത്തി ആരംഭിക്കുന്നതിന് തടസ്സം നേരിടുന്നു.
5	കൃഷ്ണപുരം വെളിയനാട് പാലം -	2021-22	ഭരണാനുമതി ലഭിച്ചിട്ടുണ്ട്. ജലസേചന വകുപ്പിൽ നിന്നും NOC ലഭിക്കാത്തതു മൂലം പ്രവൃത്തി ആരംഭിക്കുന്നതിനായി തടസ്സം നേരിടുന്നു.
6	ആറാട്ടുവഴി പാലം	2021-22	ഭരണാനുമതി ലഭിച്ചിട്ടില്ല TGD ലഭിച്ചു.
7	ഉളുന്തി	2022-23	ഭരണാനുമതി ലഭ്യമായിട്ടില്ല
8	ചില്ലിതുരുത്ത്	2022-23	ഭരണാനുമതി ലഭ്യമായിട്ടില്ല
9	ഇഴക്കടവ്	2022-23	ഭരണാനുമതി ലഭ്യമായിട്ടില്ല
10	കൃഷ്ണപുരം -വെളിയനാട് പാലം	2022-23	ഭരണാനുമതി ലഭിച്ചിട്ടുണ്ട്. ജലസേചന വകുപ്പിൽ നിന്നും NOC ലഭിക്കാത്തതു മൂലം പ്രവൃത്തി ആരംഭിക്കുന്നതിനായി തടസ്സം നേരിടുന്നു
11	മുതലക്കുറിച്ചിൽ ബാലൻസ് വർക്ക്	2023-24 ബഡ്ജറ്റിൽ	ബാലൻസ് വർക്ക്- Tender Excess- ന്റെ അനുമതിയായി സർക്കാരിൽ സമർപ്പിച്ചു.(CEPWD/ 10836/2022-AB2-BR Dated 04/03/2024)
12	കൊപ്പയിൽ വെലിയറപ്പാലം	2024-25	ഭരണാനുമതിയായുള്ള എസ്റ്റിമേറ്റ് തയ്യാറാക്കിക്കൊണ്ടിരിക്കുന്നു

കോട്ടയം

എ) & ബി)

ഇടുക്കി ജില്ല

Sl.No	Name of work	Budget Year	Appendix No.Sl.No.&Page No	Status
1	Construction of New Bridge in the down stream of Head works dam in Munnar-Pothamedu road in Devikulam LAC	2023-24	Appendix II,Volume II Page No.15 and Sl.No.214	Submitted for above sanction. (CEPWD/11942/2020-AB1-BR Dated 03/04/2024)
2.	Construction of a new foot bridge parallel to Kanjar Bride in Idukki LAC	2023-24	Appendix-II, Volume II Page No.145 and Sl.No.2225	Estimate submitted for AS CEPWD/3011/2023-AB3-BR Dated 10/05/2024)
3	New Bridge at vandippeiryar Manjumala-injikodu-Attoram Peerumed LAC	2021-22	Appendix II ?Volume II Page No.3 Sl.No.40	TGD recovered.Letter submitted for boundary marking
4.	Reconstruction of flood affected bridge at Kottiyoor-Warrenty road in Peerumed LAC Kottayam District	2022-23	Appendix II Volume II Page No.3 Sl.No.36 Serial No. 725	Work started site cleared

5	Construction of Bridge across Manimalayar in Chirackalparakadavu Vellavoor Panjayath in Kottayam District.	2022-23	Appendix II Volume II Page No.14 Serial No. 276	സാങ്കേതികാനുമതി നൽകുന്ന നടപടി സ്വീകരിച്ചു വരുന്നു.
6.	Reconstruction of Kurisinkal bridge in Anthinad Melukavu road in Pala constituency	2023-24	Appendix II ,Volume II Page No.20 Serial No. 398	ഭരണാനുമതി ലഭ്യമായിട്ടുണ്ട്. TS എസ്റ്റിമേറ്റ് തയ്യാറാക്കിക്കൊണ്ടിരിക്കുന്നു.
7.	Cnstruction of new Bridge across Manimala river at Pazhayidam in Kajnjiirappally LAC	2024-25	Appendix II ,Volume II Page No.60 Serial No.1286	ഇൻവെസ്റ്റിഗേഷൻ പൂർത്തിയാക്കി റിപ്പോർട്ട് സമർപ്പിച്ചിട്ടുണ്ട്.ഡിസൈൻ ലഭ്യമായിട്ടില്ല
8	Reconstruction of Bridge at Edayatt Ganapathi temple road	2024-25	Appendix II ,Volume II Page No.82 Serial No.1737	Investigation Estimate ഭരണാനുമതിയ്ക്കായി തയ്യാറാക്കി വരുന്നു.

	in Mutholi Panchayath Pala LAC			
9	Construction of Chilichy bridge across Meenachil river connecting Moonnilavu and Melukavu GP in Pala constituency in Kottayam Dist.	2021-22	Appendix II ,Volume II Page No.53 Serial No.878	ചില്ലിച്ചി പാലം അപ്പോഴ് റോഡ് നിർമ്മാണത്തിനായുള്ള സ്ഥലദൗർല്ലഭ്യം കണക്കിലെടുത്ത് ടി പ്രവൃത്തിയ്ക്കായി വകയിരുത്തിയിട്ടുള്ള തുക വക മാറ്റി കടവ് പുഴ പാലത്തിന്റെ പുനർനിർമ്മാണത്തിന് വേണ്ടി ഉപയോഗപ്പെടുത്തണമെന്ന് കാണിച്ച് ഗവണ്മെന്റിലേക്ക് കത്ത് സമർപ്പിച്ചിട്ടുണ്ട്.
10	Construction od Bus Bay parallel to the existing Kaduthuruthy bridge in Ettumanoor *Ernakulam road	2021-22	Appendix II ,Volume II Page No.64 Serial No.1075	ഭരണാനുമതി ലഭ്യമായിട്ടുണ്ട്. ഭൂമി ഏറ്റെടുക്കുന്നതിനായി സ്ഥലം ഉടമകളുടെ സമ്മതപത്രം ലഭിച്ചതിനു ശേഷം തുടർനടപടികൾ സ്വീകരിക്കുന്നതാണ്