

**15 -ാം കേരള നിയമസഭ**

**11 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3203**

**26-06-2024 - ൽ മറുപടിയ്ക്ക്**

**പാലങ്ങളുടെ വികസനത്തിൽ വന്ന മാറ്റങ്ങൾ**

ചോദ്യം		ഉത്തരം	
<p><b>ശ്രീ ടി. പി. രാമകൃഷ്ണൻ,</b>  <b>ശ്രീ എം രാജഗോപാലൻ,</b>  <b>ശ്രീ സി കെ ഹരീന്ദ്രൻ,</b>  <b>ശ്രീ എം നൗഷാദ്</b></p>		<p><b>ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ്</b>  <b>(പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b></p>	
(എ)	<p>സംസ്ഥാനത്ത് 2021 ന് ശേഷം പാലങ്ങളുടെ വികസനത്തിൽ വന്ന മാറ്റങ്ങൾ വിലയിരുത്തിയിട്ടുണ്ടോ;</p>	(എ)	<p>ഉണ്ട്. പാലങ്ങളുടെ ഡിസൈൻ ഐ.ആർ.സി. മാനദണ്ഡങ്ങൾ പ്രകാരവും നൂതന സാങ്കേതിക വിദ്യകളായ കേബിൾ സ്റ്റേ ബ്രിഡ്ജ്സ്, കോംപസിറ്റ് ബ്രിഡ്ജ് എന്നിവയും കൂടാതെ extradosed type എന്നിവയും ഉപയോഗിക്കുന്നു. Ultra High Performance Grade Reinforced Concrete പോലുള്ള നൂതന രീതികൾ ഉപയോഗിക്കുന്നതിന് തീരുമാനിച്ചിട്ടുണ്ട്.</p>
(ബി)	<p>ഈ സർക്കാർ വന്ന ശേഷം എത്ര പാലങ്ങളുടെ പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ടെന്ന് വിശദമാക്കുമോ; പാലം നിർമ്മാണ രംഗത്ത് ചെലവഴിച്ച തുക എത്രയെന്ന് അറിയിക്കാമോ;</p>	(ബി)	<p>ഈ സർക്കാരിന്റെ കാലത്ത് നിർമ്മാണം പൂർത്തിയാക്കിയ പാലങ്ങളുടെ പേരു വിവരം സംബന്ധിച്ച വിശദാംശങ്ങൾ <b>അനുബന്ധം 1</b> ആയി ചേർക്കുന്നു.</p>
(സി)	<p>നിലവിൽ പ്രവൃത്തി നടന്നുകൊണ്ടിരിക്കുന്ന പാലങ്ങളുടെ വിശദാംശം ലഭ്യമാക്കാമോ; പ്രസ്തുത പ്രവൃത്തികൾ എപ്പോൾ പൂർത്തിയാക്കാൻ കഴിയുമെന്ന് വ്യക്തമാക്കാമോ;</p>	(സി)	<p>നിലവിൽ പ്രവൃത്തി നടന്നു കൊണ്ടിരിക്കുന്ന പാലങ്ങളുടെ വിശദാംശങ്ങൾ <b>അനുബന്ധം 2</b> ആയി ചേർക്കുന്നു.</p>
(ഡി)	<p>പാലങ്ങളുടെ നിർമ്മാണത്തിലും സൗന്ദര്യവത്കരണത്തിലും സർക്കാരിന്റെ ഡിസൈൻ പോളിസി ഗുണകരമായിട്ടുണ്ടോയെന്ന് വിശദമാക്കാമോ?</p>	(ഡി)	<p>പൊതുമരാമത്ത് വകുപ്പ് പാലങ്ങൾ കാര്യലയത്തിന് കീഴിൽ വരുന്ന പാലങ്ങളുടെ നിർമ്മാണ പ്രവൃത്തികൾ എല്ലാം തന്നെ പൊതുമരാമത്ത് വകുപ്പ് ഡിസൈൻ വിഭാഗത്തിൽ നിന്ന് ലഭിക്കുന്ന ഡിസൈൻ പ്രകാരവും, നിർദ്ദേശാനുസരണവുമാണ് നടന്നു വരുന്നത്. നവീന സാങ്കേതിക വിദ്യകൾ പ്രയോജനപ്പെടുത്തിത്തന്നെയാണ് ഡിസൈൻ വിഭാഗം ഡിസൈനുകൾ രൂപകല്പന ചെയ്യുന്നത്. പാലങ്ങളുടെ നിർമ്മാണത്തിലും സൗന്ദര്യവത്കരണത്തിലും സർക്കാരിന്റെ ഡിസൈൻ പോളിസി ഗുണകരമായിട്ടുണ്ട്. നിലവിലെ ഡിസൈനുകൾ നിർമ്മാണ ചിലവുകൾ കുറയ്ക്കുന്നതും പഴയ രീതിയിൽ നിന്നും വ്യത്യസ്തത പുലർത്തുന്നവയുമാണ്. പ്രി-സ്ട്രസ്സിംഗ് ബീമുകൾ Bow</p>

String, Void-slab, Submersible Bridge എന്നീ സാങ്കേതിക വിദ്യകൾ ഉപയോഗിച്ചു വരുന്നുണ്ട്.

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം 1**

**1. പാലങ്ങൾ വിഭാഗം**

ക്രമ. നം.	പാലങ്ങളുടെ പേര്	ചിലവാക്കിയ തുക	പ്രവൃത്തി പൂർത്തിയാക്കിയ തീയതി
1	പൊന്നറ പാലം	71596136.54	15/01/2022
2	പുതുക്കുറിയി പാലം	31668819	28/12/2022
3	നഗരൂർ പാലം	25060155	22/07/2023
4	ചേർക്കാരം പാലം	44373993	11/12/2023
5	മീൻമുട് പാലം	43960129	29/01/2022
6	മുറിഞ്ഞ പാലം	11632438	13/03/2022
7	കലശേഖരം പാലം	93671298	31/01/2023
8	പ്ലംപഴിഞ്ഞി പാലം	59814136	31/08/2022
9	വേങ്കോട് പാലം	29454172	20/04/2024
10	പോങ്ങുംമുട് പുനാവൂർ പാലം	31959870	15/06/2023
11	പൊങ്ങും മുട് അർച്ചന നഗർ പാലം	4051493	12/02/2022
12	വള്ളക്കടവ് താൽക്കാലിക പാലം	9289375.45	10/01/2022
13	വെട്ടിയതോട് പാലം	33049090	24/02/2024
14	Extension of Asramam Ling Road	1024200000	24/08/2022
15	മറത്തിൽക്കടവ് പാലം	8,46,11,284	30/03/2023
16	മങ്കഴി പാലം	3,83,34,239	09/05/2022
17	പുത്തൻകാവ് പാലം	1,42,36,033	16/05/2022
18	പഴംകുളം പാലം	2,93,28,537	06/06/2022
19	വാക്കയിൽ പാലം	13,44,19,062	20/05/2023
20	വാഴക്കൂട്ടം പാലം	3,97,28,511	19/03/2022
21	വലിയഴീക്കൽ പാലം	1,34,50,92,382	31/01/2022
22	പാർക്ക് ജംഗ്ഷൻ പാലം	3,68,92,867	05/04/2022
23	കൂട്ടംവാതുക്കൽ കടവ് പാലം	26,49,87,908	20/02/2022
24	കരിപ്പൂഴ പാലം	3,24,15,288	19/10/2023
25	മാമൂട് പാലം	2,27,10,975	31/01/2022
26	തൈച്ചേരിതോട് പാലം	4,74,50,300	18/05/2023
27	കരീലമുക്ക് പാലം	1,58,40,947	15/11/2023
28	അട്ടക്കുളം പാലം	1,69,70,119	28/06/2023
29	ന്യൂ മ്ലാമല ശാന്തി പാലം	574.24	28/02/2024
30	അമ്പഴചാൽ പാലം	171.17	30/10/2023
31	കോവിൽ കടവ് പാലം	181.25	09/12/2022
32	തൊമ്മൻകുത്ത് - നടക്കൽ പാലം	108.42	27/03/2024
33	താന്നിമുട് പാലം	220.6	19/04/2024
34	ചെർപ്പുങ്കൽ പാലം	636	15/02/2024
35	കാട്ടിക്കുന്ന്തുരുത്തേൽ പാലം	604	12/03/2024
36	എറണാകുളം ജില്ലയിൽ പറവൂർ ചാത്തനാട് റോഡിലെ കണ്ടക്കടവ് പാലത്തിന്റെ	2,77,09,459	

	പുനർനിർമ്മാണം		
37	എറണാകുളം ജില്ലയിൽ ഇടയാർ- കൂത്താട്ടുകുളം റോഡിലെ ഇടയാർ (രാമഞ്ചിറ)പാലത്തിന്റെ പുനർ നിർമ്മാണം	12068086	
38	എറണാകുളം ജില്ലയിൽ മഞ്ഞപ്പെട്ടി - പോഞ്ഞാശ്ശേരി റോഡിലുള്ള തുറ പാലംവീതി കൂട്ടി നിർമ്മിക്കൽ	12368289	
39	എറണാകുളം ജില്ലയിൽ പെരുമ്പാവൂർ- റയോൺപുരം റോഡിലുള്ള റയോൺപുരം പാലത്തിന്റെ പുനർ നിർമ്മാണം	17884646	
40	എറണാകുളം ജില്ലയിൽ ഐരാപുരം - മണ്ണൂർ റോഡിലുള്ള തട്ടുപാലത്തിന്റെ പുനർ നിർമ്മാണം	13791729	
41	എറണാകുളം ജില്ലയിൽ കടമ്ബ്രയാറിന് കുറുകെയുള്ള മഞ്ചേരിക്കുഴി പാലം	7,91,97,540.10	
42	എറണാകുളം ജില്ലയിൽ തൃപ്പൂണിത്തുറ വെജിറ്റബിൾ മാർക്കറ്റിന് സമീപമുള്ള അന്ധകാരത്തോട് പാലം	93,84,924	
43	എറണാകുളം ജില്ലയിൽ പെരിയാറിനു കുറുകെ പാറപ്പുറം വല്ലംകടവ് പാലം നിർമ്മാണം	10,94,62,011	
44	പരപ്പുഴ പാലം	2,24,32,671	
45	വൈൻത്തോട് പാലം	300 ലക്ഷം	
46	മേച്ചിറ പാലം	344 ലക്ഷം	
47	കേളിത്തോട് പാലം	250 ലക്ഷം	
48	വീച്ചി പട്ടിലാംകുഴി പാലം	6,56,07,320.88	
49	കേച്ചേരി പാലം	2,59,77,123.28	
50	ചൂണ്ടൽ പാലം	2,14,21,968.44	
51	കരുവന്നൂർ ചെറിയ പാലം	1,42,50,619	
52	എച്ച് ബി കനാൽ പാലം	2,45,35,420	
53	മണിയമ്പാറ പാലം	3,28,18,608	
54	മായപ്പാറ പാലം	1,41,75,256	
55	കൊളൈക്കാട് പാലം	221,12,471	
56	മംഗലം പാലം	4,17,00,774	
57	പാലപ്പുറം കുതിരവഴി പാലം	4,07,70,537	
58	തോരാപുരം	6,13,73,295	
59	തൃക്കേക്കത്ത് പാലം	791,58,172	
60	കുന്നുകടവ് പാലം	715,96,487	
61	കരിയംതോട് പാലം	262,71,285	
62	കൈപ്പിനിക്കടവ് പാലം	835,42,325	
63	കാക്കത്തോട് പാലം	432,08,984	
64	കീരൻകുണ്ട് പാലം	269,15,257	
65	ആളം പാലം	435,76,746	
66	കൂമൻതൊടി പാലം	537,50,594	
67	തിരൂർ ടൗൺ ആർ. ഓ. ബി. സമാന്തര പാലം	133,84,157	
68	താഴെപ്പാലം സമാന്തര പാലം	151,61,257	
69	കുപ്പായക്കോട് പാലം	2.50 കോടി	
70	മുഴാപ്പാലം	1.40 കോടി	

71	കക്കേരി പാലം	4.59 കോടി	
72	പോത്തുണ്ടി പാലം	3.00 കോടി	
73	ചെട്ടിക്കടവ് പാലം	8.66 കോടി	
74	വഴിക്കടവ് (NABARD)	4.34 കോടി	
75	നടക്കൽ പാലം	4.00 കോടി	
76	മുറിനടക്കൽ പാലം	4.00 കോടി	
77	പാറക്കടവത്ത് പാലം	7.7 കോടി	
78	ഉരുട്ടി പാലം	3.2 കോടി	
79	തോട്ടത്താൻകണ്ടി പാലം	9.2 കോടി	
80	തെച്ചി പാലം	2.00 കോടി	
81	മാമ്പിളിച്ചിക്കടവ് പാലം	11.59 കോടി	
82	തളിപ്പറക്കടവ് പാലം	17.45 കോടി	
83	ചീക്കല്ലൂർ പാലം	4.96 കോടി	
84	മൂന്നാം പാലം 7/350 നിർമ്മാണം	230 ലക്ഷം	
85	കല്ലിക്കണ്ടി പാലം	3.0122 ലക്ഷം	
86	കോട്ടയിൽ -കണ്ടേരിപ്പൊയിൽ പാലം	4.94 കോടി	
87	ആലക്കോട് പാലം	380 ലക്ഷം	
88	അലക്സ് നഗർ കാഞ്ഞിലേരി പാലം	1010 ലക്ഷം	
89	വണ്ണാത്തിക്കടവ് പാലം	7,76,76,295	
90	പാലത്തേറ പാലം	700 ലക്ഷം	
91	പോത്താംകണ്ടം പാലം	318 ലക്ഷം	
92	ഏണിച്ചാൽ പാലം	368 ലക്ഷം	

**2. ആർ.ബി.ഡി.സി.കെ.**

1	കാഞ്ഞങ്ങാട് റെയിൽവേ മേൽപ്പാലം	12.6 കോടി
2	ഇടപ്പാൾ മേൽപ്പാലം	11.94 കോടി
3	അഴിമാവ്കടവ് പുഴപ്പാലം	17.67 കോടി
4	ഫിറോക്ക് റെയിൽവേ മേൽപ്പാലം	3.9 കോടി
5	ഗുരുവായൂർ റെയിൽവേ മേൽപ്പാലം	23.83 കോടി
6	കാരിത്താസ് റെയിൽവേ മേൽപ്പാലം	13.56 കോടി

### 3. കെ.ആർ.എഫ്.ബി.

ക്രമ നമ്പർ	പാലത്തിന്റെ പേര്	ജില്ല	ചിലവഴിച്ച തുക
1	അടുർ ടൗൺ ബ്രിഡ്ജ്	പത്തനംതിട്ട	9.56 കോടി
2	അരങ്ങാട്ടുകടവ് പാലം	പാലക്കാട്	6.70 കോടി
3	തോന്നാലിപ്പുഴ പാലം	പാലക്കാട്	7.06 കോടി
4	നീള ടൂറിസം പാലം	മലപ്പുറം	36.86 കോടി
5	എലത്തൂർ കോരപ്പുഴ പാലം	കോഴിക്കോട്	28.16 കോടി
6	പൂന്തൂർ പാലം	കോഴിക്കോട്	3.10 കോടി
7	കൂലിമാട് പാലം	കോഴിക്കോട്	15.68 കോടി
8	ചെട്ടിയാരശികത്ത് കടവ് പാലം	കൊല്ലം	10.57 കോടി

**അനുബന്ധം 2**

**1. പാലങ്ങൾ വിഭാഗം**

STATUS OF ONGOING WORKS							
Sl no	District	Name of Work	Constituency	AS amount in Cr	Start Date	Date of Completion	Remarks
<b>I BUDGET WORKS</b>							
1	Thiruvananthapuram	Reconstruction of Vayattinkara Bridge in Thiruvananthapuram District	Attingal	4.5	08.02.2023	07.08.2024	Bridge proper work completed. Retaining wall work completed. Approach road work in progress.
2	Thiruvananthapuram	Reconstruction of Ottoor bridge in Attingal LAC	Attingal	2	23.07.2023	22.01.2025	Bridge proper work completed. Retaining wall work in progress.
3	Thiruvananthapuram	Construction of Mudavanmughal Bridge across Karamana river in Thiruvananthapuram District	Nemom	13.6	25.01.2024	24.07.2025	Piling work for the foundation of bridge in progress.
4	Kollam	Budget 2020-21 Construction of Gandhibhavan Kochikadavu bridge across kallada river in pathanapuram LAC in kollam Dist	Pathanapuram	9.11	44929	28.02.2025	Work ongoing
5	Pathanamthitta	Construction of a bridge at Upadesikadavu across Pamba river at Parumala	Thiruvalla	23.73	25-09-2020	30/11/2024	Construction of bridge proper completed. Approach road work in progress at Parumala side. Construction of retaining wall is in progress. LA Procedure not completed.
6	Pathanamthitta	PWD/BR/FL/95018 /2021 . Budget Work 2020-21 Kothekkattu bridge	Thiruvalla	5.86	--	--	LA procedure is in progress. TS estimate under preparation.
7	Pathanamthitta	Construction of Vayarappuzha Bridge Connecting Pandalam and Kulanada panchayath across Achancovil river Pathanamthitta District	Aranmula	9.3523	19/02/2024	18/08/2025	Agreement executed and site handed over. Confirmatory boring at site completed.
8	Pathanamthitta	Construction of Iravon Bridge at Konni Constituency	Konni	12.25	29/01/2024	28/07/2025	35 out of 35 Piles completed. 5 Pile cap, 3 Pier, and 3 Pier cap completed. Work in progress.
9	Pathanamthitta	FDR-Komalam Bridge-Reconstruction-General Civil works	Thiruvalla	10.18	20/04/2023	20/05/2025	Work in progress. Piling work completed. Pier work in the river span is in progress. Deck slab concreting of land spans completed.
10	Pathanamthitta	FDR Rehabilitation of old Kozhanchery bridge in Aranmula constituency in Pathanamthitta District	Aranmula	0.65	20/11/2023	19/11/2024	Work in progress.
11	Pathanamthitta	Construction of bridges at Kanamala across Pamba river in Pathanamthitta District Balance work	Ranni	7	25/05/2023	29/08/2024	Pile protection work completed. Side protection work (retaining wall) is in progress.
12	Pathanamthitta	Reconstruction of Kotta Bridge in Maramon-Arattupuzha road across Kotta Thodu in Pathanamthitta district	Aranmula	2.715	--	--	Agreement executed.

13	Alappuzha	KRFB- Alappuzha city road improvement project- Development of Muppalam Junction	Ambalappuzha	17.825	12.05.2020	11-08-2024	Three bridges dismantled.39 /39 piling work completed. 7/7 pile cap completed.12/12 pier cap completed 24/24 pier completed, PSC girder beam 36/36 concreting completed,36 of PSC beam stressing completed.bridge 2,3&4 slab work completed.1st bridge foundation & substructure work completed. superstructure work in progress at both side Beam launching completed& slab concrete of bridge-4 completed. Foot path slab completed.
14	Alappuzha	Construction of Nerekadav-Mackay Kadav bridge across Vembanad Kayal	Aroor	98.09	14/01/2016'	---	Work restarted as per order G.O.(MS) No.14/2024/PWD, Dated 01.03.2024. Pile-100/100, pile cap-21/23, pier & cap- 21/21, navigation span beam 8/8 completed. Demolishing work completed.K W A & KSEB utility shifting work @ alappuzha side completed. Girders casting work started. Application for extension of TOC submitted.
15	Alappuzha	Re construction of St. Mary's Bridge in Cherthala LAC in Alappuzha District	Cherthala	6.33	26/04/2022	Expected Date of completion 5/7/2024	Demolition of existing bridge work completed. Utility shifting 90% completed.KWA utilities shifting work in progress Ring bund for Deviation road completed. Pile and Pile cap concreting works completed.Abutment wall works in progress. Work stopped due to stop memo issued by irrigation department. Application for extension of TOC submitted.
16	Alappuzha	Construction of Chakkulathukadavu Bridge across Achankovil River in Chengannur LAC	Chengannur	15.84	05/11/2021'	30-03-2025	Piles (38/38) completed. Pile cap (15/15) completed. Pier (26/26) completed. Pier cap (15/15) completed. Beams (47/53) completed. Slab (11/14) completed
17	Alappuzha	Construction of Keecherkadavu Bridge across Achankovil River in Alappuzha District	Chengannur	16.31	06-11-2021'	30-05-2025	Piles (24/24) completed. Pile cap (6/6) completed. Pier (2/2) completed. Pier cap (4/4) completed. Abutment (2/2) completed. Beams (8/15) completed
18	Alappuzha	Budget 2018-2019 Construction of Kuthiyathodu Bridge across Pampa River in Chengannur LAC	Chengannur	18.83	05.09.2023'	30-01-2026	Piles (17/19) completed. Pile cap (3/4) completed. Pier (2/2) completed. Pier cap (2/2) completed. Abutment (1/2) completed
19	Alappuzha	Reconstruction of Chathiyara Bridge in Ochira - Thamarakulam Road in Mavelikara LAC in Alappuzha District	Mavelikara	4.31	21-10-2022	30-05-2025	Pile (4/12) completed. Piling works in Progress
20	Alappuzha	Construction of bridge across Leading Channel at Muthalakurichickal in Nedumudy - Karuvatta Road in Alappuzha District(Balance work)	Harippad	28.5	--	--	Awaiting tender sanction
21	Kottayam.	Construction of Kattikunnuthuruthel Bridge across Murinjapuzha River in Kottayam District	Vaikom	8.6	20-01-2022	31.03.2024	Bridge proper and immediate approach completed. Thuruthu road to be done. Inagurated on 12/03/2024
22	Kottayam.	Construction of Companykadavu Bridge and approach across Meenachil river in Kottayam District	Ettumanoor/Put huppally	10.9	18/4/20222	30/6/2024	Substructure of bridge proper completed. 9 Girders out of 9 completed.
23	Kottayam.	Construction of Bridge in Vallyentha - Vagamon road near Elamkad bus stand In Poonjar constituency in Kottayam District.	Poonjar	1.5	18.01.2024	17.07.2025	(revised AS)Revised AS accorded vide G.O (Rt)No.597/2023/PWD Dtd: 12/05/2023 for 150 Lakhs. Site handed over on 18.01.2024. Demolishing existing bridge completed and excavation for foundation progress





24	Kottayam.	Construction of Cheruvally Bridge in Kanjirappally constituency in Kottayam district	Kanjirappally	9.61	19.02.2024	18.08.2025	Foundation stone laid on 03/03/2024. PCC leveling course and footing for foundation of pier P1 and P2 completed. First lift of pier P1 completed. Foundation work in progress for abutment.
25	Idukki	Reconstruction of Kootar Bridge in Nedumkandam-Cumbumettu road (Part of Alappuzha-Madhurai-SH40) in Udumbanchola Constituency in Idukki District	Udumbanchola	2.7472	21.01.2023	21/06/2024	Bridge proper works, approach road works, BM, BC works completed. Road safety, other finishing works are in progress on site.
26	Idukki	Re-Construction of Kakkayar- Wembli bridge across Pullakayar.	Peermedu	4.56	13/12/2023	08.06.2025'	Confirmatory boring completed.
27	Idukki	Reconstruction of collapsed Yendayar Bridge in Yendayar-Mukkulam road in Peermade LAC	Peermedu	4.779	20/02/2024	19/08/2025	foundation work of abutment and pier on going
28	Ernakulam	Budget work 2017-18 Reconstruction of Ponekkavu Bridge in Pulluvazhi -PKV road of Perumbavoor LAC in Ernakulam District	Perumbavoor	1.4	17.09.2022	14.06.2024	Foundation & substructure works of both abutments completed. Deck Slab & Approach slab concreting completed. Retaining wall works are progressing
29	Ernakulam	Construction of Korankadavu bridge across Muvattupuzha river in Ernakulam district - Balance works	Piravom & Kunnathunad	14.3	14.02.2020	opened to traffic on 20.05.2023	Bridge proper, approach road works at Ramamangalm side and available land at Karukappilly side completed. However, a 150 meter long panchayath road on Karukappally side has been tarred as per the direction from MLA and Poothrika panchayath president and connected to the approach road of the bridge to make traffic possible. On 20 May 2023 the Hon'ble Minister, PWD opened the bridge for traffic. Pending LA procedure for one land (Wet land -4.06 Ares) at Karukappilly side completed by January 2024. Investigation work in wet land completed and report submitted to design. Design drawing obtained. Contractor had requested to execute closure agreement and also filed WP(C) No. 29950 of 2023 to terminate the balance work without imposing the risk and cost. Meeting arranged with MLA on 25th May for further progressing of work
30	Ernakulam	Budget Works 2014-15 - Construction of Thathappilly-Valluvally bridge in North Paravoor LAC in Ekm Dist.	paravur	12	03.06.2016		bridge proper completed. Box culvert completed. Retaining wall work valluvally side completed. Retaining wall work at thathappilly side 70% completed. Balance work held up due to LA. Compensation amount (101 lakhs) transferred. Possession of all lands handed over to PWD on 8/1/2024. Foreclosed the contractor from Work with partial risk and cost. Fore closure agreement to be executed for arranging the balance work.
31	Ernakulam	Construction of Alungalkadavu bridge connecting Mekkad and Parambussery across Manjalithodu in Ernakulam District (Balance work)	Aluva	2	09.02.2024	08.11.2024	Retaining wall work of approach road is in progress. Letter to be submitted for additional LA of 1 cent for service road at Mekkad side.
32	Ernakulam	Budget work 2011-12 - Construction of new bridge across Periyar river parallel to the existing Sri Sankaracharaya bridge at Kalady	Angamaly	43.5	17.10.2022	16.10.2024	(Revised) Work in progress. 71/101 piles completed. 8/20 pile cap. Pier, Pier cap completed. Girder work started in P2- P3. Land aquisition in BVR stage




33	Ernakulam	Budget work 2019-20 - Widening of culvert across PVIP canal near Edathala industrial area in Edathala-Pengattussery road	Aluva	1	--	---	Additional AS amount of 60 lakh is required and is submitted to Govt. Obtained Land acquisition work is in progress. 11/1 notification stage
34	Ernakulam	Budget work 2010-11-Construction of Kothaithodu bridge connecting Manjapra and Ayyampuzha in Ernakulam District	Angamaly	2.75	--	---	The original proposal is to construct a new bridge and accordingly requisition for LA submitted. Due to the protest of land owners, the present MLA directed to change the alignment by reconstructing the existing bridge. Proposal submitted for the approval of revised alignment and approval obtained. Request submitted for revised design as submersible bridge for minimizing the land acquisition as per the direction from Hon MLA. Tentative design drawing obtained. Feasibility report submitted.
35	Ernakulam	Repairs of kalady Sreesankarara bridge-REPAIR AND REHABILITATION MEASURES of Kalady Sree Sankaracharya Bridge	Angamaly	1.8	--	---	Estimate submitted for TS
36	Ernakulam	Construction of Suspension bridge to Kalluvechakad Island in Tripunithura Municipality Ernakulam District	Tripunithura	2.85	--	---	Estimate for TS to be submitted. Consent from land owners not yet received. Estimate for land acquisition under preparation.
37	Ernakulam	Reconstruction of Nettoor Market Bridge in Ernakulam District	Tripunithura	21.2	--	---	(Revised)Revised Revenue B Order received Boundary stone laying work arranged.
38	Ernakulam	Reconstruction of Iron bridge across Thatappillikkattupuzha in Ernakulam District.	Tripunithura/Thrikkakara	31	--	--	(Revised)Revised Revenue B Order received Boundary stone laying work arranged. Contingency fund transferred to LA Officer.
39	Ernakulam	Construction of Thuthiyoor Bridge across Edappally Thodu in Ernakulam Dist Construction of Thuthiyoor Bridge	Tripunithura/Thrikkakara	5.16	----	---	Estimate submitted for revised AS.
40	Ernakulam	Land Acquisition & Construction of service road for Manjerikuzhy Bridge Across Kadamprayar Connecting Aluva And Edachira in Ernakulam District	Thrikkakara/Kunnathunadu	6.65	----	---	Additional AS for LA(6.65Cr) for construction of service road obtained. LA to be completed for Service road construction. Revenue B Order obtained vide G.O.(Rt)No.2436/2023/RD Dated.Thiruvananthapuram, 01-07-2023.
41	Ernakulam	Budget Works 2013-14 - Construction of Perandoor-Vaduthala bridge in Ernakulam District	Ernakulam	32.33	--	--	Revised AS received vide G.O.(Rt)No.66/2023/PWD Dated, 23-01-2023. Basic valuation report (BVR) preparation in final stage at LA wing. Final GAD received. As per revised AS, request send to DRIQ for detailed structural drawing. CRZ sanction to be obtained. Revised AS obtained (Est. Amt 3233L). LA work in Progress. Land taken position of at Perandoor side -34 cent and to be taken 55 cent at Vaduthala side



42	Ernakulam	Construction of Cheranelloor Eloor - Chowka bridge across Muttar river	Kalamassery	11.7	--	--	Agreement for the work was executed after obtaining advance consent from the land owners. The contractor was also not willing to execute the work due to the changes in final design and filed case in Hon'ble High court to exempt them from executing the work. In the above circumstances PWD Principial Secretary vide letter No. PWD D1/412/2017/PWD dt.20.03.2018 ordered to terminate the existing contract and to retender the work only after land acquisition process is completed. Now Administrative Sanction for LA has obtained vide G.O.(Rt) No.380/2020/PWD dt: 31/03/2020 for Rs.500 Lakhs. Based on this, Rev.(B) sanction has also accorded vide G.O(Rt) No.3818/2020/RD dt.21.12.2020 for acquisition of 49.50 Ares of land. Validity of Administrative Sanction of the work expired and separate AS has obtained as per Order No. G.O(Rt)No. 526/2021/PWD, dtd.18.05.2021 for arranging the work after obtaining land. Boundary stone planting work of amount 1.31 lakh completed. During the flood in 2018. MFL of the river was
43	Ernakulam	Reconstruction of Kandakkadavu Bridge at Pandikkudy - Chellanam Road in Ernakulam District.	Kochi	8.15	--	--	AS obtained .Alignment approved. LA to be done.Letter submitted for Revenue ( B) Order.
44	Ernakulam	Reconstruction of Athani Bridge- Budget work 2023-24 -Reconstruction of Athani Bridge	Thrikkakara	5	--	--	As obtained. Requisition form subitted to LA.Letter submitted for Revenue (B) order.
45	Ernakulam	Budget 2023-24 - Resurfacing of Harbour Bridge in Ernakulam District	Kochi	0.8	--	--	work retendered
46	Thrissur	Reconstruction of Chirakkal Bridge in Cherpu-Tripayar road in Nattika Constituency in Thrissur District	Nattika	5.30	22-02-2024	21-05-2025	Site handed over on 22-02-2024. temporary bridge work started
47	Palakkad.	Budget 2020-21 : Reconstruction of Punnapadam (Mambad) Causeway in Alathur LAC Palakkad Dt	Alathur	6.6	29/04/2022	29/06/2024	Bridge proper completed .approach road work in progress. BM & BC work to be completed
48	Palakkad.	GENERAL-Budget 2021-2022- Reconstruction of kuruthikkode bridge under Tarur LAC in Tarurpally Thonikadavu Road.- General Civil Work- ODR	Tarur	9	17/10/2023	16/04/2025	A1, A2 ,P1 ,P2, P3, P4,AND P5 footing work Completed.Abutment and pier wall works in progress
49	Palakkad.	Budget 2020-21 : Construction of New bridge (Narany causeway) over Chittur Puzha at Alamkadavu- Kallyanapetta road Km 5/360	Chittur	10.385	29/12/2023	28/06/2025	Pier foundation work completed. Abutment foundation and pier wall works in progress.
50	Palakkad.	PWD - Budget work 2020-21 - Reconstruction of Pathanapuram Bridge at Km 0/400 of Vadakkenada - Pathanapuram Road in Tarur LAC in Palakkad District -	Tarur	8.82	29/12/2023	28/06/2025	Pier foundation work in progress



51	Palakkad.	Budget 2018-19 : Construction of Kodumbu Hanging Bridge across sokanasini River in Kodumbu Gramapanchayath in Palakkad Dist. Balance work	Malampuzha	5	15/05/2023	14/08/2024	A1, A2 abutment Peir P4 Completed & P1, P3 work in progress.
52	Palakkad.	Construction of parallel bridge to East Ottapalam Bridge at km 32/200 of Palakkad Ponnani Road In Ottappalam LAC Palakkad District	Ottapalam	5.08	21.02.2024	20.08.2025	Dismantling of old bridge portions was completed. Setting out done. Work stopped due to heavy rainfall.
53	Malappuram	Construction of Thrikkekuth bridge across Kuthirapuzha in Malappuram Dist	Nilambur	10.9	30-1-2021	31-05-2024	Bridge proper works, approach road works, BM, BC works completed. Road safety, other finishing works are in progress on site.
54	Malappuram	Re construction of Chungathara-Muttikadavu Bridge across Punnappuzha	Nilambur	6.2	10-12-2021	extension applied upto 30/06/2024	Bridge proper works, approach road works, BM, BC works completed. Road safety, other finishing works are in progress on site.
55	Malappuram	Special sanction 2017-18 construction of Enathi Bridge Across karimpuzha river in malappuram district	Nilambur	10.93	--	--	Agreement stage
56	Malappuram	" GENERAL- Reconstruction of Manimooli Bridge on Vazhikkadavu Chakkappadam road in Nilambur LAC in Malappuram District"	Nilambur	4.6	22/10/2022	extension applied 31/01/2025	Bridge, upto slab work completed. Hand rail,kerb, riverprotection works are in progress
57	Malappuram	Reconstruction of Chellithodu Bridge in Wandoor LAC in Malappuram district	Wandoor	4.2	15/02/2024	14/08/2025	Total station surveying alaiment fixing, thaluk survey works in progress
58	Malappuram	Construction of submersible bridge to Pothukallu Iruttukuthi Tribal Colony across Chaliyar river in Nilambur LAC, Malappuram District. - Bridge proper( High level Bridge) and approach road work( Phase I)	Nilambur	5.76	21/02/2024	20/08/2025	Foundation works in progress
59	Malappuram	Construction of Approach Road for the Tirur Town Parallel ROB in Tirur LAC in Malappuram District	Tirur	3.6	08-05-2022	Extension applied upto 07/05/2024	Approach road work and BM, BC works completed. Traffic safety works nearing completion.
60	Malappuram	GENERAL- Rehabilitation works to Mampuram Foot Bridge in Malappuram District	Vengara	0.52	04-12-2023	03-06-2024	Nearing completion.
61	Kozhikode.	Construction of Ullorkadavu Bridge across Akala river connecting Koyilandy and Ullery in Kozhikkode district	Koyilandy	18.99	25/02/2021	31.07.2024	( revised AS amount)Except Bow string slab, other 9 slab concrete completed
62	Kozhikode.	Re construction of Chembukadavu bridge across Chalipuzha river in Kozhikkode District.	Thiruvambady	7.85	08-07-2021	30/10/2024	Superstructure and River protection work completed
63	Kozhikode.	Construction Of Thottathankandy bridge Across Kuttyadi puzha Connecting Changarothe GP and Maruthonkara GP	perambra	9.2	13/12/2021	31/05/2024	Bridge proper work completed. BM and BC work completed , irish work completed .
64	Kozhikode.	Construction of Thimirippuzha bridge across kuttiadi river in Peramra LAC	Perambra	8.44	01-12-2022	31/05/2024	A2 side abutment upto pedestal concrete completed. P1 and P2 Pier completed. A1 abutment work in progress



65	Kozhikode.	Construction of Chedyala kadavu bridge across mayyazhippuzha on kunnjippuramukku - mudavanthery north ummathur road in kozhikkode district- balance work	Perambra	9	01-09-2023	30/11/2024	A2 abutment foundation work in progress. A1- P1 and P1- P2 slab concrete work completed .
66	Kozhikode.	Construction of karikuttikkadavu Bridge across poonoor river in Kozhikode District	Koduvally	3.5	11-09-2021	--	The work has been terminated due to the death of the contractor. Revised estimate submitted to government , CEPWD/13396/2020-AB4-BR date 13-02-2024 for revised AS
67	Kozhikode.	Construction of Ayanikkadu Koyambrathkandy kadavu bridge in Kozhikode district	Balussery	4	10.04.2024	09.10.2024	Girder work completed.A1-P1 slab steel work ongoing
68	Kozhikode.	Vallathayi kadavu bridge. Across cherupuzha. Located in Mukkam - karamoola - vallathayi kadavu - Thekkumkutti road.	Thiruvambady	4.951	17/08/2023	16/02/2025	Piling work completed. 90% of Substructure work completed
69	Kozhikode.	Construction of Muzhappalam Thalappanakkunnu bridge across Chooloor thodu in Kunnangalam LAC in Kozhikode district	kunnamnagalam	2.399	13/10/2023	12-04-2025	Piling work completed. A1 Abutment,P1 ,P2 Pier completed. A2 Pile cap work ongoing.
70	Kozhikode	Reconstruction of Kottamuzhi Bridge in Thiruvambady LAC in Kozhikode Dt	Thiruvambady	4.21	16/12/2023	15/12/2024	Work progressing. Piling work ongoing
71	Kozhikode.	Padanilam bridge across Poonoor puzha located in Padanilam Narikkuni road	koduvally	7.16	18/12/2023	17/06/2025	Piling work completed. A2 Pile cap completed
72	Wayanad	Budget work 2017-18 construction of Pulikkattukadavu bridge across Kabani river of Valadi in	Mananthavady	12.63	02-05-2021	31/12/2024	Bridge work completed. Construction of approach road retaining wall and culverts in progress.
73	Wayanad	Budget work 2018-19- Construction of Pathikkalkadave Bridge -Balance work of approach road from ch 0.000 to 0.950 at	kalpetta	1.55	07-02-2021	31/12/2024	DR masonry retaining wall work completed. Culvert completed.70% work completed. Estimate submitted to Government for revised AS on 31.5.2023.
74	Wayanad	Construction of Thurki bridge in Kalpetta- Balance work	kalpetta	5.24	07-02-2021	30/11/2024	Approach road retaining wall work in progress
75	Wayanad	GENERAL- Reconstruction of Chooralmala Bridge in Kalpetta constituency in Wayanad District -	Kalpetta	7.35	2-8-2022	NA	Terminated vide order no.DB01/BR/5122/2020 dated 12-03-2024
76	Wayanad	Construction of Palakutti bridge in CC Vakery road in Wayanad district.	Sulthan bhathery	8	28/01/2023	31/03/2025	Bridge work completed. Approach road retaining wall and drainage work in progress.
77	Wayanad	Construction of Vallyoorkavu bridge in Mananthavady constituency in Wayanad District.	Mananthavady	17.6	03-05-2023	02-05-2025	Foundation piling work completed.Construction of Pile cap and piers in progress.
78	Wayanad	Construction of Meenangadi Thumbakkuni Bridge in Sulthan Bathyery Constituency in Wayanad District.	Sulthan bhathery	12	08-05-2023	03-05-2025	Foundation piling work in progress
79	Wayanad	NABARD RIDF XXVII-Reconstruction of Panamaram Cherunuzha bridge in	Mananthavady	10	28/07/2022	31.05.2024	Construction of Pier completed. Well foundation of abutment in progress.
80	Kannur	Construction of Bund Palam across Kanam Puzha	Kannur	3.3	23.12.2022	23.12.2024	Bridge work copmpleted.Approach road at Edakkad side in progress.
81	Kannur	Moonampalam town beautification works in Kannur District	Dharmmadam	0.5	27.08.2023	09.6.2024	Work in progress.



82	Kannur	Construction of <b>Kizhakumbhagam-SN Puram Bridge</b> Approach road Connecting Pinarayi and Erancholi Grama panchayath in Kannur District	Dharmadam	9.75	16.03.2024	15.09.2025	Work started
83	Kannur	Construction of Koolikkadavu bridge across Anjarakkandi river in Kannur district	Mattannur	6.4	14.10.2022	30.6.2024	Bridge proper completed. Approach road WMM work completed.
84	Kannur	Reconstruction of Pathayakkallu bridge	Kuthuparamba	2.27	10.06.2023	09.06.2024	Bridge proper completed. Approach Slab & road work in progress
85	Kannur	Budget 2020-21 Construction of Neendunokki - Kottiyoor bridge in Kannur District	Peravur	6.43	01.08.2022	30.11.2024	Bridge proper completed. Approach road work in progress
86	Kannur	Reconstruction of Vadavanthur Bridge across VadavanthurThodu (price id 2017/3799)	Payyannur	5.29	21.08.2020	20.8.2024	Deck slab completed. approach road work in progress.
87	Kannur	Reconstruction of Kunhithottam bridge	Payyannur	3	11.5.2022	31-05-2024	Bridge proper and approach road work completed. Road safety work in progress.
88	Kannur	Construction of Kozhichal - Meenthulli Bridge across Thejaswini River in Kannur District	Payyannur	4.8	24-11-2023	23-05-2025	Abutment foundation work in progress.
89	Kannur	Budget 2019-20 Construction of Poomangalam – Kodliery Bridge across karimbam river in kannur district	Taliparamba	4	15.06.2022	31.12.2024	Bridge proper completed. approach road work couldnot be executed due to land aquisition issues.
90	Kannur	Construction of Mankara Bridge	Taliparamba	13.4	22.10.2022	31.3.2025	9 girders completed. P1A1 pilecap completed. abutment A1, pier P1 work in progress
91	Kannur	ReConstruction of Karuvanchal Bridge at km. 20/000 of Taliparamba - Coorg border road in Kannur District	Innikkur	6.8	24.10.2022	31.12.2024	girder work completed deck slab work on progress
92	kannur	Budget 2018-19- Construction of Keezhathur bridge across Anjarakkandy river in Kannur district	Dharmadam	12.2	04.08.2022	25.12.2025	slab work at palliyath side completed. P4-P5 pier cap work in progress
93	kannur	Budget 2018-19 - reconstruction of Kolad Bridge in Kannur District	Dharmadam	13.89	11.03.2022	17.10.2024	Approach road work in progress.
94	Kannur	Reconstruction of Naranath Bridge	Kannur	3.45	14.02.2024	13.05.2025	Pile cap work completed.
95	Kasaragod	Construction of Cheranathala Bridge in Nambiarthadam - Cheranathala road	Kanhangad	10	03.03.2024	02.9.2025	Pile cap and pier work in progress.
96	Kasaragod	Construction of Karakkode Bridge In Rakkol Ennapara Road	Kanhangad	4.76	18.2.2024	17.8.2025	Foundation work in progress
<b>NABARD</b>							
97	Kollam	NABARD-RIDF XXIV- Construction of a new bridge across Karikkuzhithode at Vilakkumaram in Eravipuram LAC of Kollam Dist	Eravipuram	5	28.09.2021'	--	Bridge proper completed upto the deck slab level. Approach road works in progress on Mayyanadu side.
98	Kottayam.	NABARD-RIDF- Tranche-XXVII- Construction of Palakkalunkal Palam in Kottayam District	Kottayam/Puthupally	9.5	16-02-2023	15/08/2024	26 piles out of 26 nos are completed. 3 pile cap completed.



99	Ernakulam	NABARD RIDF XXI Construction of Keezhmurikadavu Bridge across Muvattupuzha river in Ernakulam District	Piravom	16.3	16.12.2016	03.06.2024	Bridge proper works except painting completed. Formation works of approach road is in progress - GSB & WMM laid. Crash barrier fixing done, Box culvert construction across approach road & Ramp construction works completed. Paving tile laying at immediate approaches completed. Painting works on bridge progressing. NABARD Tranche closed. Balance Estimate need to get sanctioned to do further works
100	Ernakulam	NABARD- RIDF XX – Construction of Convent beach bridge connecting convent Junction and beach road at Pallippuram in Ernakulam District	Vypin	24.46	11.02.2019	--	Foundation works completed. Beam and slab work under progress. construction of 20 beams out of 24 completed. slab of 3 span out of 8 completed. 69cents of land to be acquired. AS obtained For LA ( GO (RT) no 149/2021 pwd dtd 05.02.2021) for 329 lakhs. Appointed LA Tahasildar Boundary stone laid, contingency charge of 13.98 lakhs trasflered to LA Tahsidar. Revised Revenue B regarding land acquisition needs to be obtained from Govt. NABARD tranche closed in march 2022. Bill amount after NABARD tranche obtained from state fund. Contractor temporarily stopped the work claiming GST Reimbursement. Also contractor filed a case in court for getting GST Reimbursement. Instruction regarding GST reimbursement to be received from Govt.
101	Ernakulam	NABARD RIDF XX - Construction of Alungalkadavu bridge connecting Mekkad and Parambussey across Manjalithodu in Ernakulam District	Aluva	11.22	24/02/2016		Bridge proper completed on 31.01.2017. Approach road work to be started Land Acquisition completed. Bridge completed. Retaining wall work of the approach road is in progress
102	Thrissur	NABARD RIDF Tranche XXIX 2023-24-Flood Damage Works- Reconstruction of Kolangattukara Bridge in Ch.6/200 in Kottekkad - Mundur Road in Wadakkanchery Constituency in Thrissur District.	Wadakkanchery	5.98	07-03-2024	06-03-2025	site handed over on 07.03.2024. temporary bridge work started (598 Lakhs)
103	Palakkad.	NABARD RIDF XXVI -Reconstruction of Gayathri Bridge (Kannanikadavu) in Nenmara LAC ,Palakkad Dt	Nenmara	4.7709	28/09/2021	30/06/2024	Nabard under RIDF-XXVI order No GO(RT)No 785/2020/PWD dtd 29-09-2020 for Rs.477.09 lakh. Bridge proper work completed. Approach road retaining wall works in progress.
104	Malappuram	NABARD TRANCHE XXVII-Re-Construction of Kundukkadavu bridge in Ponnani LAC in Malappuram District	Ponnani	29.3	19/11/2022	18/09/2024	Pile , Pile cap, Pier, Pier caps, Abutment, 6 fender piles 18 Girders out of 25, 5 Diaphragm & 4 Span slab are completed. Retaining wall work for approach road and drain work at Ponnani side is progressing.
105	Kozhikode.	NABARD -RIDF - Tranche XXVII Reconstruction of Vazhikkadavu bridge in Thiruvambady LAC. Kozhikode district	Thiruvambadi	5.53	25/09/2022	---	As per agreement work completed and inaugurated. Additional work proposed by MLA submitted for approval
106	Kozhikode.	NABARD -RIDF - Tranche XXVIII construction of Thondilakkadavu Bridge across kallayi river in kozhikode district	Beypore	20.4	01-07-2023	31/12/2024	P2 to P8 pier work completed. P1A1,A2 pile cap in progress
107	Kozhikode.	NABARD -Tranche-XXIX -Construction of Poozhithode Bridge across Kadanthra river in Kozhikode district.	Perambra	16.75	16/03/2024	15/09/2025	Work started
108	Wayanad	NABARD RIDF XXVII-Reconstruction of Panamaram Cherupuzha bridge in wayanad district.	Mananthavady	10	28/07/2022	31.05.2024	Construction of Pier completed. Well foundation of abutment in progress.



109	Kasaragod	NABARD RIDF XXVII - Construction of Kadinjimoola - Maattummal bridge in Kottapuram-Maattummal-Kadinjimoola road	Trikariapur	13.921	3.11.2022	31.12.2024	Pier work completed.cocrete slab,DR protection work in progress
110	Kasaragod	NABARD RIDF XXVII - Construction of Aramanappady Bridge across Payaswini river on Perladukam - Bavikkara road in Kasaragod District	Udma	16.3	03.3.2023	30.4.2025	Piling and abutment work in progress.
<b>III FLOOD</b>							
111	Ernakulam	Flood work 2018-19 - Reconstruction of Muriyakkal double box culvert in Thattampady - Purappillikkavu - Karumalloor Govt. Hospital road	Kalamassery	1.2	05-08-2021	--	Box culvert and retaining wall completed.Approach road work completed.Service road work is in progress. Work is in finishing stage. RE to be submitted..
<b>IV RKI</b>							
112	Alappuzha	Reconstruction of Sharangakkavu Bridge across Achankovil River in Alappuzha District	Chengannur, Mavelikara	12.5	01-11-2021	30-03-2025	Bridge proper completed. Approach road works pending due to delay in land acquisition
<b>V MLA - ADS</b>							
113	Kottayam.	LAC-MLA-ADS 2019/2020 Construction of new bridge across Ponnokhukumthodu in Meenachil Grama Panchayath in Kottayam District	Pala	0.75	07-06-2022	31/05/2024	Bridge proper excluding hand rail completed.An estimate of Rs 32 Lakhs has been submitted for additional amount for approach road.
114	Ernakulam	Construction of Double box culvert across Macheripallam thodu	Kalamassery	2	17/01/2019	---	Wearing coat of top slab, retaining walls,approach roads etc. are to be completed. Deck slab completed.Retaining wall and approach road works to be completed.
115	Ernakulam	Reconstruction of Ottikkali culvert	Thrikkakara	1.27	--	--	AS obtained. Estimate submitted for TS approval
<b>VI KDP</b>							
116	Kasargode	KDP 2019-20 - Construction of Kumbalappalli Bridge in Kumbalappalli Umichippoyil Colony road	Kanhangad	4.99	27.8.2020	30.6.2024	Approach road work in progress.
117	Kasargode	Kasaragod Development Package - Construction Of Munnipady Bridge on Meeyapadavyu - Kommangala Road in Kasaragod District	Manjeswar	15.6	28.04.2022	28-02-2025	Deck slab work completed.Retaining wall work in progress.
<b>VII DEPOSIT</b>							
118	kozhikode	Construction of Subway across Calicut - Makkam Road for NIT Calicut - balance work	Kunnamangalam	8.3	05-05-2023	04-11-2024	Foundation work ongoing
119	Kannur	Reconstruction of Peruva kadalkandam bridge	Mattannur	2.296	17.06.2023	15.06.2024	Bridge proper & Approach Slab completed. Approach road work in progress
<b>Total</b>				<b>1152.811</b>			





## 2. ആർ.ബി.ഡി.സി.കെ.

1	മാളിയേക്കൽ റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 96 % പൂർത്തിയാക്കിയിട്ടു്. 2024 ആഗസ്റ്റോടു കൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷിക്കു ന്നു.
2	ചിറങ്ങര റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 90 % പൂർത്തിയാക്കിയിട്ടു്. 2024 സെപ്തംബ റോടുകൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീ ക്ഷിക്കുന്നു.
3	മുളത്തുരുത്തി റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 70 % പൂർത്തിയാക്കിയിട്ടു്. 2024 നവംബറോടു കൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷിക്കു ന്നു.
4	താനൂർ തെയ്യാല റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 65 % പൂർത്തിയാക്കിയിട്ടു്. 2024 ഡിസംബറോ ടുകൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷി ക്കുന്നു.
5	കൊടുവള്ളി റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 65 % പൂർത്തിയാക്കിയിട്ടു്. 2024 ഡിസംബറോ ടുകൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷി ക്കുന്നു.
6	ചിറയിൻകീഴ് റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 56 % പൂർത്തിയാക്കിയിട്ടു്. 2024 ഡിസംബറോ ടുകൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷി ക്കുന്നു.
7	ഇരവിപുരം റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 55 % പൂർത്തിയാക്കിയിട്ടു്. 2024 ഡിസംബറോ ടുകൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷി ക്കുന്നു.
8	വാടാനംകുറുശ്ശി റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 65 % പൂർത്തിയാക്കിയിട്ടു്. 2025 ജനുവരിയോ ടുകൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷി ക്കുന്നു.
9	അകത്തേതറ റെയിൽവേ മേൽപ്പാലം	നിർമ്മാണം 75 % പൂർത്തിയാക്കിയിട്ടു്. 2025 മാർച്ചോടു കൂടി നിർമ്മാണം പൂർത്തിയാക്കാനുവുമെന്ന് പ്രതീക്ഷിക്കു ന്നു.

### 3. കെ.ആർ.എഫ്.ബി.

ക്രമ നമ്പർ	പാലത്തിന്റെ പേര്	ജില്ല	പൂർത്തീകരണ ശതമാനം	പൂർത്തീകരണ തീയതി
1	കമ്പിച്ചൽകടവ് പാലം	തിരുവനന്തപുരം	55%	30.06.2024
2	അരക്കടവ് പാലം	കൊല്ലം	30%	01.08.2024
3	പെരുമൺ മൺഡ്രൊതുരുത്ത് പാലം	കൊല്ലം	65%	30.09.2025
4	മുകോട്ടകടവ് - ഫാത്തിമ അരുളപ്പൻ തുരുത്ത് പാലം	കൊല്ലം	75%	25.03.2025
5	പുതിയ കോഴഞ്ചേരി പാലം	പത്തനംതിട്ട	53%	13.03.2025
6	പടഹാരം പാലം	ആലപ്പുഴ	75%	30.06.2024
7	നെടുമ്പ്രക്കാട് വിളക്കമരം പാലം	ആലപ്പുഴ	72%	30.09.2024
8	തോട്ടപ്പള്ളി നാലുചീറ പാലം	ആലപ്പുഴ	67%	24.08.2024
9	ശവക്കോട്ട പാലം	ആലപ്പുഴ	49%	15.08.2024
10	പെരുമ്പള്ളി പാറവള്ളി പാലം	ആലപ്പുഴ	40%	6.10.2024
11	അഞ്ചുമന പാലം	കോട്ടയം	80%	31.12.2024
12	കരിക്കാത്തറ പാലം	കോട്ടയം	40%	31.05.2025
13	അക്കരപ്പാടം കൂട്ടുകൽ പാലം	കോട്ടയം	68%	05.10.2024
14	മൂലേക്കടവ് പാലം	കോട്ടയം	50%	31.03.2025
15	ശ്രീധരി പാലം	തൃശൂർ	70%	31.08.2024
16	അഴീക്കോട് മൂന്നം പാലം	തൃശൂർ	21%	18.01.2025
17	കൊണ്ടാഴി കുത്തമ്പള്ളി പാലം	തൃശൂർ	48%	16.10.2025
18	പാറ-മണ്ണുകാട്-പനമ്പള്ളി പാലം	പാലക്കാട്	58%	04.08.2024
19	ചുള്ളിമട പാലം	പാലക്കാട്	90%	30.08.2024
20	മലമ്പുഴ റിംഗ് റോഡിലെ പാലം	പാലക്കാട്	40%	21.09.2024
21	നായർതോട് പാലം	മലപ്പുറം	75%	05.02.2025
22	തിരുനെല്ലി നെട്ടൂർ പാലം	വയനാട്	98%	30.07.2024
23	മണ്ണാർകുണ്ട് പാലം	വയനാട്	2%	07.08.2025
24	തോരാധിക്കടവ് പാലം	കോഴിക്കോട്	17%	04.01.2025
25	പുതിയപാലത്ത് വലിയപാലം	കോഴിക്കോട്	21%	04.01.2025
26	ചേക്ക പാലം	കണ്ണൂർ	75%	26.09.2024
27	വട്ടോളി പാലം	കണ്ണൂർ	30%	03.12.2024
28	ചേരിക്കൽ കോട്ടം പാലം	കണ്ണൂർ	57%	07.11.2024
29	പഴയങ്ങാടി പാലം	കണ്ണൂർ	22%	01.08.2025
30	രാമൻചീറ പാലം	കാസർഗോഡ്	48%	22.08.2024
31	ഭീമനടി കാളിക്കടവ് പാലം	കാസർഗോഡ്	35%	20.06.2024
32	ചൊട്ട പാലം	കാസർഗോഡ്	48%	10.07.2024
33	കീളിയാലം പാലം	കാസർഗോഡ്	46%	19.08.2024
34	പടന്നക്കാട് പാലം	കാസർഗോഡ്	20%	19.02.2025
35	കച്ചേരിക്കടവ് പാലം	കാസർഗോഡ്	10%	01.09.2025