

**15 -ാം കേരള നിയമസഭ**

**11 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4984**

**04-07-2024 - ൽ മറുപടിയ്ക്ക്**

**ദേശീയപാത 66 ന്റെ നവീകരണ പ്രവർത്തനങ്ങൾ**

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ഉമ തോമസ്		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	<p>ദേശീയപാത 66 ന്റെ നവീകരണ പ്രവർത്തനങ്ങൾ എന്നത്തേക്ക് പൂർത്തിയാക്കാനാണ് ലക്ഷ്യമിട്ടിട്ടുള്ളതെന്നും നാളിതുവരെ എത്ര ശതമാനം പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ടെന്നും വ്യക്തമാക്കാമോ;</p>	(എ)	<p>4 ബ്ലാക്ക് സ്റ്റേഷനുകളുടെ റെക്വിഫിക്കേഷൻ ഉൾപ്പെടെ 19 സ്റ്റേഷനുകളിലായാണ് ദേശീയപാത 66 ന്റെ വികസനം പുരോഗമിക്കുന്നത്. ഓരോ സ്റ്റേഷനിലെയും പ്രവൃത്തിയുടെ പുരോഗതി സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധം I ആയി ചേർക്കുന്നു.</p> <p>6 സ്റ്റേഷനുകൾ പണി പൂർത്തിയാക്കി ഗതാഗതത്തിനായി തുറന്ന് കൊടുത്തിട്ടുണ്ട്. പ്രസ്തുത സ്റ്റേഷനുകളുടെ വിവരങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു.</p>
(ബി)	<p>എത്ര റീച്ചുകൾ നിർമ്മാണ പ്രവൃത്തികൾ പൂർത്തീകരിച്ച് പൂർണ്ണ തോതിൽ ഗതാഗതത്തിനായി തുറന്നിട്ടുണ്ട്; അവ ഏതൊക്കെയാണ് വ്യക്തമാക്കുമോ ;</p>	(ബി)	<p>(എ) പിരിവിന്റെ അതേ മറുപടി</p>
(സി)	<p>എത്ര റീച്ചുകളിൽ പണി പൂർത്തീകരിക്കാൻ ഉണ്ടെന്നും അവ ഏതൊക്കെയാണ്. ഓരോ റീച്ചിലും പൂർത്തീകരിച്ച പ്രവൃത്തികളുടെ വിശദാംശവും വ്യക്തമാക്കുമോ;</p>	(സി)	<p>(എ) പിരിവിന്റെ അതേ മറുപടി</p>
(ഡി)	<p>ഓരോ റീച്ചിലും പൂർത്തീകരിക്കാനുള്ള പ്രവൃത്തികളുടെ വിശദാംശവും നിലവിലെ സാഹചര്യത്തിൽ പണികൾ എന്നത്തേക്ക് പൂർത്തീകരിക്കാൻ സാധിക്കുമെന്നും വ്യക്തമാക്കുമോ?</p>	(ഡി)	<p>(എ) പിരിവിന്റെ അതേ മറുപടി</p>

സെക്ഷൻ ഓഫീസർ

## ANNEXURE-A

### Projects Under Implementation

Sr. No	Name of Project	Length	LA Cost	Awarded / TPC	Appointed Date	SCD as per CA/ Anticipated Completion date	Physical progress
		(km)	(Cr.)	(Cr.)			(%)
1	Construction of six lane minor bridge at km 203.160 and major bridge at km 204.895	2.1	130.15	68.55/ 214.36	09.12.2020	11.06.2022/ 30.06.2024	99.20
2	Six laning of Existing Kozhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage) of NH-66	28.4	75.73	1710/ 1862.77	22.02.2021	21.02.2023/ 25.12.2024	69.55
3	6-laning of Chengala to Neeleshwaram on NH-66 (Old NH-17) on HAM Mode	37.268	543.28	1799/ 2377.88	15.10.2021	11.04.2024/ 31.12.2024	53.55
4	6-laning of Neeleshwaram to Thalipparamba on NH-66 (Old NH-17) on HAM Mode	40.11	1511.6 3	2251/ 3799.76	15.10.2021	11.04.2024/ 31.12.2024	46.20
5	6-laning of Azhiyur to Vengalam on NH-66 (Old NH-17) on HAM Mode	40.8	1834.0 2	1838.1/ 3713.14	30.10.2021	26.04.2024/ 31.05.2025	42.73
6	6-laning of Thalappady to Chengala on NH-66 (Old NH-17) on HAM Mode	39	689.92	1704.124/ 2467.680	18.11.2021	15.05.2024/ 31.12.2024	71.02
7	6-laning of Thalipparamba to Muzhapilangadu on NH-66 (Old NH-17) on HAM Mode	29.948	1247.1 5	2038/ 3319.41	29.11.2021	26.05.2024/ 31.08.2025	54.31
8	6-laning of Ramanattukara to Valanchery on NH-66 (Old NH-17) on HAM Mode	39.68	2329.3 5	2367.5/ 4728.40	21.01.2022	19.07.2024/ 31.03.2025	72.03
9	6-laning of Valanchery to Kappirikkad on NH-66 (Old NH-17) on HAM Mode	37.35	1641.0 1	2140/ 3824.07	21.01.2022	19.07.2024/ 31.03.2025	79.40
10.	6 Laning of Thuravoor Thekku – Paravoor section of NH-66(Old NH-47) on EPC Mode	37.9	1419.86	1118/ 2638.67	17.03.2022	12.09.2024/ 12.09.2024	24.10

e

11.	6 Laning of Kottukulangara – Start of Kollam Bypass of NH-66(Old NH-47) on HAM Mode	31.5	1645.83 00	1580/ 3351.23	12.04.2022	08.10.2024/ 25.12.2025	51.85
12	Six Laning of Kadambattukonam to Kazhakuttom of NH-66 (Old NH-47) on EPC Mode	29.83	2591.33	795/ 3451.76	23.07.2022	18.01.2025/ 11.08.2025	34.40
13	Six Laning of Paravoor to Kottukulangara section of NH-66(Old NH-47) on EPC mode	37.5	1845.30	1152/ 3175.85	29.08.2022	24.02.2025/ 30.06.2025	37.40
14	Six Laning of Start of Kollam Bypass to Kadambattukonam of NH-66 (Old NH-47) on HAM Mode	31.25	1415.30	1385/ 3023.83	01.10.2022	28.03.2025/ 28.02.2025	47.04
15	4/6-laning of Kappirikkad-Thalikulam of NH-17 (New NH-66) on HAM Mode	33.17	2657.67	1258/ 3923.82	01.09.2022	26.02.2025/ 26.01.2025	45.98
16	4/6-laning of Thalikulam-Kodungallur of NH-17 (New NH-66) on HAM Mode	28.84	2567.19	1420/ 3994.60	17.09.2022	14.03.2025/ 14.02.2025	39.79
17	6-laning of Kodungallur- Edapally of NH-66 (Old NH-17) on HAM mode	26.03	1492.3 0	1617.2/ 3119.94	25.10.2022	22.04.2025/ 22.04.2025	39.80
18.	6-lane elevated highway between Aroor-Thuravoor section of NH-66 on EPC Mode	12.75	50.60	1668.50/ 2382.41	01.02.2023	31.01.2026/ 31.01.2026	24.45
19.	Rectification of 4 Nos. black spots/Accident Spots in Thiruvananthapuram Bypass section of NH-66 under Annual Road Safety Action Plan for 2023-24 in the State of Kerala on EPC Mode	2.42		93.115/ 117.2	22.02.2024	22.08.2025/ 22.08.2025	0
	<b>GRAND TOTAL</b>	<b>565.846 Km</b>		<b>28003.13/ 55486.78</b>			

e

## Projects Completed

Sr. No.	Name of Project	Length (Km)	Length (Km) Completed	Estimated Cost (in Rs. Cr.)	Remarks
1	<p>Edappally-Vytilla-Aroor section on NH-66</p> <p><b>Contractor:</b> M/s. RDS CVCC (JV)</p> <p><b>IE/SC:</b> Dhruv Consultancy Services in association with Varad Associates.</p>	16.75	16.75	184.00	<p>(i) Earlier, M/s. Mecon Gea (JV) was the contractor. Further, the contract was terminated.</p> <p>(ii) New contractor- M/s. RDS CVCC (JV)</p> <p>(iii) Date of commencement – 10.10.2008</p> <p>(iv) Scheduled date of completion – 30.04.2010</p> <p>(v) Actual date of completion – 31.01.2011</p> <p>(vi) Toll commencement date at Kumbalam User Fee Plaza – 17.07.2011</p>
2	<p>Four laning of Kazhakkootam to Mukkola Section from Km.0+000 to Km.26+500 of NH-47 in the State of Kerala under NHDP Phase III on EPC mode</p> <p><b>Contractor-</b> M/s KLR Constructions Ltd.</p> <p><b>Supervision Consultant:</b> M/s. LN Malviya Infra Projects Pvt Ltd in association with M/Infratech Civil Solutions and Consultant</p>	24.998	24.998	1038.35	<p>(i) Appointed Date 12.06.2015;</p> <p>(ii) PCOD issued on 23.10.2018 for 19.223 Km;</p> <p>(iii) The balance length 7.575 Km completed on 31.01.2020;</p> <p>(iv) Final completion certificate issued on 23.05.2020, w.e.f. 31.01.2020.</p>
3	<p>Construction of New 4-Lane Elevated Highway (2x10.5m wide twin two lane structures) including approaches &amp; service roads connecting Kazhakuttam Junction and Technopark Junction from Km.547+080 to Km.549+801 on EPC mode</p> <p><b>Contractor-</b> M/s RDS-CVCC JV</p> <p><b>Supervision Consultant:</b> M/s. LN Malviya Infra Projects Pvt Ltd in association with M/s.Infratech Civil Solutions and Consultant.</p>	2.721	2.721	334.01	<p>(i) Appointed Date: 05.04.2019.</p> <p>(ii) PCOD issued on 29.01.2023.</p> <p>(iii) CC issued on 31.07.2023.</p>

e

4	4 Laning of Thiruvananthapuram Bypass from Mukkola to Kerala / Tamil Nadu Border (Km. 26.500 to Km. 43.000) on NH-66 on EPC Mode  Contractor- M/s. L&T Construction  Supervision Consultant: M/s. L.N.Malviya Infra Projects Pvt Ltd in association with M/s.Infratech Civil Solutions and Consultant.	16.202	16.202	1224.35	(i) Appointed Date 15.06.2016.  (ii) PCC issued on 12.06.2023.
5	Construction of 4-lane ROB near Neeleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450) on NH-66	0.78	0.78	84.46	(i) Appointed Date 13.05.2018  (ii) PCC issued on 26.07.2023
6	4 laning of Thalassery-Mahe Bypass Section of NH-17(New NH-66) from Km. 170.600(Design Chainage Km.170.600) to Km. 188.000(Design Chainage Km. 189.200 on EPC Mode	18.6	18.6	1567.73	(i) Appointed Date 04.12.2017  (ii) PCC issued on 29.02.2024(with effect from 01.03.2024)
<b>Total Length Completed by NHA1</b>		<b>80.051</b>	<b>80.051</b>	<b>4432.9Cr.</b>	

e