

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 5822

08-07-2024 - ൽ മറുപടിയ്ക്ക്

അമൃത് പദ്ധതി

ചോദ്യം		ഉത്തരം																																								
ശ്രീ. യു. എ. ലത്തീഫ്		ശ്രീ. എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണ - എക്സൈസ് - പാർലമെന്ററികാര്യ വകുപ്പ് മന്ത്രി)																																								
(എ)	<p>സംസ്ഥാനത്ത് കേന്ദ്രസർക്കാരിന്റെ പദ്ധതിയായ അമൃത് ഏതൊക്കെ ജില്ലകളിൽ പൂർത്തിയാക്കിയിട്ടുണ്ടെന്നത് വിശദമാക്കാമോ;</p>	(എ)	<p>8 ജില്ലകളിലായി 9 നഗരസഭകളിലാണ് അമൃത് ഒന്നാംഘട്ടം പദ്ധതി നടപ്പിലാക്കിയത്. 1111 പദ്ധതികൾ വിഭാവനം ചെയ്തതിൽ 961 പദ്ധതികൾ പൂർത്തീകരിച്ചു. ജില്ല അടിസ്ഥാനത്തിൽ ഉള്ള വിവരം ചുവടെ ചേർക്കുന്നു</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th align="center">ജില്ല</th> <th align="center">നഗരസഭ</th> <th align="center">ആകെ പദ്ധതികൾ</th> <th align="center">പൂർത്തീകരിച്ച പദ്ധതികൾ</th> </tr> </thead> <tbody> <tr> <td align="center">തിരുവനന്തപുരം</td> <td align="center">തിരുവനന്തപുരം</td> <td align="center">317</td> <td align="center">261</td> </tr> <tr> <td align="center">കൊല്ലം</td> <td align="center">കൊല്ലം</td> <td align="center">56</td> <td align="center">49</td> </tr> <tr> <td align="center">ആലപ്പുഴ</td> <td align="center">ആലപ്പുഴ</td> <td align="center">212</td> <td align="center">194</td> </tr> <tr> <td align="center">എറണാകുളം</td> <td align="center">കൊച്ചി</td> <td align="center">113</td> <td align="center">94</td> </tr> <tr> <td align="center" rowspan="2">തൃശൂർ</td> <td align="center">തൃശൂർ</td> <td align="center">136</td> <td align="center">121</td> </tr> <tr> <td align="center">ഗുരുവായൂർ</td> <td align="center">33</td> <td align="center">26</td> </tr> <tr> <td align="center">പാലക്കാട്</td> <td align="center">പാലക്കാട്</td> <td align="center">147</td> <td align="center">134</td> </tr> <tr> <td align="center">കോഴിക്കോട്</td> <td align="center">കോഴിക്കോട്</td> <td align="center">57</td> <td align="center">47</td> </tr> <tr> <td align="center">കണ്ണൂർ</td> <td align="center">കണ്ണൂർ</td> <td align="center">40</td> <td align="center">35</td> </tr> </tbody> </table> <p>ശേഷിക്കുന്ന 150 പദ്ധതികൾ 2025 മാർച്ച് മാസത്തോടെ പൂർത്തീകരിക്കുന്നതാണ്. നഗരങ്ങളുടെ ജല ഭദ്രത ഉറപ്പാക്കാൻ ലക്ഷ്യമിട്ടുകൊണ്ടുള്ള അമൃത് രണ്ടാം ഘട്ട പദ്ധതികൾ സംസ്ഥാനത്തെ എല്ലാ ജില്ലകളിലെയും നഗരസഭകളിൽ നടപ്പാക്കി വരുന്നു. ആകെയുള്ള 456 പദ്ധതികളിൽ 9 പദ്ധതികൾ പൂർത്തീകരിച്ചു. (കൊല്ലം-3, കോഴിക്കോട് - 3, പത്തനംതിട്ട -2, തിരുവനന്തപുരം -1 ഇവയാണ് പൂർത്തീകരിച്ച പദ്ധതികൾ)</p>	ജില്ല	നഗരസഭ	ആകെ പദ്ധതികൾ	പൂർത്തീകരിച്ച പദ്ധതികൾ	തിരുവനന്തപുരം	തിരുവനന്തപുരം	317	261	കൊല്ലം	കൊല്ലം	56	49	ആലപ്പുഴ	ആലപ്പുഴ	212	194	എറണാകുളം	കൊച്ചി	113	94	തൃശൂർ	തൃശൂർ	136	121	ഗുരുവായൂർ	33	26	പാലക്കാട്	പാലക്കാട്	147	134	കോഴിക്കോട്	കോഴിക്കോട്	57	47	കണ്ണൂർ	കണ്ണൂർ	40	35
ജില്ല	നഗരസഭ	ആകെ പദ്ധതികൾ	പൂർത്തീകരിച്ച പദ്ധതികൾ																																							
തിരുവനന്തപുരം	തിരുവനന്തപുരം	317	261																																							
കൊല്ലം	കൊല്ലം	56	49																																							
ആലപ്പുഴ	ആലപ്പുഴ	212	194																																							
എറണാകുളം	കൊച്ചി	113	94																																							
തൃശൂർ	തൃശൂർ	136	121																																							
	ഗുരുവായൂർ	33	26																																							
പാലക്കാട്	പാലക്കാട്	147	134																																							
കോഴിക്കോട്	കോഴിക്കോട്	57	47																																							
കണ്ണൂർ	കണ്ണൂർ	40	35																																							
(ബി)	<p>അമൃത് പദ്ധതി മുഖേന ഇപ്പോൾ പ്രവൃത്തി നടന്നുകൊണ്ടിരിക്കുന്ന മറ്റു പദ്ധതികളുടെ വിശദാംശം ജില്ല തിരിച്ച് ലഭ്യമാക്കാമോ;</p>	(ബി)	<p>വിശദാംശങ്ങൾ അനുബന്ധം ആയി ഇതോടൊപ്പം ഉള്ളടക്കം ചെയ്യുന്നു</p>																																							
(സി)	<p>നാളിതുവരെ എത്രകോടി രൂപയുടെ കേന്ദ്രസഹായം പ്രസ്തുത പദ്ധതി മുഖേന സംസ്ഥാനത്തിന് ലഭിച്ചിട്ടുണ്ടെന്നതിന്റെ കണക്ക് ലഭ്യമാക്കാമോ;</p>	(സി)	<p>അമൃത് ഒന്നാം ഘട്ടം - 1161.2 കോടി (മുഴുവൻ തുകയും ലഭിച്ചു) അമൃത് രണ്ടാം ഘട്ടം - അംഗീകരിച്ച തുക 1374 കോടി രൂപ. നാളിതുവരെ 148.74 കോടി രൂപ ലഭിച്ചു.</p>																																							

(ഡി)	അമൃത് പദ്ധതി മുഖേന ഇനി എത്ര കോടി രൂപ കൂടി സർക്കാരിന് ലഭിക്കാനുണ്ട്; പ്രസ്തുത കണക്കുകളുടെ വിവരം ലഭ്യമാക്കാമോ;	(ഡി)	അമൃത് ഒന്നാം ഘട്ടത്തിൽ ലഭിക്കാനുള്ള തുക പൂർണ്ണമായും ലഭിച്ചു. അമൃത് രണ്ടാം ഘട്ടത്തിൽ വിവിധ ഗഡുക്കളായാണ് കേന്ദ്ര സഹായം ലഭ്യമാവുക. ഫണ്ട് വിനിയോഗ സർട്ടിഫിക്കറ്റ് ഹാജരാക്കുന്ന മുറയ്ക്ക് അമൃത് 2.0 മാർഗ്ഗനിർദ്ദേശങ്ങൾക്കനുസരണമായാണ് ഓരോ ഗഡുവും അനുവദിക്കുന്നത്. നിലവിൽ കൂടിശ്ശിക ഇല്ല
(ഇ)	അമൃത് പദ്ധതി സംസ്ഥാനത്ത് ആ പേരിലാണോ അതോ മറ്റേതെങ്കിലും പേരിലാണോ നടപ്പിലാക്കി കൊണ്ടിരിക്കുന്നതെന്ന് വിശദമാക്കാമോ?	(ഇ)	അമൃത് പദ്ധതി സംസ്ഥാനത്ത് അതേ പേരിലാണ് നടപ്പാക്കിക്കൊണ്ടിരിക്കുന്നത്

സെക്ഷൻ ഓഫീസർ

ANNEXURE-1: AMRUT1 - BALANCE WORKS

SECTOR WISE

Sector	Total Project		AS Accorded		TS Issued		Tendered		Work Awarded		Work Completed		Expenditure		Balance Works
	Nos.	SAAP Cost	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Amount	%	
Water Supply	217	1082.98	217	1461.88	217	1440.91	217	1440.89	216	1393.11	171	803.80	1202.77	82.28%	46
Sewerage	152	628.87	152	352.46	152	326.84	150	314.16	143	313.18	106	134.90	249.44	70.77%	46
Drainage	536	385.21	536	336.83	536	337.10	536	338.20	536	322.50	502	249.07	289.25	85.87%	34
Urban Transport	128	212.04	128	189.58	128	190.24	128	186.97	128	187.22	109	102.09	128.71	67.89%	19
Parks	78	48.59	78	46.17	78	46.53	78	46.82	78	45.23	73	37.36	38.29	82.94%	5
Grand Total	1111	2357.69	1111	2386.93	1111	2341.62	1109	2327.04	1101	2261.24	961	1327.20	1908.46	79.95%	150

CITY WISE

City	Total Project		AS Accorded		TS Issued		Tendered		Work Awarded		Work Completed		Expenditure		Balance Works
	Nos.	SAAP Cost	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Amount	%	
Trivandrum	317	357.50	317	415.07	317	391.07	316	385.07	311	374.30	261	218.04	300.55	72.41%	56
Thrissur	136	269.93	136	283.44	136	283.44	136	283.44	136	283.44	121	166.55	249.43	88.00%	15
Palakkad	147	221.75	147	225.94	147	227.22	147	225.33	147	215.57	134	187.99	181.84	80.48%	13
Kozhikode	57	274.76	57	276.23	57	276.23	57	276.23	55	261.47	47	115.49	250.89	90.83%	10
Kannur	40	225.72	40	244.67	40	243.83	40	237.52	40	236.83	35	184.94	224.66	91.82%	5
Kollam	56	253.45	56	196.90	56	202.52	56	202.52	56	183.26	49	56.15	122.20	62.06%	7
Kochi	113	328.78	113	288.69	113	279.91	113	279.91	113	270.51	94	114.82	196.37	68.02%	19
Guruvayur	33	203.10	33	213.78	33	213.78	33	213.78	33	213.78	26	152.06	182.09	85.18%	7
Alappuzha	212	222.70	212	242.20	212	223.62	211	223.24	210	222.09	194	131.17	200.43	82.75%	18
Grand Total	1111	2357.69	1111	2386.93	1111	2341.62	1109	2327.04	1101	2261.24	961	1327.20	1,908.46	79.95%	150

ANNEXURE-1 : AMRUT-1 - BALANCE WORKS

Sl. No.	District	Sector	Project ID	Name of Work	Current Status				
					AS Amount (Cr.)	Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
1	Alappuzha	WS	KER-ALA-017	Augmentation and Modernisation of Watersupply distribution system in Alappuzha municipality Phase III	67.22	98%	90%	60.70	Stalled
2	Alappuzha	SWD	KER-ALA-237	Improvement of Ranithodu- side protection work from furniture workshop near Municipal Stadium to Chirayil House in Valiakulam	0.55	90%	73%	0.40	Stalled
3	Alappuzha	SWD	KER-ALA-240	Side protection for Ezharamuri Thodu in Pallathuruthy Ward, Arisseril Thodu Pazhaveed Ward and road side drain in MO Ward (Noordeen Road)	0.35	80%	60%	0.21	Stalled
4	Alappuzha	SWD	KER-ALA-238	Side protection works in Thayyil Kandathil Thodu in Arattuvazhiy Ward, Chemmukath Velithodu in Ashramam Ward, road side drain in Chaithanyamadam West Road in Seaview Ward, road side drain in Poonthoppu Church Road in Poonthoppu Ward & road side drain in Kuttan Parambu Road in Mannam Ward	0.50	80%	73%	0.37	Stalled
5	Alappuzha	SWD	KER-ALA-041	Alappuzha Municipality - Storm Water Drainage in Various Wards - SAAP I - Charunthara thodu at Palace Ward	0.87	66%	32%	0.28	Stalled
6	Alappuzha	WS	KER-ALA-257	Providing water kiosk at Nehru Trophy ward & Nehru Trophy Finishing Point in Alappuzha Municipality	0.28	45%	29%	0.08	Stalled
7	Alappuzha	SWD	KER-ALA-252	Thodu leading to Panchara thodu in Beach ward, Construction of Retaining wall on the eastern side of thode near Old Vadapozhi bridge, Improvement work of Rani thodu near Puthukkad chira, Construction of Retaining wall near decent corner ,Valiyaveed Temple	0.40	42%	0%	0.00	In Progress
8	Alappuzha	UT	KER-ALA-102	Alappuzha Municipality - Construction of permanent infrastructures (foot over bridges) - SAAP I - FOB at Nehru Trophy Starting Point	3.04	32%	0%	0.00	In Progress
9	Alappuzha	SWD	KER-ALA-253	Construction of new drain near Kudumbasree district mission office ,Construction of RCC Drain on the Eastern side of Fruitbay ,construction of new RCC drain at Pattani idukku in Chathanad municipal colony road , Construction of RCC drain leading to Kunnel thode	0.48	27%	0%	0.00	In Progress
10	Alappuzha	WS	KER-ALA-256	WSS to Alappuzha Municipality Providing FHTC in Alappuzha Municipality	28.45	19%	4%	1.00	In Progress
11	Alappuzha	SWD	KER-ALA-247	Side protection works of Mangalam thodu in Karalakam ward, Karalasserry thodu near bypass in Arattuvazhi ward, Karyampallyil RCC drain near Mattancherry Bridge in Power House ward, thodu between Vallikad to Velliparambu thodu in Kalath ward	0.40	15%	0%	0.00	In Progress
12	Alappuzha	SWD	KER-ALA-246	Side protection works of Panachithara thodu in Pallathuruthy ward	0.20	2%	0%	0.00	In Progress

Sl. No.	District	Sector	Project ID	Name of Work	AS Amount (Cr.)	Current Status			
						Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
13	Alappuzha	SEW	KER-ALA-221	10 KLD Mobile Septage treatment plant for Alappuzha Municipality (2 Nos.)	1.15	0%	0%	0.00	Not Awarded
14	Alappuzha	SEW	KER-ALA-255	Ultra Filtration Unit & Online Monitoring System	0.39	0%	0%	0.00	Not Tendered
15	Alappuzha	SWD	KER-ALA-248	Side Protection of Thottunkal thodu in Zacharia Bazar ward and Thode leading to Shadamani thodu in Municipal Stadium ward	0.20	0%	0%	0.00	Not Started
16	Alappuzha	SWD	KER-ALA-251	Construction of Retaining wall near Eravukadu Temple , Retaining wall on the eastern side of Rani thodu near scrap shop in Valiyamaram, Construction of Retaining wall of thodu near Thaipparambu house leading to Rani thodu in Aalisery, Construction of RCC drain	0.40	0%	0%	0.00	Not Started
17	Alappuzha	SWD	KER-ALA-245	Side protection work in Puthuval opposite to Che Guevara boat jetty and Kochuparambil thodu opposite to Punnamoottil Boat jetty in Nehru Trophy Ward	0.30	0%	0%	0.00	Not Started
18	Alappuzha	SWD	KER-ALA-250	Construction of RCC Drain opposite GC Press in Vadackal ,Construction of new drain in Pallippurayidam near railway track ,Construction of new RCC drain at Drisyavedi road .	0.30	0%	0%	0.00	Not Started
19	Ernakulam	WS	KER-KOC-014	Laying 500mm DI line from pump house at Thammanam to OHSR at Kadavanthara	9.54	99%	95%	9.05	In Progress
20	Ernakulam	WS	KER-KOC-030	Construction of 40LL capacity OHSR at Kaloor	24.27	97%	63%	15.32	Stalled
21	Ernakulam	WS	KER-KOC-028	Construction of 13LL Capacity OHSR at Edakochi	6.00	95%	73%	4.41	In Progress
22	Ernakulam	WS	KER-KOC-117	Improving the water supply to Ashoka road - replacing the old and damaged pipe	2.00	90%	10%	0.20	In Progress
23	Ernakulam	WS	KER-KOC-118	Replacement of old AC pipe from Kathrikadavu over bridge (Kumaranassan junction) to Karshaka road	3.00	90%	14%	0.42	In Progress
24	Ernakulam	SWD	KER-KOC-005	Rejuvenation of Thevara-Perandur canal	20.00	70%	56%	11.28	In Progress
25	Ernakulam	WS	KER-KOC-125	Improving water supply to Mundamveli - feeder line from Karuvelippady PH to Mundamveli church - Manassery church and replacement of old and damaged pipes	7.60	70%	15%	1.17	In Progress
26	Ernakulam	WS	KER-KOC-114	Supplying and fixing 25 Tonne EOT crane at Pazhoor RWPH	0.40	65%	70%	0.28	In Progress
27	Ernakulam	WS	KER-KOC-126	Improving Production capacity of 100 MLD WTP-Supply and fixing of VT pump sets at RWPH, Pazhoor and interconnection	5.00	65%	61%	3.07	In Progress

Sl. No.	District	Sector	Project ID	Name of Work	Current Status				
					AS Amount (Cr.)	Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
28	Ernakulam	WS	KER-KOC-116	Replacing old damaged primo pipe, laying rider line from shipyard quarters road to K.P. Vallon road and laying distribution pipe from Thevara market bridge	5.01	65%	13%	0.63	In Progress
29	Ernakulam	WS	KER-KOC-001	Rain Water Harvesting	1.33	63%	30%	0.40	In Progress
30	Ernakulam	WS	KER-KOC-119	Replacement of old and damaged pipes at Vathuruthy colony in division 30	0.93	40%	17%	0.16	In Progress
31	Ernakulam	WS	KER-KOC-018	Laying pumping main 500mm DI pipe from JnNURM WTP at Maradu to pump house at Thammanam for additional pumping of water (upto 18 MLD) to Kochi city	22.50	36%	51%	11.39	Stalled
32	Ernakulam	WS	KER-KOC-121	Providing FHTC to the existing completed schemes in Kochi Corporation division no 1 to 28(new)	11.48	32%	15%	1.78	In Progress
33	Ernakulam	SEW	KER-KOC-022	Implementation of Decentralised Sewerage System for Division-16	15.50	28%	58%	8.96	In Progress
34	Ernakulam	WS	KER-KOC-122	Replacement of old and damaged AC/GI pipe and extension of distribution lines in division no 1 to 10 and 23 to 28	4.41	25%	17%	0.76	In Progress
35	Ernakulam	WS	KER-KOC-120	Improvement of WS to divisions no. 13 to 20 - replacement of old pipes and improvements in pumping system, renovation of pump house	5.77	15%	17%	1.00	In Progress
36	Ernakulam	WS	KER-KOC-124	Laying new 160mm PVC pipe at Chittoor road instead of old CI pipe and Britoly pipe in Div 39,40 & 42 (old) of Kochi Corporation	1.22	5%	7%	0.09	Not Started
37	Ernakulam	UT	KER-KOC-087	Thevara - Perandur Canal Walkway	0.30	0%	0%	0.00	Not Started
38	Kannur	SWD	KER-KAN-040	Construction/rejuvenation of drains -Padanna thodu & connecting drains	8.61	95%	85%	7.66	Stalled
39	Kannur	UT	KER-KAN-019	Multi Level Car parking complex at Stadium premises, Thalikkav and bank road	12.56	95%	71%	8.85	In Progress
40	Kannur	WS	KER-KAN-044	Laying new distribution line and providing new service connections in Kannur Corporation - phase II	24.34	45%	100%	24.34	In Progress
41	Kannur	SEW	KER-KAN-045	Providing House connections to sewerage network with STP's in old kannur municipal area.	3.23	20%	0%	0.00	In Progress
42	Kannur	SEW	KER-KAN-009	Septage treatment plant at Chelora	4.20	10%	19%	0.80	In Progress
43	Kollam	WS	KER-KOL-015	Comprehensive WSS to Kollam Municipal Corporation-Design, Construction, Commissioning and maintaining of 100MLD WTP at Vasoorichira.	57.12	98%	74%	42.54	Stalled

Sl. No.	District	Sector	Project ID	Name of Work	AS Amount (Cr.)	Current Status			
						Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
44	Kollam	SEW	KER-KOL-008	Sewage Treatment Plant – Zone A1 – Phase 1	25.00	89%	53%	13.19	In Progress
45	Kollam	SEW	KER-KOL-017	Sewage Treatment Plant – Zone A1 – Phase 2	6.91	89%	53%	3.65	In Progress
46	Kollam	UT	KER-KOL-076	Construction and Renovation of Footpath and Supporting Structures - Phase V - Chinnakkada - Thamarakkulam Area	1.70	85%	31%	0.53	Stalled
47	Kollam	WS	KER-KOL-079	AWSS to Kollam Corporation- Extension of distribution system for a total of 50 kms in various zones using PVC pipes ,Including Road Restoration Charges-Phase 1	37.43	27%	11%	3.98	In Progress
48	Kollam	WS	KER-KOL-005	Rain Water Harvesting-Phase 1	2.22	20%	9%	0.21	In Progress
49	Kollam	WS	KER-KOL-016	Rain Water Harvesting-Phase 2	2.22	0%	0%	0.00	Stalled
50	Kozhikode	SEW	KER-KOZ-030	Sewage Treatment Plant at Medical college with Septage treatment	19.10	95%	81%	15.41	In Progress
51	Kozhikode	SWD	KER-KOZ-062	Construction and Rejuvenation of Secondary Drain of Punoor River	1.18	86%	32%	0.38	In Progress
52	Kozhikode	WS	KER-KOZ-056	WSS for Kozhikode Corporation	111.33	72%	100%	111.33	In Progress
53	Kozhikode	SWD	KER-KOZ-020	Construction of storm water drain at YMRC Road - Millathu colony	9.38	70%	#REF!	5.25	In Progress
54	Kozhikode	SWD	KER-KOZ-061	Construction and Rejuvenation of Secondary Drain of Feroke River	0.79	50%	0%	0.00	In Progress
55	Kozhikode	SWD	KER-KOZ-058	Construction and Rejuvenation of B.K Canal Tertiary Tributaries - Package A	1.24	36%	0%	0.00	In Progress
56	Kozhikode	SWD	KER-KOZ-060	Construction and Rejuvenation of Secondary Drain of Kallayi River	0.67	21%	0%	0.00	In Progress
57	Kozhikode	SEW	KER-KOZ-063	Purchase of Mobile Septage Unit (2 nos.), Mobile Toilet Unit (2 nos.) & Compact STP (2 nos.)	2.43	11%	0	0.00	Not Awarded
58	Kozhikode	SWD	KER-KOZ-055	Mavoor Road Drain-2	3.63	0%	83%	3.03	Not Started
59	Kozhikode	WS	KER-KOZ-057	Implementation of SCADA in the distribution system.	10.77	0	0	0.00	Not Awarded

Sl. No.	District	Sector	Project ID	Name of Work	AS Amount (Cr.)	Current Status			
						Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
60	Palakkad	PRK	KER-PAL-165	Kotta Maidanam and Cheriya Kottamaidanam Rejuvenation - P2	1.62	98%	48%	0.78	Stalled
61	Palakkad	UT	KER-PAL-121	Paved footpath along Stadium - Bypass - IMA Road	0.73	92%	16%	0.12	Stalled
62	Palakkad	PRK	KER-PAL-119	Ganesh nagar park - Kalpathy	0.32	90%	25%	0.08	Stalled
63	Palakkad	PRK	KER-PAL-058	Aiswarya Nagar Park	0.25	86%	45%	0.11	Stalled
64	Palakkad	UT	KER-PAL-160	Construction of skew slab culvert in chainage 0/690 to 0/705 - near Mathrubhumi office	0.50	78%	40%	0.20	Stalled
65	Palakkad	UT	KER-PAL-044	Melamuri - Kalmadapam foot path	2.77	55%	33%	0.92	Stalled
66	Palakkad	SWD	KER-PAL-138	Karim nagar - near pulinchuvadu - part2	0.23	40%	0%	0.00	Stalled
67	Palakkad	UT	KER-PAL-157	Construction of river side walkway along Kalpathy River bank - Part 3	0.39	40%	0%	0.00	Stalled
68	Palakkad	UT	KER-PAL-156	Construction of river side walkway along Kalpathy River bank - Part 2	0.55	40%	11%	0.06	Stalled
69	Palakkad	UT	KER-PAL-164	Yard at Stadium Bus Terminal	1.85	31%	6%	0.12	Stalled
70	Palakkad	WS	KER-PAL-175	Providing new House connections and carrying out works in pipelines to improve water supply levels in the connections	18.24	10%	20%	3.19	In Progress
71	Palakkad	SEW	KER-PAL-124	100 KLD Septage Treatment Plant at Yakkara for Palakkad Municipality	3.86	0%	0%	0.00	In Progress
72	Palakkad	SWD	KER-PAL-141	Maettupalayam street drain near jos alukkas -part2	0.20	0%	0%	0.00	Not Started
73	Thrissur	WS	KER-GUR-034	Rejuvenation of Ponds Phase IV- Brahmakulam	0.50	99%	87%	0.44	Stalled

Sl. No.	District	Sector	Project ID	Name of Work	AS Amount (Cr.)	Current Status			
						Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
74	Thrissur	WS	KER-GUR-020	Laying of Distribution network at Thaikkad Zone	12.13	99%	96%	11.65	In Progress
75	Thrissur	UT	KER-GUR-004	Construction of footpaths in 4 locations in Temple circle Areas	11.57	98%	79%	9.09	Stalled
76	Thrissur	SWD	KER-GUR-003	SAAP 2015-16, 2016-17, 2017-18 Package I - Covering and repair of minor drains in 16 different locations of the municipal area - PACKAGE IA - drains with footpath	7.82	96%	92%	7.23	Stalled
77	Thrissur	WS	KER-GUR-033	Rejuvenation of Ponds Phase III- Thacharaparambil Kulam	0.50	93%	34%	0.17	Stalled
78	Thrissur	PRK	KER-GUR-019	Development of Ground at Chavakkad High School	2.50	50%	25%	0.62	In Progress
79	Thrissur	WS	KER-GUR-016	Rejuvenation Of Ponds - Kottappady Pallichira, Ayyappankulam & Michabhoomikulam	3.41	50%	24%	0.83	Stalled
80	Thrissur	UT	KER-THR-236	Installation of Solar Panel at Skywalk	1.00	99%	67%	0.67	In Progress
81	Thrissur	UT	KER-THR-038	Urban Transport Skywalk	5.55	95%	94%	5.21	In Progress
82	Thrissur	UT	KER-THR-242	Side covering and false ceiling work of Skywalk	2.50	95%	78%	1.94	In Progress
83	Thrissur	WS	KER-THR-034	Water Efficient Thrissur	5.59	95%	72%	4.04	In Progress
84	Thrissur	UT	KER-THR-244	Supplying and installing centralized AC for Skywalk	1.15	90%	44%	0.51	In Progress
85	Thrissur	WS	KER-THR-233	Thrissur Municipal Corporation AMRUT - Providing FHTC to the Households to the Thrissur Corporation Area	7.00	90%	99%	6.93	In Progress
86	Thrissur	WS	KER-THR-006	Design, construction and commissioning of 3 MLD WTP, reservoir and pumping main for Ollukkara zone	5.42	85%	100%	5.42	In Progress
87	Thrissur	WS	KER-THR-234	Supply and laying of 800 mm DI K9 pipe - 18 Km (Additional CWGM -18.7 Km) from Peechi WTP to OHSR at Thekkinkad Maidhanam, Thrissur	66.54	85%	84%	55.95	In Progress
88	Thrissur	WS	KER-THR-239	WET Electrical Works - electrical service connection to smart water meter	0.75	70%	61%	0.45	In Progress
89	Thrissur	UT	KER-THR-240	Construction of Multi Level Car Parking at Thrissur Corporation Office	0.88	65%	60%	0.53	In Progress

Sl. No.	District	Sector	Project ID	Name of Work	AS Amount (Cr.)	Current Status			
						Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
90	Thrissur	UT	KER-THR-241	Construction of Multi Level Car Parking at General Hospital, Thrissur	1.00	65%	58%	0.58	In Progress
91	Thrissur	WS	KER-THR-243	WET upgradation demo project (24 X 7)	8.58	20%	23%	2.00	In Progress
92	Thrissur	WS	KER-THR-245	Improving Water Supply distribution network by pipeline extension at various wards in Thrissur Corporation	7.02	20%	57%	4.00	In Progress
93	Thrissur	SEW	KER-THR-232	Construction of bridge across Irrigation canal for 100 KLD Septage Treatment Plant at Ramavarmapuram	0.36	1%	0%	0.00	In Progress
94	Thrissur	SEW	KER-THR-011	100 KLD Septage Treatment Plant at Ramavarmapuram	3.50	0%	0%	0.00	Not Started
95	Trivandrum	SEW	KER-THI-316	Mobile Toilet- 8 Toilet Set (Towing type)	0.20	100%	0%	0.00	In Progress
96	Trivandrum	SEW	KER-THI-209	(B) Well at Kulathoor	4.81	97%	100%	4.81	In Progress
97	Trivandrum	SEW	KER-THI-035	Construction of pumping station at Akkulam (Block K)	4.00	95%	81%	3.24	In Progress
98	Trivandrum	SEW	KER-THI-299	Laying transmission main & sewer networks in Block-J (Karimanal) collection & conveyance system. (C) Inter connection sewer networks from trunk main manholes of both sides of the road from Arasumoodu.	0.70	95%	71%	0.50	In progress
99	Trivandrum	SEW	KER-THI-073	Sewer network from Pettah Arasumoodu junction to MH-7 Edathara pumping station package 4	6.41	91%	36%	2.29	In Progress
100	Trivandrum	SEW	KER-THI-039	Construction of pumping station at Karimanal (Block J)	4.00	90%	53%	2.13	In Progress
101	Trivandrum	SEW	KER-THI-298	(B) Sewer network from Bypass Jn (Kuzhivila) to MH3 of trunk main from Arasumoodu to Karimanal Pumping Station.	0.21	90%	63%	0.13	In Progress
102	Trivandrum	SEW	KER-THI-337	TSS - Providing and laying 250mm SW sewer line at Kanjirampara East Residence Association (KERA), (MH 1-MH15) under Sewerage Section Sasthamangalam	0.76	90%	58%	0.44	In Progress
103	Trivandrum	SEW	KER-THI-340	TSS - Providing and laying 200 mm SW sewer line at Parayil Lane, Kanjirampara East Residents Association, Kanjirampara, under Sewerage Section Sasthamangalam	0.35	90%	34%	0.12	In Progress
104	Trivandrum	SEW	KER-THI-342	Providing and laying 200 mm SW sewer line from House No. MGRA 135 towards TKD Road Marapalam under Sewerage Section Sasthamangalam	0.11	90%	37%	0.04	In Progress
105	Trivandrum	SEW	KER-THI-343	Providing and laying 200 mm SW sewer line at Jagathy Panchami Garden under Sewerage section, Sasthamangalam	0.25	90%	0%	0.00	In Progress
106	Trivandrum	WS	KER-THI-304	Replacing of pipe lines at Ammaveedu line and interconnection at Studio road under Nemom ward-Pipeline Work	0.45	90%	34%	0.15	In Progress

Sl. No.	District	Sector	Project ID	Name of Work	AS Amount (Cr.)	Current Status			
						Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
107	Trivandrum	SEW	KER-THI-297	Laying Transmission main and sewer networks in Block J (Karimanal) collection and conveyance system. (A) Trunk main to Karimanal.	13.27	85%	94%	12.41	In Progress
108	Trivandrum	WS	KER-THI-306	Replacing of old AC pipes and extension and alterations in Nedumcadu ward-Pipeline Work	0.15	85%	27%	0.04	In Progress
109	Trivandrum	WS	KER-THI-310	Pipe laying works at various places of Kalady ward-Pipeline Work	0.20	85%	29%	0.06	In Progress
110	Trivandrum	SEW	KER-THI-044	Providing mechanical sludge drying unit at muttathara 107 Mld STP	5.00	80%	1%	0.06	Stalled
111	Trivandrum	SEW	KER-THI-213	(D) Supplying and Erection of Pumpsets , transformer and electrical accessories in the Kulathur Pumping Station	2.49	80%	61%	1.52	In Progress
112	Trivandrum	SEW	KER-THI-074	Laying sewer network in L block (Edathara) from MH 110 to MH 150 (package 5)	2.44	80%	71%	1.74	In Progress
113	Trivandrum	SEW	KER-THI-338	TSS - Providing and laying 250mm SW sewer line at Kanjirampara East Residence Association (KERA), (MH16-MH 30) under Sewerage Section Sasthamangalam	0.83	80%	38%	0.32	In Progress
114	Trivandrum	SEW	KER-THI-341	TSS - Providing and laying 300 & 250mm SW sewer line from Kalakoumudi Road towards Koyikkal Lane in the side of pond under Sewerage Section Sasthamangalam	2.00	77%	22%	0.44	In Progress
115	Trivandrum	SEW	KER-THI-006	Construction of Sewerage Pump House at Edathara in Thiruvananthapuram Corporation	8.21	75%	42%	3.45	In Progress
116	Trivandrum	SEW	KER-THI-301	Laying Transmission Main and sewer networks in Block L - Laying of 315mm dia HDPE transmission main from Ulloor Jn to SN Jn in Ulloor-Akkulam road by HDD	4.97	70%	15%	0.75	In Progress
117	Trivandrum	SEW	KER-THI-043	Supplying and erection of pumpsets, transformer and electrical accessories in the Karimanal Pumping Station Block J	1.50	70%	71%	1.07	In Progress
118	Trivandrum	SEW	KER-THI-339	TSS - Providing and laying 200 mm SW sewer line at Harismrithy lane, Kanjirampara East Residents Association, Kanjirampara, under Sewerage section Sasthamangalam	0.61	67%	28%	0.17	In Progress
119	Trivandrum	PRK	KER-THI-321	Rejuvenation of Azhamkonamkulam & park in Punchakkari ward	0.67	65%	18%	0.12	In Progress
120	Trivandrum	SEW	KER-THI-344	SD - Providing and laying 300mm & 200mm SW sewer line at Arapura, Vattiyoor kavu, under Sewerage Section, Sasthamangalam, Reach 1	1.06	65%	32%	0.34	In Progress

Sl. No.	District	Sector	Project ID	Name of Work	Current Status				
					AS Amount (Cr.)	Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	Status - Abstract
121	Trivandrum	SEW	KER-THI-038	Supplying and erection of pumpsets, transformer and electrical accessories in the Akkulam pumping Station	1.80	60%	70%	1.26	In Progress
122	Trivandrum	SWD	KER-THI-322	Kulashekaram Thamakkode Chira Drain	0.24	60%	59%	0.14	In Progress
123	Trivandrum	SWD	KER-THI-325	Maintenance of drain in NSP Nagar, Lekshmi Nagar, Kavalooronam, Vyasa Nagar, Binoy bye lane, Thoppil Nagar, Minarva Lane, Sadhanandhan Road in Kesavadasapuram	1.00	60%	81%	0.81	In Progress
124	Trivandrum	SWD	KER-THI-328	Sreechithira Thirunal Nagar Road drain work	0.68	60%	0%	0.00	In Progress
125	Trivandrum	SWD	KER-THI-324	Aavukulam SN Nagar road drain	0.31	55%	25%	0.08	In Progress
126	Trivandrum	SWD	KER-THI-329	Panachamoodu road, SCT Nagar, Kulangara kulam, Pazaya Road, Kottara Lane, PT Chacko Nagar, Puthu Palli Road, Gorishapattom Road drain construction	1.00	50%	18%	0.18	In Progress
127	Trivandrum	SEW	KER-THI-332	Providing Sewerage lines in various areas for connecting lines already laid in AMRUT-1.0 in Block L, J, K & I - Branch sewer from MH150 Ithadi towards Sreekaryam area - Branch sewer from Ulloor Jn to SN Jn in Ulloor-Akkulam Road - Branch sewer from Nish Jn to Kattela Road	22.48	46%	40%	9.05	In Progress
128	Trivandrum	SEW	KER-THI-345	SD - Providing and laying 300mm & 200 mm SW sewer line at Arapura, Vattiyoorkavu, under Sewerage Section, Sasthamangalam, Reach 2	1.20	45%	30%	0.36	In Progress
129	Trivandrum	SWD	KER-THI-314	Drain from Back side of STP to Medical College-700X2.30X1.80	2.38	45%	9%	0.22	In Progress
130	Trivandrum	SWD	KER-THI-326	Side slab and wall construction in Vivekananda Lane	0.30	45%	77%	0.23	In Progress
131	Trivandrum	SEW	KER-THI-034	Supplying and erection of pumpsets, transformer and electrical accessories in the Block L Edathara Pumping Station	4.00	44%	64%	2.56	Stalled
132	Trivandrum	SWD	KER-THI-315	Drain from Vavarakkonam to Medical College	1.88	44%	9%	0.16	In Progress
133	Trivandrum	WS	KER-THI-331	Providing FHTCs for all wards (partial Coverage as Phase -I) under Kazhakuttam KWA section	8.88	42%	0%	0.00	In Progress
134	Trivandrum	SWD	KER-THI-317	Drain near Veli tourist village	2.00	40%	0%	0.00	In Progress
135	Trivandrum	WS	KER-THI-303	TWSS - Replacing old pipe lines which are regularly breaking in Kinavoor ward in Thiruvananthapuram corporation under Peroorkada Section - Pipeline Work	4.90	40%	40%	1.40	In Progress
136	Trivandrum	WS	KER-THI-333	TWSS - Replacing old pipe lines which are regularly breaking in Mannanthala and Nalanchira ward in Thiruvananthapuram corporation under Peroorkada section-Pipe line work	2.47	40%	9%	0.18	In Progress
137	Trivandrum	SWD	KER-THI-319	Drain construction in Kunchuveedu Lane	0.56	39%	0%	0.00	In Progress
138	Trivandrum	WS	KER-THI-334	TWSS - Replacing old pipe lines which are regularly breaking in Thuruthumoola ward and Peroorkada ward in Thiruvananthapuram Corporation under WW section Peroorkada - Pipeline Work	2.86	35%	2%	0.05	In Progress
139	Trivandrum	SEW	KER-THI-336	Construction of sewer Pumping Station in Kollavila in Block N, Ulloor	5.23	30%	40%	2.09	In Progress

Sl. No.	District	Sector	Project ID	Name of Work	AS Amount (Cr.)	Current Status			Status - Abstract
						Physical Progress (%)	Financial Progress (%)	Expenditure (Cr.)	
140	Trivandrum	SWD	KER-THI-327	Thalakonam Drain construction	0.47	30%	0%	0.00	In Progress
141	Trivandrum	UT	KER-THI-025	Multi level parking at Corporation premises and Chalai (behind of Putharikandam maithanam and transport depot)- Phase II	12.59	21%	2%	0.22	In Progress
142	Trivandrum	SEW	KER-THI-300	Laying Transmission main and Sewer Networks in Block L- Laying of 315 mm dia HDPE Transmission main from Kumarapuram towards Kunjuveedu Jn of Poonthi Road by HDD Method	4.91	15%	14%	0.68	Stalled
143	Trivandrum	UT	KER-THI-051	Multi Level Car Parking at Medical College (Opposite of Super Speciality Block)	14.00	10%	0%	0.03	In Progress
144	Trivandrum	WS	KER-THI-302	Dedicated feeder from Aruvikkara substation to Kummi Water Treatment Plant and Kalathara Pump House	2.10	5%	100%	2.10	In Progress
145	Trivandrum	SEW	KER-THI-347	Procurement of bucket cleaning machines and vehicle mounted sewer cleaning equipment	4.75	0%	0%	0.00	Not Awarded
146	Trivandrum	SEW	KER-THI-308	Procurement of Septage Collection Vehicle- Suction type	1.20	0%	0%	0.00	Not Awarded
147	Trivandrum	SEW	KER-THI-311	Procurement of Water Jet Cleaning cum Suction Vehicle	1.62	0%	0%	0.00	Not Awarded
148	Trivandrum	SEW	KER-THI-312	Procurement of Mobile FSTP 10 KLD	1.35	0%	0%	0.00	Not Awarded
149	Trivandrum	SEW	KER-THI-313	Procurement of Compact STP 100 KLD Units Including Network System	6.00	0%	0%	0.00	Not Tendered
150	Trivandrum	SEW	KER-THI-318	Mud Pump -10 HP	0.04	0%	0%	0.00	Not Awarded

ANNEXURE-2 : AMRUT 2.0 DISTRICT WISE DETAILS

District	ULB	Main Projects	AS Issued	AS Amount - CAPEX (₹ Cr)	TS Issued	TS Amount (₹ Cr)	NIT Issued	Tendered Amount in Cr.	Awarded	Awarded Amount (₹ Cr)	Started	Amount of work started (Cr)	Completed	Amount of work Completed (Cr.)	SUM of Expenditure (₹ Cr)
Alappuzha Total		29	29	66.75	25	67.09	25	53.98	21	37.12	17	35.27	0	0.00	9.61
Ernakulam Total		60	58	391.19	54	376.80	48	288.89	34	53.45	32	49.80	0	0.06	18.49
Idukki Total		5	5	25.35	5	24.18	5	23.59	3	22.53	2	22.43	0	0.00	5.06
Kannur Total		38	26	150.33	20	133.07	15	123.07	14	118.17	11	97.80	0	0.00	29.42
Kasaragod Total		17	8	13.11	6	12.89	6	9.97	6	13.05	4	11.35	3	0.65	3.93
Kollam Total		49	44	274.37	42	236.99	42	184.18	37	90.79	26	82.39	3	0.09	10.74
Kottayam Total		23	21	80.83	21	75.04	21	71.77	17	75.41	17	75.02	0	0.14	21.31
Kozhikode Total		34	34	388.05	31	107.16	31	82.66	29	79.64	15	35.15	0	0.00	4.40
Malappuram Total		45	38	120.14	35	95.50	34	74.45	29	56.76	19	55.06	0	0.00	9.29
Palakkad Total		27	27	61.11	21	50.02	20	49.63	9	44.49	7	42.95	0	0.26	13.18
Pathanamthitta Total		38	37	57.10	36	50.81	35	49.92	28	26.94	21	26.50	2	1.81	13.47
Thiruvananthapuram Total		39	39	316.90	38	258.55	35	192.37	34	136.38	32	121.28	1	27.81	42.82
Thrissur Total		46	43	232.58	35	149.25	33	124.06	27	79.75	19	68.94	0	0.48	9.95
Wayanad Total		6	6	35.29	5	34.12	5	28.02	5	26.26	3	25.62	0	0.00	17.18
Grand Total		456	415	2213.10	374	1671.46	355	1356.55	293	860.73	225	749.55	9	31.29	208.84

District	ULB	Main Projects	AS Issued	AS Amount - CAPEX (₹ Cr)	TS Issued	TS Amount (₹ Cr)	NIT Issued	Tendered Amount in Cr.	Awarded	Awarded Amount (₹ Cr)	Started	Amount of work started (Cr.)	Completed	Amount of work Completed (Cr.)	SUM of Expenditure (₹ Cr)
Alappuzha	Alappuzha	8	8	13.23	8	14.41	8	13.21	8	12.60	4	11.28	0	0.00	2.76
	Chengannur	5	5	3.93	5	4.07	5	4.07	5	3.65	5	3.65	0	0.00	0.57
	Cherthala	2	2	10.20	2	10.68	2	10.67	2	10.64	2	10.16	0	0.00	3.12
	Haripad	6	6	9.89	6	10.12	6	9.29	4	4.71	4	4.65	0	0.00	1.90
	Kayamkulam	1	1	19.70	1	19.21	1	10.46	0	0.00	0	0.00	0	0.00	0.00
	Mavelikkara	7	7	9.81	3	8.60	3	6.28	2	5.52	2	5.52	0	0.00	1.26
	Alappuzha Total		29	29	66.75	25	67.09	25	53.98	21	37.12	17	35.27	0	0.00
Ernakulam	Aluva	1	1	1.35	1	1.36	1	1.14	1	1.06	1	1.06	0	0.00	0.91
	Angamaly	2	2	5.64	2	5.84	2	4.97	2	5.01	2	5.01	0	0.00	0.64
	Eloor	5	4	7.74	2	7.56	2	7.08	1	0.43	1	0.43	0	0.00	0.13
	Kalamassery	2	2	13.89	2	14.90	2	13.75	1	0.38	1	0.38	0	0.00	0.15
	Kochi	15	15	299.33	14	284.54	12	211.53	4	5.52	3	3.06	0	0.00	0.68
	Koothattukulam	2	2	5.71	2	5.71	2	5.68	2	6.08	2	6.08	0	0.00	1.85
	Kothamangalam	9	9	10.91	9	10.91	5	6.72	1	2.38	1	2.38	0	0.00	2.20
	Maradu	2	1	1.64	1	1.74	1	0.74	1	0.71	1	0.71	0	0.00	0.47
	Muvattupuzha	7	7	8.72	6	6.64	6	6.51	6	7.04	6	7.04	0	0.00	3.50
	Paravur	7	7	6.02	7	6.23	7	5.50	7	4.97	7	4.97	0	0.00	1.46
	Perumbavoor	2	2	9.18	2	9.77	2	8.71	2	9.55	1	9.22	0	0.00	2.64
	Piravom	2	2	4.97	2	5.10	2	4.44	2	3.62	2	2.74	0	0.06	2.12
	Thrikkakara	2	2	3.30	2	3.52	2	3.21	2	3.49	2	3.49	0	0.00	0.00
	Thrippunithura	2	2	12.79	2	12.99	2	8.92	2	3.22	2	3.22	0	0.00	1.72
Ernakulam Total		60	58	391.19	54	376.80	48	288.89	34	53.45	32	49.80	0	0.06	18.49
Idukki	Kattappana	1	1	15.55	1	14.35	1	13.89	1	14.51	1	14.51	0	0.00	1.98
	Thodupuzha	4	4	9.80	4	9.83	4	9.71	2	8.02	1	7.92	0	0.00	3.08
Idukki Total		5	5	25.35	5	24.18	5	23.59	3	22.53	2	22.43	0	0.00	5.06
Kannur	Anthoor	2	2	8.37	2	8.51	2	6.83	2	6.76	2	6.76	0	0.00	5.50
	Iritty	4	2	1.03	2	1.03	2	1.03	1	0.32	1	0.32	0	0.00	0.00
	Kannur	5	5	72.01	5	70.78	5	63.57	5	59.38	5	59.38	0	0.00	16.16
	Koothuparamba	1	1	9.37	1	9.37	1	7.71	1	9.00	1	1.00	0	0.00	3.04
	Mattannur	1	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0.00
	Panoor	6	5	3.08	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0.00
	PAYYANNUR	3	3	24.26	3	13.00	3	18.60	3	11.54	0	0.00	0	0.00	0.00
	Sreekandapuram	10	6	1.15	5	0.23	0	0.23	0	0.00	0	0.00	0	0.00	0.00
	Taliparamba	4	1	6.41	1	6.23	1	5.21	1	5.45	1	4.62	0	0.00	2.00
	Thalassery	2	1	24.65	1	23.91	1	19.88	1	25.71	1	25.72	0	0.00	2.72
Kannur Total		38	26	150.33	20	133.07	15	123.07	14	118.17	11	97.80	0	0.00	29.42
Kasaragod	Kanhangad	2	1	0.31	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0.00
	Kasaragod	5	3	11.41	3	12.09	3	9.30	3	12.36	1	10.65	0	0.00	3.29
	Neeleswaram	10	4	1.40	3	0.80	3	0.68	3	0.70	3	0.70	3	0.65	0.65

District	ULB	Main Projects	AS Issued	AS Amount - CAPEX (₹ Cr)	TS Issued	TS Amount (₹ Cr)	NIT Issued	Tendered Amount in Cr.	Awarded	Awarded Amount (₹ Cr)	Started	Amount of work started (Cr.)	Completed	Amount of work Completed (Cr.)	SUM of Expenditure (₹ Cr)
Kasaragod Total		17	8	13.11	6	12.89	6	9.97	6	13.05	4	11.35	3	0.65	3.93
Kollam	Karunagapally	8	5	15.41	5	14.99	5	10.77	4	0.41	1	0.11	0	0.00	0.00
	Kollam	29	27	231.53	26	200.38	26	154.89	22	67.73	20	61.97	3	0.09	2.67
	Kottarakkara	8	8	2.37	7	0.37	7	0.69	7	0.26	1	0.03	0	0.00	0.00
	Paravoor	1	1	16.17	1	12.87	1	10.75	1	12.66	1	10.54	0	0.00	5.92
	Punalur	3	3	8.89	3	8.38	3	7.08	3	9.73	3	9.73	0	0.00	2.15
Kollam Total		49	44	274.37	42	236.99	42	184.18	37	90.79	26	82.39	3	0.09	10.74
Kottayam	Changanassery	7	7	13.49	7	11.80	7	11.77	7	12.26	7	12.26	0	0.14	3.46
	Erattupetta	2	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0.01
	Ettumanoor	6	6	12.66	6	11.57	6	11.44	3	12.49	3	12.10	0	0.00	2.67
	Kottayam	4	4	41.60	4	39.73	4	37.13	3	39.03	3	39.03	0	0.00	12.86
	Palai	1	1	5.33	1	4.96	1	4.56	1	5.01	1	5.01	0	0.00	0.81
	Vaikom	3	3	7.76	3	6.98	3	6.86	3	6.62	3	6.62	0	0.00	1.51
Kottayam Total		23	21	80.83	21	75.04	21	71.77	17	75.41	17	75.02	0	0.14	21.31
Kozhikode	Feroke	4	4	10.60	4	10.41	4	8.47	4	9.39	2	8.95	0	0.00	0.43
	Koduvally	1	1	14.38	1	14.38	1	9.56	0	0.00	0	0.00	0	0.00	0.00
	Koyilandy	4	4	23.35	4	22.93	4	18.81	4	19.36	3	0.65	0	0.00	0.00
	Kozhikode	11	11	285.08	8	8.05	8	3.23	7	2.07	6	1.94	0	0.00	0.18
	Mukkam	9	9	12.53	9	11.70	9	9.53	9	9.43	0	0.00	0	0.00	0.89
	Payyoli	1	1	16.75	1	15.25	1	12.51	1	16.55	1	0.00	0	0.00	0.00
	Ramanattukara	2	2	10.03	2	9.07	2	7.57	2	7.07	1	7.86	0	0.00	0.87
	Vadakara	2	2	15.33	2	15.37	2	12.98	2	15.77	2	15.76	0	0.00	2.03
Kozhikode Total		34	34	388.05	31	107.16	31	82.66	29	79.64	15	35.15	0	0.00	4.40
Malappuram	Kondotty	1	1	16.70	1	16.50	1	11.82	1	11.82	1	11.82	0	0.00	0.88
	Kottakkal	2	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0.00
	Malappuram	6	6	8.55	6	8.47	5	0.78	5	0.63	5	0.63	0	0.00	0.00
	Manjeri	7	5	2.37	5	1.77	5	1.66	5	1.47	5	1.38	0	0.00	0.00
	Nilambur	6	5	0.77	4	0.62	4	0.00	0	0.00	0	0.00	0	0.00	0.00
	Parappanangadi	2	2	22.55	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0.00
	Perinthalmanna	14	13	11.03	13	10.93	13	8.91	13	10.34	5	9.84	0	0.00	0.67
	Ponnani	2	1	21.11	1	20.12	1	14.20	1	15.79	1	15.79	0	0.00	6.66
	Tanur	1	1	20.36	1	21.38	1	21.38	0	0.00	0	0.00	0	0.00	0.00
	Tirurangadi	4	4	16.71	4	15.71	4	15.71	4	16.71	2	15.60	0	0.00	1.09
Malappuram Total		45	38	120.14	35	95.50	34	74.45	29	56.76	19	55.06	0	0.00	9.29
Palakkad	Cherpulassery	2	2	10.76	1	9.92	1	9.74	1	10.01	1	10.01	0	0.00	4.31
	Chittur - Thathamang	3	3	9.70	3	9.69	3	8.25	3	9.85	2	9.11	0	0.00	0.00
	Mannarkkad	4	4	7.15	4	7.09	4	6.91	1	6.43	1	6.43	0	0.00	0.00
	Ottappalam	1	1	10.51	1	9.50	1	8.63	1	5.86	1	5.86	0	0.26	2.62
	Palakkad	12	12	3.57	8	1.50	7	4.02	2	0.98	1	0.18	0	0.00	0.00
	Pattambi	4	4	7.98	3	0.99	3	0.93	0	0.00	0	0.00	0	0.00	0.00
	Shoranur	1	1	11.45	1	11.33	1	11.15	1	11.36	1	11.36	0	0.00	6.25
Palakkad Total		27	27	61.11	21	50.02	20	49.63	9	44.49	7	42.95	0	0.26	13.18
Pathanamthitta	Adoor	6	6	11.08	6	10.36	6	10.21	5	2.82	5	2.82	0	0.00	1.78
	Pandalam	17	17	12.72	17	11.88	17	11.56	16	11.27	9	10.83	2	1.81	8.56

District	ULB	Main Projects	AS Issued	AS Amount - CAPEX (₹ Cr)	TS Issued	TS Amount (₹ Cr)	NIT Issued	Tendered Amount in Cr.	Awarded	Awarded Amount (₹ Cr)	Started	Amount of work started (Cr.)	Completed	Amount of work Completed (Cr.)	SUM of Expenditure (₹ Cr)
	Pathanamthitta	5	5	19.45	4	17.62	3	17.44	2	4.23	2	4.23	0	0.00	1.27
	Thiruvalla	10	9	13.85	9	10.95	9	10.70	5	8.62	5	8.62	0	0.00	1.86
Pathanamthitta Total		38	37	57.10	36	50.81	35	49.92	28	26.94	21	26.50	2	1.81	13.47
Thiruvananthapuram	Altingal	1	1	7.81	1	5.40	1	11.21	1	3.80	1	3.80	0	0.00	1.36
	Nedumangadu	1	1	10.29	1	10.25	1	8.57	1	7.63	1	7.63	0	0.00	3.31
	Neyyattinkara	1	1	13.89	1	12.10	1	10.24	1	8.26	1	3.14	0	0.00	0.72
	Thiruvananthapuram	35	35	276.67	34	223.98	31	156.88	30	111.83	28	101.85	1	27.81	35.87
	Varkala	1	1	8.24	1	6.82	1	5.48	1	4.86	1	4.86	0	0.00	1.56
Thiruvananthapuram Total		39	39	316.90	38	258.55	35	192.37	34	136.38	32	121.28	1	27.81	42.82
Thrissur	Chalakudy	1	1	12.12	1	12.72	1	11.21	1	11.69	1	11.69	0	0.00	0.54
	Chavakkad	2	2	11.29	2	12.28	2	10.60	2	10.34	2	10.34	0	0.00	3.21
	Guruvayur	2	2	26.12	1	11.74	0	0.00	0	0.00	0	0.00	0	0.00	0.00
	Irinjalakuda	7	7	14.41	4	13.57	4	12.81	4	12.60	2	9.36	0	0.00	0.89
	Kodungallur	2	2	15.85	2	16.50	2	12.62	2	13.59	2	13.59	0	0.00	4.21
	Kunnamkulam	1	1	14.57	1	13.18	1	10.88	1	13.67	1	13.67	0	0.00	0.00
	Thrissur	21	21	131.87	17	63.04	16	59.96	12	16.11	11	10.30	0	0.48	1.10
	Wadakkancheri	10	7	6.36	7	6.22	7	5.97	5	1.75	0	0.00	0	0.00	0.00
Thrissur Total		46	43	232.58	35	149.25	33	124.06	27	79.75	19	68.94	0	0.48	9.95
Wayanad	Kalpetta	2	2	5.73	1	4.95	1	4.10	1	4.07	1	4.07	0	0.00	3.06
	Mananthavadi	1	1	15.35	1	15.24	1	12.75	1	11.85	1	11.85	0	0.00	4.63
	Sulthan Bathery	3	3	14.22	3	13.93	3	11.17	3	10.34	1	9.70	0	0.00	9.49
Wayanad Total		6	6	35.29	5	34.12	5	28.02	5	26.26	3	25.62	0	0.00	17.18
Grand Total		456	415	2213.10	374	1671.46	355	1356.55	293	860.73	225	749.55	9	31.29	208.84