

15 -ാം കേരള നിയമസഭ

12 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 452

08-10-2024 - ൽ മറുപടിയ്ക്ക്

കണ്ടറ മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. പി. സി. വിഷ്ണുനാഥ്		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കണ്ടറ മണ്ഡലത്തിൽ കിഫ്ബി പദ്ധതി പ്രകാരം നടത്തിവരുന്ന പ്രവൃത്തികളുടെ പുരോഗതി വിശദമാക്കാമോ?	(എ)	കണ്ടറ നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയ പദ്ധതികളുടെ പുരോഗതി ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധത്തിൽ കാണാവുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

452

List of KIIFB Projects UNDER KUNDARA LAC

Sl. No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Current Status	Work Status
1	Fisheries & Ports	FSH002-02	Educational Infrastructure works at Kollam district KGV Government Upper Primary School, Elampalloor	₹ 1.86	KSCADC	Work Completed	Work in progress
2	Fisheries & Ports	FSH002-04	Educational Infrastructure works at Kollam District Phase 2 1) Government Upper Primary School, Pazhangalam - 0.51 Cr 2) Government High School, Keralapuram, Kundara - 2.11 Cr	₹ 2.62	KSCADC	1. GUPS, PAZHANGALAM- Civil Work Completed, Electrical work in progress 2. Government High School, Keralapuram- not started	Work in progress
3	Fisheries & Ports	FSH003-04	Strengthening of Fish Marketing Infrastructure in Thiruvananthapuram, Kollam and Alappuzha Districts Alummoodu Fish Market, Kundara, Kollam Dist	₹ 1.49	KSCADC	Soil invetigation to be done	KIIFB Approved
4	General Education	GED003-07	Kollam and Pathanamthitta - Cluster 5 1. Pallimon Govt.HSS (Kundara - 96,28,680), 2. KGVUPS Kundara, (Kundara Rs.10217401)	₹ 1.98	KILA	1. Pallimon Govt.HSS - TS returned by KIIFB. TS to be recasted. Revised AS needed 2. KGVUPS Kundara - Work dropped since there is no place for construction. FS given on 01.12.2020	Work Awarded
5	General Education	GED005-02	PPE Mission- Upgradation of one school in each constituency - Kollam District-Phase 1 Peroor Meenakshi Vilasam Govt. V.H.S.S	₹ 5.00	KITE	Work Completed	Work Completed
6	Health & Family Welfare	HFW002-06	Taluk Hospital Kundara	₹ 35.56	KSEBL	Structure completed. Block work and plastering work completed. MEP works , finishing works and external works are in final stages.	Work in progress
7	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC - CHC Nedumpana	₹ 1.68	KMSCL	Sites inaugurated on First Stage	Work Completed

Sl. No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Current Status	Work Status
8	Labour & Skills development	LBR002-01	Upgradation of ITI Dhanuvachapuram, Thiruvananthapuram and Chandanathope Kollam ITI Chandanathop, Kollam	₹ 4.09	KASE	Work Completed	Work Completed
9	PWD	PWD004-19-03	Improvements to Kundara- Chittumala-Edachaal- Muntrothuruth Railway Station Road in Kollam District- Balance Work	₹ 23.01	KRFB	Work terminated at the Risk and cost of the contractor vide order dated 24/05/2022, Balance work Agreement dated 06/05/2023 with APAC of Rs. 19.5 Cr Work in progress FS vide Order No. APR-1/76/2017/KIIFB Dated 21.08.2017	Work in progress
10	PWD	PWD005-03	Construction of Kundara Pallimukku Rail Over Bridge	₹ 27.39	KRFB	Proposal for SPV change from KRFB to RBDCK is currently under consideration in Government	KIIFB Approved
11	PWD	PWD006-02	Improvements to Umayanalloor - Kalluvettamkuzhi-Thaha - Karikkode road	₹ 37.00	KRFB	Contract terminated with risk & cost of the contractor vide Proceedings of PD-KRFB dated 09/08/2024 Recommended for termination of contract Work in progress FS vide Order No. APR-1/144/2017/KIIFB Dated 21.08.2017	Work in progress
12	PWD	PWD016-20	Construction of Elavoor bridge across Nedumankavu river in Kollam District	₹ 9.58	KRFB	Retendered 5th time and opened on 26.07.23 one bid received which is 42% above, negotiated to 40.61% submitted to Govt for further necessary actions. FS dated 12/02/2020 Reply to Non compliance II sent to CMD on 28/12/2019 Non compliance -2 sent to SPV on 05/12/2019 Reply to the observations of non-compliance sent to CMD on 18/11/2019 observations of non-compliance sent to SPV on 16/09/2019 Non Compliance sent to spv on 24/08/19 by mail Reply sent to CMD by mail 07/08/19/ DDFS 20/08/19 TAR-2 sent to SPV on 04/06/2019 Reply sent to CMD on 07/05/2019 Non Compliance sent to spv on 16/03/19 DDFS Reply sent to CMD on 05/02/2019 by mail. Missing data sent to SPV on 03/01/2019 DPR received on Dec-2018 (hard copy)	Work Tendered

Sl. No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Current Status	Work Status
13	PWD	PWD015-23	Kannanalloor Junction Development in Kollam District	₹ 33.48	KRFB	2nd Revised FS dated 22/01/2024 Land acquisition process is in progress. 11(1) notification was published on 17/01/22. Rvenue wing requested an amount of 32.5crores for the completion of land acquisition work. The revised financial sanction received for the same on 3/10/2023 and the total fund transfer completed to LA,KIIFB tahsildar on 8/11/2023. Subsequently 19(1) notification was published on 22/11/2023	LA in progress
14	Water Resources	WRD005-122	Replacement of Transmission Mains in Kollam Circle	₹ 37.33	KWA	Approved vide Proceedings No.APR-4/401/2018/KIIFB dated 09-04-2018.	Work Completed

S. S. S. S. S.
ACCOUNTS OFFICER