

15 -ാം കേരള നിയമസഭ

6 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1280

30-08-2022 - ൽ മറുപടിയ്ക്ക്

ദേശീയപാത വികസനപദ്ധതികളും വിഹിതവും

ചോദ്യം		ഉത്തരം	
ശ്രീ എം നൗഷാദ്		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര, യുവജനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	നിലവിൽ സംസ്ഥാനത്ത് അനുവദിച്ച ദേശീയപാത വികസന പദ്ധതികൾ ഏതൊക്കെയാണ് വ്യക്തമാക്കാമോ;	(എ)	വിശദവിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികളുടെ ആകെ അടങ്കൽ തുക എത്രയെന്ന് വ്യക്തമാക്കാമോ; ആയതിൽ കേന്ദ്ര വിഹിതം, സംസ്ഥാന വിഹിതം എത്രയെന്ന് തരംതിരിച്ച് ലഭ്യമാക്കാമോ?	(ബി)	(എ) പിരിവിന്റെ അതേ മറുപടി.

സെക്ഷൻ ഓഫീസർ

ANNEXURE-I

Details of NH Projects under Implementation by NHAI under Bharatmala Pariyojana

Sl. No	Name of Project	Length (km)	Awarded/TPC (Cr.)	Appointed Date	Scheduled / Likely date of completion	Approx. LA cost (Rs. In Cr.)	GoK share of 25% (Rs. In Cr.)	Physical Progress (in % age)
1	6-laning of Azhiyur to Vengalam on NH-66(Old NH-17) on HAM Mode	40.8	1838.1/ 3710.48	30.10.2021	26.04.2024/ 26.04.2024			4 %
2	Construction of six lane minor bridge at km 203.160 and major bridge at km 204.895	2.1	68.55/ 211.61	09.12.2020	11.06.2022 14.10.2022	1834.02	458.50	64.20%
3	6-laning of Chergala to Neeleshwaram on NH-66 (Old NH-17) on HAM Mode	37.268	1799/ 2348.84	15.10.2021	11.04.2024 11.04.2024	509.52	127.38	9.1%
4	6-laning of Neeleshwaram to Thalipparamba on NH-66 (Old NH-17) on HAM Mode	40.11	2251/ 3799.36	15.10.2021	11.04.2024/ 11.04.2024	1496.66	374.16	5.1%
5	6-laning of Thalappady to Chengala on NH-66 (Old NH-17) on HAM Mode	39.00	1704.124/ 2430.13	18.11.2021	5.05.2024, 15.05.2024	683.09	170.77	7.3%
6	6-laning of Thalipparamba to Muzhapilangadu on NH-66(Old NH-17) on HAM Mode	29.948	2038/ 3319.22	29.11.2021	16.05.2024/ 20.05.2024	1234.8	308.70	9.89 %
7	6-laning of Ramanattukara to Valanchery on NH-66(Old NH-17) on HAM Mode	39.68	2367.5/ 4700.51	21.01.2022	19.07.2024, 19.07.2024	2272.53	568.13	7.5 %
8	6-laning of Valanchery to Kappirikkad on NH-66(Old NH-17) on HAM Mode	37.35	2140/ 3783.03	21.01.2022	19.07.2024/ 19.07.2024	1240.13	310.03	7.3 %
9	6 Laning of Thuravoor Thekku - Paravoor section of NH-66 on EPC mode	37.9	1118/ 2887.70	17.03.2022	12.09.2024/ 12.09.2024	1419.86	354.96	0%
10	6 Laning of Kottukulangara- Start of Kollam Bypass section of NH-66 on HAM Mode	31.5	1580/ 3081.17	12.04.2022	18.10.2024/ 21.10.2024	1645.83	411.45	0%

11	Six Laning of Kadambattukonam to Kazhakuttom section of NH-47 (New NH-66)	29.83	795/3685.00	23.07.2022	18.01.2025 18.01.2025	2591.33	647.83	0%
GRAND TOTAL		365.486	17699.274/ 33957.05					

Projects for which Appointed Date is yet to be declared:

S. No	Project Name	Length (Km.)	Contractor, Concessionaire / Consultant	Awarded Cost/Total project Cost (Cr.)	Approximate LA Cost	Gok share of 25% (Rs. In Cr.)	Status / Remarks
1	6-laning of Kappirikkad to Thalikkulam section of NH-66 on Hybrid Annuity mode under Bharatmala Pariyojana	33.17	M/s Shivalaya Construction Co Pvt Ltd	1258/ 3917.89	2591.06	647.77	Awarded to M/s. Shivalaya Construction Co Pvt Ltd on 24.09.2021
2	6-laning of Thalikkulam to Kodungallur section of NH-66 on Hybrid Annuity mode under Bharatmala Pariyojana	28.84	M/s Shivalaya Construction Co Pvt Ltd	1420/ 3989.11	2503.02	625.75	Awarded to M/s. Shivalaya Construction Co Pvt Ltd on 24.09.2021
3	6-laning of Start of Kollam Bypass to Kadambattukonam section of NH-66 on Hybrid Annuity mode under Bharatmala Pariyojana	31.25	M/s Shivalaya Construction Co Pvt Ltd	1385/ 2706.64	1415.30	353.82	Awarded to M/s. Shivalaya Construction Co Pvt Ltd on 14.09.2021
4	6-laning of Kodungallur to Edappally section of NH-66 on Hybrid Annuity mode under Bharatmala Pariyojana	26.03	M/s. Oriental Structural Engineers Pvt. Ltd.	1617.2/ 3465.82	1401.12	350.28	Work awarded to M/s. Oriental Structural Engineers Pvt. Ltd. on 28.12.2021.
5	6-laning of Paravoor to Kottukulangara of NH-66 on EPC Mode under Bharatmala Pariyojana	37.5	Work awarded to M/s .SEW infrastructure Ltd. 22.03.2022	1152/ 3506.16	1915.89	478.97	Work awarded to M/s. SEW Infrastructure Ltd. 22.03.2022
05 Projects		156.79		6832.2/ 17585.62			

NEW BHARATMALA PARIYOJANA UPCOMING PROJECTS APPROVED BY LA COMMITTEE (Stage-2)

Sl. No.	Stretch	Length (Km.)	Total Capital Cost (In Cr.)	Approximate LA Cost (In Cr.)		Civil Construction Cost to be borne by Government of India (In Cr.)
				Central Share (In Cr.)	State Share (In Cr.)	
1.	Thiruvananthapuram Outer Ring Road	76	7717.04	Yet to be finalised	Yet to be finalised	Yet to be finalised
2.	4 laning of Kollam-Shengottai section of NH-744	59.34	4047.34	Yet to be finalised	Yet to be finalised	1798.20
3.	4 laning of Palakkad-Kozhikode Stretch of NH-966	121.01	7937.96	3022.08	1007.36	3998.55
4.	6-lane Elevated Highway from Aroor - Thuravoor Thekku	14.65	2304.7	118.5	.	2186.19

[Handwritten signature]