

15 -ാം കേരള നിയമസഭ

7 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1351

08-12-2022 - ൽ മറുപടിയ്ക്ക്

കണ്ടറ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ പി സി വിഷ്ണുനാഥ്		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര, യുവജനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കണ്ടറ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് റോഡ് വിഭാഗത്തിന്റെ കീഴിൽ നടന്നു വരുന്ന പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്നും അതിന്റെ പ്രവർത്തന പുരോഗതി എന്തെന്നും വിശദമാക്കാമോ?	(എ)	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Pranayandam

LA-1351 - R.P.P.G.

A	B	C	D	E	F	G	H
1	PROGRESS REPORT AS ON 29/11/2022.						
2	Name of Work	As No	TS No	AgL No. & Date	Site Handover	TOC	Present status
3	B/W 2017-18						
4	Budget work 2017-18 Improvements to Mulavana Kalthacode road ch 0/000 to 2/700. (9920/2017)	G.O(Ms)No.9/2018 /PWD dt 28.03.2018	RdDnKLM/2020-21/RD/2017/9920 dated 18/01/2021	30/SESC/21-22 Dtd 26.08.2021	5/9/2021	4/3/2021	BM and drain work completed. BC to be done (75%)
5	B/W 2021-22						
6	Budget Works 2021-22 -Improvements to Plammoodu Nallila ESI Junction Thriveni Junction Macharazhikam Valiyavila Kuliappadam Junction road in Nedumpana Panchayath (PRICE ID 8968/2022)	G.O(Rt) No 25/1/2022/PWD dated 28.01.2022	ORDER No.: PWD/RB/EST_TS/8968/2022_5_1 Dated. 06-07-2022	63/SESC/22-23 dtd 14/10/2022.	24/10/2022	24/7/2023	Agreement executed Initial level taking in progress
7	O/R 2019-20						
8	OR 2019-20. Providing BM&BC and allied works to Mulavana Kuthiramunambu road Ch 0/000 to 0/700. (8413/2019)	ORDER No.AS/59C/19/3879 Dated:13-12-2019	ORDER No.RdDnKLM/2019-2020/RD/2019/8413 Dated:20-12-2019	48(P)/EEKLW/20-21 Dtd.08/02/2021	16.02.2021	15.06.2021	Completed
9	OR 2019-20. Providing BC overlay to CP road Ch 0/000 to 0/300 and providing BM&HC to Karikkada KEL road Ch.0/000 to 0/750. (8415/2019)	ORDER No.AS/59C/19/3875 Dated:13-12-2019	ORDER No.RdDnKLM/2020-21/RD/2019/8415 Dated:21-07-2020	113/SESC/2020-21 dtd 12-01-21	19.01.2021	18-06-2021	Completed
10	FDR 2018-19						
11	Flood Fund Allotment 18-19-Improvements and providing tarring with BM&BC and allied works to Mylakkadu - Kannanalloor road ch. 0/000 to 3/600 (11313/2018)	Go (Rt)No 1978/2018/PWD dtd 22/12/2017	ORDER No.RdDnKLM/2020-2021/RD/2018/11313 Dated:11-02-2021	87/SESC/2021-22 dtd 16-11-21	26 11 2021	25.05.2022	Initial levels taken. Restoration work for pipe laid portions between Ch.2/070 to 3/600 Rhs and Ch.2/400 to 3/300 LHS and between Ch.1/250 to 2/070 Rhs completed Bm will be completed in December 2022.

	A	B	C	D	E	F	G	H
12		NABARD XXV						
13		NABARD XXV Improvements and tarring with BM&BC standard to Palimn HSS Kizhanguvila Junction Palanirappu road 0/000 to 3/000, Kizhanguvila palanirappu road 0/000 to 0/750 and Pazhangalam Service Co Operative Bank Junction road 0/000 to 1/400 in Kundara constituency (2444/2019)	G.O(RI)No.100/2020/ PWD dtd 24/01/2020	ORDER No.RdDnKI 14/2020-2021/RD/2019/2444 Dated 24-10-2020	126/SESC/20-21 dtd 03-02-21	17-02-2021	16-02-2022	Upto BC completed Traffic safety and shoulder protection works in finishing stage 99%. Revised estimate submitted
14		NABARD XXV Improvements and tarring with BM&BC standard to Perayam Kumbalam road 0/000 to 2/500 and Onambalam Kumbalam road 0/000 to 3/000 in Kundara constituency (2448/2019)	G.O(RI)No.100/2020/ PWD dtd 24/01/2020	RdDnKLM/2020-21/RD/2019/2448 dated 8/5/2020	148/SESC/20-21 dtd 26-02-21	08.03.2021	07.03.2022	BM completed except 1.20Km of Onambalam Kumbalam road. Construction of Retaining wall in 2nd stretch and CC chappath in first stretch in progress(63%)
15		Improvements by providing BM&BC to Mulavana Kuthiramunambu road Km 1/970 to 6/700. SLTF (4533/2020)	G O(RI) No 11/2021/PWD dtd 05-01-2021	ORDER No.: EST_TS/RD/2020/4533_5_1 Dated: 14-08-2021	74/SESC/21-22 dated 27/10/2021	6/11/2021	05.07.2022	Initial level reported for the original work. Restoration work between Ch.4/730 to 6/280 and Ch.3/270 to 3/930 completed.construction of culverts and retaining wall in progress. (10%)
16		Deposit - Restoration works						
17		DEPOSIT-Restoration-Restoring the pipe laid portion by KWA between Ch 0/000 and 1/900 of Kundara Mukkada Pallimukku road and between Ch 0/800 and 1/400 of Kanjirode Thetikunnu Hospitalmukku road. (PRICE ID 8750/2022)	G.O (RI) No.725/2022/PWD dated Thiruvananthapuram 03/7/2022	ORDER No.: PWD/RB/EST_TS/8750/2022_5_1 Dated: 29-07-2022	61/SESC/22-23 dated 19/09/2022	28/9/2022	27/12/2022	Restoration work by laying GSB and WMM in progress. (20%)
18		Traffic Safety works						
19		CF3-Road Safety-Improvements work for Kottiyam-Kundara road 0/00 to 11/700 km	KSTP challenge Fund		364/KSTP/PMT/PWD/2021 dtd 26/7/21	4/10/2021	3/7/2022	Drain work and foot path construction in progress. 30%

	A	B	C	D	E	F	G	H
20		RC Works						
21		GENERAL-RM 2022-23-Cluster 2/One year RC/Kundara/KLM-RM 2022-23 Zone 2 One year Running contract for various PWD roads under Roads Section Kundara in Kollam District - 3 road stretches for a length of 9.56km (8359/2022)	G O(Rt)No 53070/22/ PWD-Bid 13/05/2022 Rs. 20.06 lakh	ORDER No PWD/RE/ST_15/520/2022_5_1 Dated: 04-05-2022 Rs. 17.70 Lakh	AS(P)M L/KLM/2022-23 dated 17/07/2022	27/8/2022	26/8/2022	No potholes. Sagging in KWA restored portions for leak rectifying filled with shellmac and Jungle/ grass clearing completed in Palamukku Nalliar road. Jungle/grass clearing in Vellamon road and Elampalton
22		Pre Monsoon works						
23		(9520/2022) Pre Monsoon work 2022-23 for various roads under roads section Kundara. (8 roads - 27.62Km)	AS/59C/22/19237 Dated: 18-05-2022	ORDER No PWD/RE/ST_15/520/2022_5_1 Dated: 19-05-2022	AS(P)M L/KLM/2022-23 dated 18/07/2022	18.06.2022	17.12.2022	Work in progress. 80% completed