15 -ാം കേരള നിയമസഭ

9 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹനം ഇല്ലാത്ത ചോദ്യം നം. 454

<u>09-08-2023 - ൽ മറുപടിയ്</u>ക്

<u>കന്നത്തനാട് മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ</u>

ചോദ്യം			ഉത്തരം		
ശ്രീ പി.വി. ശ്രീനിജിൻ			ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)		
(എ)	കന്നത്തുനാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ഭരണാന്മതി ലഭിച്ചതും പൂർത്തിയാകാത്തതുമായ പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കുമോ;	(എ)	കുന്നത്തുനാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാന്മതി നൽകി പൂർത്തീകരിക്കുവാൻ അവശേഷിക്കുന്ന പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പദ്ധതി നിർവഹണ ഏജൻസി, പൂർത്തീകരണത്തിന് കാലതാമസം നേരിടുന്നതിനുള്ള കാരണം എന്നിവ ഉൾപ്പടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.		
(ബി)	പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി അറിയിക്കാമോ;	(ബി)	കുന്നത്തുനാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകി പൂർത്തീകരിക്കുവാൻ അവശേഷിക്കുന്ന പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പദ്ധതി നിർവഹണ ഏജൻസി, പൂർത്തീകരണത്തിന് കാലതാമസം നേരിടുന്നതിനുള്ള കാരണം എന്നിവ ഉൾപ്പടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നം.		
(സി)	ഓരോ പ്രവൃത്തിയുടെയും നിർവ്വഹണ ഏജൻസി ഏതാണെന്നും ഓരോ പ്രവൃത്തിയും പൂർത്തിയാക്കുന്നതിന് കാലതാമസം നേരിടുന്നതിന്റെ കാരണം എന്താണെന്നും വിശദമാക്കാമോ?	(സി)	കന്നത്തുനാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകി പൂർത്തീകരിക്കുവാൻ അവശേഷിക്കുന്ന പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പദ്ധതി നിർവഹണ ഏജൻസി, പൂർത്തീകരണത്തിന് കാലതാമസം നേരിടുന്നതിനുള്ള കാരണം എന്നിവ ഉൾപ്പടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.		

സെക്ഷൻ ഓഫീസർ

Sl. No.	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Reason for delay in completion
1	PWD004-101	Improvements to Mannur - Ponjassery Road.	₹ 23.75	KRFB	Work in progress. Work foreclosed and retendered to new contractor	The contractor, M/s Deens Constructions was not willing to complete the balance work even after multiple issuances of termination notices. Work is now retendered and awarded to M/s Rajesh Mathew & Co.
2	PWD004-114	Improvements to Manackakadavu Kizhakkambalam Pattimattom	₹ 32.63	KRFB	Work in progress. Work foreclosed and retendered	The work includes 3 stretches of road: Stretch 1 – Manakkakadavu – Pallikkara (2.4 km) Stretch 2 – Kizhakkambalam – Nellad (13.3 km) Stretch 3 – Pattimattom – Pathammile (6.0 km) The contractor, M/s Deens Constructions had only executed Stretches 1 and 3 and was not willing to do Stretch 2 even after multiple notices. Hence work was foreclosed at the risk and cost of the contractor. Work is now retendered.
3	WRD005-125	Replacement of Transmission Mains in Kochi Circle	₹ 24.98	KWA	KIIFB Approved	Validity of AS has been expired and the proposal of KWA for revalidation of AS is under consideration in WRD.
4	PWD015-59	KIIFB 2017-18 DPR for Improvement works Perumbavoor Aluva road in Ernakulam District - LA component	₹ 262.75	KRFB	KIIFB Approved	FS accorded for LA only on 11-04-2023
5	GED003-10	Betterment of Infrastructure facilities in 446 schools Govt. HSS Poothrikka (Kunnathunad - 99,98,723)	₹ 1.00	KILA	Work Tendered	The location of the project site was changed after approval of the project. Now the location is finalised and all the procedures are in line with the current schedule.

Browngarem Birdimin