

**15 -ാം കേരള നിയമസഭ**

**9 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1270**

**11-09-2023 - ൽ മറുപടിയ്ക്ക്**

**തിരൂർ നിയോജക മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ**

| ചോദ്യം  | ഉത്തരം  |
|---|---|
| <p align="center"><b>ശ്രീ. കുറുക്കോളി മൊയ്തീൻ</b></p>                                       | <p align="center"><b>ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ്</b><br/>(പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</p>   |
| <p>(എ) തിരൂർ മണ്ഡലത്തിൽ നടന്നുവരുന്ന പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ;</p> | <p>(എ) <b>പാലങ്ങൾ വിഭാഗം</b></p> <p>ബഡ്ജറ്റ് 2021-22 മലപ്പുറം ജില്ലയിൽ തിരൂർ നിയോജക മണ്ഡലത്തിലെ സമാന്തര ടൗൺ R.O.B യുടെ അപ്രോച്ച് റോഡ് നിർമ്മാണം.</p> <p>പ്രവൃത്തിയിലുള്ള കോൺക്രീറ്റ് ബോക്സ് സൂക്ഷ്മദൂകൾ, റീട്ടെയ്യിങ് വാളുകൾ, അപ്രോച്ച് സ്റ്റാമ്പുകൾ എന്നിവയുടെ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. പ്രവൃത്തിയുടെ 82 ശതമാനം പൂർത്തിയാക്കിയിട്ടുണ്ട്. അപ്രോച്ച് റോഡുകൾക്ക് BM/BC സർഫേസിങ്, റോഡ് സേഫ്റ്റി പ്രവൃത്തികൾ തുടങ്ങിയവയാണ് ഇനി പൂർത്തിയാക്കാനുള്ളത്. കരാർ ഉടമ്പടി പ്രകാരം 07/11/2023 ന് ആണ് പ്രവർത്തിയുടെ പൂർത്തീകരണ കാലാവധി.</p> <p><b>കെട്ടിട വിഭാഗം</b></p> <p>തിരൂർ മണ്ഡലത്തിൽ നടന്നുവരുന്ന പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.</p> <p><b>കെ.ആർ.എഫ്.ബി - പി.എം.യു</b></p> <p>തിരൂർ മണ്ഡലത്തിൽ നടന്നുവരുന്ന പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.</p> <p><b>ആർ.ബി.ഡി.സി.കെ</b></p> <p>തിരൂർ മണ്ഡലത്തിൽ റോഡ്സ് ആന്റ് ബ്രിഡ്ജ്സ് ഡെവലപ്മെന്റ് കോർപ്പറേഷൻ ഓഫ് കേരള ലിമിറ്റഡിന്റെ കീഴിലുള്ള ഏക പ്രവർത്തിയാണ് തിരുനാവായ തവന്തൂർ പുഴപ്പാലം.</p> |

|      |  |   |
|------|--|---|
|      |  | <p>തിരുനാവായ തവന്തൂർ പുഴപ്പാലത്തിന്റെ നിർമ്മാണം കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി G.O.(Rt) No. 73/2017/PWD TVM dated 16.01.2017 സർക്കാർ ഉത്തരവ് പ്രകാരം ആർ.ബി.ഡി.സി.കെ-യെ എസ്.പി.വി ആയി നിയമിച്ചു. പദ്ധതിയുടെ ഭൂമി ഏറ്റെടുക്കൽ നടപടികൾ പൂർത്തിയാക്കിയ ശേഷം പദ്ധതി നിർമ്മാണത്തിന് ഡിസൈൻ ഉൾപ്പെടെ ടെണ്ടർ ക്ഷണിച്ചു. ഇതിൽ ഏറ്റവും കുറഞ്ഞ തുക രേഖപ്പെടുത്തിയ M/s. ULCCS എന്ന കമ്പനിയുമായി 20.04.2023 ന് ഒപ്പിടുകയും, 28.04.2023 ന് Notice to Proceed നൽകുകയും ചെയ്തിട്ടുണ്ട്. പദ്ധതിയ്ക്ക് 3 മാസം ഡിസൈൻ ചെയ്യുന്നതിനും, 18 മാസം നിർമ്മാണത്തിനുമായി ആകെ 21 മാസമാണ് നിർമ്മാണ കാലാവധി. പദ്ധതിയുടെ ഡിസൈൻ പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നു.</p> <p><b><u>നിരത്ത് വിഭാഗം</u></b></p> <p>തിരൂർ മണ്ഡലത്തിൽ നടന്നുവരുന്ന പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ വീശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.</p> <p><b><u>ദേശീയപാത വിഭാഗം</u></b></p> <p>തിരൂർ മണ്ഡലത്തിലെ പൊന്തൂങ്ങം ബൈപ്പാസ് RoB യിലേക്കുള്ള അപ്പോച്ച് പാലത്തിന്റെ നിർമ്മാണത്തിന് CRIF സേതുബന്ധൻ പദ്ധതിക്ക് കീഴിൽ 33 കോടി രൂപയുടെ അനുമതി ലഭിച്ചിട്ടുണ്ട്.</p> |
| (ബി) | <p>പ്രസ്തുത മണ്ഡലത്തിൽ ബി.എം. &amp; ബി.സി നിലവാരത്തിലേക്ക് ഉയർത്തുന്നതിനായി അവശേഷിക്കുന്ന റോഡുകളുടെയും, നിർമ്മാണം നടത്തേണ്ടുന്ന പാലങ്ങളുടെയും വിവരങ്ങൾ ലഭ്യമാക്കാമോ?</p> | <p>(ബി) <b><u>ബി.എം.ബിസി നിലവാരത്തിലേയ്ക്ക് ഉയർത്തേണ്ടുന്ന റോഡുകളുടെ വിവരങ്ങൾ</u></b></p> <ol style="list-style-type: none"> <li>1. ആലിൻ ചുവട് -തേവർകടപ്പുറം - വാക്കാട് റോഡ് (0/000 -4/000) 4 കി.മീ</li> <li>2. ചോറ്റൂർ- മാട്ടുമ്മൽ -ഹൈസ്കൂൾ- വെട്ടിച്ചിറ റോഡ് (0/000 -2/400) 2.40 കി.മീ</li> <li>3. മാങ്ങാട്ടിരി പൂക്കൈത- പുല്ലൂന്നി റോഡ് (0/000 -1/500) 1.50 കി.മീ</li> <li>4. വെട്ടിച്ചിറ- പുനത്തല- മുഴങ്ങാണി റോഡ് (0/000 -3/200) 3. 20 കി.മീ</li> </ol>   |

സെക്ഷൻ ഓഫീസർ

## Buildings

| <b>Sl. No.</b> | <b>Name of Work</b>   | <b>Estimate Amount in Lakh</b> | <b>Present Status.</b>                                    |
|----------------|---|--------------------------------|---|
| 1.             | Construction of building for GLP School, Kalpakamcheri  | 192                            | Ground floor column work completed and slab work progress |
| 2.             | General - Revenue Plan 2022-23- Renovation works at RDO Office at Tirur-  | 25                             | Court hall slab work completed and work in progress       |
| 3.             | Gender Budget- Construction of Ladies Amenity Centre at Mini Civil station, Tirur   | 25                             | Work Completed  |
| 4.             | Deposit Work- Special repair work and providing ceiling and grill work in III <sup>rd</sup> floor auditorium at TMG Paravanna | 17,29,900                      | Work in Progress  |

## ROADS

| Sl No. | Price ID              | Name of Work   |
|--------|-----------------------|--|
|        |                       | ROAD SURFACE WORK  |
| 01     | RD/2021/1413          | BC Overlay & Improvement work to Tanallur – Puthaniani KM 6/000 to 13/000 in Tirur LAC in Malappuram District.   |
| 02     | FL/RD/2021/468        | SLTF 2020-21 Urgent surface rectification works in Tirur town portion of Mangattiri – Pookaitha –Pullooni road between Km 0/000 and 1/500 in Tirur LAC |
|        |                       | EE AGREEMENT   |
| 01     | PWD/RB/FL/102105/2021 | Flood damage to eroded road in between KM 1/500 and 2/500 in Tirunavaya – Kalpakancheri road in Tirur LAC  |

| SIDE PROTECTION, CULVERT AND DRAIN WORKS |                             |  |
|--|-----------------------------|--|
| 01                                       | PWD/RB/EST/5237/2022_5_1_1  | URGENT RECONSTRUCTION WORK-Re-Construction of an old damaged Culvert at Ch. 0/050 and construction of leading drains in Tirunavaya-Kalpakancheri road in Tirur LAC   |
| 02                                       | PWD/RB/EST/104597/2021      | Rectification of flood damaged road and Construction of drain works between Ch.3/000 and 3/200 of Tirunavaya-Kalpakancheri road in RHS   |
| 03                                       | RD/2019/1928                | SLTF 2018-19 - Surveying and Providing boundary stones on various roads under Roads section, Tirur.  |
| RUNNING CONTRACT WORK                    |                             |  |
| 01                                       | PWD/RB/EST/7991/2022        | General RM 2022-23 Cluster-II Zone-1 - One year Running Contract for various PWD Roads under Roads Section in Tirur in Malappuram District - 12 Nos. of road stretches for a length of 27.870 Km.                                |
| 02                                       | PWD/RB/EST/8295/2022        | General RM 2022-23 Cluster-II Zone-7 - One year Running Contract for various PWD Roads under Roads Section in Tirur in Malappuram District - 6 Nos. of road stretches for a length of 19.480 Km.                                 |
| 03                                       | PWD/RB/EST/8000/2022        | General RM 2022-23 Cluster-II Zone-9 - One year Running Contract for various PWD Roads under Roads Section in Tirur in Malappuram District - 8 Nos. of road stretches for a length of 18.480 Km.                                 |
| 04                                       | PWD/RB/EST/7998/2022        | General RM 2022-23 Cluster-II Zone-2 - One year Running Contract for various PWD Roads under Roads Section in Tirur in Malappuram District - 6 Nos. of road stretches for a length of 19.82 Km.                                  |
| 05                                       | PWD/RB/EST/16797/2022       | General RM 2022-23 Cluster-II Zone-4 - One year Running Contract for various PWD Roads under Roads Section in Tirur in Malappuram District - 2 Nos. of road stretches for a length of 26.44 Km.                                  |
| 06                                       | PWD/RB/EST/7703/2022        | General RM 2022-23 Cluster-II Zone-6 - RM 2022-23 - Cluster-II Zone 6 - One year Running Contract for various PWD Roads under Roads Section in Tirur in Malappuram District - 6 Nos. of road stretches for a length of 16.64 Km. |
| 07                                       | PWD/RB/EST/8297/2022        | General RM 2022-23 Cluster-II Zone-8 - One year Running Contract for various PWD Roads under Roads Section in Tirur in Malappuram District - 3 Nos. of road stretches for a length of 15.345 Km.                                 |
| INVESTIGATION WORK                       |                             |  |
| 01                                       | PWD/RB/EST/20938/2022_3_1_1 | General - Investigation works - Investigation works to Budget work 2022-23 (with 20% Budget provision) - widening works to Tirur Railway Station road and Tirur Hospital road in Tirur LAC.                                      |
| 02                                       | PWD/RB/EST/3187/2023_3_1_1  | General - Investigation works - Investigation works to Budget work 2023-24 (with 20% Budget provision) - BM BC & upgradation works to Payyanangadi-Panampalam road in Tirur LAC - Investigation work-1.                          |
| RESTORATION WORKS                        |                             |  |
| 01                                       | PWD/RB/EST/13824/2022       | Deposit work - Restoration of KWA trenches on Mangattiri-Pookaitha-Pullooni road between Km.0/000 to 1/500   |
| 02                                       | PWD/RB/EST/16149/2022_5_1_1 | Deposit - Restoration work - Restoration of KWA pipeline trenches of Tirur-Kutikkalathani road in between Km.8/800 to 10/300 in Tirur LAC.   |

KRFB PMU

| പ്രവൃത്തിയുടെ പേര്            | തത്പാത്തിൽ ഭരണാനുമതി                      | സാമ്പത്തിക അനുമതി   | സാങ്കേതിക അനുമതി  | എഗ്രിമെന്റ് നമ്പർ  | കരാറുകാരന്റെ പേര്  | നിലവിലെ സ്ഥിതി  |
|-------------------------------|---|---|---|--|--|---|
| തിരൂർ കടലുണ്ടി റോഡ്           | GO R(t) No 1192/2016/PWD തീയതി 20.08.2016 | 61.17 കോടി APR- 1/35/2018/KIIF B തീയതി 17.01.2018                       | 61.17 കോടി as per TRR/2018-2019/2016/40 95 തീയതി 29.06.2018   | 41/PWD004-90/PD/PMU-KRFB/2018-19 തീയതി 10.10.2018 PAC:Rs 57,72,85,442.50 | ഉരാളങ്കൽ ലേബർ കോൺട്രാക്ട് കോ ഓപ്പറേറ്റീവ് സൊസൈറ്റി ലിമിറ്റഡ്     | പ്രവൃത്തി 28.03.2023 ൽ പൂർത്തീകരിച്ചു   |
| പടിഞ്ഞാറേക്കര - ഉണ്ണിയാൽ റോഡ് | GO (Rt) No.942/2017/PWD തീയതി 10.07.17    | 57.75 കോടി . PWD014-01/APR-5/2022/KIIFB തീയതി 31.01.2022 (പുതുക്കിയത് ) | 52.78 കോടി as per NH Sn.1/2018-2019/2017/516 തീയതി 01.02.2019 | 85/PWD014-01/PD/PMU-KRFB/2018-19 തീയതി 08.03.2019 PAC: Rs 523992897.71   | ഉരാളങ്കൽ ലേബർ കോൺട്രാക്ട് കോ ഓപ്പറേറ്റീവ് സൊസൈറ്റി ലിമിറ്റഡ് 787 | 70% പ്രവൃത്തി പൂർത്തീകരിച്ചു. പുതുക്കിയ പൂർത്തീകരണ തീയതിയായ 31.08.2023 നുള്ളിൽ പ്രവൃത്തി പൂർത്തീകരിക്കാനുള്ള നടപടികൾ സ്വീകരിക്കുന്നതാണ് |