

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 414

10-02-2025 - ൽ മറുപടിയ്ക്ക്

ആലത്തൂർ മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ . കെ .ഡി .പ്രസേനൻ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	ആലത്തൂർ മണ്ഡലത്തിലെ കിഫ്ബി മുഖേനയുള്ള പദ്ധതികൾ നിലവിൽ നിർവ്വഹണത്തിന്റെ ഏത് ഘട്ടത്തിലാണെന്ന് വിശദമാക്കാമോ;	(എ)	ആലത്തൂർ മണ്ഡലത്തിൽ കിഫ്ബി മുഖേനയുള്ള പദ്ധതികൾ നിലവിൽ നിർവ്വഹണത്തിന്റെ ഏത് ഘട്ടത്തിലാണെന്നും പ്രസ്തുത പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിനായി പ്രതീക്ഷിക്കുന്ന കാലയളവിന്റെയും വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികൾ എപ്പോൾ പൂർത്തിയാകുമെന്ന് വിശദമാക്കുമോ?	(ബി)	ആലത്തൂർ മണ്ഡലത്തിൽ കിഫ്ബി മുഖേനയുള്ള പദ്ധതികൾ നിലവിൽ നിർവ്വഹണത്തിന്റെ ഏത് ഘട്ടത്തിലാണെന്നും പ്രസ്തുത പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിനായി പ്രതീക്ഷിക്കുന്ന കാലയളവിന്റെയും വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Expected to be completed
1	General Education	GED005-34	PPE Mission- Upgradation of one school in each constituency	PPE Mission- Upgradation of one school in each constituency - Palakkad-Phase 3	GHSS Kizhakenchery	5	KITE	Alathur	Palakkad	Work Completed	Work Completed
2	PWD	PWD004-121	137 Roads	Improvements to Kannadi Pannikkode road 0/000 to 10/000Km		24.09	KRFB	Palakkad, Alathoor	Palakkad	LA in progress	2 Year
3	Water Resources	WRD003-06	Distribution system in 9 projects	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)		24.5	Kerala Water Authority (KWA)	Nenmara, Alathoor, Chittur	Palakkad	Work Completed	Work Completed
4	Registration	RGD007-03	Construction of 52 office buildings for Registration Department	CLUSTER IV - Construction of Sub Registrar offices	Sub Registrar office at Kuzhalmannam	0.593	Kerala State Construction Corporation (KSCC)	Alathur	Palakkad	Revised TS issued	12 months
5	PWD	PWD001-36	68 bridges	CONSTRUCTION OF CHULLIMADU BRIDGE IN PALAKKAD DISTRICT		₹ 11.16	KRFB	ALATHUR	Palakkad	Work in progress	28.02.2025
6	Water Resources	WRD025-17	KIIFB 2017-18 Water Supply schemes	Elevenchery - Pallassana Comprehensive Drinking water project in Palakkad District		₹ 17.58	Kerala Water Authority (KWA)	Alathur, Tharur, Nenmara	Palakkad	Work Completed	Work Completed
7	General Education	GED003-12	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Palakkad - Cluster 12	1. GHS Mudapallur (Alathur - 96,17,757) 2. GHS Kunissery (Alathur - 95,89,621) 3. Govt. UPS Puthiyankam (Alathur - 96,21,426) 4. GHSS Thenkurussi (Alathur - 99,98,438),	₹ 4.78	KILA	Alathur	Palakkad	1)Work in Progress 2)Tendered 3)Work Completed 4)Work Completed	1. 30-11-2025 2.30-01-2026
8	PWD	PWD015-100	182 Roads	Construction of Alathur Parakkunam Bridge and approach road in Palakkad district		₹ 14.53	KRFB	Alathur	Palakkad	LA works in progress	Work shall be started after completing LA
9	General Education	GED006-16	Betterment of Infrastructure facilities in 166 schools	Palakkad Cluster 1	G.G.H.S.S Alathur (Alathur - 3,89,97,269)	₹ 3.90	KILA	Alathur	Palakkad	Work in progress	09-03-25
10	Health & Family Welfare	HFW002-44	Improvements to the infrastructure of Taluk, District and General Hospitals	DEVELOPMENT OF OUT PATIENT DEPARTMENT,CASUALTY & DIAGNOSTIC FACILITIES IN TALUK HOSPITAL ALATHUR ,PALAKKAD		₹ 15.07	HITES	Alathur	Palakkad	Work in progress	24-02-25
11	PWD	PWD013-45	Hill Highway	Hill Highway: KIIFB- Upgradation of Kollenkode - Vadakkancherry road in Palakkad District -Nenmara Bypass end to Thankom Junction- Stretch 3B ch 113/150 to 128/375(ch 0/000 to 15/210)		₹ 75.83	KRFB	Alathur	Palakkad	LA in progress	Work shall be started after completing LA
12	General Education	GED006-31	Betterment of Infrastructure facilities in 166 schools	Palakkad,Thrissur,Kannur Cluster	GHSS Erimayur(Alathur)- 3,89,33,918/-	₹ 3.89	KILA	Alathur	Palakkad	Work in progress	01.04.2026
13	Backward Classes Development Department	BCDD001-01	Development and Construction of Craft Village at Kannambra, Palakkad District	Development and Construction of Craft Village at Kannambra, Palakkad District		17.73	KSBCDC	Alathur	Palakkad	KIIFB Approved.	12 months

14	Water Resources	WRD025-20	KIFB 2017-18 Water Supply schemes	Vandazhi, Kizhakkencherry, Vadakkencherry & Kannambra Comprehensive Fresh Water distribution project - Phase II in Palakkad District		69.5386	Kerala Water Authority (KWA)	Alathur	Palakkad	Work in progress	31-12-2025
15	Health & Family Welfare	HFW001-02	Cath Labs, Basic Infrastructure in MCC, KCC, MHH Thiruvananthapuram, Kozhikode (100)	Setting up of Dialysis Centres	THQH Alathur	0.9051286	Kerala Medical Services Corporation Limited (KMSSL)	Alathur	Palakkad	Work Completed	Work Completed


 ACCOUNTS OFFICER

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Expected to be completed
1	General Education	GED005-34	PPE Mission- Upgradation of one school in each constituency	PPE Mission- Upgradation of one school in each constituency - Palakkad-Phase 3	GHSS Kizhakenchery	5	KITE	Alathur	Palakkad	Work Completed	Work Completed
2	PWD	PWD004-121	137 Roads	Improvements to Kannadi Pannikkode road 0/000 to 10/000Km		24.09	KRFB	Palakkad, Alathoor	Palakkad	LA in progress	2 Year
3	Water Resources	WRD003-06	Distribution system in 9 projects	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)		24.5	Kerala Water Authority (KWA)	Nenmara, Alathoor, Chittur	Palakkad	Work Completed	Work Completed
4	Registration	RGD007-03	Construction of 52 office buildings for Registration Department	CLUSTER IV - Construction of Sub Registrar offices	Sub Registrar office at Kuzhalmannam	0.593	Kerala State Construction Corporation (KSCC)	Alathur	Palakkad	Revised TS issued	12 months
5	PWD	PWD001-36	68 bridges	CONSTRUCTION OF CHULLIMADU BRIDGE IN PALAKKAD DISTRICT		₹ 11.16	KRFB	ALATHUR	Palakkad	Work in progress	28.02.2025
6	Water Resources	WRD025-17	KIIFB 2017-18 Water Supply schemes	Elevenchery - Pallassana Comprehensive Drinking water project in Palakkad District		₹ 17.58	Kerala Water Authority (KWA)	Alathur, Tharur, Nenmara	Palakkad	Work Completed	Work Completed
7	General Education	GED003-12	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Palakkad - Cluster 12	1. GHS Mudapallur (Alathur - 96,17,757) 2. GHS Kunissery (Alathur - 95,89,621) 3. Govt. UPS Puthiyankam (Alathur - 96,21,426) 4. GHSS Thenkurussi (Alathur - 99,98,438),	₹ 4.78	KILA	Alathur	Palakkad	1)Work in Progress 2)Tendered 3)Work Completed 4)Work Completed	1. 30-11-2025 2.30-01-2026
8	PWD	PWD015-100	182 Roads	Construction of Alathur Parakkunam Bridge and approach road in Palakkad district		₹ 14.53	KRFB	Alathur	Palakkad	LA works in progress	Work shall be started after completing LA
9	General Education	GED006-16	Betterment of Infrastructure facilities in 166 schools	Palakkad Cluster 1	G.G.H.S.S Alathur (Alathur - 3,89,97,269)	₹ 3.90	KILA	Alathur	Palakkad	Work in progress	09-03-25
10	Health & Family Welfare	HFW002-44	Improvements to the infrastructure of Taluk, District and General Hospitals	DEVELOPMENT OF OUT PATIENT DEPARTMENT,CASUALTY & DIAGNOSTIC FACILITIES IN TALUK HOSPITAL ALATHUR ,PALAKKAD		₹ 15.07	HITES	Alathur	Palakkad	Work in progress	24-02-25
11	PWD	PWD013-45	Hill Highway	Hill Highway: KIIFB- Upgradation of Kollenkode - Vadakkancherry road in Palakkad District -Nenmara Bypass end to Thankom Junction- Stretch 3B ch 113/150 to 128/375(ch 0/000 to 15/210)		₹ 75.83	KRFB	Alathur	Palakkad	LA in progress	Work shall be started after completing LA
12	General Education	GED006-31	Betterment of Infrastructure facilities in 166 schools	Palakkad,Thrissur,Kannur Cluster	GHSS Erimayur(Alathur)- 3,89,33,918/-	₹ 3.89	KILA	Alathur	Palakkad	Work in progress	01.04.2026
13	Backward Classes Development Department	BCDD001-01	Development and Construction of Craft Village at Kannambra, Palakkad District	Development and Construction of Craft Village at Kannambra, Palakkad District		17.73	KSBCDC	Alathur	Palakkad	KIIFB Approved.	12 months

14	Water Resources	WRD025-20	KIFB 2017-18 Water Supply schemes	Vandazhi, Kizhakkencherry, Vadakkencherry & Kannambra Comprehensive Fresh Water distribution project - Phase II in Palakkad District		69.5386	Kerala Water Authority (KWA)	Alathur	Palakkad	Work in progress	31-12-2025
15	Health & Family Welfare	HFW001-02	Cath Labs, Basic Infrastructure in MCC, KCC, MHH Thiruvananthapuram, Kozhikode (100)	Setting up of Dialysis Centres	THQH Alathur	0.9051286	Kerala Medical Services Corporation Limited (KMSSL)	Alathur	Palakkad	Work Completed	Work Completed


 ACCOUNTS OFFICER