

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1188

12-02-2025 - ൽ മറുപടിയ്ക്ക്

വർക്കല മണ്ഡലത്തിലെ പ്രവൃത്തികളുടെ പുരോഗതി

ചോദ്യം		ഉത്തരം	
ശ്രീ വി ജോയി		ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	വർക്കല മണ്ഡലത്തിൽ പൊതുമരാമത്ത് റോഡ്സ് വിഭാഗം നിർവ്വഹിച്ചു വരുന്ന പ്രവൃത്തികളുടെ പുരോഗതി വിശദമാക്കാമോ?	(എ)	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

SI No.	Work Name	Remarks
1.	Improvements to Varkala kallambalam Road from Ch0/000 to 11/400 with DBM and BC and allied works in Varkala LAC.	Drain cleaning on progress. New Drain and Culvert Construction Completed.& utility Duct Completed. BM and BC work delayed due to the KWA JJM pipe laying on the stretch
2.	Improvements to Varkala Maithanam Cliff Ring Road	Drain work started. Papanasam tile work on progress
3.	Improvements to Varkala Odayampalli road	BM work Completed
4.	Improvements by providing BM and BC to Palayamkundu Kadavinkara Policemukku Road Ch 0/000 to 1/200	Levels reported to CTE
5.	Budget Work 2023-24 Improvements to road and drain construction in Mantra Temple Road-Budget Work 2023-24 Improvements to road and drain construction in Mantra Temple Road, Edava Grama Panchayat	98% Completed
6.	Budget 2022-23 Resurfacing of Samgham mukk -Manthara temple-Press mukk road	98% completed
7.	Improvements to Vandippura- Kovoov-Vayanashala junction Road	Road raising work completed on Vandipura Kovoov site. Concrete road work completed.
8.	Improvements to Ayiroor -Reghunathapuram Road with BM & BC ch 0/000 to 4/000 and allied works	Berm concrete PCC completed. KWA JJM pipe laying pending on the stretch
9.	Providing BM & BC to Onninmood-Mylavila Kadambattukonam road ch 3/00 to 7/000	BC Work pending on the stretch. BM completed .Contractor have not restarted the work, Notice Issued. KWA Kollam project division pipe laying completed on the stretch

10.	Resurfacing of Kayalpuram -Elakamon with Bm and BC allied works ch 0/00 to 4/00	Due to delay in completion of Work. Termination issued to Contractor. As contractor agreed to complete the work at the earliest, revoking process on progress
11.	Ayiroor – Hariharapuram - Nelletilkadavu ch.0/000 to 8/200 BM&BC and allied works	99% of work Completed
12.	Deposit Work KWA KSEB Balance Part TS-KWA KSEB Balance Restoration work in Elakamon Paripally Road, Venkulam Edava and Venkulam Guest House Road	85% of Work Completed
13.	MLA ADS Urgent rectification of eroded road surface near Rathickal mosque between 3/600 and 8/600 of Varkala- Vettoor Nedungand road	Work on progress
14.	MLA-ADS construction of Drain in Mundayil road: Construction of drain at Janardhanapuram Mundayll road	As obtained. TS estimate under scrutiny
15.	GENERAL-BC overlay to Punnamoodu Janardhanapuram road Improvements by providing BC overlay to Janardhana swamy kshethram road (0/000 to 1/800)	Tender approval proposal under consideration of Government
16.	TVM-RM 2023-24-Zone 6- Cluster 2-One year RC/Varkala/TVM-RM 2023-24 Zone 6-One year Running Contract for various PWD Roads Section Varkala in TVM District-2 road stretches for a length of 18 km	Work in progress
17.	TVM-RM 2022-23-Zone 9-One Year Running Contract for Various PWD Roads Under Roads Section Varkala in TVM District -2 road stretches for a length of 16.04 km	Work in progress
18.	Improvements to Navayikulam Thumbode Kaithode Ch0/000 to 11/500	Bit BM in progress
19.	SABARIMALA FESTIVAL 2023-24-Improvements to Maruthikunnu-Kattuputhussery Idavoorkonam -Karavaikonam - Kappamvila -Madanthapacha road ch.0/000 to 9/000 in Varkala LAC-Gene	3km BC and Irish Work Completed