

**15 -ാം കേരള നിയമസഭ**

**14 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 69**

**16-09-2025 - ൽ മറുപടിയ്ക്ക്**

**വടകര മാഹി കനാൽ**

ചോദ്യം		ഉത്തരം	
ശ്രീ. കെ.പി.കുഞ്ഞമ്മദ് കട്ടി മാസ്റ്റർ		ശ്രീ. പിണറായി വിജയൻ (മുഖ്യമന്ത്രി)	
(എ)	ദേശീയ ജലപാത നിലവാരത്തിലേക്ക് വടകര മാഹി കനാലിനെ ഉയർത്തുന്നതിന് സ്വീകരിച്ചുവരുന്ന നടപടിക്രമങ്ങൾ, അവയുടെ നിശ്ചയിച്ച പൂർത്തീകരണ സമയം സഹിതം വിശദമാക്കാമോ;	(എ)	വടകര - മാഹി ജലപാതയുടെ ആകെയുള്ള 17.61 കി.മീ ദൂരത്തിൽ 13.38കി.മീ ദൂരം കനാലിന്റെ ആഴവും, വീതിയും വർദ്ധിപ്പിച്ച് ദേശീയ ജലപാത നിലവാരത്തിൽ വികസനം പൂർത്തിയാക്കിയിട്ടുണ്ട്. കനാലിന്റെ കുറുകെ 14 സ്റ്റീൽ ഫുട്ട് ബ്രിഡ്ജുകളുടെ നിർമ്മാണവും പൂർത്തീകരിച്ചിട്ടുണ്ട്. വടകര മാഹി കനാലിന് കുറുകെയുള്ള നിർമ്മിതികൾ ദേശീയ ജലപാത മാനദണ്ഡമനുസരിച്ച് ഉയർത്തുന്നതിനായി കോട്ടപ്പള്ളിയിൽ ആർച്ച് ബ്രിഡ്ജ് നിർമ്മിക്കുന്ന പ്രവർത്തിയുടെ പ്രാരംഭ പ്രവർത്തനങ്ങൾ ആരംഭിച്ചിട്ടുണ്ട്. തയ്യിൽ പാലം, കളിയാംവള്ളി എന്നിവിടങ്ങളിൽ ആർച്ച് ബ്രിഡ്ജ് നിർമ്മിക്കുന്ന പ്രവർത്തികളുടെ ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കി കരാറുകാരുമായി എഗ്രിമെന്റിൽ ഏർപ്പെടുന്നതിനുള്ള നടപടികൾ പുരോഗമിക്കുന്നു.
(ബി)	2021 മുതൽ 2025 വരെ ഇതിൽ ഏതൊക്കെ പ്രവൃത്തികളാണ് പൂർത്തീകരിച്ചതെന്നും, നിലവിൽ ഏതൊക്കെ പ്രവൃത്തികളാണ് നടന്നുവരുന്നതെന്നും പ്രവൃത്തികളുടെ നിലവിലെ അവസ്ഥയും അടങ്കൽ തുകയും സഹിതം വിശദമാക്കാമോ;	(ബി)	2021-25 കാലഘട്ടത്തിൽ പൂർത്തിയാക്കിയ പ്രവർത്തികളുടെ ലിസ്റ്റും, നിലവിൽ നടന്നുകൊണ്ടിരിക്കുന്ന പ്രവർത്തികളുടെ വിശദാംശങ്ങളും അനുബന്ധമായി ഉള്ളടക്കം ചെയ്യുന്നു.
(സി)	വടകര മാഹി കനാലിന്റെ മൂന്നാം റീച്ചിലെ പ്രവൃത്തി എപ്പോൾ പൂർത്തിയാക്കാനാകുമെന്ന് വിശദമാക്കാമോ;	(സി)	വടകര - മാഹി കനാലിന്റെ മൂന്നാം റീച്ചിൽ ഉയർന്ന കട്ടിംഗ് ആവശ്യമുള്ള ചേരിപ്പൊയിൽ ഭാഗം ഒഴികെയുള്ള ഭാഗങ്ങൾ 2026 മാർച്ച് മാസത്തോടെ പൂർത്തീകരിക്കാൻ സാധിക്കുമെന്ന് പ്രതീക്ഷിക്കുന്നു.
(ഡി)	വടകര മാഹി കനാലിന്റെ ഭാഗമായി വെങ്ങോളിപ്പാലം മുതൽ കല്ലിൽതാഴെ തുക്കപാലം വരെയുള്ളതും കനാലിന് ഇരുവശത്തുമായി സമാന്തരമായി കടന്നുപോകുന്നതുമായ റോഡുകൾ ഗതാഗതയോഗ്യമാക്കുന്നതിന് നടപടി സ്വീകരിക്കുമോ; വിശദവിവരം നൽകാമോ ?	(ഡി)	ഇപ്പോൾ പരിഗണനയിലില്ല.



# രണ്ടാം ഘട്ടം

2021 - 25 കാലയളവിൽ പൂർത്തിയാക്കിയ പ്രവൃത്തികൾ

**WORKS COMPLETED UNDER INLAND NAVIGATION DIVISION KANNUR DURING 2021-25(IN THE CASE OF BM CANAL)**

SL.No.	Name of Work
1	Construction of Steel Foot bridge across Badagara - Mahe canal at thilleri thazhe
2	Construction of Steel Foot bridge across Badagara - Mahe canal at kaunthan nada
3	Providing office facility for the Inland Navigation Section 3 at Vadakara in kozhikode district-Special Repairs of Buildings
4	Providing office facility for the Inland Navigation Section 1 and 2 at Vadakara in kozhikode district-Special Repairs of Buildings
5	Construction of Steel Foot Bridge across Badagara- Mahe canal at Kannankutty near Ch:454.220 km
6	Construction Culvert across Badagara- Mahe canal Bund Road on right bank near Kottappally Bridge
7	Urgent Finishing of Inland Navigation Sub Division& Section office Vadakara.
8	Improvements to canal bund road on left bank of Badagara Mahe canal from Chathothpoyil foot bridge to Kottappally bridge
9	Improvements to canal bund road on right bank of Badagara Mahe canal from Kottappally village office to Kottappally bridge
10	<u>Clearing jungle</u> along the alignment fixed for the land acquisition of Reach I of Badagara Mahe Canal.
11	Soil investigation for the construction of road bridge with foot path across Badagara Mahe Canal at Kottappally-Additional investigation at left bank&right bank
12	General-CSIND-BM-IST Reach- works construction of bathing ghat at moozhikkal in maniur panchayath
13	IWT- Construction of a road bridge with foot path across Badagara - Mahe Canal at Vengoli in kozhikkode district
14	Construction of Steel Foot bridge across Badagara - Mahe canal at Pothimadathil Thazhe
15	Improvements to the canal bund road on the right bank of Badagara Mahe canal from Cheripoyil aquaduct to Kalleri from Ch:459.450 to 460.410km
16	GENERAL-BUND ROAD -Improvement to Left Bank bund road from Vengoli to Pothimadathil (ch 462.930 to 463.480 km) in Badagara -Mahe canal -General Civil work
17	Construction of a steel foot bridge across Badagara Mahe canal at Kallilthazhe
18	GENERAL-BUND ROAD -Improvement to right Bank bund road from Vengoli to Pothimadathil (ch 462.930 to 463.480 km) in Badagara -Mahe canal -General Civil work
19	Construction of Steel Foot bridge across Badagara - Mahe canal at Karuvayal.
20	Construction of a Steel foot bridge across badagara mahe canal at Kelothkandy Thazhe atch.466.600 km
21	Construction of boat jetty at Kayapanichi on left bank of Mahe river Edachery Grama panchayath in District
22	Construction of boat jetty at Varayilthazha on left bank of Mahe river Azhiyoor Grama panchayath in District

*[Signature]*

**ഇൻലാൻഡ് നാവിഗേഷൻ ഡിവിഷൻ, കണ്ണൂരിന് കീഴിൽ  
നടന്നുവരുന്ന വടകര-മാഹി കനാൽ നിർമ്മാണവുമായി ബന്ധപ്പെട്ട  
പ്രവൃത്തികൾ( As on 10.09.2025)**

Sl. No	Name of Work	AS Amount	Status
1	<b>NABARD RIDF -XXI (H/A-5075-60-800-86) &amp; STATE SECTOR (H/A: 5075-60-800-94-SS)</b>		
2	NABARD RIDF-XXI construction of Lock -Cum- Bridge across BM canal at <b>Moozhikkal</b> , Kozhikode	22.86 Cr	97.3% Work Completed. Balance Work in progress.
	<b>NABARD RIDF -XXX (H/A-5056-00-104-83)</b>		
1	NABARD-RIDF XXX-Badagara - Mahe Canal- Vth reach- Construction of a Road Bridge across Badagara Mahe Canal at <b>Thayyilpalam</b> in Kozhikode District- General Civil Work	42.02 Cr	Work tendered. Agreement to be executed

2	NABARD-RIDF XXX-Badagara - Mahe Canal- Vth reach- Construction of Arch Bridge across Badagara Mahe Canal at <b>Kaliyamvally</b> - General Civil Work (Ch.464.160 km)	32.86 Cr	Work tendered. Agreement to be executed
	<b>STATE SECTOR</b> (H/A: 5075-60-800-94-SS)		
1	General - CSIND - BM - Canal - 1 st reach - works- CSIND Formation of Vadakara - Mahe canal from CH 450.08 KM to 454.08 KM - General civil work.	21.80 Crore	65 % work completed. Balance Work in progress
2	Construction for <b>approach road</b> to <b>Moozhikkal Lock cum bridge</b>	8.60 Crore	89% work completed. Balance work in progress
3	IWT Sector construction of a lock cum bridge across Badagara-Mahe canal at <b>KARINGALIMUKK</b>	46.00 Cr	74% work completed. Balance work in progress.

4	Formation of Badagara Mahe canal from Ch.464.210 to 467.690 Km <b>Balance work</b>	19.93 Cr	90% Work completed..side protection work completed.
5	Construction of <b>Boat Jetty at Kachery</b> on the Left bank of Mahe River in Edachery Panchayath in Kozhikode District	1.0 Cr	38% of work completed. Balance work in progress
6	General - CSIND - BM - Canal - Construction of an Arch bridge across Badakara- Mahe canal at <b>Kottapally-</b> General civil work.	17.6 Cr	Agreement executed and priliminary works under progress
	<b>13<sup>th</sup> Finance Commission H/A: 5075-60-800-84</b>		
1	13th Finance Commission Award - Grant- in aid for Development of Inland Water ways and canals Formation of Badagara - Mahe canal from ch: <b>454.080</b> km to <b>457.380</b> km Agt.No.10/DIR/INDT/2013-14, dt.16.07.2013. <b>(Reach II)</b>	Total 70.00 Cr (13th FC (2300) commission grant in aid	Work completed as per the original agreement Contractor approached High Court challenging the conditions of RE approval.

2	13th Finance Commission Award - Grant- in aid for Development of Inland Water ways and canals Formation of Badagara - Mahe canal from ch: 457.380 km to 460.620 km Agt.No.12/DIR/INDT/2013-14, dt. 24.8.2013.(Reach III)	Total 70.00 Cr (13th FC (2800)commission grant in aid	58 % work completed and Balance work in Progress
3	13th Finance Commission Award - Grant- in aid for Development of Inland Water ways and canals Formation of Badagara - Mahe canal from ch: 460.620 km to 464.210 km. 11/DIR/INDT/2013- 14, dt.16.7.2013.(Reach IV)	Total 70.00CR (13th FC (1900)commission grant in aid	Work completed as per the original agreement Contractor approached High Court challenging the conditions of RE approval.





ഒമ്പലമുക്ക് ഓഫീസർ