

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1294

19-09-2025 - ൽ മറുപടിക്ക്

തളിപ്പറമ്പ് മണ്ഡലത്തിലെ പൊതുമരാമത്ത് വകുപ്പിന്റെ വികസന പ്രവർത്തനങ്ങൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. എം.വി.ഗോവിന്ദൻ മാസ്റ്റർ		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	ഈ സർക്കാരിന്റെ കാലത്ത് നാളിതുവരെ തളിപ്പറമ്പ് മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന്റെ റോഡ് വികസനത്തിനായി ആകെ എത്ര തുക അനുവദിച്ചിട്ടുണ്ട്, എത്ര കിലോമീറ്റർ റോഡാണ് ഇതുവരെ നവീകരിക്കപ്പെട്ടത്, വിശദാംശങ്ങൾ നൽകാമോ;	(എ)	ഈ സർക്കാരിന്റെ കാലത്ത് തളിപ്പറമ്പ് നിയോജകമണ്ഡലത്തിൽ റോഡ് വികസനത്തിനായി PD, PMU KRFB മുഖേന 108 കോടി രൂപ അനുവദിച്ചിട്ടുണ്ട്. 26.812 കി.മീ റോഡുകളുടെ പ്രവൃത്തി പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നു. പൊതുമരാമത്ത് (നിരത്തുകൾ) വിഭാഗത്തിന് കീഴിൽ അനുവദിച്ചതും പൂർത്തിയാക്കിയതുമായ പ്രവൃത്തികളുടെ വിവരം അനുബന്ധം-I ൽ ചേർത്തിട്ടുണ്ട്. ദേശീയപാത വിഭാഗത്തിന് കീഴിൽ CRIF 2022-23 പദ്ധതിയിൽ ഉൾപ്പെടുത്തി Improvements to Ponnurukkippara-Madathattu road in Kannur district എന്ന പ്രവൃത്തിയ്ക്ക് 4.618 കി.മീ റോഡ് 7.58 കോടി രൂപ ചെലവിൽ നവീകരിച്ചിട്ടുണ്ട്.
(ബി)	ഈ സർക്കാരിന്റെ കാലത്ത് നാളിതുവരെ തളിപ്പറമ്പ് മണ്ഡലത്തിൽ പാലങ്ങളുടെ നിർമ്മാണത്തിനായി ആകെ എത്ര തുക അനുവദിച്ചിട്ടുണ്ട്, എത്ര പാലങ്ങളാണ് നിർമ്മിച്ചത്, വിശദാംശങ്ങൾ നൽകാമോ?	(ബി)	അനുബന്ധം II ആയി ചേർക്കുന്നു

സെക്ഷൻ ഓഫീസർ

Baranamb - 1

PWD ROADS DIVISION KANNUR

THALIPARAMBA LAC WORKS 2021-2025

Sl No.	LA Constituency	Name of work	Estimate Amount	Administrative Sanction		Technical Sanction		Ag. No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual TOC	Present status	Physical Progress (%)
				A. S No. & Date	Amount	T. S No. Date & Amount	Amount											
1	Thaliparamba	Budget 2016-17 Taliparamba L A Constituency-Relaying the road with BC from km 0/000 to 4/500 of Dharmasala Parassinikkadavu road. [PWD/RB/FL/107964/2021]		G.O.(Rt) No. 317/2022/PWD dated 25.03.2022	220.67	637/2022-2023, Dated: 08-04-2022	220.67	SE(K)34/2022-23 dated, 10.06.2022	K. Manoharan	1,97,02,026	1,78,00,031	6	05.05.2022	04.11.2022	Applied upto 31.01.2023	21.01.2023	Work completed	100%
2	Thaliparamba	Budget work 2019-20-Widening, Improvement and Extension of Existing road from Keezhattoor Junction to NH 66- from Km 0/000 to 1/200 1812/2022		G.O.(Rt)No.872/2025/PWD, dated 18.06.2025	800												AS accorded. LA process ongoing	

3	Taliparamba	Public Works Department – Development and beautification of Taliparamba Town in Kannur District (Budget 2024-25 20% Provision) 20541/2024	G.O.(Rt)No.400/2025/PWD, Dated 21-03-2025	300	532/2025-2026,Dated 14.04.2025	300	SE(K)63/2025-26,Dated 01-07-2025	Ahammed Ali M.T	25169164	25496340	9	11.07.2025	10.04.2026		Work just started	5%
4	Taliparamba	Budget 2025-26 (20% Provision) Development and Beautification of various towns in Taliparamba Constituency- (Chithappile poyil, Poovam,Morazha central, Kolmotta,Arimbra , cheruvathalamotta &Malappattam town) 7105/2025	G.O.(Rt)No.1059/2025/PWD,Dated 16-07-2025	170	4340/2025-2026,Dated 31-07-2025	170		Raveendran V K	11439930		9				LoA issued	
5	Taliparamba	Budget 2025-26 (20% Provision) - Happiness corridor - Beautification and Development from Vellikkeel to Parassinikadavu in Anthoor Municipality,Kannur District 7541/2025	G.O.(Rt)No.1335/2025/PWD,Dated 06-09-2025	800											AS accorded.Estimate submitted for TS	

6	Thaliparamba	NABARD-TRANCHE XXVIII 2022-23 Improvements to Chapparappadavu - Eruvatty-Vimalassery-Therthally road 5/700 to 10/700 <i>PWD/RB/FL/98064/2021</i>		G.O(Rt) No.1261/2022/PWD, Dated, 27.12.2022	1174 lakh (RIDF loan 939.2 + 234.8 kerala govt share)	16273/2022-2023, dated 21-01-2023	1174	SE(K)20/2023-24, dated 18.05.2023	Ahammed Harris B	96775975	74409495	9	28-05-2023	27-02-2024	Extension applied upto 30.09.2025	DR work- 95%completed, BM work-3.6 km completed, CC wall & Drainage work 90% completed. Culvert work & Road widening completed, GSB&WM M in progress	80%
7	Thaliparamba	BC overlay - Improvements including BC overlay to Thaliparamba Iritty Road from km 7/200 to 10/000 <i>2988/2023</i>		G.O. (Rt) No.332/2023/PWD, dated 21.03.2023	200	20195/2022-2023, dated 31.03.2023	200	SE (K) 43/2023-24, dated 20.06.2023	K M Abdulla kunhi	16947658	17793778	9	24.06.2023	23.03.2024		Work completed	100%
8	Thaliparamba	Improvements including BM & BC overlay to Thaliparamba Iritty road from -Km 10/000 - 11/500 <i>2911/2023</i>		G.O.(Rt) No.332/2023 /PWD, dated 21.03.2023	100	20158/2022-2023, dated 30.03.2023	100	EE/KNR/14/2023-24, dated 03.06.2023	Mohammad Kunhi M	8474378	8898096	6	09.06.2023	08.12.2023	30.03.2024	Work completed	100%
9	Thaliparamba	2023-24 -Sabarimala works-Improvements and providing BM & BC to Chiravakku Rajarajeswara Temple Adikkumpara Road <i>17889/2023</i>	150	GO(Rt) No.222/2024/PWD, Dated 20.02.2024	150	3225/2024-2025, dated 18.07.2024	150	SE(K)50/2024-25, dated 29.08.2024	KM Abdulla Kunhi	12711572	11974267	6	08.09.2024	07.03.2025	extension applied up to 30.06.2025	30 meter Cross drainage work completed. Terminated the contractor from the work at his risk and cost	10%

12	Thaliparamba	RP 2024-25 - Improvements and Providing BM & BC to Thazhe Bakkalam to Ozhakrome Km: 0/000 to 1/600, Kunjarayal to Koolichal Km:0/000 to 1/800, Bakkalam to Kadambery Km: 0/000 to 0/850 1349/2025	500	G.O.(Rt)No.322/2025/PWD Dated:03-03-2025 Revised AS G.O.(Rt)No.582/2025/PWD, Dated 21-04-2025(Nomenclature change)	500	1036/2025-2026,Dated: 27-04-2025	500	SE(K)71/2025-26,dated 03-07-2025	P M Mansoor	41778588	38897576	9	13.07.2025	12.04.2026			Initial level taken	
11	Thaliparamba	RP 2024-25 - Thaliparamba LAC-Improvements to Koodali Thandappuram road km 4/100 to 6/990 by providing BM&BC in Kannur District 5191/2019	400	G.O.(Rt)No.322/2025/PWD Dated:03-03-2025	400	521/2025-2026,Dated: 14.04.2025	400	SE(K)67/2025-26,Dated 02-07-2025	M/s.Kodikkandy Group	33419007	28539742	7	12.07.2025	11.02.2026			Initial level taken.KWA and KSEB work pending	
10	Thaliparamba	RP 2023 -24 Providing BC Overlay to Chirakkal Kattampally Mayyil Kololam Road ch: 7/700 to 14/100 1942/2024	400	GO(Rt)No.300/2024/PWD, dated 02.03.2024	400	3651/2024-2025, dated 25-07-2024	400	SE(K)69/2024-2025, dated 27-09-2024	M/s Irikur construction company	33898218	31335518	6	07.10.2024	06.04.2025	06.07.2025 applied upto 06.10.2025		Traffic safety work 90% completed	90%

13	Taliparamba	Improvements for preventing accidents at sharp bend in between 1/750 to 1/900 in Methurumba-Chapparappadavu-Kuuttor road to 1/900-Providing CC footpath and drainage in between 0/000 to 1/900 in Methurumba-Chapparappadavu-Kuttor road 106268/2021	25	AS/59C/21/18574 Dated: 31-03-2022 OF Chief Engineer	25	880/2022-2023 Dated: 12-04-2022	25	EE/KNR/10/2022-23 dtd 06-06-2022	VYSHAK P	2227647	1985042.93	3	16.06.2022	15.09.2022	applied up to 21.11.2022	18.11.2022	Work completed	100%
14	Taliparamba	GENERAL-Eviction of Encroachment on various roads under Taliparamba roads Section-Eviction of Encroachment on various roads under Taliparamba roads Section-General Civil Work [PWD/RB/EST/97581/2021_5_1_1]		AS/59C/21/14661,dated 11.10.2021	0.5	7689/2021-22 dtd 12/10/2021	0.5	AEE/TBA/19/2021-22 dtd 13/12/2021	E P Prabhakaran	44629.46	44585	7	22.12.2021	21.07.2022		31.10.2022	Completed	100%

15	Taliparamba	GENERAL-BT Patches and strip BT to Koodali Thandapuram Road km 4/100 to 6/990km-BT Patches and strip BT to Koodali Thandapuram Road km 4/100 to 6/990km-General Civil Work 101406/2021	5	AS/59G/21/14905, dated 28.10.2021	5	9339/2021-22 dt 12/11/2021	5	AEE/CN/18/2021-22 dtd 17/12/2022	Biju K K	446318	414249	4 months	27.12.2021	26.04.2022		18.04.2022	Work completed	100%
16	taliparamba, Irikkur	SLTF-SLTF 2021-2022 BT Patches to Vilakkannur Kanikkathode Padappengadu Road km 0/000 to 3/200-101716/2021	5.5	AS/59G/21/15682, dated 15.11.2021	5.5	10018/2021-22 dtd 20.11.2021	5.5	AE/TBA/40/2021-22 dtd 05.02.2022	P V Divakaran	488640	532560	6	15.02.2022	14.08.2022		06.06.2022	Work completed	100%
17	Taliparamba	OR- BT patches to ETC- Poomangalam- Mazhooor-Panniyoor- Padappengad- Madakkad-Km 0/000 to 13/575 101344/2021	25	AS/59G/21/15817, dated 16.11.2021	25	12216/2021-2022 dtd 15.12.2021	25	EE/KNR/65/2021-22, dated 30.03.2022	K M Noushad	2230224	2341688	6	09.04.2022	08.10.2022	31-03-2023	30-03-2023	Work completed	100%
18	Taliparamba	SLTF-SLTF 2021-2022 BT Patches to Thiruvatoor LP School Arippambra Thottikkeel Therandy Link Road 2/000 to 4/800 101351/2021_12_1_1	15	AS/59G/21/15826, dated 16.11.2021	15	11021/2021-2022 dtd 01.12.2021	15	AEE/TBA/38/2021-22 dtd 18/01/2022	P M Unnikrishnan	1338928	1446043	6	28.01.22	27.7.2022		20.06.2022	Work completed	100%

19	Taliparamba, Irrikur	SLTF-SLTF2021-22 BT Patches to Chapparappadavu-Eruvatty-Vimalassery-Therthally road Km 5/700 to 12/250-101065/2021	25	AS/59G/21/15838, dated 16.11.2021	25	11696/2021-2022 dtd 09.12.2021	25	EE/KNR/61/2021-22,Dated 14.03.2022	M. SURESHAN	2231340	2342881	6	24.03.2022	23.09.2022	22.06.2022	Work completed	100%	
20	Taliparamba	SLTF- SLTF-2021-22 - Kavinmunambu-Mullool-Vellikkeel-7th mile Trichambaram - Muyyam-Bavupparamba-Kolmotta road- km 5/400-6/500-General Civil Work	8	AS/59G/21/15955, dated 20.11.2021	8	10504/2021-22 dtd 25.11.2021	8	AEE/TBA/29/2021-22 dtd 06/01/2022	P M Unnikrishnan	714044	681913	6	10.01.2022	09.07.2022	17.03.2022	Work completed	100%	
21	Thaliparamba	Construction of new drain and shoulder concrete between km 10/100 to 10/600 of Chirakkal - Kattampalli Mayyil-Kololam road in Kannur District 106756/2021	25	AS/59C/22/22378 Dated:27-09-2022	25	12001/2022-2023,Dated: 27-10-2022	25	EE/KNR/57/2022-23, Dated 12.12.2022	Vyshak P	2118346	1661417	4	22-12-2022	21.04.2023	21-06-2023	11.06.2023	Work completed	100%
22	Thaliparamba	Providing drainage and side protection work in between 7/200 to 10/00 in Taliparamba - Iritty road PWD/RB/EST/106660/2021	25	AS/59C/22/23361 Dated: 28-10-2022	25	13142/2022-2023,Dated: 16.11.2022	25	EE/KNR/70/2022-23, Dated 23.12.2022	E P Prabhakaran	2118126	1836415	6	02.01.2023	01.07.2023	31.10.2023	21.10.2023	Work completed	100%

23	Thaliparamba	Providing CC footpath/irish drain at Elamberam para (in between km 7/900 to km 8/300) In Taliparamba -Coorg - Border road 106573/2021	25	AS/59C/22/22702 Dated: 09-10-2022 of CE Roads	25	12460/2022-2023,Dated: 04.11.2022	EE/KNR/61/2022-23, Dated 12.12.2022	Yaduraj TV	2118399	1744076	3	22.12.2022	21.03.2023	15.03.2023	Work completed	100%	
24	Thaliparamba	Providing CC footpath and drainage in between 4/150 to 4/500 of Chapparappadavu - Eruvatty -Vimalassery road 106706/2021	25	AS/59C/22/23360 Dated: 28-10-2022	25	13141/2022-2023,Dated: 16.11.2022	EE/KNR/69/2022-2023,dated 19-12-2022	Shyam Krishnan M	2118030	1560362	3	29.12.2022	28.03.2023	27.03.2023	Work completed	100%	
25	Thaliparamba	FDR - Reconstruction and raising of Drain and strengthening of shoulder between from km 0/400 to 1/000 Left side of Dharmasala - Parassinikkadavu road in Kannur District. 7345/2022		AS/59C/22/23097 Dated: 20-10-2022	25	12097/2022-2023,Dated: 29-10-2022	EE/KNR/53/2022-23,dated 18.11.2022	Vyshak P	21,15,542	16,59,219	6	28.11.2022	27.05.2023	30.06.2023	19.06.2023	Work completed	100%
26	Thaliparamba	Culvert extension- Extension of culvert and providing drainage at km 7/000 in Taliparamba Iritty Road (SH 36) 2718/2023		Order No.:AS/59C/22/26196 ,Dated 31-03-2023 of CE,Roads	25	1737/2023-2024,Dated: 04.05.2023	EE/KNR/16/2023-24, Dated 27.06.2023	Rameshan M V	2116041	1860000	3	07-07-2023	06.10.2023	31-12-2023	29-12-2023	Work completed	100%

28	Thaliparamba	GENERAL-RM 2022-23/Cluster II/One Year RC/Phase-1/Thaliparamba/Kannur District - RM 2022-23- Zone -I One Year Running Contract for various PWD Roads under Roads Section Thaliparamba in Kannur District 3 road stretches for a length of 15.50 KM - General Civil works. 7908/2022	30	GO(Rt)No.530/2022/PWD, dated 13.05.2022.	30	3566/2022-2023, dated 20.05.2022	30	EE/KNR/34/2022-23,dated 30.06.2022	E.P.Prabhakaran	2541870	2745219	12	10.07.2022	09.07.2023	30.09.2023	Work completed	100%	
27	Kalliassery,Azhikode,Thaliparamba	GENERAL-RM 2022-23/Cluster II/Phase-1/One Year RC/Madai /Kannur District - RM 2022-23- Zone -I One Year Running Contract for various PWD Roads under Roads Section Madai in Kannur District 3 road stretches for a length of 44.250 KM - General Civil works. 10105/2022	80	GO(Rt)No.530/2022/PWD, dated 13.05.2022	80	3664/2022-2023, dated 20.05.2022	80	EE/KNR/29/2022-23,dated 17.06.2022	K.Krishnan.	71,42,107	5788952	12	24.06.2022	23.06.2023	31.08.2023	22.08.2023	Work completed	100%

30	Azhikode, Thaliparamba	RM-2022-23/ Cluster II / One year RC/Valapattanam /Kannur District - RM-2022- 23 - Zone III. One Year Running Contract for various PWD Roads section Valapattanam in Kannur District 10 road stretches for a length of 40.36 KM 16182/2022	62	G.O.(Rt)No.120/2023/PWD, Dated 04.02.2023	62	18281/2022-2023 dtd 27.02.2023	62	EE/KNR/03/2023-24, dated 11.04.2023	Biju K K	5253540	4833153	12	21-04-2023	20-04-2024	20-08-2024	Work completed and RE submitted	100%
29	Thaliparamba, Azhikode, Kallyassery	RM 2022-23/Cluster II/One Year RC/Madai /Kannur District - RM-2022-23- Zone -III One Year Running Contract for various PWD Roads under Roads Section Madai in Kannur District 8 road stretches for a length of 26.574 KM 7970/2022	30	G.O.(Rt)No.120/2023/PWD, Dated 04.02.2023	30	18293/2022-2023 dtd 27.02.2023	30	EE/KNR/05/2023-24, dated 27.04.2023	M Sukumaran	2536705	2145320	12	07.05.2023	06.05.2024	31.07.2024	Work completed	100%

32	Thaliparamba, Azhikode, Mattannur, Kannur	RM 2023-24/Cluster II/Phase-1/ One year. RC/Valapattanam/Kannur District- RM 2023-24- Zone-II One year running contract for various PWD Roads under Roads Section Valapattanam in Kannur District 9 road stretches for a length of 44.09 km 11382/2023	72	GO(Rt)No.1210/2023/PWD, dated 19.09.2023	72	9072/2023-2024, dated 04.10.2023	72	EE/KNR/26/2023-24, dated 14.11.2023	CP Hareendran	6101648	5583005	12	24-11-2023	23-11-2024	Applied upto 23/03/2025	Work Completed	100%
31	Thaliparamba, Irrikur, Kalliyassery, Payyannur	RM 2022-23/Cluster II /One Year RC/Taliparamba /Kannur District-RM 2022-23 Zone -II One year Running Contract for various PWD Roads under roads section ,Taliparamba in Kannur District 9 road stretches for a length of 53.185 KM 17057/2022	93	G.O. (Rt)No.120/2023/PWD, Dated 04.02.2023	93	18276/2022-2023 dtd 27.02.2023	93	EE/KNR/01/2023-24, dated 03-04-2023	Jaleel C P	7880663	7636362	12	13-04-2023	12-04-2024	Applied upto 13.07.2024	Work is in progress	100%

34	Thaliparamba	RM 2023-2024 Cluster II / RC - II Phase -I /One Year RC /Taliparamba / Kannur Districts-RM 2022-23- Zone I One Year Running Contact for various PWD Roads under Roads Section, Taliparamba in Kannur District - -One Year Running Contact for various PWD Roads under Roads Section, Taliparamba in Kannur District - 3 road stretches for a length of 15.5 km 13278/2023	25	GO(Rt)No.1207/2023/PWD, dated 18.09.2023	25	9191/2023-2024,dated 06.10.2023	25	EE/KNR/24/2023-24,dated 07.11.2023	Saji Sebastian	2117859	1880658	12	17-11-2023	16-11-2024	26-11-2024	19-11-2024	Work Completed	100%
33	Kallassery,Thaliparamba	RM 2023-24/ClusterII/ RC II/Phase-1/One year RC /Madai/Kannur District RM 2023-24-Zone -I One Year Running Contract for various PWD Roads under Road section Madai in Kannur District 2 road stretches for a length of 23.250 km 11879/2023	98.1	GO(Rt)No.1207/2023/PWD, dated 18.09.2023	98.1	9187/2023-2024d,dated 06.10.2023	98.1	EE/KNR/25/2023-24,dated 14.11.2023	K Krishnan	8312738	6668478	12	24-11-2023	23-11-2024	23-12-2024		Work Completed	100%

35	Thaliparamba	GENERAL-Providing CC drain/Irish drain and constuction of DR masonry in Thaliparamba Manna Kuttiteri Panangattur Kattampalli Poovam road-at Km:5/500 to 10/000 (Cheriyoor to Panangattur).-General Civil Work 3751/2024		GO(Rt) No.796/2024/PWD, Dated 12.08.2024	40	5747/2024-2025,dated 02.09.2024	40	EE/KNR/17/2024-25 Dated 04.10.2024	Unnikrishnan	3388842.06	2839569	3	14.10.2024	13.01.2025		Work Completed	100%
36	Thaliparamba	Construction of CC drain at 6th mile b/w km. 13/000 to 14/000 of Chirakkal Kattampally Mayyil Kololam Road in Kannur District 12506 / 2024		GO(Rt) No.796/2024/PWD, Dated 12.08.2024	50	5655/2024-2025, Dated:31-08-2024	50	EE/KNR/25/2024-25, Dated 16.10.2024	Vyshak P	4211858	3243130	6	26.10.2024	25.04.2025		Work completed	100%
37	Thaliparamba	Providing CC drainage and Covering slab at Karyambalam-in km 0/000 to km 1/000 in Manna-Kuttieri-Panangattoor Kattampally -Poovam road.- General Civil 6239/2023	10	Order No.: AS/59C/24/39750 Dated: 04-01-2025	10	10655/2024-2025;Dated:: 09-01-2025	10	AEE/TBA/06/2024-25,dated 27.02.2025	Biju Kuttiyadan	844907	715635	3	09.03.2025	08.06.2025	Extended up to 01.09.2025	Work in progress	98%

38	Thaliparamba/Irikkur	RM 2024-25-RC-2 Phase2/Zone-II One year Running Contract for various PWD Roads under Roads Section Thaliparamba in Kannur District.- 10 Road stretches for a length of 67.06KM 10427/2024	70	G.O.(Rt)No.795/2024/PWD Dated:12-08-2024	70	5897/2024-2025 dtd 05.09.2024	70	EE/KNR/29/2024-25 Dt:23.10.2024	Jaleel C P	5930035.42	5740271	12	02.11.2024	01.11.2025	Work in progress	95%
39	Irikkur/Taliparamba/Mattannur/Pe ravor	RM/2024-25/RC 2, Phase 2 Cluster II/Irikkur/Kannur District-Zone III--One year Running Contract for various P. W.D roads under Road section Irikkur in Kannur district-8 road stretches for a length of 78.45 km	80	G.O.(Rt)No.795/2024/PWD Dated:12-08-2024	80	5893/2024-2025 dtd 05.09.2024	EE/KNR/18/2024-25,Dated:08-10- 2024	K T Devasya	6778398.11	6073349.24	12	18.10.2024	17.10.2025		Work in progress	80%
40	Taliparamba/Azhikode/Mattannur/Kannur	RM 2024-25- RC- 2,Phase2/Cluster II /One year RC/Valapattanam/Kan nur District- Zone III One year running contract for various PWD Roads under roads section Valapattanam in Kannur District 13 road stretches for a length of 49.36 KM 10559/2024	65	G.O.(Rt)No.824/2024/PWD,Dated: 17-08- 2024	65	5892/2024-2025,Dated: 05-09-2024	EE/KNR/36/2024-25,Dated:14.11.2024	C.P.Harindran	5508473	5398303	12	24.11.2024	23.11.2025		Work in progress	65%

41	Thaliparamba	RM 2023-24/Cluster II/Phase 1/ One year RC2/Taliparamba /Kannur District RM 2023-2024- Zone III -- One Year Running Contract for various PWD Roads Under Roads Section ,Taliparamba in Kannur District 9 road stretches for a length of km 62.925 <u>22153/2024</u>	G.O.(Rt)No.271/2025/PWD Dated:22.02.2025	99.7	14586/2024-2025; dated 22.03.2025	99.7	EE/KNR/19/2025-26,Dated 13-06-2025	Shiji V P	8448387	7348291	12	23.06.2025	22.06.2026			Work started	20%
42	Kallyassery, Thaliparamba	RM 2024-25- RC-2, Ph-1ClusterII/ One year RC /Madai/Kannur District RM 2024-25-Zone -I - One Year Running Contract for various PWD Roads under Road section Madai in Kannur District 2 road stretches for a length of 23.250km. <u>278/2025</u>	G.O.(Rt)No.271/2025/PWD Dated:22.02.2025	51.3	14584/2024-2025, Dated:22.03.2025	51.3	EE/KNR/21/2025-26,Dated 20-06-2025	K Krishnan	4321420	4856946	12	30.06.2025	29.06.2026			Work started	35%

43	Thaliparamba, Azhikode, Mattannur	RM 2025-26-RC-2, Phase-1, Zone II, One year Running contract for various PWD Roads under Road Section Valapattanam in Kannur district 9 road stretches for a length of 44.09 km 17064/2024	G.O.(Rt)No.936/2025/PWD Dated:25.06.2025	103.13	4067/2025-2026, Dated:24.07.2025	103.13	SE(K)96/2025-26, dated 02-09-2025	P Hareesh	8739781	7953200	12	12.09.2025	11.09.2026		Agreement executed	
44	Thaliparamba	2025-26 - RC-2 Phase 1- Cluster II/ One year RC/Taliparamba /Kannur District Zone I- One Year Running Contract for various Pwd Roads Under Roads Section ,Taliparamba in Kannur District 4 road stretches for a length of km 26.18 19527/2024	G.O.(Rt)No.936/2025/PWD Dated:25.06.2025	32.74	3191/2025-2026, Dated:02.07.2025	32.74	EE/KNR/35/2025-26 dated 09-09-2025	Shijil VP	2774453	2766663	12	19.09.2025	18.09.2026		Work started	5%
45	Taliparamba	SR-2025-26- Construction of Culvert at Manpa-Kuttiyeri- Panangattur- kattampally-Poovam road Km:8/250 & CC drainage, covering slab Km:6/000 to 6/600- (Dismantling Existing culvert) 8788/2025	Order No.AS/59C/25/45383 Dated: 11-09-2025 of CE,PWD Roads	20											AS accorded	

06.10.2025

Executive Engineer

അനുബന്ധം - II

ക്രമ നമ്പർ	നിർമ്മാണത്തിലിരിക്കുന്ന പാലത്തിന്റെ പേര്	ഭരണാനുമതി നമ്പർ	തുക (ലക്ഷം)	നിലവിലെ സ്ഥിതി
1	മങ്കര പാലം	GO(Rt)No.1070/2021/PWD Date- 01/12/2021	1340	പുരോഗമിച്ചു വരുന്നു
2	അട്ടൂർക്കടവ് പാലം	GO(Rt) No.1206/2022/PWD Dated- 08.12.2022	1215	പുരോഗമിച്ചു വരുന്നു
3	പാലയാട് പാലം(MLA-ADS)	LSGD/JD/KNR2314/24 F3-IV Date- 25.12.2024	39	പുരോഗമിച്ചു വരുന്നു
ആകെ തുക			2544	