

**15 -ാം കേരള നിയമസഭ**

**14 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1674**

**19-09-2025 - ൽ മറുപടിയ്ക്ക്**

**ദുരന്ത നിവാരണ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മാവേലിക്കര മണ്ഡലത്തിൽ നടപ്പിലാക്കിയ പ്രവൃത്തികൾ**

| ചോദ്യം                  |                                                                                                                                                                                                                    | ഉത്തരം                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| ശ്രീ എം. എസ് അരുൺ കുമാർ |                                                                                                                                                                                                                    | ശ്രീ. കെ. രാജൻ<br>(റവന്യൂ-ഭവനനിർമ്മാണ വകുപ്പ് മന്ത്രി) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| (എ)                     | നിലവിലെ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം വെള്ളപ്പൊക്ക ദുരന്തനിവാരണ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മാവേലിക്കര മണ്ഡലത്തിൽ അനുവദിച്ചതും നടപ്പിലാക്കിയതുമായ പ്രവൃത്തികളുടെ വിശദാംശങ്ങളും അവയുടെ ഇപ്പോഴത്തെ അവസ്ഥയും ലഭ്യമാക്കാമോ? | (എ)                                                    | <p>മാവേലിക്കര നഗരസഭാ പരിധിയിൽ</p> <p>(1) പുതിയകാവ് ക്ഷേത്രം-ഫെഡറൽ ബാങ്ക് റോഡ് പുനരുദ്ധാരണം - 8 ലക്ഷം</p> <p>12) പുതിയകാവ്-വാട്ടർ അതോറിറ്റി ആഫീസ് റോഡ് പുനരുദ്ധാരണം - 10 ലക്ഷം</p> <p>3) ഉമ്പർനാട് ഗുരുമന്ദിരം- ഓവർ ബ്രിഡ്ജ് റോഡ് പുനരുദ്ധാരണം - 10 ലക്ഷം</p> <p>എന്നീ പദ്ധതികൾക്ക് നിശ്ചിത സമയ പരിധിക്കുള്ളിൽ ടെണ്ടർ, റീ ടെണ്ടർ, ക്വട്ടേഷൻ എന്നീ നടപടിക്രമങ്ങൾ നടത്തിയെങ്കിലും ടി പ്രവൃത്തികൾ ആരും തന്നെ ഏറ്റെടുത്തിട്ടില്ലാത്തതാണ്. മാവേലിക്കര ബ്ലോക്ക് പരിധിയിലുള്ള പ്രവൃത്തികളുടെ വിവരം അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.</p> |

സെക്ഷൻ ഓഫീസർ

# Mavelikkara Block Panchayat - Natural Calamity Flood Relief Works - Status Report as on 15/09/2025

| SI No | Name of Work                                                                                                             | AS No & Date                             | ES No & Date                            | TS No & Date                                                             | Amount      | Agt No & Date               | Contractor                                                        | Due date of completion | Present Status                                             |
|-------|--------------------------------------------------------------------------------------------------------------------------|------------------------------------------|-----------------------------------------|--------------------------------------------------------------------------|-------------|-----------------------------|-------------------------------------------------------------------|------------------------|------------------------------------------------------------|
| 1     | Renovation work of road from Vallyathumukku Kolezhathu colony in Thazhakkara Panchayat                                   |                                          | DCALP/ 6736/2021/ DMC1 dated 17.09.2021 | TS No. 35164/2021-22 dated 29.09.2021 of AEE LSGD Mavelikkara            | 500000/-    | 05/2021-22 dated 03.12.2021 | Sivarama Pillai Chembakasseril Payyanalloor PO Elampallil         | 10.03.2022             | Work Completed & payment Sanctioned.                       |
| 2     | Renovation work of road from Kaithamukku Varampathanathu in Mavelikkara Thekkekkara Gp                                   |                                          | DCALP/ 9168/2021/ DMC1 dated 01/12/2021 | TS No. 70165/2021-22 dated 31.12.2021 of AEE LSGD Mavelikkara            | 500000/-    | 10/2021-22 Dtd.18.03.2022   | Vijayan M Mangalathu Kallumala P.O.                               | 15.04.2022             | Work Completed & payment Sanctioned.                       |
| 3     | Renovation work of road from Kashayam Junction Kannukalan Kshethram in ward 9 of Thazhakkara Gp                          | G.O. (Rt)No.112/ 2022/DMD Dtd.05.02.2022 | DCALP/ 4585/2022/ DMC1 dated 30.05.2022 | LSGD/CELSGD/ EST/ 2681/2022_5_1 Dtd.24.06.2022                           | 500000/-    | 20/2022-23 dated 12.09.2022 | Muhammed Haneef Manaladiyil Athikkattukulangara                   | 25.11.2022             | Completed bill under preparation                           |
| 4     | Renovation Work of Road from Tharal Vadakkethil Jn to Tharal Padettathil Jn. Road Concreting in ward 11 of Thazhakara GP | G.O. (Rt)No.112/ 2022/DMD Dtd.05.02.2022 | DCALP/ 4680/2022/ DMC1 dated 31.05.2022 | LSGD/CELSGD/ EST/ 3117/2022_5_1_1 Dtd.24.06.2022 of AEE LSGD Mavelikkara | 542000/-    | 22/2022-23 dated 12.09.2022 | Muhammed Haneef Manaladiyil Athikkattukulangara                   | 25.11.2022             | Work Completed Bill submitted. Allotment not received yet. |
| 5     | Renovation Work of Road from Roy Bhavanam to Kalathooruvu in ward 19 of Thekkekkara GP                                   | G.O. (Rt)No.112/ 2022/DMD Dtd.05.02.2022 | DCALP/ 4617/2022/ DMC1 dated 25.05.2022 | LSGD/CELSGD/ EST/ 5292/2022_5_1 Dtd.03.06.2022 of AEE LSGD Mavelikkara   | 1,000,000/- | 11/2022-23 dated 27.08.2022 | K Anandarajan Aiswarya, Umbarnadu, Kallumala P.O., Mavelikkara    | 25.11.2022             | Work Completed & payment Sanctioned.                       |
| 6     | Renovation Work of Road from Kunnam Kochuplavilayil in ward 5 of Thazhakkara GP                                          | G.O. (Rt)No.112/ 2022/DMD Dtd.05.02.2022 | DCALP/ 4685/2022/ DMC1 dated 30.05.2022 | LSGD/CELSGD/ EST/ 3131/2022_5_1 Dtd.24.06.2022 of AEE LSGD Mavelikkara   | 500000/-    | 16/2022-23 dated 29.08.2022 | Muhammed Samarood E, Madathil House, Elippakkulam P.O., Pallickal | 25.11.2022             | Completed Bill under preparation                           |
| 7     | Renovation Work of Road from Kunnam Sub Centre in Thazhakkara GP                                                         | G.O. (Rt)No.112/ 2022/DMD Dtd.05.02.2022 | DCALP/ 4750/2022/ DMC1 dated 25.05.2022 | LSGD/CELSGD/ EST/ 3024/2022_5_1 Dtd.04.06.2022 of AEE LSGD Mavelikkara   | 400000/-    | 12/2022-23 dated 27.08.2022 | K Anandarajan Aiswarya, Umbarnadu, Kallumala P.O., Mavelikkara    | 25.11.2022             | Work Completed & payment Sanctioned.                       |
| 8     | Renovation Work of Road from Bhajanamadom-Thayyilmukku in ward 2 of Thazhakkara GP                                       | G.O. (Rt)No.112/ 2022/DMD Dtd.05.02.2022 | DCALP/ 4569/2022/ DMC1 dated 25.05.2022 | LSGD/CELSGD/ EST/ 3353/2022_5_1 Dtd.04.06.2022 of AEE LSGD Mavelikkara   | 1000000/-   | 09/2022-23 dated 27.08.2022 | S Ramesh, Kuttiyil, Mankamkuzhy, Mavelikkara                      | 25.11.2022             | Ongoing                                                    |

|    |                                                                                                                                                              |                                         |                                       |                                                                      |           |                             |                                                               |            |                                                                                |
|----|--------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|---------------------------------------|----------------------------------------------------------------------|-----------|-----------------------------|---------------------------------------------------------------|------------|--------------------------------------------------------------------------------|
| 9  | Construction of Road from Irattapallikoodam towards South Aluvilayilmukku Kulathinte Padittethil Thundilmukku Vilayilmukku Road in Ward 12 in Thazhakkara Pt | G.O. (Rt)No.112/2022/DMD Dtd.25.05.2022 | DCALP/4699/2022/DMC1 dated 25.05.2022 | LSGD/CELSGD/EST/3088/2022_5_1 Dtd.27.06.2022 of AEE LSGD Mavelikkara | 500000/-  | 23/2022-23 dated 12.09.2022 | Muhammed Haneef Manaladiyil Athikkattukulangara               | 25.11.2022 | Completed Bill under preparation                                               |
| 10 | Construction of Road from Anchumoolamparambu towards North Chappath in Ward 17 of Thazhakkara Pt                                                             | G.O. (Rt)No.112/2022/DMD Dtd.25.05.2022 | DCALP/4721/2022/DMC1 dated 31.05.2022 | LSGD/CELSGD/EST/3855/2022_5_1 Dtd.27.06.2022 of AEE LSGD Mavelikkara | 500000/-  | 21/2022-23 dated 12.09.2022 | Muhammed Haneef Manaladiyil Athikkattukulangara               | 25.11.2022 | Work Completed Bill submitted. Allotment not received yet.                     |
| 11 | Renovation Work of Road from Ezhakkadavu Post Office to Koipparurathu Junction in ward11 of Chennithala GP                                                   | G.O. (Rt)No.228/2022/DMD Dtd.07.03.2022 | DCALP/4724/2022/DMC1 dated 31.05.2022 | LSGD/CELSGD/EST/3845/2022_5_1 Dtd.27.06.2022 of AEE LSGD Mavelikkara | 1000000/- | 19/2022-23 dated 01.09.2022 | K.Mohan Das Giri Mandiram Kallumala                           | 25.11.2022 | Work Completed. Bill under preparation                                         |
| 12 | Renovation Work of Road from Nalam mile Thennadipadi in ward3,4 of Chennithala GP                                                                            | G.O. (Rt)No.228/2022/DMD Dtd.07.03.2022 | DCALP/4719/2022/DMC1 dated 31.05.2022 | LSGD/CELSGD/EST/4202/2022_5_1 Dtd.17.06.2022 of AEE LSGD Mavelikkara | 1000000/- | 27/2022-23 dated 29.09.2022 | Gopala Krishnan A Thundathil Budhanoor Chengannur             | 25.11.2022 | Work completed. Allotment received. Bill submitted to the treasury for Payment |
| 13 | Renovation Work of Road from Kuttipadi Meenathethil in ward13of Mannar GP                                                                                    | G.O. (Rt)No.228/2022/DMD Dtd.07.03.2022 | DCALP/4691/2022/DMC1 dated 31.05.2022 | LSGD/CELSGD/EST/2617/2022_5_1 Dtd.17.06.2022 of AEE LSGD Mavelikkara | 1000000/- | 26/2022-23 dated 15.09.2022 | Gopala Krishnan A Thundathil Budhanoor Chengannur             | 25.11.2022 | Work Completed & payment Sanctioned.                                           |
| 14 | Renovation Work of Road from Kandathilpadi - Irrigation Road in ward 3of Mannar GP                                                                           | G.O. (Rt)No.228/2022/DMD Dtd.07.03.2022 | DCALP/4715/2022/DMC1 dated 30.05.2022 | LSGD/CELSGD/EST/3433/2022_5_1 Dtd.17.06.2022 of AEE LSGD Mavelikkara | 1000000/- | 18/2022-23 dated 01.09.2022 | K.Mohan Das Giri Mandiram Kallumala                           | 25.11.2022 | Completed Bill under preparation                                               |
| 15 | Renovation Work of Road from Ammancheril Panayatharayil Aswathymukku Valiyatharayil Thamarasseri in Thazhakkara GP                                           | G.O. (Rt)No.99/2022/DMD Dtd.03.02.2022  | DCALP/4747/2022/DMC1 dated 25.05.2022 | LSGD/CELSGD/EST/3770/2022_5_1 Dtd.04.06.2022 of AEE LSGD Mavelikkara | 900000/-  | 14/2022-23 dated 27.08.2022 | K Anandarajan Aiswarya,Umbarnadu, Kallumala P.O., Mavelikkara | 25.11.2022 | 60% Completed                                                                  |
| 16 | Renovation Work of Road from Valayilmukku Kaleeckal Thekkethil in ward 3of Mannar GP                                                                         | G.O. (Rt)No.99/2022/DMD Dtd.03.02.2022  | DCALP/4660/2022/DMC1 dated 25.05.2022 | LSGD/CELSGD/EST/3119/2022_5_1 Dtd.04.06.2022 of AEE LSGD Mavelikkara | 1000000/- | 15/2022-23 dated 27.08.2022 | K Anandarajan Aiswarya,Umbarnadu, Kallumala P.O., Mavelikkara | 25.11.2022 | Work Completed & payment Sanctioned.                                           |

|    |                                                                                                   |                                           |                                         |                                                                         |             |                             |                                                                   |            |                                                            |
|----|---------------------------------------------------------------------------------------------------|-------------------------------------------|-----------------------------------------|-------------------------------------------------------------------------|-------------|-----------------------------|-------------------------------------------------------------------|------------|------------------------------------------------------------|
| 17 | Renovation Work of Road from SB Sadan Mangattusseril Tharayil in ward 2 of Thekkekkara GP         | G.O. (Rt) No. 99/2022/DMD Dtd. 03.02.2022 | DCALP/ 4634/2022/ DMC1 dated 25.05.2022 | LSGD/CELSGD/ EST/ 3119/2022_5_1 Dtd. 04.06.2022 of AEE LSGD Mavelikkara | 700000/-    | 13/2022-23 dated 27.08.2022 | K Anandarajan Aiswarya, Umbarnadu, Kallumala P.O., Mavelikkara    | 25.11.2022 | Work Completed & payment Sanctioned.                       |
| 18 | Renovation Work of Road from Painumoodu Market in ward 5 of Thazhakkara GP                        | G.O. (Rt) No. 99/2022/DMD Dtd. 03.02.2022 | DCALP/ 4751/2022/ DMC1 dated 31.05.2022 | LSGD/CELSGD/ EST/ 3069/2022_5_1 Dtd. 15.06.2022 of AEE LSGD Mavelikkara | 500000/-    | 17/2022-23 dated 29.08.2022 | Muhammed Samarood E, Madathil House, Elippakkulam P.O., Pallickal | 25.11.2022 | Work Completed. Bill under preparation                     |
| 19 | Renovation Work of Road from Malayil Jn. Ambadi Canal Jn. in Thazhakkara GP                       | G.O. (Rt) No. 99/2022/DMD Dtd. 03.02.2022 | DCALP/ 4730/2022/ DMC1 dated 25.05.2022 | LSGD/CELSGD/ EST/ 3835/2022_5_1 Dtd. 27.06.2022 of AEE LSGD Mavelikkara | 1000000/-   | 25/2022-23 dated 13.09.2022 | Sabu A Kallithundathil House Mankamkuzhy P.O.                     | 25.11.2022 | Agreement executed. Work not started yet.                  |
| 20 | Renovation Work of Road from Nalayyath - Vadakkathil in ward 7 of Thazhakkara GP                  | G.O. (Rt) No. 99/2022/DMD Dtd. 03.02.2022 | DCALP/ 4444/2022/ DMC1 dated 25.05.2022 | LSGD/CELSGD/ EST/ 3829/2022_5_1 Dtd. 04.06.2022 of AEE LSGD Mavelikkara | 800000/-    | 24/2022-23 dated 13.09.2022 | Sabu A Kallithundathil House Mankamkuzhy P.O.                     | 25.11.2022 | Agreement executed. Work not started yet.                  |
| 21 | Renovation work of Road from Ramanalloor Chira to Kulathinte Padeetathil Kadavu in Thazhakkara GP | GO(Rt) No. 583/2023/ DMD Dtd. 21/09/2023  |                                         |                                                                         | 10,00,000/- |                             |                                                                   |            | It is not included in the Asset Register of Thazhakkara GP |
| 22 | Renovation work of Mambra - Ramanalloor Colony Road in Thazhakkara GP                             | GO(Rt) No. 583/2023/ DMD Dtd. 21/09/2023  |                                         |                                                                         | 8,00,000/-  |                             |                                                                   |            | Estimate received.                                         |
| 23 | Renovation work of Appinethu - IPC Church Road in Ward 10 of Thazhakkara GP                       | GO(Rt) No. 583/2023/ DMD Dtd. 21/09/2023  |                                         |                                                                         | 6,00,000/-  |                             |                                                                   |            | It is not included in the Asset Register of Thazhakkara GP |
| 24 | Renovation work of Anchumoolam Parampu Chappathu Road in Thazhakkara GP                           | GO(Rt) No. 583/2023/ DMD Dtd. 21/09/2023  |                                         |                                                                         | 6,00,000/-  |                             |                                                                   |            | Estimate received.                                         |
| 25 | Renovation work of Manappuzha Bridge Approach Road in Mavelikkara Thekkekkara GP                  | GO(Rt) No. 583/2023/ DMD Dtd. 21/09/2023  |                                         |                                                                         | 7,00,000/-  |                             |                                                                   |            | Estimate received.                                         |