

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2574

06-10-2025 - ൽ മറുപടിയ്ക്ക്

ആറ്റിങ്ങൽ മണ്ഡലത്തിലെ സ്കൂൾ നവീകരണം

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ഒ എസ് അംബിക		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ആറ്റിങ്ങൽ മണ്ഡലത്തിൽ എത്ര സ്കൂളുകളാണ് നവീകരിച്ചത്; ഇതിനായി എത്ര തുകയാണ് വകയിരുത്തിയത്; അതിൽ എത്ര രൂപയുടെ പദ്ധതികൾ നടപ്പിലായിട്ടുണ്ട്; വ്യക്തമാക്കാമോ;	(എ)	കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ആറ്റിങ്ങൽ മണ്ഡലത്തിൽ ആകെ 15 സ്കൂളുകൾ നവീകരിക്കാനാണ് ലക്ഷ്യമിടുന്നത്. ഇതിനായി ആകെ 31.84 കോടി രൂപയുടെ ധനാനുമതിയാണ് കിഫ്ബി ഇതുവരെ നൽകിയത്. ഇതിൽ 19.77 കോടി രൂപയുടെ ധനാനുമതി നൽകിയ 7 സ്കൂളുകളുടെ നവീകരണം പൂർത്തിയാക്കിയിട്ടുണ്ട്. ഇനി പൂർത്തിയാക്കാനുള്ള 8 സ്കൂളുകൾ നിർമ്മാണത്തിന്റെ വിവിധ ഘട്ടങ്ങളിലാണ്. പൂർത്തിയാക്കിയ പദ്ധതികളുടെ വിവരങ്ങളും ഇനി പൂർത്തീകരിക്കേണ്ട പദ്ധതികളുമായി ബന്ധപ്പെട്ട് സ്വീകരിച്ച നടപടികളും സംബന്ധിച്ച വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഇനിയും നടപ്പിലാക്കേണ്ട പദ്ധതികളുമായി ബന്ധപ്പെട്ട് സ്വീകരിച്ച നടപടികൾ വിശദമാക്കുമോ?	(ബി)	കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ആറ്റിങ്ങൽ മണ്ഡലത്തിൽ ആകെ 15 സ്കൂളുകൾ നവീകരിക്കാനാണ് ലക്ഷ്യമിടുന്നത്. ഇതിനായി ആകെ 31.84 കോടി രൂപയുടെ ധനാനുമതിയാണ് കിഫ്ബി ഇതുവരെ നൽകിയത്. ഇതിൽ 19.77 കോടി രൂപയുടെ ധനാനുമതി നൽകിയ 7 സ്കൂളുകളുടെ നവീകരണം പൂർത്തിയാക്കിയിട്ടുണ്ട്. ഇനി പൂർത്തിയാക്കാനുള്ള 8 സ്കൂളുകൾ നിർമ്മാണത്തിന്റെ വിവിധ ഘട്ടങ്ങളിലാണ്. പൂർത്തിയാക്കിയ പദ്ധതികളുടെ വിവരങ്ങളും ഇനി പൂർത്തീകരിക്കേണ്ട പദ്ധതികളുമായി ബന്ധപ്പെട്ട് സ്വീകരിച്ച നടപടികളും സംബന്ധിച്ച വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

2574

Dromozimino 2574

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	Current Status
1	General Education	GED005-12	PPE Mission- Upgradation of one school in each constituency	PPE Mission- Upgradation of one school in each constituency - Trivandrum District-Phase 2	Attingal Govt. B.H.S.S	₹ 5.00	KITE	Work Completed
2	General Education	GED008-12	Betterment of infrastructure facilities in 229 schools	Thiruvananthapuram District Cluster - Phase 2	Government Girls HSS, Attingal	₹ 3.00	KITE	Work Completed
3	General Education	GED008-12	Betterment of infrastructure facilities in 229 schools	Thiruvananthapuram District Cluster - Phase 2	Government High School, Avanavanchery, Attingal	₹ 3.00	KITE	Work Completed
4	General Education	GED008-34	Betterment of infrastructure facilities in 229 schools	Thiruvananthapuram Phase-3 Cluster-1	GHSS Kilimanoor Rs. 3Cr	₹ 3.00	INKEL	work completed
5	General Education	GED008-27	Betterment of infrastructure facilities in 229 schools	Trivandrum-Kollam-Kottayam-Pathanamthitta cluster Phase 7	Attingal DIET	₹ 3.00	WAPCOS	Work Completed
6	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Govt.VHSS Alamcode	₹ 1.38	KILA	Work completed
7	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Govt. HSS Kavalayur	₹ 1.39	KILA	Work completed
8	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Govt. HSS Thattathumala	₹ 1.29	KILA	Agreement was executed on 05.08.2025. Steps have been initiated by the SPV to begin the work

9	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Govt.Town UPS Attingal	₹ 1.29	KILA	60% work completed. Finising work and Electrical work ongoing.
10	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Govt. Town UPS Kilimanoor	₹ 1.05	KILA	Agreement was executed on 09.06.2025. Work has been started. 5% completed. Foundation is ongoing.
11	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Ghss Cherunniyoor	₹ 1.27	KILA	95% work completed. Finishing work ongoing.
12	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Govt HS Nagaroor Nedumparambu	₹ 1.05	KILA	The Selection Notice was issued to the Contractor on 15.09.2025. Construction will commence upon execution of the agreement. Steps have been initiated by the SPV to execute the agreement
13	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	GHSS Vakkom	₹ 1.27	KILA	The Selection Notice was issued to the Contractor on 22.09.2025. Construction will commence upon execution of the agreement. Steps have been initiated by the SPV to execute the agreement
14	General Education	GED003-02	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum - Cluster 2	Govt. H.S Ponganad	₹ 1.13	KILA	The work was tendered and the site was handed over to the contractor. However, as per the soil inspection report, a change in the foundation design is required. As a result, the contractor was hesitant to proceed with the work. Therefore, the SPV has initiated steps to re-tender the work
15	General Education	GED006-06	Betterment of Infrastructure facilities in 166 schools	Thiruvananthapuram Cluster 2	Govt.HS Koduvazhannoor	₹ 3.72	KILA	25% work has been completed. Ground Floor Slab shuttering work ongoing.
Total						₹ 31.84		

[Handwritten Signature]
[Handwritten Name: M. N. B. B. B.]