

**15 -ാം കേരള നിയമസഭ**

**14 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3047**

**07-10-2025 - ൽ മറുപടിയ്ക്ക്**

**തിരുവനന്തപുരം മണ്ഡലത്തിലെ ജല വിഭവവകുപ്പിന് കീഴിലെ പ്രവൃത്തികൾ**

| ചോദ്യം           |  | ഉത്തരം   |   |
|------------------|--|--|---|
| ശ്രീ ആന്റണി രാജു |  | ശ്രീ. റോഷി അഗസ്റ്റിൻ<br>(ജലവിഭവ വകുപ്പ് മന്ത്രി) |   |
| (എ)              | ഈ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം തിരുവനന്തപുരം നിയോജക മണ്ഡലത്തിൽ ജലവിഭവവകുപ്പിന് കീഴിൽ ഏതെല്ലാം പ്രവൃത്തികൾക്ക് അനുമതി നൽകിയെന്നും അവയുടെ ഇപ്പോഴത്തെ സ്ഥിതിയും വ്യക്തമാക്കാമോ; | (എ)  | ഈ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം തിരുവനന്തപുരം നിയോജക മണ്ഡലത്തിൽ ജലവിഭവവകുപ്പിന് കീഴിൽ അനുമതി നൽകിയ പ്രവൃത്തികളും അവയുടെ ഇപ്പോഴത്തെ സ്ഥിതിയും സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധം (എ) ആയി ചേർത്തിരിക്കുന്നു |
| (ബി)             | അനുവദിച്ച ഏതെല്ലാം പദ്ധതികൾക്ക് ഭരണാനുമതി ലഭിക്കുന്നുണ്ടെന്നും അവയുടെ ഇപ്പോഴത്തെ സ്ഥിതി എന്താണെന്നും വ്യക്തമാക്കാമോ?   | (ബി)   | അനുവദിച്ച പദ്ധതികളിൽ ഭരണാനുമതി ലഭിക്കുന്നുള്ള പദ്ധതികളും പ്രസ്തുത പദ്ധതികളുടെ ഇപ്പോഴത്തെ സ്ഥിതി സംബന്ധിച്ച വിശദാംശങ്ങളും അനുബന്ധം (ബി) ആയി ചേർത്തിരിക്കുന്നു  |

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം (എ)**

**ജലസേചനവും ഭരണവും**

**മൈനർ ഇറിഗേഷൻ**

| SI NO | Name of work   | Amount (in lakhs) | Status   |
|-------|--|-------------------|--|
| 1     | FD-Construction of side wall on the left side of Kariyil thodu adjacent to the property owned by Mrs.Nazeema as per judgement WP(C)18260/2016 (F)                  | 25.50             | Presently agreement executed & site handed over for the work.  |
| 2     | Flood Mitigation Works in Thiruvananthapuram City - Renovation of Karimadam Tank in Thiruvananthapuram Corporation Phase - 1                                       | 55                | 20% completed however work presently held up due to non availability of land for disposal of desilted earth having foul smell.Now in this interm contractor shown willingness in continuing the work, but only request he submitted is to show place for dumping. As this is city area availability of dumping area is limited |
| 3     | Kariyil thodu-renovation and side protection on the right side of Kariyil thodu in Srivaram ward"-   | 38                | Agreement process progressing  |
| 4     | Kariyil thodu - Renovation of Kariyil thodu and construction of protection wall to the right side from MLA road to GK gardens road in Muttathara and Srivaram ward | 38                | Agreement process progressing  |
| 5     | Kariyil thodu-renovation of Kariyil thodu and construction of protection wall to the left side front of secular garden bridge in Muttathara ward                   | 7                 | Administrative sanction of 7 lakh rupees had been granted by the government for this work. Since there was extensive landslide, the landowner himself constructed the side wall of the Kariyil thodu near Secular garden bridge at his own expense. Therefore, the work did not have to be implemented.                        |

**മേജർ ഇറിഗേഷൻ**

| Sl. No. | Name of Work  | Amount in Lakhs | Status  |
|---------|---|-----------------|---|
| 1       | GENERAL-ASE Protection wall towards south of Jussa road-ASE Urgent construction of Protection between Jussa road to Lana road in Shanghumukham in Thiruvananthapuram Corporation-General Civil Work | 200             | Tender excess approval awaiting from Government |
| 2       | GENERAL-ASE-Emergency work- Construction of core wall for a length of 53m towards north from 170m north of AS no- 102 near Shangumugam in Thiruvananthapuram constituency-General Civil Work        | 23              | Work Completed                                  |
| 3       | GENERAL-Thekkenakara Canal-Side wall construction and laying slab over damaged portion of Thekkanakara canal inside Attukulangara central school in Trivandrum Constituency -General Civil Work     | 20              | Work Completed                                  |
| 4       | GENERAL-Groynes-Renovation of the Groynes at Poonthura in Thiruvananthapuram constituency-General Civil Work  | 1750            | 62 % completed                                  |
| 5       | ASE- Emergency construction of protection wall for a length of 38 m towards south from 10m north of AS 102 near Lana road in Shanghumukham area in Thiruvananthapuram Constituency                  | 40              | Work Completed                                  |
| 6       | GENERAL-Providing Covering slab-Providing covering slabs to Amayizhanchan Thodu between Vanchiyoor and Pattoor, Phase - 1-General Civil Work  | 975             | Tendered  |
| 7       | Providing covering slab and other allied works to Amayizhanchan thodu phase 2   | 1400            | Tendered  |
| 8       | GENERAL-Pazhavangadi thodu -Emergency cleaning of pazhavangadi thodu portion inside railway tunnel in connection with Amayizhanjan thodu incident-General civil work                                | 63              | Work Completed                                  |
| 9       | Pazhavangadi Thodu-Urgent Deslitation and allied works of Pazhavangadi thodu from Panavila to Confluence point-General Civil Work   | 30              | 99 % Completed                                  |
| 10      | GENERAL-Pazhavangadi thodu-Fencing work of Pazhavangadi thodu at various locations-General Civil Work   | 554             | Tendered  |
| 11      | GENERAL-ASE Emergency work-Protection of sea wall for a length of 28 meter towards south from 217 meter north of AS 102 in Shanghumukham area in Thiruvananthapuram Constituency-General Civil Work | 30              | Site Hand over                                  |
| 12      | GENERAL-ASE-Emergency work- Construction of core wall for a length of 53m towards north from 170m north of AS no- 102 near Shangumugam in Thiruvananthapuram constituency -General Civil Work       | 23              | Work Completed                                  |

|    |  |        |                 |
|----|--|--------|-----------------|
| 13 | GENERAL-ASE-Emergency work- Construction of core wall for a length of 55m towards south from south-western end of Thykapally road in Thiruvananthapuram constituency -General Civil Work-1 | 24.18  | Work Completed  |
| 14 | ASE Work-Urgent Construction of protection wall for a length of 15m towards south from 212m south of Cp 0094 near Tsunami Kurushadi in Thiruvananthapuram Constituency                     | 4.50   | Work Completed  |
| 15 | ASE Work-Urgent Construction of protection wall for a length of 70m towards south from 87m south of Cp 0094 near Tsunami Kurushadi in Thiruvananthapuram Constituency                      | 21.30  | Work Completed  |
| 16 | ASE Work-Urgent Construction of protection wall for a length of 55m towards south from 157m south of Cp 0094 near Tsunami Kurushadi in Thiruvananthapuram Constituency                     | 16.75  | Work Completed  |
| 17 | Urgent side protection work on both banks of Killi river from Parachira bridge to Mayiladikadavu Bridge in Thiruvananthapuram constituency   | 280.25 | TS to be issued |
| 18 | Urgent budget 2024-25 Stregthening of river bund on both banks of Killiyar from Jagathy bridge to Mayiladikadavu Bridge in Thiruvananthapuram constituency                                 | 225    | TS to be issued |
| 19 | Strengthening of und on both banks of Killi river from Mayiladikkadu Bridge to Killi river in Nemom Constituency of Thiruvananthapuram district  | 200    | TS to be issued |

#### കേരള വാട്ടർ അതോറിറ്റി

| SL. NO | HEAD       | NAME OF WORK   | STATUS             | Expected Date of Completion |
|--------|------------|--|--------------------|-----------------------------|
| 1      | State Plan | TWSS-Replacing of old damag ed AC/CI pipes at various places under Kuriyathy section.                                  | 95% work completed | 31.10.2025                  |
| 2      | State Plan | Reconstruction of dilapidated side wall and construction of toilet at Kuriathy Water Works South Sub division Compound | Work completed     |                             |
| 3      | State Plan | Providing level indicators, CCTV and Compound wall at MR Hill Pump House under WW Section, Kuriathy                    | Work completed     |                             |

|    |            |   |  |  |
|----|------------|---|--|--|
| 4  | State Plan | Replacement of AC pipe and laying new PVC line at Ambalathara, UPS lane of Ambalathara ward under WW Section Kuriathy   | Work completed                         |  |
| 5  | State Plan | Replacement of 150 mm AC pipe and laying 200 mmPVC line at Kallumoode - Ponnara Bridge under WW Section Kuriathy  | Work completed                         |  |
| 6  | State Plan | Construction of toilet building and providing CCTV camera at Iranimuttam Tank under WW Section, Kuriathy  | Work completed                         |  |
| 7  | State Plan | TWSS-Providing Sheet Roofing on Rooftop of WW South Section Office Building at Kuriathy   | Work completed                         |  |
| 8  | State Plan | TWSS- Replacement of existing AC pipe and laying 110 mm& 90mm PVC line at DESRA Residence at Perunthanni  | Work completed                         |  |
| 9  | State Plan | Maintenance of existing building of South Sub Division, Kuriathy  | Work completed                         |  |
| 10 | State Plan | Replacement of 100mm CI pipe and laying 160mm PVC line at Chempakaserry – Palkulangara road under WW section, Kuriathy  | Work completed                         |  |
| 11 | State Plan | Replacing the existing 100mm AC pipe line from Pachalloor school junction by using 110mm PVC pipe for a length of 2000m   | Work completed                         |  |
| 12 | State Plan | State Plan2020-21 - TWSS Providing a new 300mm dia Sluice valve to the distribution main (500mm DI) of Pongummoodu OHSR near Manakunnu jn   | Work completed                         |  |
| 13 | State Plan | State Plan - Providing new water supply lines along both sides of Vazhuthacaud to Edapazhinji road under Vazhuthacaud ward  | Re tender stage (0%)                   |  |
| 14 | State Plan | State Plan 2024-25 - TWSS - improvement of water supply to Kesavadasapuram area. Laying 300mm DI Tansmission main from Pattom to Kesavadasapuram including all interconnection works. | Re tender stage (0%)                   |  |
| 15 | State Plan | State Plan 2024-25 - TWSS - supplying and providing various sizes of valves for resolving water scarcity in various places under water works Section Kazhakoottam                     | Dropped - Included under AMRUT project |  |

|    |            |   |                                     |            |
|----|------------|---|-------------------------------------|------------|
| 16 | State Plan | State plan 2024-25<br>-Supplying,Laying,testing & commissioning of 160mm & 110mm PVS pipe- Chambakkada Junction to Petta Junction and Ottukal Street to replace old damaged existing pipeline.  | 60% work completed                  | 15.01.2026 |
| 17 | State Plan | State plan 2024-25 -Replacing of old damaged pipe line from Pattoor Junction to Kunnukuzhy Junction in Kannamoola ward-Supplying,Laying,testing & commissioning of 160mmPVC pipe ,providing interconnections.   | 0%                                  | 31.03.2026 |
| 18 | State Plan | State Plan 2024-25 - TWSS - Replacement of old and damaged pipe 400mm premo pipe line from Ambalamukku to Santhwana junction with 400 mm DI pipe  | Re tender stage                     |            |
| 19 | State Plan | State Plan 2024-25 -Improvement of water supply in Kochar road from Jagathy Junction to Edapazhanji Junction - Laying 160mm & 110mm OPVC main for replacing the exisisting old CI mains.  | LOA issued & Agreement executed(0%) | 31.01.2026 |
| 20 | State Plan | State Plan 2024-25 -TWSS - Replacement of old and damaged pipe 400mm premo pipe line from Pattom Marappalam to Pattam junction with 400 mm DI pipe  | Retender stage(0%)                  |            |
| 21 | State Plan | State Plan 2025-26 - Improving Water Supply by laying of 160mm PVC pipe from Pattom - Chalakkuzhi Lane entrance up to Chalakkuzhy bridge in Pattom ward under Kowdiar section- Laying of new 160mm PVC pipe in Pattom - Chalakkuzhy Bridge stretch in Chalakkuzhy road including connection alterations, interconnections and allied works.-Pipeline Work | Estimate approval stage(0%)         |            |
| 22 | State Plan | TSS-Laying of 400mm RCC pipe line instead of damaged existing sewer line in KSRTC Bus terminal, Thampanoor under Sewerage Section II, Kuriathy  | completed                           |            |
| 23 | State Plan | TSS - Reconstruction of old dilapidated brick man holes, Raising of man holes and Replacement of RCC Covers with CI covers at Thaliyil and Karuvalikkunnu area under Sewerage Section 2   | completed                           |            |

|    |            |  |                |  |
|----|------------|--|----------------|--|
| 24 | State Plan | TSS - Reconstruction of old dilapidated brick man holes and raising of man holes at Enchakkal Sreevaraham area under Sewerage Section I, Kuriathy  | completed      |  |
| 25 | State Plan | TSS - Reconstruction of old dilapidated brick man holes, Raising of man holes and Replacement of RCC Covers with CI covers at Poojappura and Arannoor area under Sewerage Section 2, Kuriathy under Sewerage Section II, Kuriathy                      | completed      |  |
| 26 | State Plan | TSS - Urgent construction of compound wall and fencing at Karuvalikunnu Sub section office compound under sewerage Section 2, Kuriathy   | completed      |  |
| 27 | State Plan | Renovation of Puthenkotta Sub Section Office and construction of compound wall, reconstruction of damaged compound walls with barbed wire fencing protection at Kuriathy pumphouse premises and Arannoor pumphouse under Sewerage Section II, Kuriathy | completed      |  |
| 28 | State Plan | TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers at Thampanoor and Manjalikulam area under sewerage section No.2, Kuriath.   | completed      |  |
| 29 | State Plan | TSS - Reconstruction of old dilapidated brick man holes and raising of man holes at Fort - Chala area under Sewerage Section I, Kuriathy   | completed      |  |
| 30 | State Plan | TSS - Reconstruction of old dilapidated brick man holes and raising of man holes at Palkulangara - Pettah area under Sewerage Section I, Kuriathy  | Completed      |  |
| 31 | State Plan | TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers at Thaliyal and Karuvalikunnu area under sewerage section No.2, Kuriathy  | Completed      |  |
| 32 | State Plan | TSS - Rehabilitation and up gradation of sewer lines and construction of man holes at , Kunnumpuram - Dhanya Ramya theatre road opposite Ayurveda college Pay wards  | Work completed |  |



|    |            |   |                |  |
|----|------------|---|----------------|--|
| 33 | State Plan | TSS - Rehabilitation of Sewer network at Chayakudi Lane and its cross roads under Sewerage Section II, Kuriathy   | Work completed |  |
| 34 | State Plan | TSS - Increasing capacity of sewer lines and constructing RCC man holes at Sreenagar Manacaud   | Work completed |  |
| 35 | State Plan | TSS - Increasing capacity of 150mm SW pipe to 200 mm SW pipe and constructing RCC manholes at Koopakkaramadom   | Work completed |  |
| 36 | State Plan | TSS -Pettah Flyover Service line from Thoppil lane junction to Railway line on Anayara byerod under Sewerage Section II, Kuriathy   | Work completed |  |
| 37 | State Plan | TSS -Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers at Poojapura and Arannoor area under sewerage section No.2,Kuriathy                         | Work completed |  |
| 38 | State Plan | TSS- Rehabilitation of sewer lines and reconstruction of damaged manholes in Thycaud Elamkam Garden lane from TENRA 144 to TENRA 199 A and from TNRA 158 to TNRA 208 under Sewerage Section II,Kuriyathy            | Work completed |  |
| 39 | State Plan | TSS- Rehabilitation of existing sewer lines and extension of sewer networks at Podiyadi,Pandarakulam in Thaliyil TRWA/STRA area,Nedumcadu ward of Thiruvananthapuram Corporation under Sewerage Section II,Kuriathy | Work completed |  |
| 40 | State Plan | TSS-Increasing the capacity of 100mm dia SW pipe to 150mm and 200mm dia and construction of man holes at B and D block Flats of Karimadam Colony, Attakulangara.  | work completed |  |
| 41 | State Plan | TSS-Supply, installation, testing & commissioning of one number additional 250 KVA DG set in comer feeder of 400 A rating in the existing main panel installed at Sewage pump house, Kuriathy, Thiruvananthapuram   | Work completed |  |
| 42 | State Plan | TSS - Supply, installation, testing and commissioning of 250 KVAR Automatic Power Factor Correction (APFC) Panel and HT metering cubicle including replacement of Current transformer at                            | work completed |  |



|    |            |  |                                |  |
|----|------------|--|--------------------------------|--|
|    |            | Sewage pump house, Kuriathy.   |                                |  |
| 43 | State Plan | TSS - Interconnection work with 200 mm SW pipe line from the existing sewer line in front of Thampanoor Police Station to Aristo Junction  | work completed                 |  |
| 44 | State Plan | TSS-Increasing capacity of 150 mm SW pipe to 200 mm SW pipe and constructing RCC manholes at Manacaud Valiyapalli,Thampuran Nagar, Avittom Thirunaal Welfare Association, CRW-77 to 82 and KRWA-144 to 155 under Sewerage Section 1 , Kuriathy | work completed                 |  |
| 45 | State Plan | TSS-Providing sewage facility/rehabilitation of damaged line in six branch lanes at Athani,Vanchiyoor  | work completed                 |  |
| 46 | State Plan | TSS-Reconstruction of old dilapidated brick manholes and raising of manholes at Enchakkal -Sreevaraham area under Sewerage Section 1, Kuriathy .   | work completed                 |  |
| 47 | State Plan | TSS-Reconstruction of old dilapidated brick manholes and raising of manholes at Pettah Palkulangara area under Sewerage Section 1, Kuriathy  | work completed                 |  |
| 48 | State Plan | TSS-Mace-Urgent re-laying of 400 mm dia RCC sewer main and allied works at Azhikotta Jn under Sewerage Section No-1, Kuriathy  | Work short completed           |  |
| 49 | State Plan | TSS -Replacing of old and damaged 100 mm SW sewer line with 200 mm SW sewer line from in front of Pittappilli Agency Vellayambalam Jn. Gardens. towards Elangam Gardens  | Work Completed                 |  |
| 50 | State Plan | TSS-Rehabilitation of damaged sewer lines and reconstruction of dilapidated brick man holes at various places in Pettah area under Sewerage Section 1, Kuriathy  | Work completed                 |  |
| 51 | State Plan | State Plan 2022-23-TSS-Construction of new parking shed for the newly purchased Department Vehicles (Sucking,jetting,desilting vehicles) at Kuriathy Sewerage South Sub Division   | Work completed. Bill submitted |  |

|    |            |   |                |  |
|----|------------|---|----------------|--|
|    |            | premise   |                |  |
| 52 | State Plan | State Plan 2022-23- TSS- Increasing the capacity of 150 mm dia SW pipe to 200 mm SW pipe and constructing RCC manholes at Uppalam Road residence association URR 11 A to URR 23 A,under the area of Sewerage Section I,Kuriathy | Work completed |  |
| 53 | State Plan | State Plan 2022-23- TSS Mace-Supply,erecting and commissioning of 200 HP slow speed non clog flood proof submersible pump set and allied works at Kuriyathy pump house  | Work completed |  |
| 54 | State Plan | State Plan 2022-23TSS-Renovation of open drain from Kuriathy Pump house premise to public drain, under Sewerage Section 1, Kuriathy   | Work completed |  |
| 55 | State Plan | State Plan 2022-23-Reconstruction of old dilapidated brick man holes,raising of man holes and replacement of RCC Covers with CI covers at Thampanoor and Manjalikkulam area under Sewerage Section II, Kuriathy                 | work completed |  |
| 56 | State Plan | TSS-Rehabilitation of sewer line in Kanthalloor Mahadeva Temple lane in Valiyasala ward under Sewerage Section no.II,Kuriathy   | work completed |  |
| 57 | State Plan | State Plan 2022-23 - TSS Reconstruction of old dilapidated manholes, raising of manholes and replacement of RCC covers with CI covers at Thycaud and Poojappura RC areas under road under Sewerage Section II,Kuriathy          | work completed |  |
| 58 | State Plan | State Plan 2022-23 -TSS- Providing and laying 200 mm SW sewer line from house No 63 to 70 at CSM Nagar under Sewerage Section,Sasthamangalam-Additional AS  | Work completed |  |
| 59 | State Plan | State Plan 2022-23 - TSS- Replacing of old and damaged 225 mm SW sewer line from Vazhuthacadu NC Hospital Jn to House no. MPNRA 95 at MP Appan Road, Vazhuthacadu under Sewerage Section, Sasthamangalam                        | Work completed |  |

|    |            |  |  |            |
|----|------------|--|--|------------|
| 60 | State Plan | State Plan 2022-23-Attukal Pongala 2023-TSS-Preventive maintenance - Raising of manhole covers and supplying and fixing CI MH cover at Palkulangara, Pettah and Enchakkal under Sewerage Section I, Kuriathy   | Work completed   |            |
| 61 | State Plan | State Plan 2022-23-Attukal Pongala 2023-TSS-Preventive maintenance - Raising of man hole covers and supplying and fixing CI MH cover at Thampanoor and Manjalikulam RC areas under Sewerage Section No.II - Kuriathy   | Work completed   |            |
| 62 | State Plan | State Plan 2022-23-Attukal Pongala 2023- TSS- Bucket cleaning - Cleaning the sewer line in Thampanoor - Mosque lane - Chempaka Nagar stretch under Sewerage Section No. II Kuriathy.   | Work completed   |            |
| 63 | State Plan | State Plan 2023-24: TSS- Urgent relaying of damaged gravity main at Sreevaraham junction   | 76% work completed   | 31.12.2025 |
| 64 | State Plan | State Plan 2023-24 -TSS - Increasing the capacity of sewage pipe line and reconstructing RCC manholes in Chembakassery, Eenchakkal Vallakkadavu road & Plancheri Lane at Perunthanni Ward under Sewerage Section I, Kuriathy.                                    | Work completed   |            |
| 65 | State Plan | State Plan 2023-24-TSS-Increasing capacity of SW pipe from Garudan Junction to Market Junction in Sreevaraham Ward including Payikkattu lane, Panamoodu lane, Ullattu lane. Adikkathara lane (SKRA-1 to 107) & Kilikkodu Lane under sewerage section 1. Kuriathy | 95% work completed   | 31.10.2025 |
| 66 | State Plan | State Plan 2023-24-TSS - Rehabilitation of damaged sewer line and reconstruction of old dilapidated brick manholes in Enchakkal area under sewerage section 1, Kuriathy  | Work re-tendered, due date 29.10.2024, 200mm SW pipe- 342 m., MH - 16 nos. Dropped |            |
| 67 | State Plan | State Plan 2023-24-TSS - Rehabilitation of existing damaged 100mm pvc pipe to 200mm SW pipe at Nandavanam area in Valiasala ward under Sewerage section II Kuriathy  | Work completed   |            |

|    |            |   |  |            |
|----|------------|---|--|------------|
| 68 | State Plan | State Plan 2023-24-TSS-Rehabilitation of sewer main from Sivanagar to Pump house road across Killipalam Attakulangara Bye pass under Sewerage section No.II Kuriyathy   | Work carried out under Smart City deposit work |            |
| 69 | State Plan | State Plan -2023-2024 - Rehabilitation of existing 150mm SW pipe with 250mm SW dia from opposite lane to Maruti service center to house No. GNRA -193-A and construction of man holes at Pulichivila lane - CIT road at Arannoor ward under Sewerage Section No.II,Kuriathy.  | 5% Work Completed                              | 01.12.2026 |
| 70 | State Plan | State Plan 2023-24-TSS Laying and rehabilitation of sewerage system at Karamana MA Khadar road, Karamana Masjid lane, by lane near Mosque and Karamana Sreedevi Nagar under Sewerage Section no II, Kuriathy.   | Work order issued, Agreement to be executed    | 30.09.2026 |
| 71 | State Plan | State Plan 2023-24-TSS Plan 30- 2023 - 24 - TSS - Rehabilitation of existing damaged 100 mm CI pipe with 160 mm 10 kg/cm2 PVC pipe. construction of new manholes at Thaliyal Residential Association from TRWA-413 to TRWA-419 & supply and laying 250 mm SW pipe in Harisree Residential Association (HSRA-D-47to KSRA-D-43) & TR WA.-200- TRWA-235 at Kalady under Sewerage section no:II, Kuriathy-Sewerage Work | Work completed                                 |            |
| 72 | State Plan | State Plan 2023-24-TSS- Replacing of old and damaged 100&150mm SW line with 200mm SW sewer line from Vazhuthacadu Mohanan road towards CSM nagar Vazhuthacadu ward under Sewerage Section, Sasthamangalam.  | Work completed                                 |            |
| 73 | State Plan | State Plan - 2023-24-TSS-Reconstruction of old dilapidated brick manholes and construction of New manholes in various places at Palkulangara, Pettah ward, manhole cover sewerage section -1  | Work completed                                 |            |
| 74 | State Plan | State Plan-2023-24-TSS- Mace-Pilot project-GIS mapping of manholes in the maintenance area under Sewerage Division, Pattoor.  | Work completed                                 |            |

|    |            |   |                    |            |
|----|------------|---|--------------------|------------|
| 75 | State Plan | State Plan 2023-24- TSS- Increasing the capacity of sewage pipe line and reconstructing RCC manholes from Puttukada-Thattukada junction to BSNL Exchange office, Kaithamukku jn. at Fort Ward under Sewerage Section I, Kuriathy  | Work completed     |            |
| 76 | State Plan | State Plan 2023-24- TSS- Reconstruction of old dilapidated brick manholes and construction of new manholes in various places at Fort,Chalai area under Sewerage Section 1, Kuriathy.  | Work completed     |            |
| 77 | State Plan | State Plan 2023-24- TSS- TSS – Reconstruction of old dilapidated brick manholes and construction of new manholes in various places at Enchakkal, Sreevaraham area under Sewerage Section 1, Kuriathy.   | Work completed     |            |
| 78 | State Plan | State Plan 2023-24- TSS- Reconstruction of damaged man holes and rehabilitation of sewer line at Fort hospital Junction to Fort Bakery Junction , Sreekanteswaram under Sewerage Section 1, Kuriathy.   | Work completed     |            |
| 79 | State Plan | State Plan 2023-24- TSS- Increasing the capacity of sewage pipe line and reconstructing RCC manholes in PRRAP 40 to 49 in ARRA 89 to 129 and VJRA 19 to 25 in Vanchiyoor ward under Sewerage Section 1, Kuriathy.   | 10% Work completed | 25.04.2026 |
| 80 | State Plan | State Plan 2023-24-TSS - Rehabilitation of damaged sewer lines and reconstruction of dilapidated brick manholes in Nandini Gardens, Kothalam under Sewerage Section 1, Kuriathy.  | Work completed     |            |
| 81 | State Plan | State Plan 2023-24-TSS-Increasing the capacity of sewage pipe line and reconstructing RCC manholes in back side of Kottuval Street, Sabhavathy road near Gandhi hotel,Karikkada lane,Pattuvilakam street and Kamukuvilakam street at Chalai Ward under Sewerage Section 1, Kuriathy | 20% Work completed | 30.04.2026 |
| 82 | State Plan | State Plan 2023-24- TSS- Reconstruction of old dilapidated brick man holes, raising of man holes & supplying CI MH covers in Valiyasala,Nedumcadu Chalai,Kuriyathy,Attukal wards under Sewerage Section II, Kuriathy  | Work completed.    |            |

|    |            |   |                                  |            |
|----|------------|---|----------------------------------|------------|
| 83 | State Plan | State Plan 2023-24- TSS- Rehabilitation of sewer lines construction of new man holes, reconstruction of old dilapidated man holes, raising of man holes & supplying CI covers in Thampannoor , Vanchiyoor,Palayam, Vazhuthacadu and Thycadu wards under Sewerage Section II, Kuriathy | Tender under processing          | 30.10.2026 |
| 84 | State Plan | State Plan 2023-24- TSS- mace- Replacing worn out impeller set of 190 HP Xylem pum set at Kuriathy new pump house   | To be retendered                 | 30.02.2026 |
| 85 | State Plan | State Plan 2023-24 TSS - mace- Supply, Erecting and commissioning of 200 HP pump set at Kuriathy pump house   | Work completed.                  |            |
| 86 | State Plan | State Plan-2024-2025 - Innovative technologies - Installation of closed-circuit television (CCTV) at Sewerage Sub Division (South) & pump house at Kuriathy-under Sewerage section no: II   | Work completed                   |            |
| 87 | State Plan | State Plan 2024-2025- Reconstruction of old dilapidated brick man holes, construction of new sewerage man holes, raising of man hole covers & supplying CI MH covers in areas under Sewerage Section No.II  | Work at Zone I in progress(60%). | 28.02.2026 |
| 88 | State Plan | State Plan-2024 - 2025 - Rehabilitation & upgradation of sewer lines and manholes in Sree Ganga nagar Welfare Residents Association in Kuryathi ward--under Sewerage section no: II, Kuryathi   | Work completed                   |            |
| 89 | State Plan | State Plan-2024 - 2025 - Laying new 200mm sewer line in Munnazhithalakkal from TC.No.20/222(1) to TC No. 20/296-under Sewerage section no: II, Kuriathy-Sewerage Work   | Work completed                   |            |
| 90 | State Plan | State Plan-2024*-2025- Rehabilitation of existing 100mm sewer main from electric post number PJ/PJ 50/9/3 to Jagathy post office-near DPI junction under Sewerage section no:II, Kuriathy   | Work completed                   |            |
| 91 | State Plan | State Plan-2024-2025-Rehabilitation of existing 200mm sewer main by replacing with 250mm SW pipe from Sivalayam road infront of CITU labour weighting shed to PJ/PJP/116 near Kannettumukku   | Work completed                   |            |



|    |            |  |                    |            |
|----|------------|--|--------------------|------------|
|    |            | -under Sewerage section no: II, Kuriathy   |                    |            |
| 92 | State Plan | State Plan-2024-2025 - Laying sewerage line at VYASA nagar, Valiyasalai-under Sewerage section no:II, Kuriathy-Sewerage Work   | Work completed     |            |
| 93 | State Plan | State Plan-2024 - 2025 - Reconstruction of old dilapidated brick man holes, construction of new sewerage man holes, raising of man hole covers & supplying CI MH covers in areas under - Sewerage section no: 1 Kuriathy-Sewerage Work   | 90% Work completed | 11.11.2025 |
| 94 | State Plan | State Plan - Supply, Erecting and Commissioning of 30 HP Wet well type submersible pump set at Enchakkal Pump House-Supply, Erecting and Commissioning of 30 HP Wet well type submersible pump set at Enchakkal Pump House-Sewerage Work | Work completed     |            |
| 95 | State Plan | State Plan-State Plan 2024-25 -Increasing the capacity of Sewage pipeline and reconstructing RCC manholes in Chempakassery transformer lane and Keezhe veedu colony at Perunthanni Ward.-Sewerage Work                                   | 27% Completed      | 30.05.2026 |
| 96 | State Plan | State Plan-State Plan 2024-25-Relaying of damaged sewer line and reconstruction of old dilapidated manholes in S N Nagar, pettah ward under sewerage section No-1. Kuriyathy.-- Sewerage Work  | 45% Completed      | 30.05.2026 |
| 97 | State Plan | State Plan 2024-25-Relaying of damaged sewer line and reconstruction of old dilapidated manholes in MGRA 68-70, MGRA 58 to KNRA 42, APRA 1E (near kulathinkara, palkulangara devi temple) in Palkulangara ward & MRA 02 at kaithamukku.  | Work completed     |            |
| 98 | State Plan | State Plan 2024-25 Relaying of damaged sewer line and reconstruction of old dilapidated manholes in Statue -GPO road and Mamballi lane.  | 5% Completed       | 13.10.2026 |



|     |            |   |  |            |
|-----|------------|---|--|------------|
| 99  | State Plan | Stateplan 2024-25- -Replacing of old and damaged SW line from Vazhuthacadu Mohanan road towards CSM nagar Balance work at Vazhuthacadu ward   | 86% Completed  | 30.12.2025 |
| 100 | State Plan | State plan 2024-25-TSS -Laying 200 mm dia SW sewer branch line from Jagathy Bund Road towards Jagathy junction near bridge under Sewerage Project Section, Plamoodu-Ex MH to MH 5.  | ROAD CUTTING SANCTION AWAITING ROAD UNDER DLP PERIOD |            |
| 101 | State Plan | State plan 2024-25-TSS - Balance work - laying of sewer line from KBAC Junction- towards Lenin Nagar under Sewerage Project Section, Plamoodu -towards Lenin Nagar.   | Work completed                                       |            |
| 102 | State Plan | State plan - 2025-26- Replacing of old, under sized and damaged sewer line with new SW Sewer line, Rajiv nagar - Sewer work   | TS Estimate under preparation                        | 25.07.2026 |
| 103 | State Plan | State plan - 2025 -26 - Replacing of old, under sized and damaged sewer line with new SW Sewer line Gandhi Nagar, Plapally Lane areas - Sewerage work   | TS Estimate under preparation                        | 25.07.2026 |
| 104 | State Plan | State plan - 2025 -26 - Replacing of old, under sized and damaged SW line at CSM Nagar House number 10 to 76 in Vazhuthacud Ward - Sewerage work  | TS Estimate under preparation                        | 25.07.2026 |
| 105 | State Plan | State Plan 2025-26 - Rehabilitation of existing sewer main at Kalavihar lane, Kunnukuzhy under Sewerage section no: II, Kuriathy - Sewerage work  | submitted to higher office for scrutiny.             | 15.10.2026 |
| 106 | State Plan | State Plan 2025-26 - TSS - Reconstruction of old dilapidated brick man holes, construction of new sewerage man holes, raising of man hole covers & supplying CI MH covers & Bucket Cleaning - Cleaning the sewer lines using Bucket type cleaning machine in Nandavanam near DD Office to Jagathy junction near back side of Karthika hotel under Sewerage section no: II - Sewerage work | submitted to higher office for scrutiny.             | 15.10.2026 |
| 107 | State Plan | State Plan 2025-26 - TSS - C Block - Providing new sewer line from Kallumoodu Gardens to Pulli lane with railway crossing - Sewerage work   | TS Estimate under preparation.                       | 25.10.2026 |

|     |            |  |                         |            |
|-----|------------|--|-------------------------|------------|
| 108 | State Plan | State Plan 2025-26 - Laying 150mm SW line and Manholes near Vrindhavan Gardens at East fort - Sewerage work  | Tender under processing | 30.11.2026 |
| 109 | State Plan | State Plan 2025-26 - Increasing the capacity of Sewage pipeline and reconstructing RCC manholes in various places of Padanav lane PRWA-12, Kuttikadu lane KNRA-11, SPTRA-108, MSNRA-52, PRAW 1-4, TPSRA 103- 108 at Manacaud Ward & KB Pandaram lane - Sewerage work                   | Tender under processing | 30.12.2026 |
| 110 | State Plan | State Plan 2025-26 - Relaying old Sewer lines and re construction of Old dilapidated manholes at Chettikulangara NSS Karayogam Line. And cleaning sewer lines at Chalai, Sreevaraham and Fort areas. - Pipeline work   | TS Estimate Submitted   | 25.07.2026 |
| 111 | AMRUT      | PHDS - AMRUT 2.0 - PROPOSAL FOR 100% COVERAGE IN PANGODE, PTP, VALYAVILA, THIRUMALA, PUNNAKKAMUGAL AND KANJIRAMPARA WARDS UNDER THIRUMALA SECTION IN THIRUVANATHAPURAM MUNICIPAL CORPORATION - REPLACING EXISTING LINES & EXTENSION OF EXISTING LINES & PROVIDING NEW LINES WITH FHTCs |                         |            |
|     | AMRUT      | Package 1  | Work completed          |            |
|     | AMRUT      | Package 2  | Work completed          |            |
|     | AMRUT      | Package 3  | Work completed          |            |
|     | AMRUT      | Package 4  | Work completed          |            |
| 112 | AMRUT      | PHDS - PROPOSAL FOR 100% COVERAGE IN MUDAVANMUGAL, POOJAPPURA, KARAMANA, NEDUMCAUD AND ARANNOOR WARDS UNDER KARAMANA SECTION IN THIRUVANATHAPURAM MUNICIPAL CORPORATION - REPLACING EXISTING LINES & EXTENSION OF EXISTING LINES &   |                         |            |

|     |       |   |                   |            |
|-----|-------|---|-------------------|------------|
|     |       | PROVIDING NEW LINES WITH<br>FHTCs   |                   |            |
|     | AMRUT | Package 1   | 95%<br>Completed  | 01/11/2025 |
|     | AMRUT | Package 2   | 86%<br>Completed  | 01/11/2025 |
|     | AMRUT | Package 3   | 99%<br>Completed  | 01/11/2025 |
|     | AMRUT | Package 4   | Work<br>completed |            |
|     | AMRUT | Package 5   | Work<br>completed |            |
|     | AMRUT | Package 6   | Work<br>completed |            |
| 113 | AMRUT | PHDS - PROPOSAL FOR PARTIAL<br>COVERAGE - PHASE 1 IN<br>POONTHURA, BHEEMAPALLY,<br>MANIKYAVILAKOM,<br>SANGUMUGHAM PART,<br>VALIYATHURA, MUTTATHARA,<br>BHEEMAPALLY EAST WARDS<br>UNDER KURIATHY SECTION IN<br>THIRUVANATHAPURAM<br>MUNICIPAL CORPORATION-<br>REPLACING EXISTING LINES &<br>EXTENSION OF EXISTING LINES &<br>PROVIDING NEW LINES WITH<br>FHTCs |                   |            |
|     | AMRUT | Package 3   | Work<br>completed |            |
|     | AMRUT | Package 4   | Work<br>completed |            |
|     | AMRUT | Package 5   | Work<br>completed |            |

|     |       |   |                |            |
|-----|-------|---|----------------|------------|
| 114 | AMRUT | PHDS - PROPOSAL FOR 100% COVERAGE IN PUTHENPALLY, SREEKANDESWARAM PART, THAMPANOOR PART, CHALA, FORT, MANACADU, KURIATHY, ATTUKAL, PALKULANGARA PART, CHAKKA PART, VALLAKKADAVU, PERUMTHANNI, AMBALATHARA, VALIYATHURA AND SREEVARAHAM WARDS UNDER KURIATHY SECTION IN THIRUVANATHAPURAM MUNICIPAL CORPORATION- REPLACING EXISTING LINES & EXTENSION OF EXISTING LINES & PROVIDING NEW LINES WITH FHTCs |                |            |
|     | AMRUT | Package 1   | Work completed |            |
|     | AMRUT | Package 2   | Work completed |            |
|     | AMRUT | Package 3   | 20% Completed  | 18.12.2025 |
|     | AMRUT | Package 4   | 30% Completed  | 17.12.2025 |
| 115 | AMRUT | FIFS - Replacing of pipe lines and laying new lines in main roads, interior roads and subroads at Arannoor ward, Thiruvananthapuram Corporation area  | Work completed |            |
| 116 | AMRUT | FIFS - Proposal for partial coverage in Poonthura, Beemapally, Manikkavilakam, Valiyathura part and Beemapally East under Kuriathy Section in Thiruvananthapuram Municipal Corporation-Replacing existing lines & Extension of Existing lines & Providing new lines with FHTC   |                |            |
|     | AMRUT | Package 1   | 64% Completed  | 15/11/2025 |
|     | AMRUT | Package 2   | 71% Completed  | 15/11/2025 |
| 117 | AMRUT | AMRUT 2.0 - Rectifying the leakage and repacking the Filter bed medium of Bed No. 7 at 36 MLD WTP, Vellayambalam  | 5% Completed   | 01/10/2026 |

|     |       |  |   |            |
|-----|-------|--|---|------------|
| 118 | AMRUT | AMRUT 2.0 - Proposal for 100% coverage in all wards under Thirumala Section in Thiruvananthapuram Municipal Corporation - Replacing old lines, laying new lines, alterations and providing new connections - PTP, Thirumala, Pangode, Vattiyoorkavu, Thrikannapuram, Valiyavila, Vazhottukonam, Punnaykkamugal, Nettayam, Thuruthumoola, Kodunganoor, Kachani and Kanjirampara - Package 5-Pipe line work. | 50% Completed   | 01/03/2026 |
| 119 | AMRUT | PHDN - Providing FHTC to attain full coverage of all wards under Pattoor KWA section (Karikkakom, Shangumugham, vanchiyoor, Chakkai, perunthani, Pettah, Sreekandeswar, Vettukad, Kadakampalli, Poundukadu)  | Work completed  |            |
| 120 | AMRUT | FIFN - Replacement of old lines and laying new pipe lines in main roads, interior roads and subroads in various locations under Central sub division, Palayam  |   |            |
| 121 | AMRUT | Replacement of old lines and laying new pipe lines under Palayam section   | 98% Completed   | 30.12.2025 |
| 122 | AMRUT | Replacement of old lines and laying new pipe lines under Pattoor section   | 81% Completed   | 30.12.2025 |
| 123 | AMRUT | Rehabilitation and upgradation of sewerage main from NC Hospital junction to Kannettumuuku junction  | Work not started yet. PWD road tar cutting sanction not obtained.                                       |            |
| 124 | AMRUT | AMRUT2 -Replacing and upgrading of old and damaged sewer line at Jagathy CS road   | 90% work completed pipe laying and manhole completed. Road restoration and connection works to be done. | 25.11.2025 |

|     |                     |  |   |            |
|-----|---------------------|--|---|------------|
| 125 | AMRUT               | AMRUT 2.0 -Providing new sewer line in Mele veedu Madan kovil & Kukiliar lane fom house no. KLRA 80 to KLRA 125 in Jagathy ward  | 30% completed   | 25.04.2026 |
| 126 | AMRUT               | AMRUT 2.0 -Replacing old and damaged sewer line at Althara main street and street in front of Heera Blue Berry   | 1% Completed  | 30.06.2026 |
| 127 | AMRUT               | AMRUT 2.0 -Providing new sewer line near Udarasiromani Jhanardhanan Pillai road in Vazhuthacadu ward   | 90 % completed. Connections to be given . All other works completed | 30.10.2025 |
| 128 | URBAN AGGLOMERATION | DEPOSIT-URBAN AGGLOMERATION-TVM CORPORATION-2021-22 PHASE 1-PERUNTHANNI WARD PIPE LAYING AT VARIOUS PLACES UNDER WW SECTION KURIATHY.-Pipeline Work (2021-22)  | Work completed  |            |
| 129 | URBAN AGGLOMERATION | DEPOSIT-URBAN AGGLOMERATION-TVM CORPORATION-2022-23 PHASE 2-PERUNTHANNI WARD PIPE LAYING AT VARIOUS PLACES UNDER WW SECTION KURIATHY.-Pipeline Work(2022-23)   | Work completed  |            |
| 130 | URBAN AGGLOMERATION | DEPOSIT-URBAN AGGLOMERATION-TVM CORPORATION-2023-24 PHASE 3-PERUNTHANNI WARD PIPE LAYING AT VARIOUS PLACES UNDER WW SECTION KURIATHY.-Pipeline Work  | 95% work completed  | 31/10/2025 |
| 131 | URBAN AGGLOMERATION | DEPOSIT-Urban Agglomeration Phase-4 (2024-2025) -Perunthanni ward - pipe laying at various places under WW Section Kuriathy-Pipeline Work  | 10% work completed  | 31/01/2026 |
| 132 | SMART CITY WORKS    | Rectification of damages caused to sewer by Smart city contractor Road ID-144, 91, 148:- Uppidamoodu -Cleaning sewer lines using Bucket type cleaning vehicles from Uppidamoodu to Mathrubhumi Althara junction- ID 91 | Work completed  |            |

|     |                     |   |                                |            |
|-----|---------------------|---|--------------------------------|------------|
| 133 | SMART CITY WORKS    | Road ID-144:-Bucket cleaning -:Bucket cleaning of sewer lines blocked during smart city road constructions at Uppidamood to Chettikulangara templeRectification of damages caused to sewer by Smart city contractor | Work completed                 |            |
| 134 | SMART CITY WORKS    | Road ID-148:-Cleaning sewer lines using Bucket type cleaning vehicles from Chettikulangara to Pothys and Kunnumpuiram to Pulimoodu-Rectification of damages caused to sewer by Smart city contractor                | Work completed                 |            |
| 135 | SMART CITY WORKS    | MH raising in New Theatre Aristo Road, SS Kovil Road,pulimoodu housing board road etc   | Work completed                 |            |
| 136 | SMART CITY WORKS    | C V Raman Pillai Road (Althara Jn. to Mettukkada Jn.)   | Work completed                 |            |
| 137 | SMART CITY WORKS    | Smart city road ID 131 Thakaraparamb Canal road-Locating and reconstruction of Sewerage manhole which was damaged during smart road work  | Work completed                 |            |
| 138 | MLA ADS & SDF WORKS | New Sewerage lines in Mosque lane, Sreemoolam Lane, in Thampanoor Ward  | Work Awarded on 19/09/25       | 15.05.2026 |
| 139 | MLA ADS & SDF WORKS | TSS-Laying sewer line at Chempaka Nagar near Bakery junction  | Work completed                 |            |
| 140 | MLA ADS & SDF WORKS | Jagathy Peoples Lane  | Work completed                 |            |
| 141 | State Plan          | Providing electrification and data cable to the newly constructed WW West sub division office building at pongumoodu  | Work completed                 |            |
| 142 | URBAN AGGLOMERATION | Supply Erection and commissioning of new 90HP centrifugal pump set for Kudappanakkunnu pump house   | Work completed                 |            |
| 143 | State Plan          | Pipe replacment in Peroorkada-Sasthamangalam Road in Thiruvananthapuram- 20% Budget allocation  | Work completed                 |            |
| 144 | State Plan          | Interconnection of existing pipe line with newly laid 110 mm PVC pipe lines and laying new networks in Udaya gardens  | Dropped - Included under AMRUT |            |



|     |               |  |  |            |
|-----|---------------|--|--|------------|
|     |               | Neerazhi and SN Nagar  | project                                |            |
| 145 | State Plan    | TWSS-Replacement of old damaged 80mm AC pipe with 110 mm PVC from Akkulam Air force to Latex colony  | Dropped - Included under AMRUT project |            |
| 146 | State Plan    | TSS- Replacement of old damaged 80mm AC pipe with 110mm PVC from Vikramapuram Jn to Upper Meridian Road  | Dropped - Included under AMRUT project |            |
| 147 | State Plan    | Urgent replacement of existing 150mm AC pipe line along Chackai Karali road having frequent leaks after laying of 600 mm DI Sewerage pumping main  | Work completed                         |            |
| 148 | State Plan    | Replacing old AC main with 110mm PVC pipe along internal roads of Police Quarters at Palayam   | Work completed                         |            |
| 149 | State Plan    | Providing and fixing steel storage tank of capacity 2.0 LL at General Hospital Compound in Thiruvananthapuram District   | Work completed                         |            |
| 150 | Deposit Works | DEPOSIT-KMRL-TWSS-Shifting Utilities from Spencer Store Sreekaryam to South Indian Bank Kallampally Junction in connection with Fly over construction at Sreekaryam Junction-Deposit work-KMRL-TWSS-Shifting Utilities from Spencer Store Sreekaryam to South Indian Bank Kallampally Junction in connection with Fly over construction at Sreekaryam Junction-Pipeline Work | 30% Work Completed                     | 28.02.2026 |
| 151 | Deposit Works | Deposit work of Tvpmm Corporation -Replacing CI pipe with 160mm PVC pipe at West fort -Enchakkal road under Kuriathy Section   | Work completed                         |            |

**ഭൂജല വകുപ്പ്**

| ക്രമ നം | സെറ്റിന്റെ പേര് | പദ്ധതി | ഉത്തരവ് നം. | അനുവദിച്ച തുക | ചെലവായ തുക |
|---------|-----------------|--------|-------------|---------------|------------|
|         |                 |        |             |               |            |

|    |                                   |  |   |          |          |
|----|-----------------------------------|--|---|----------|----------|
| 1. | ഗവ വെൽഫെയർ എൽ പി എസ് കോലിയക്കോട്  | കൃത്രിമ ഭൂജല സംപോഷണ പദ്ധതി                     | റി(4)/4598/2021/ ഡിജിഡബ്ല്യു, തീയതി 07.09.2021  | 1,57,000 | 1,57,000 |
| 2. | ജി എൽ പി എസ് മുല്ലൂർ              | കൃത്രിമ ഭൂജല സംപോഷണ പദ്ധതി                     | റി(4)/7983/2021/ ഡിജിഡബ്ല്യു, തീയതി -           | 2,17,000 | 87,614   |
| 3. | ജി എൽ പി എസ് പൂങ്കുളം             | കൃത്രിമ ഭൂജല സംപോഷണ പദ്ധതി                     | റി(4)/7983/2021/ ഡിജിഡബ്ല്യു, തീയതി:            | 2,28,000 | 1,22,233 |
| 4. | ഇന്ത്യൻ കോസ്റ്റ് ഗാർഡ് വിഴിഞ്ഞം   | കൃത്രിമ ഭൂജല സംപോഷണ പദ്ധതി                     | റി(4)/1270/2022/ ജിഡബ്ല്യുഡി, തീയതി: 09.03.2022 | 4,66,000 | 4,134,14 |
| 5. | കേരള രാജ് ഭവൻ                     | നിലവിലുള്ള മിനിജലവിതരണ പദ്ധതിയുടെ പുനരുദ്ധാരണം | ഡിജിഡബ്ല്യുഡി 11/2022-റി1, തീയതി- 17.12.2022    | 96,867   | 96,867   |
| 6. | കെയർ ഹോം പുലയനാർകോട്ട             | നിലവിലുള്ള മിനിജലവിതരണ പദ്ധതിയുടെ പുനരുദ്ധാരണം | ഡിജിഡബ്ല്യുഡി 829/2022-റി1, തീയതി- 22.12.2022   | 49,196   | 49,196   |
| 7. | ഗവ മോഡൽ ഹയർ സെക്കൻഡറി സ്കൂൾ പട്ടം | കുഴൽകിണർ നിർമ്മാണം                             | റി(1)/190/2020/ ഡിജിഡബ്ല്യു തീയതി- 12.03.2020   | 47,750   | 25,340   |

## IDRB

| Sl No | Name of Work  | Status of work |
|-------|---|----------------|
| 1     | Soil Investigation of Amahyinzhanjan thodu phase 2 for construction of retaining wall in the side bund of thodu-                                      | Work completed |
| 2     | Soil Investigation for providing lift Irrigation for Agricultural University Padasekharam near Attukal in Kalady ward Thiruvananthapuram Corporation. | Work completed |

മെക്കാനിക്കൽ വകുപ്പ്

| Sl No | Name of Work  | AS Amount | Status of work             |
|-------|---|-----------|----------------------------|
| 1     | General Vellayani Reclamation Scheme<br>Renovation of Madhupalam Pump House<br>Replacing of the existing delivery line, valve and Fittings for Pump set No. 4 & 5 with new delivery line, valve and fittings including erection, testing and Commissioning/General Mechanical works | 3.75 Lakh | Work awarded to Contractor |

**അനുബന്ധം (ബി)**

**ജലസേചനവും ഭരണവും**

| Sl No | Name of Work  | Amount in Lakhs |                              | Status  |
|-------|---|-----------------|------------------------------|---|
| 1     | GENERAL –NavakeralaSadas TVM–Urgent sea wall reformation using Tetrapods from Valiyathura to Shanghumugham-General Civil Work | 700             | Navakerala sadass            | DPR under progressing, Bathmatric study survey ongoing. Design requested for IIT Madras. Fund requested to govt |
| 2     | ASE- Emergency work-Emergency groynes from Kaithavilakam to Thykkapally in Beemapally ward in Thiruvananthapuram Consistuecy  | 1000            | Budget 2025-26 20% provision | DPR under progressing, Bathmatric study survey ongoing. Design requested for IIT Madras. Fund requested to govt |

**കേരള വാട്ടർ അതോറിറ്റി**

| Sl No | Head  | Name of work   | Present Status  |
|-------|-------|--|---|
| 1     | KIIFB | KIIFB - RBDCK - Utility Shifting for Peroorkada Flyover-Replacing the 700mm PSC pipe with 700 mm DI Pipe from Peroorkada Junction to flyover landing towards Ambalamukku -Pipeline Work  | Estimate Submitted for Rs 3.55 crores. AS not received. |
| 2     | KIIFB | KIIFB-KIIFB - Utility Shifting of Pipe Line and Alteration of Existing Connections along Mannathala - Society Junction - Powdikonam Reach - I -KIIFB - Utility Shifting of Pipe Line and Alteration of Existing Connections along Mannathala - Society Junction - Powdikonam Reach - I-Pipeline Work | Estimate Submitted for Rs 3.82 crores. AS not received. |

മെക്കാനിക്കൽ വർക്ക്

| Sl No | Name of Work  | Status of work                         |
|-------|---|--|
| 1     | Reclamation Scheme at Madhupalam Urgent Maintenance work at Madhupalam Pump House, rewinding and overhauling of Pumps, Gate valves, Fibre coating of Suction and Delivery Pipe line and Painting works General Mechanical Work. | Estimate for 10 lakh has been prepared |