

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3053

07-10-2025 - ൽ മറുപടിയ്ക്ക്

ചങ്ങനാശ്ശേരി മണ്ഡലത്തിൽ രണ്ടാം കുട്ടനാട് പാക്കേജിൽ ഉൾപ്പെടുത്തി അനുവദിച്ച പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. ജോബ് മൈക്കിൾ		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ചങ്ങനാശ്ശേരി മണ്ഡലത്തിൽ രണ്ടാം കുട്ടനാട് പാക്കേജിൽ ഉൾപ്പെടുത്തി അനുവദിച്ചിരിക്കുന്ന പ്രവൃത്തികൾ ഏതെല്ലാമെന്ന് വ്യക്തമാക്കുമോ;	(എ)	ചങ്ങനാശ്ശേരി നിയോജക മണ്ഡലത്തിൽ രണ്ടാം കുട്ടനാട് പാക്കേജിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കിയ പദ്ധതികളുടെ വിശദ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഓരോ പ്രവൃത്തിക്കും അനുവദിച്ച തുകയും പ്രവൃത്തിയുടെ നിലവിലെ സ്ഥിതിയും വിശദമാക്കുമോ?	(ബി)	ചങ്ങനാശ്ശേരി നിയോജക മണ്ഡലത്തിൽ രണ്ടാം കുട്ടനാട് പാക്കേജിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കിയ പദ്ധതികളുടെ വിശദ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

IRRIGATION DEPARTMENT				
KUTTANAD DEVELOPMENT CIRCLE, KOTTAYAM				
- CHANGANASSERY LAC - 2 nd Kuttanad Package works				
Sl.No.	Name of Works	AS Amount (in Lakhs)	Current status	Expenditure
2021-2022 PLAN WORKS				
	No works			
2022-2023 PLAN WORKS				
1	GENERAL- Improvements to Kattakkuzhy Padasekharam – Infrastructural Development works for Kattakkuzhy Padasekharam in Changanassery Municipality – General Civil Work	49.00	Work Completed	35.44
2	GENERAL- Improvements to Kadampadom Cherikkalakam Padasekharan – Infrastructural Development works for Kadampadam Cherikkalakam Padasekharam in Vazhappally Panchayath -General Civil Work	42.00	Work completed	27.89
2023-2024 PLAN WORKS				
3	Improvement works to Moonamveli Thamarakary padasekharam in Payippad Panchayath	40.00	Work completed	32.69
4	Improvement works to Eerathra – Enjanthuruth padasekharam in Vazhappally panchayath	40.00	Agreement executed SHO on 01.06.2025	
5	Protection works for Parayanady padasekharam in Kurichy panchayath	123.70	Work completed (100 %)	87.57
6	Improvement works to Pattithanam vadakkekara padasekharam in Vazhappally Panchayath	35.00	Agreement executed SHO: 28.07.2025	
2023-24 BUDGET SPEECH WORKS				
7	Improvement works to Puratheri Mavilagu padasekharam in Vazhapally Panchayath	30.00	Work completed	
8	Improvement works to Odetti Vadakka padasekharam in	60.00	Work completed (100%) Date of	49.42

	Vazhapally Panchayath		completion – 18.02.2025	
9	Improvement works to Thoopram padasekharam in Vazhapally Panchayath	70.00	Work ongoing 78%	
10	Improvement works to Odetti Thekku padasekharam in Vazhapally Panchayath	65.00	Work completed	58.75
11	Improvement works to Oothakkadu karimchempu padasekharam in Paippadu Panchayath	40.00	Work ongoing 55%	13.93
12	Improvements to Mannankara Padasekharam in Kurichy Panchayath	50.00	Work ongoing 30%	
13	Improvement works to Ettiyakari padasekharam in Paippadu Panchayath	25.00	Work completed	21.25
2024-2025 PLAN WORKS				
14	Improvements to Vaniyankari Puthiyakadu Cheruvelikadavu Padaseskharam in Kurichy Panchayath in Changanassery LAC	90.00	Agreement Executed SHO on 18.08.2025	
15	Development works of Kavalikari Padasekharam of Payippad Panchayath in Changanassery constituency	90.00	Agreement executed SHO on 20/07/2025	
16	Improvement works to Karikandam padasekharam in Kurichy panchayath in Changanassery LAC	32.50	Agreement Executed SHO on 03.06.2025	
	TOTAL NO OF WORKS SANCTIONED	16		
	TOTAL AMOUNT (Lakhs)	882.2		
	NO. OF COMPLETED WORKS	8		
	TOTAL EXPENDITURE (Lakhs)	326.94		
	NO. OF ONGOING WORKS	8		

Mal

സെക്ഷൻ ഓഫീസർ