

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3118

07-10-2025 - ൽ മറുപടിയ്ക്ക്

ജൽ ജീവൻ പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ എ. രാജ		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ജൽ ജീവൻ പദ്ധതിയുടെ ഇടുക്കി ജില്ലയിലെ പ്രവർത്തന പുരോഗതി വിശദമാക്കാമോ; ദേവികുളം മണ്ഡലത്തിലെ പഞ്ചായത്ത് തിരിച്ചുള്ള പ്രവർത്തന പുരോഗതി വിശദമാക്കാമോ?	(എ)	ഇടുക്കി ജില്ലയിൽ ജൽ ജീവൻ മിഷൻ പദ്ധതിയുടെ ഭാഗമായി 241261 ഗാർഹിക കണക്ഷൻ നൽകുന്നതിനായി 2820.66 കോടി രൂപയുടെ ഭരണാനുമതി നൽകി. ഇതിൽ 40217 ഗാർഹിക കണക്ഷൻ നൽകുകയും ചെയ്തിട്ടുണ്ട്. ബാക്കി പ്രവർത്തികൾ പുരോഗമിച്ചു വരുന്നു. ദേവികുളം നിയോജക മണ്ഡലത്തിലെ ജൽ ജീവൻ മിഷൻ പദ്ധതിയുടെ പഞ്ചായത്ത് തിരിച്ചുള്ള പ്രവർത്തന പുരോഗതിയും (അനുബന്ധം-1) പ്രവൃത്തികളുടെ പുരോഗതിയും (അനുബന്ധം-2) അനുബന്ധങ്ങളായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1

പഞ്ചായത്ത്	ആകെ ഗ്രാമീണ വീടുകൾ	ഭരണാനുമതി നൽകിയ കണക്ഷൻ	ഭരണാനുമതി തുക (ലക്ഷം)	JJM ന മുൻപ് ഉണ്ടായിരുന്ന കണക്ഷൻ	JJM തുടങ്ങിയ ശേഷം നൽകിയ കണക്ഷൻ	നിലവിലെ മൊത്തം കണക്ഷൻ	ഇനി നൽകാനുള്ള കണക്ഷൻ
അടിമാലി	10879	7566	12741.26	3613	893	4506	6373
ബൈസൺവാലി	3545	2593	6463.85	952	207	1159	2386
ചിന്നക്കനാൽ	3357	3357	4195.76	0	0	0	3357
ദേവികുളം	6529	6503	10616.09	26	10	36	6493
ഇടമലക്കുടി	862	806	3975.60	56	0	56	806
കാഞ്ഞല്ലൂർ	3102	2527	3675.16	1375	272	1647	1455
മാങ്കുളം	2676	1119	2170.22	1557	0	1557	1119
മറയൂർ	4262	3056	4729.34	2706	969	3675	587
മൂന്നാർ	8511	8547	10272.61	264	1975	2239	6272
പള്ളിവാസൽ	4597	4894	6554.26	3	22	25	4572
വട്ടവട	1691	1345	1694.03	346	618	964	727
വെള്ളത്തൂവൽ	6753	5540	3915.41	1213	1135	2348	4405
ആകെ	56764	47853	71003.59	12111	6101	18212	38552

അനുബന്ധം 2

ദേവികുളംനിയോജക മണ്ഡലത്തിലെ ജൽ ജീവൻ മിഷൻ പ്രവൃത്തികളുടെ പുരോഗതി		
Sl.No	Name of Packages	Progress in Percentage
1	Construction of Ground Level Service Reservoirs, Supply and Laying Clear Water Pumping Main and Gravity Main,Supply and Laying Distribution lines to Zone 10,12 ,14 and Providing FHTC (AdimaliPanchayath)	10%
2	Construction of Ground Level Service Reservoirs, Supply and Laying Clear Water Pumping Main and Gravity Main,Supply and Laying Distribution lines to 8,9,11,13,15,16 ,17 and Providing FHTC (AdimaliPanchayath)	3%
3	Construction of Ground Level Storage Reservoirs, Supply and Laying Gravity Main,Supply and Laying Distribution lines and providing FHTC from zone 1 to 4 and zone 7- (Mankulam and PallivasalPanchayath area)	32%
4	Construction of Ground Level Storage Reservoirs, Supply and Laying Gravity Main,Supply and Laying Distribution Lines and Providing FHTC from Zone 5 and 6 in MankulamPanchayath	19%

5	Construction of 11 MLD Plant at Mankulam	ടെൻഡർ നടപടികൾ പൂർത്തീകരിക്കുന്നു.
6	Constructing 9.0 m Dia Well Cum Pump House, Supply and Laying Raw Water Pumping Main , Supply Erection and Testing of Raw Water Pump sets,Power Connection Charges to Pump House-WSS to MankulamAdimali and Pallivasal (part) Panchayath in Idukki District	ടെൻഡർ നടപടികൾ പൂർത്തീകരിക്കുന്നു.
7	Design and Construction of Clear Water Sump Cum Pump House, 0.5 MLD Water Treatment Plant, Pumping Main and Ground Level Storage Reservoir at Ambalapadi in Edamalakudypanchayath	56%
8	Design and Construction of .5MLD Water Treatment Plant, Clear Water Sump Cum Pump House, Pumping Main, Ground Level Storage Reservoir and Over Headed Storage Reservoir at Meenkuthi in Edamalakudypanchayath.	2%
9	Design and Construction of Raw Water Pumping Main, Water Treatment Plant, Clear Water Sump Cum Pump House Clear Water Pumping Main, Ground Level Storage Reservoir's Distribution Lines and Providing FHTC's at Parappayar in EdamalakudyPanchayath.	വർക്ക് ഓർഡർ നൽകി
10	Design and Construction of .25MLD Water Treatment Plant, Clear Water Sump Cum Tank at Paarakudi in EdamalakudyPanchayath.	വർക്ക് ഓർഡർ നൽകി
11	Design and Construction of .1MLD Water Treatment Plant, Clear Water Sump Cum Tank at Nooradi in EdamalakudyPanchayath.	വർക്ക് ഓർഡർ നൽകി
12	Supply and Laying Clear Water Pumping Mains,GravityMains,Construction of Ground Level Storage Reservoir's, Providing Distribution System and Providing FHTC in Munnar and PallivasalPanchayath Area	14.17%
13	Supply and Laying Gravity Mains,Construction of GLSR at Various zones, Providing Distribution System and Providing FHTC to various zones(Seetha Devi Lake Zone) in ChinnakkanalPanchayath	എഗ്രിമെന്റ് വച്ചു
14	Supply and Laying Clear Water Pumping Mains and Clear water Gravity Mains,Construction of Sump Cum Pump House, Construction of Ground Level Storage Reservoir at various zones, Supply and Erection of Pumpsets ,Providing Distribution System and Providing FHTC to various zones (Mattupetti Dam Scheme) in DevikulamPanchayath	എഗ്രിമെന്റ് വച്ചു
15	Supply, Erection Testing and Commissioning of Floating Pantoon with Submerged type Pumpsets, Construction of Transformer Control Room, Supply and Erection of Transformers and Power Connection Charges . Supplying and Laying Raw Pumping Main in DevikulamPanchayath	1%
16	Construction of Sub Division Office at Munnar	70%
17	Construction of 22 MLD Water Treatment Plant near Mattupetti Dam	ടെൻഡർ നടപടികൾ പൂർത്തീകരിക്കുന്നു.

18	Supply and Laying of Clear Water Pumping Mains and Gravity Mains ,Construction of Sump Pump House ,Construction of Ground Level Storage Reservoir at various zones, Providing Distribution System and Providing FHTC to various zones in VattavadaPanchayath	27%
19	JJM - WSS to Design and Construction of RCC Weir across Chilandhiyar River at Chilandhiyar in VattavadaPanchayath	100%
20	Construction of Raw Water Pump House in Chilanthiyar Zone in VattavadaPanchayath	60%
21	Supply and Laying of Raw Water Pumping Main in Chilanthiyar Zone in VattavadaPanchayath	1%
22	Construction of 3 MLD plant near Chilanthiyar in VattavadaPanchayath	ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു.
23	Construction of Over Headed Storage Reservoir at Kuthupara in VellathoovalPanchayath	പൂർത്തീകരിച്ചു
24	Leak Rectification ,Gap Filling,Providing and Laying Distribution lines in Uncovered area in VellathoovalPanchayath	75%
25	JJM- Vellathooval - ongoing W.S.S. to VellathoovalPanchayath in Idukki District-Commissioning and Providing Service Connections to Rural House Holds of Panchayath	74%
26	Renovation of Existing Ground Level Storage Reservoir's and Pre-Commissioning Works of Vellathooval Scheme	പൂർത്തീകരിച്ചു
27	WSS to VellathoovalPanchayath in Idukki District-Providing FHTC from Existing Water Supply Scheme and Allied Works	പൂർത്തീകരിച്ചു
28	JJM-WSS to VellathoovalPanchayath in Idukki District-Package-2 - Construction of Over Headed Storage Reservoir Cum Pump House near Kathippara and Ground Level Storage Reservoir at South Kathippara, Supply and Erection of CentifugalPumpset at Kathipara and Laying Distribution line to Zone 7 and 8 in VellathoovalPanchayath	75%
29	Supply, installation, trial run and commissioning of Control Module for remote operation of 100 HP 3 Nos VT Pump sets at Raw Water Pump House EllackalVellathooval	2%
30	Supply and laying Clear Water Pumping Mains, Construction of Sump Cum Pump house,Construction of GLSR at various zone, Supply and Erection of Pump sets and Providing Distribution System and providing FHTC to various zones of Marayoor and KanthalloorPanchayaths (Pampar river zone)	25%
31	Supply and Laying Clear Water Pumping Mains, Construction of Sump Cum Pump House,Construction of GLSR at various zone, Supply and Erection of Pump sets and Providing Distribution System and Providing FHTC to various zones of Marayoor and KanthalloorPanchayaths (Pattissery Dam)	13%
32	Construction of 3.5 MLD plant at Marayoor	ടെൻഡർ നടപടികൾ

		പുരോഗമിക്കുന്നു.
33	Construction of 3 MLD plant at Kanthalloor	ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു.
34	Construction of Well cum Pump house and Transformer Control Room at Pambar River, Supply and Erection of Transformers and Power Connection Charges, Supplying and Laying RAW Pumping Main.- (Pambar River Zone)-JJM CWSS to Marayoor and KanthalloorPanchayths in Idukki District	ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു.
35	Construction of Well Cum Pump House and Supply and Laying of Raw Water Pumping Main at Kanthalloor	ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു.
36	Construction of Sump Cum Pump House and Supply and Erection of Pump sets at Pampanpara	ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു.
37	Construction of Pumphouse, Supply and Laying Clear Water Pumping Mains to Chokramudikudi& Gap Road Tank, Supply ,Erection, Testing and Commissioning of Pump sets and Laying Distribution Networks to Zone 15 and 16 (BisonvallyPanchayath)	ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു.
38	JJM 2021-2024 Providing functional house hold connections in AdimalyPanchayath	50%
39	JJM 2021-2024 Providing functional house hold connections in PallivasalPanchayath	പൂർത്തീകരിച്ചു
40	JJM 2021-2024 Providing functional house hold connections in DevikulamPanchayath	പൂർത്തീകരിച്ചു
41	JJM 2021-2024 Providing functional house hold connections in MunnarPanchayath	പൂർത്തീകരിച്ചു
42	JJM 2021-2024 Providing functional house hold connections in ChinnakalalPanchayath	ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു