

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3320

08-10-2025 - ൽ മറുപടിക്ക്

പൊതുമരാമത്ത് വകുപ്പ് മുഖേന അഴീക്കോട് മണ്ഡലത്തിൽ നടപ്പാക്കിയ പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. കെ.വി.സുമേഷ്		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം അഴീക്കോട് മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് മുഖേന ബജറ്റിൽ 20 ശതമാനം തുക വകയിരുത്തിയ ഏതൊക്കെ പ്രവൃത്തികൾക്കാണ് ഭരണാനുമതി നൽകിയിട്ടുള്ളത്; വിശദാംശം നൽകാമോ;	(എ)	വിവരം അനുബന്ധമായി ചേർക്കുന്നു
(ബി)	പ്രസ്തുത പ്രവൃത്തികൾക്ക് അനുവദിച്ച തുക, നിലവിലെ സ്ഥിതി എന്നിവ സംബന്ധിച്ച് വിശദമാക്കാമോ;	(ബി)	വിവരം അനുബന്ധമായി ചേർക്കുന്നു
(സി)	ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളിൽ ഏതൊക്കെ പ്രവൃത്തികളാണ് ആരംഭിച്ചിട്ടുള്ളതെന്നും അവ എന്ന് പൂർത്തീകരിക്കുമെന്നുമുള്ള വിശദ വിവരം ലഭ്യമാക്കാമോ?	(സി)	വിവരം അനുബന്ധമായി ചേർക്കുന്നു

സെക്ഷൻ ഓഫീസർ

LA Reply - 3320 - Azhikode LAC (20% Work)															
Sl No.	Name of Work	AS No	AS Amount (in lakhs)	TS No	TS Amount (in lakhs)	Agreement	Name of Contractor	EPAC	APAC	Duration (in months)	SHO	TOC	Extended TOC	Completion Date	Remarks
1	Budget 2021-22 Valapattanam-Keeriyad- Kattampally road side drainage covering slab in Kannur district (PWD/RB/FL/95014/2021)	GO(Rt) No.1070/2021/PWD dated 01.12.2021	75	18067/2021-2022,dated 22.03.2022	75	EE/KNR/33/2022-23,dated 29.06.2022	Mineesh KC	6691462	5446844	4	09.07.2022	08.11.2022	31.08.2023	22.08.2023	Work completed
2	Budget 2022- 2023 Chirakkal panchayath -Chira- Chirakkal Rajas high school road- 4- mini Bypasswork 6220/2022	G.O.(Rt)No.421/2023/PWD,Dated 31.03.2023	526.3	4597/2023-2024,Dated: 22-06-2023	526.3	SE(K)58/2023-2024, dated 11.08.2023	Mohammed Ahnas B	43923043	35121115	8	21.08.2023	20.04.2024	31.12.2024	26.12.2024	Work completed.
3	Budget 2023-2024 Azhikkode LAC Improvements to Panankavu Kunnumkai Road km. 0/000 to 2/200 by providing MSS in Kannur District 12404/2023	G.O.(Rt)No.1578/2023/PWD,Dated 01.12.2023	200	13296/2023-2024,Dated 08-01-2024	200	SE(K)129/2023-24, dated 09.02.2024	K Manoharan	16512579	13728111	6	16-02-2024	15-08-2024			Work completed
4	Budget 2023-2024 -Azhikkode LAC Improvements to Kappile Peedikka - Palliyanmoola road km. 0/000 to 2/200 by providing MSS in Kannur District 12646/2023	G.O.(Rt)No.1578/2023/PWD,Dated 01.12.2023	200	13309/2023-2024,Dated 08-01-2024	200	SE(K)130/2023-24, dated 09.02.2024	K Manoharan	16677777	13436917	6	17.02.2024	16-08-2024			Work completed
5	Budget 2024-25-(20%)-Upgradation 2.500 km with 40 mm MSS -Improvements to Azhikkode Chal Beach- Azhikkal Light House Road at ch 2/000 to 4/500 (Azheekode Light House Farm road - Onden Road) in Azhikode LAC 14064/2024	G.O.(Rt)No.469/2025/PWD, dated 28.03.2025	50	813/2025-2026, dated 21.04.2025	50	EE/KNR/25/2025-26 Dated 01/07/2025	Vyshak . P	4237281	4659734	6	11.07.2025	10.01.2026			Initial level taken
6	Budget 2024-25- (20%) - Upgradation 0.515km with40mm MSS-Improvements to Arayaakkandipara Pachakkunnu Kanisanmukk Road at Azhikode Panchayath Azhikode LAC 12498/2024	G.O.(Rt)No.469/2025/PWD, dated 28.03.2025	50	536/2025-2026, dated 15.04.2025	50	EE/KNR/24/2025-26 Dated 01/07/2025	Vyshak . P	4152530	4567368	6	11.07.2025	10.01.2026			Initial level taken

7	BUDGET 2024-25-(20%)- Upgradation 1.60 km with 40 mm MSS-Kannur Corporation -Providing Soling and Tarring From Talap -Chungam to Kakkad Spinning mill Road 15479/2024	G.O.(Rt)No.469/202 5/PWD, dated 28.03.2025	50	541/2025-2026, dated 15.04.2025	50	EE/KNR/20/202 5-26 Dated 20/06/2025	Abdul Jamal.P	4237247	4152502	6	30.06.2025	29.12.2025		Initial level taken
8	Budget 2024-25-(20%)- Upgradation 0.700 km with 40mm MSS -Improvements to Chirakkal Harijan Colony Narikkundu Vayal Road Km 0/000 to 0/700 in Kannur District Azhikode LAC 11802/2024	G.O.(Rt)No.469/202 5/PWD, dated 28.03.2025	50	542/2025-2026, dated 15.04.2025	50	EE/KNR/26/202 5-26 Dated 02/07/2025	P Hareesh	4144001	4516961	6	12.07.2025	11.01.2026		Initial level taken
9	Budget 2024-25- (20 %)- Upgradation- 1.10 km with 40 mm MSS - Kannur Corporation -Providing Soling and Tarring From Athazhakkunnu Bus stop to Sadulippalli via Kunhippalli Road. 15509/2024	G.O.(Rt)No.469/202 5/PWD, dated 28.03.2025	50	539/2025-2026, dated 15.04.2025	50	EE/KNR/29/202 5-26,Dated 23- 07-2025	Vyshak . P	4236987	4642466	6	02.08.2025	01.02.2026		Initial level taken
10	Budget 2024-25 (20%)- Upgradation - 1.06 km with 40 mm MSS -Kannur Corporation Road -Providing Soling and Tarring From Athazhakkunnu Bus stop to Kalluketchira road 15517/2024	G.O.(Rt)No.469/202 5/PWD, dated 28.03.2025	50	540/2025-2026, dated 15.04.2025	50	EE/KNR/27/202 5-26 Dated 03/07/2025	Vyshak . P	4236621	4642066	6	13.07.2025	12.01.2026		Initial level taken
11	Budget 2024-25 -(20%)-(40 mm MSS- 0.835 km)- Azhikkode LACImprovements to Rural Roads -Karikkinkulam Illippuram Road In Pappinissery GP 14293/2024	G.O.(Rt)No.469/202 5/PWD, dated 28.03.2025	50	550/2025-2026, dated 15.04.2025	50	EE/KNR/11/202 5-26 Dated 27/05/2025	Krishnan K	4213055	3698641	6	06.06.2025	05.12.2025		Initial level taken
12	GENERAL- Budget 2024-25 (20%) Upgradation -0.720 km with 40 mm MSS- Improvements to Narath- Alinkeel-Kottamchery- Idakkaithode -Kannadiparamba Road 14410/2024	G.O.(Rt)No.469/202 5/PWD, dated 28.03.2025	50	538/2025-2026, dated 15.04.2025	50	EE/KNR/23/202 5-26 Dated 01/07/2025	Rajith V	4194796	4614274	6	11.07.2025	10.01.2026		Agreement executed

13	Budget 2024-25- (20 %)- Upgradation- 1.00km with 40mm MSS -Azheekode Vankulathvayal-Palottuvayal road in Azhikode LAC 15609/2024	G.O.(Rt)No.469/2025/PWD, dated 28.03.2025	50	537/2025-2026, dated 15.04.2025	50	EE/KNR/22/2025-26 Dated 01/07/2025	P Hareesh	4237194	4642693	6	11.07.2025	10.01.2026		Agreement executed
14	Budget 2024-25- (20%) - 40mm MSS-1.000 km - Budget 2024-25- (20%) Azheekode LAC- Improvements to Rural Roads - Kallurikadavu Road in Pappinissery GP 14321/2024	G.O.(Rt)No.750/2025/PWD, dated 24.05.2025	50	2660/2025-2026,Dated: 23-06-2025	50	EE/KNR/30/2025-26 Dated 08.08.2025	Nithin Purushothaman	4231590	4046685	6	18.08.2025	17.02.2026		Agreement executed
15	BUDGET 2025-26 (20 % Provision) Providing 40mm MSS to Pallikkunnu Rajiv Gandhi Road-in Kannur Corporation-General Civil 9097/2025	G.O.(Rt)No.1059/2025/PWD,Dated 16-07-2025	50	5362/2025-2026,Dated: 20-08-2025	50			4232683		6				Work tendered
16	Budget 2025-26 (20% Provision)-Chirakkal Mooppanpara - Chirakkal Chira - Arattuvayal -Vivekanda road -Azhikode LAC,Kannur District - General Civil Work 9223/2025	G.O.(Rt)No.1059/2025/PWD,Dated 16-07-2025	50	6665/2025-2026 dated 17.09.2025	50	PWD/RB/EST-TS/9223/2025 dated 17.09.2025		4220014		6				Work tendered