

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3338

08-10-2025 - ൽ മറുപടിയ്ക്ക്

കുല്ലാശ്ശേരി മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. എം.വിജിൻ		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം പൊതുമരാമത്ത് വകുപ്പ് മുഖേന കുല്ലാശ്ശേരി മണ്ഡലത്തിൽ അനുവദിച്ചതും നടപ്പിലാക്കിയതുമായ പ്രവൃത്തികളുടെ വിശദാംശം ലഭ്യമാക്കുമോ?	(എ)	നിരത്തുകൾ അനുബന്ധം 1 ആയി ചേർക്കുന്നു. കെ.ആർ.എഫ്.ബി - പി.എം.യു 1. മാടായി എട്ടിക്കുളം - വേങ്ങര ഓവർ ബ്രിഡ്ജ് കണ്ണൂർ ജില്ലയിലെ വേങ്ങര റെയിൽവേ ഓവർ ബ്രിഡ്ജ് പ്രവർത്തിക്ക് 10.07.2017 തീയതിയിലെ GO (Rt) No.942/2017/PWD പ്രകാരം തത്വത്തിൽ 25 കോടി രൂപയുടെ ഭരണാനുമതി നൽകിയിട്ടുള്ളതും 06.09.2019 തീയതിയിലെ PWD015-46/APR-2/2019/ KIIFB/KIIFB ഓർഡർ പ്രകാരം 20.84 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും ലഭ്യമാക്കിയിട്ടുണ്ടായിരുന്നു. 03.05.2020-ൽ 20.84 കോടി രൂപയുടെ സാങ്കേതികാനുമതി നൽകി, വർക്ക് ടെൻഡർ ചെയ്തു തുടർന്ന് ശ്രീ T A Abdul Rahiman ന് 12.136 കോടി രൂപയ്ക്ക് കരാർ നൽകി. പ്രവൃത്തി പുരോഗതി 82% പൂർത്തീകരിച്ചിട്ടുണ്ട്. റെയിൽവേ സ്റ്റാൻ പ്രവൃത്തികൾക്കായി ചീഫ് ചെന്തൈ ബ്രിഡ്ജ് എഞ്ചിനീയർ, അംഗീകരിച്ച ഡിസൈൻ ആവശ്യമായതിനാൽ നിലവിലെ പ്രവൃത്തി ഫോർക്ലോസ് ചെയ്യുകയും RoB യുടെ ബാലൻസ് പ്രവർത്തികൾ പൂരിയൊരു പ്രവർത്തിയായി നിർമ്മിക്കുവാനും തീരുമാനിച്ചു. റെയിൽവേ സ്റ്റാനിന്റെ ഫൗണ്ടേഷൻ, സബ് സ്ട്രക്ചർ തുടങ്ങിയവയുടെ സൂപ്പർവൈസ് ഡിസൈൻ തയ്യാറാക്കി റെയിൽവേയിൽ നിന്ന് അംഗീകാരം ലഭ്യമാക്കാൻ KRDCL നെ ചുമതലപ്പെടുത്തിയിട്ടുണ്ട്. ഡിസൈൻ verification ന് വേണ്ടി KRDCL, IIT Madras ന് നൽകിയിട്ടുണ്ട്. 2. പഴയങ്ങാടി പുതിയ പാലം

കണ്ണൂർ ജില്ലയിലെ പഴയങ്ങാടി പാലത്തിനു 10.07.2017 തീയതിയിലെ GO(Rt) No.942/2017/PWD പ്രകാരം തത്വത്തിൽ 35 കോടി രൂപയുടെ ഭരണാനുമതി നൽകിയിട്ടുള്ളതും 24.02.2021 തീയതിയിലെ PWD016-38/ APR-5/2021/KIIFB ഓർഡർ പ്രകാരം കിഫ്ബിയിൽ നിന്നും 15.486 കോടി രൂപയുടെ സാമ്പത്തികാനുമതി ലഭ്യമാക്കിയിട്ടുള്ളതുമാണ്. പിന്നെ പ്രവർത്തിയുടെ design change പരിഗണിച്ചു 29.06.2022 തീയതിയിലെ PWD016-38/APR-2/2022/ KIIFB ഓർഡർ പ്രകാരം 19.90 കോടി രൂപയുടെ പുതുക്കിയ സാമ്പത്തികാനുമതി ലഭ്യമാക്കി. 13.05.2022-ൽ 18.51 കോടി രൂപയുടെ സാങ്കേതികാനുമതി നൽകി, വർക്ക് ടെൻഡർ ചെയ്തു തുടർന്ന് ശ്രീ T.A.Abdul Rahiman ന് 18.51 കോടി രൂപയ്ക്ക് കരാർ നൽകി. 66 പൈലുകൾ പൂർത്തീകരിച്ചു. CRZ ക്ലിയറൻസ് ലഭിക്കുന്നതിന് വേണ്ടി Mantra Green Resources Ltd മായി എഗ്രിമെന്റ് വച്ചിട്ടുണ്ട്. NCESS ൽ നിന്നും റിപ്പോർട്ട് ലഭ്യമാക്കി. പ്രവൃത്തി പുരോഗമിക്കുന്നു.

3. കാവിൻമുനമ്പ് പാലം

കണ്ണൂർ ജില്ലയിലെ കല്ലാശ്ശേരി മണ്ഡലത്തിൽ കാവിൻമുനമ്പ് പാലത്തിന്റെ പ്രവൃത്തിക്ക് 31/10/2016 തീയതിയിലെ GO (Rt) No.1496/2016/PWD പ്രകാരം 35 കോടി രൂപയുടെ തത്വത്തിൽ ഭരണാനുമതിയും. 20.10.2023 തീയതിയിലെ PWD001-53/TE-4/2023/KIIFB ഓർഡർ പ്രകാരം 76.79 കോടി രൂപയുടെ പുതുക്കിയ സാമ്പത്തികാനുമതിയും ലഭ്യമാക്കിയിട്ടുണ്ട്. പ്രവർത്തിയുടെ CRZ ക്ലിയറൻസ് ലഭിക്കുന്നതിന് വേണ്ടി Ultra Tech മായി എഗ്രിമെന്റ് വച്ചിട്ടുണ്ട്. Ultra Tech, CRZ ക്ലിയറൻസിനു വേണ്ടി റിപ്പോർട്ടുകൾ തയ്യാറാക്കിവരുന്നു. CRZ Certificate ലഭിക്കുന്ന മുറയ്ക്ക് തുടർ നടപടികൾ സ്വീകരിക്കാൻ കഴിയുമെന്ന് പ്രതീക്ഷിക്കുന്നു.

4. എഴിലോട്- പുനക്കടവ് -പുതിയ പുഴക്കര -ഏഴിമല റോഡ് പ്രവൃത്തി (Balance work)-

കണ്ണൂർ ജില്ലയിലെ പുനക്കടവ് -പുതിയ പുഴക്കര -ഏഴിമല റോഡ് പ്രവർത്തിക്ക് 20.08.2016 തീയതിയിലെ GO (Rt) No.1192/2016 /PWD Dated 20.08.2016 പ്രകാരം തത്വത്തിൽ 10 കോടി രൂപയുടെ ഭരണാനുമതിയും 17.01.2018 തീയതിയിലെ APR-1/35/2018/ KIIFB ഓർഡർ പ്രകാരം 17.23 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും ലഭ്യമാക്കിയിരുന്നു.

		പ്രവർത്തിയുടെ ഒറിജിനൽ വർക്ക് free surrender സ്ഥലം ലഭ്യമാവാത്തതിനാൽ foreclose ചെയ്യപ്പെടുകയായിരുന്നു. ഇപ്പോൾ ബാലൻസ് പ്രവർത്തിക്ക 15.03.2025-ൽ 7.593 കോടി രൂപയുടെ സാങ്കേതികാനുമതി നൽകി, വർക്ക് ടെൻഡർ ചെയ്തു തുടർന്ന് M/s ഇരിക്കൂർ കൺസ്ട്രക്ഷൻ കമ്പനിക്ക് 5.66 കോടി രൂപയ്ക്ക് കരാർ നൽകി. പ്രവൃത്തി പൂരോഗമിക്കുന്നു. ദേശീയ പാത 1) Name of work: CRIF 2022-23-Improvements to Ponnurikkippara Madamthattu road in Kannur District, AS GO(Rt) No. 104/2023/PWD dated 02.02.2023, Amount: 19.90 Crore. Length total 12.35 Km under Kalliassery, Date of completion 09.09.2024. കെട്ടിട വിഭാഗം അനുബന്ധം 2 ആയി ചേർക്കുന്നു. നിരത്ത് പരിപാലനം അനുബന്ധം 3 ആയി ചേർക്കുന്നു. പാലങ്ങൾ അനുബന്ധം 4 ആയി ചേർക്കുന്നു.
--	--	--

സെക്ഷൻ ഓഫീസർ

Annexure 1- Roads

Sl No.	Name of Work	AS No	AS Amount (in lakhs)	TS No	TS Amount (in lakhs)	Agreement	Name of Contractor	Remarks
1	Budget-2022-23-Improvements and providing BM & BC to Kavinmunambu -Mullool - Vellikkeel - 7th Mile - Trichambaram -Muyyam - Bavupparamba - Kolmotta road Km 5/300 to 6/500 in Kannur District 6390/2022	G.O. (Rt)No.658/2022/P WD,Dated 21.06.2022	250	12297/2022-2023,dated 02.11.2022	250	SE(K)85/2022-23, dated 16.01.2023	Ajeendran Alakkandy	Work completed
2	BUDGET 2022-23 - Improvements and Providing BM & BC to Kuppam Parammelkadavu Muthukuda Kavungal Road 4/700 to 6/250 21765/2022	G.O. (Rt)No.269/2023/P WD,Dated 03.03.2023	250	2632/2023-2024, dated 19.05.2023	250	SE (K)49/2023-24, dated 05.07.2023	Sivasankara MG	Work completed
3	GENERAL-BUDGET 2022-23- Kalliassery LAC- Improvements to Rural Roads - Kannapuram -Edakkepuram- Parayil muk Janakeeya Vayanasala -Aiyothmadakkara Road,Ezhilodu colony Stop - Purachery -Kottakunnu- Nareekkkamvalli Road in Cheruthazham Grama Panchayat ,Kandamkulangara Moosarikovval Ezhimala Railway station Road in Kunhimangalam Grama Panchayat , Madayi Chaina Clay Road 6173/2022	G.O. (Rt)No.421/2023/P WD,Dated 31.03.2023	368.8	3238/2023-2024, dated 30.05.2023	368	SE(K)51/2023-2024, dated 12.07.2023	Raveendran V K	Work completed. Final bill under preparation
4	Budget 2023-24 Kalliassery LAC -improvements with BM & BC to Irinavu -Madakkara Road KM 2/300 to 3/000 7386/2023	G.O. (Rt)No.603/2023/P WD,Dated 15.05.2023	100	4788/2023-2024,Dated: 26-06-2023	100	EE/KNR/20/2023-24 dated 14.08.2023	Muhammed Rashid C P	Work completed
5	BUDGET 2023-24 -Improvement with BM & BC to Kannapuram Bridge - CRC Road from km 0/000 to 1/485 1195/2024	G.O. (Rt)No.334/2024/P WD,Dated 10.03.2024	200	1709/2024-2025,Dated 19.06.2024	200	SE(K)27/2024-25, dated 26-07-2024	Raveendran V K	Work completed
6	RM 2023-24/ClusterII/ RC II/Phase-1/One year RC /Madai/Kannur District-RM 2023-24-Zone -I One Year Running Contract for various PWD Roads under Road section Madai in Kannur District 2 road stretches for a length of 23.250 km 11879/2023	GO(Rt)No.1207/2023/PWD, dated 18.09.2023	98.1	9187/2023-2024d,dated 06.10.2023	98.1	EE/KNR/25/2023-24,dated 14.11.2023	K Krishnan	Work Completed

Sl No.	Name of Work	AS No	AS Amount (in lakhs)	TS No	TS Amount (in lakhs)	Agreement	Name of Contractor	Remarks
7	GENERAL-Eviction of Encroachment 2021-22 under various roads PWD Roads section Madayi in Kannur District-Eviction of Encroachment 2021-22 under various roads PWD Roads section Madayi in Kannur District-General Civil Work [PWD/RB/EST/100672/2021_5_1_1]	AS/59C/21/14651,d ated 11.10.2021	0.5	7657/2021-22 dt 11/10/2021	0.5	AEE/CN/22/202 1-22 dt 27/12/2021	V V Vassudevan	Work Completed
8	SLTF-2021-22-Urgent pot holes filling and repair works to Link Road connecting Puthiyangadi - Neerozhukkumchal Road from KM 0/000 to 2/100 in Kannur District-Urgent pot holes filling and repair works to Link Road connecting Puthiyangadi - Neerozhukkumchal Road from KM 0/000 to 2/100 in Kannur District-General Civil Work 101148/2021	AS/59G/21/15580, dated 14.11.2021	25	10098/2021- 2022,dtd 22/11/2021	25	EE/KNR/42/202 1-22 dtd 18.01.2022	K.Krishnan	Work completed
9	SLTF-OR-Urgent rectification work by providing BC Patch to Baliyapattam - Cheruthazham Road between KM 10/500 and 14/100-OR-Urgent rectification work by providing BC Patch to Baliyapattam - Cheruthazham Road between KM 10/500 and 14/100-DPR Preparation Work 102961/2021	AS/59G/21/15604, dated 14.11.2021	25	10089/2021-2022 dtd 22/11/2021	25	EE/KNR/50/202 2-23, dated 26.10.2022	K Manoharan	Work completed
10	SLTF-2021-22-Urgent pot holes filling and repair works to Irinavu -Madakkara Road from KM 2/300 to 3/000 in Kannur District-Urgent pot holes filling and repair works to Irinavu -Madakkara Road from KM 2/300 to 3/000 in Kannur District-General Civil Work 101142/2021_5_1_1	AS/59G/21/15662, dated 15.11.2021	10	9785/2021-2022 dtd 18.11.2021	10	AEE/CN/19/202 1-22 dt 24/12/2021	M Unnikrishnan	Work completed
11	GENERAL-OR-Urgent rectification work by providing BC Patch to Baliyapattam - Cheruthazham Road between KM 17/500 and 19/000 -Urgent rectification work by providing BC Patch to Baliyapattam - Cheruthazham Road between KM 17/500 and 19/000-General Civil Work 103414/2021	AS/59G/21/15665, dated 15.11.2021	25	10088/2021-2022 dtd 22.11.2021	25	EE/KNR/48/202 2-23, dated 26.10.2022	K Manoharan	Work completed

Sl No.	Name of Work	AS No	AS Amount (in lakhs)	TS No	TS Amount (in lakhs)	Agreement	Name of Contractor	Remarks
12	SLTF-2021-22-Urgent pot holes filling and repair works to Kannapuram Bridge - CRC Road from KM 0/000 to 1/485 in Kannur District-Urgent pot holes filling and repair works to Kannapuram Bridge - CRC Road from KM 0/000 to 1/485 in Kannur District-General Civil Work 101185/2021 5 1 1	AS/59G/21/15664, dated 15.11.2021	12	9786/2021-2022 dtd 18.11.2021	12	AEE/CN/20/2021-22 dt 24/12/2021	M Unnikrishnan	Work completed
13	RP works 2020-21 Ponnurukkippara - Karakkundu - Madamthattu road km 3/000 to 6/000 and 8/500 to 10/500 (RD/2020/4883)	GO(Rt) No.11/2021/PWD dtd 05.01.2021	100	RdDnKNR/2020-2021/RD/2020/4883 dated 1.02.2021	100	EE/KNR/76/2020-21 dated 17.02.2021	Nithin Purushothaman	Work completed
14	Improvements with BM& BC to approach road to Mattool - Madakkara road 0/000-1/259 RD/2020/5004	GO(Rt) No.11/2021/PWD dtd 05.01.2021	150	4272/2020-21,dated 27.01.2021	150	SE(K)/37/2021-22 dt 30-07-2021	Ayoob C P	Work completed
15	Improvements with BM& BC to link road connecting Muttam Bazar road km km 0/000-0/970 RD/2020/4845	GO(Rt) No.11/2021/PWD dtd 05.01.2021	100	ORDER No.RdDnKNR/2020-2021/RD/2020/4845 Dated:08.02.2021	100	EE/KNR/11/2021-22dt 14.06.2021	K Krishnan	Work completed.
16	Improvements with BM& BC to link road connecting Puthiyangadi Muttam Jamayath HSS road Km 0/000 to 1/670 RD/2020/4071	GO(Rt) No.11/2021/PWD dtd 05.01.2021	250	ORDER No.RdDnKNR/2020-2021/RD/2020/4071 Dated:27-01-2021	250	SE(K)/11/2021-22 dt 04-05-2021	K Krishnan	Work completed.
17	FDR-Reconstruction and raising of existing drain from KM 5/600 to 7/100 of Edanadu -Kunhimangalam Road in Kannur district 15218/2022	AS/59C/22/23098 Dated: 20-10-2022	25	12098/2022-2023,Dated: 29-10-2022	25	EE/KNR/55/2022-23, dated 07.12.2022	K V Padmanabhan	Work completed
18	Re-construction of damaged culvert at km 0/500 of Kannapuram Bridge -CRC road in Kannur District 16628/2022	AS/59C/22/23308 Dated: 26-10-2022	25	13785/2022-2023,Dated:21.11.2022	25	EE/KNR/71/2022-23,dated 04.01.2023	Sreejith T	Work completed
19	FDR-Reconstruction of damaged drain at KM 2/785 to 3/250 and providing covering slab in KM 2/600 to 3/250 in Chembalikkundu - Moolakkeelkadavu road in Kannur District 16764/2022	AS/59C/22/23321 Dated:27-10-2022	25	12099/2022-2023,Dated: 29-10-2022	25	EE/KNR/67/2022-2023, Dated 16.12.2022	Mithun.V	Work completed

Sl No.	Name of Work	AS No	AS Amount (in lakhs)	TS No	TS Amount (in lakhs)	Agreement	Name of Contractor	Remarks
20	GENERAL-RM 2022-23/Cluster II/Phase-1/One Year RC/Madai /Kannur District - RM 2022-23- Zone -I One Year Running Contract for various PWD Roads under Roads Section Madai in Kannur District 3 road stretches for a length of 44.250 KM - General Civil works. 10105/2022	GO(Rt)No.530/2022/PWD, dated 13.05.2022	80	3664/2022-2023, dated 20.05.2022	80	EE/KNR/29/2022-23,dated 17.06.2022	K.Krishnan	Work completed
21	RM 2022-23/Cluster II/One Year RC/Madai /Kannur District - RM 2022-23- Zone -III One Year Running Contract for various PWD Roads under Roads Section Madai in Kannur District 8 road stretches for a length of 26.574 KM 7970/2022	G.O. (Rt)No.120/2023/PWD, Dated 04.02.2023	30	18293/2022-2023 dtd 27.02.2023	30	EE/KNR/05/2023-24, dated 27.04.2023	M Sukumaran	Work completed
22	RM 2022-23/Cluster II/ One Year RC/Payyanur/Kannur District - RM 2022-23- Zone -III-One Year Running Contract for various PWD Roads under Roads Section Payyanur in Kannur District 5 road stretches for a length of 71.930 KM 15727/2022	G.O. (Rt)No.120/2023/PWD, Dated 04.02.2023	75	18286/2022-2023 dtd 27.02.2023	75	EE/KNR/78/2022-23, Dated 22.03.2023	Saduli K M	Work completed
23	RM-2022-23/ClusterII/One year RC/Madai/Kannur District-RM 2022- 23-Zone-II One Year Running Contract for various PWD Roads under Roads Section Madai in Kannur District 12 road stretches for a length of 43.575 KM 17034/2022	G.O. (Rt)No.120/2023/PWD, Dated 04.02.2023	56	18299/2022-2023 dtd 27.02.2023	56	EE/KNR/07/2023-24,dated 05.05.2023	EP Prabhakaran	Work completed
24	Improvements with BM & BC to Purakkunnu-Perul-Kanayi- Nareekavalli Road Km 8/000 to 9/040 in Kannur District	G.O. (Rt)No.332/2023/PWD Dated 21.03.2023	210	20189/2022-2023 Dated: 31.03.2023	210	SE(K)18/2023-24, dated 17-05-2023	Krishnan K	Work completed
25	NABARD-RIDF Tranche XXIX- 2023-24-Improvement with BM & BC Kandonthar - Cheruvicheri Road KM 0/000 to 3/200 in Kalliassery constituency-General Civil Work	G.O. (Rt)No.1388/2023/PWD Dated 25.10.2023	600	11624/2023-2024 Dated: 28.11.2023	600	SE(K)131/2023-24, dated 12-02-2023	B Abbas	Work in progress (90%)
26	GENERAL-RP 2024-25 -Kalliassery LAC-Kalliassery LAC -Improvement by widening and providing BC overlay to Cheruthazham -Kuttoor road from KM 5/450 to 9/000-General Civil Work	G.O. (Rt)No.322/2025/PWD Dated 03.03.2025	500	732/2025-2026 Dated 15.04.2025	500	SE(K)78/2025-26, dated 15-07-2025	T P Abdul Basheer	Work Started

Sl No.	Name of Work	AS No	AS Amount (in lakhs)	TS No	TS Amount (in lakhs)	Agreement	Name of Contractor	Remarks
27	RM 2024-25- RC-2, Ph-1ClusterII/ One year RC /Madai/Kannur District-RM 2024-25-Zone -I -One Year Running Contract for various PWD Roads under Road section Madai in Kannur District 2 road stretches for a length of 23.250km. 278/2025	G.O. (Rt)No.271/2025/PWD Dated:22.02.2025	51.3	14584/2024-2025, Dated:22.03.2025	51.3	EE/KNR/21/2025-26,Dated 20-06-2025	K Krishnan	Work started
28	RM 2024-25-RC2, Phase 2/Cluster II/One Year RC/Madai /Kannur District -Zone -II various PWD Roads under Roads Section Madai in Kannur District 12 road stretches for a length of 44.829 KM 10558/2024	G.O. (Rt)No.795/2024/PWD Dated:12-08-2024	83	5607/2024-2025,Dated:30-08-2024	83	EE/KNR/32/2024-25,Dated:02.11.2024	Sukumaran.M	Work in progress
29	RM 2024-25-RC-2 ,PHASE 2 /Cluster II/One Year RC/Madai /Kannur District - RM 2024-25-Zone -III One Year Running Contract for various PWD Roads under Roads Section Madai in Kannur District 9 road stretches for a length of 47.474 KM 10575/2024	G.O. (Rt)No.824/2024/PWD,Dated: 17-08-2024	60	5608/2024-2025,Dated: 30-08-2024	60	EE/KNR/16/2024-25,Dated:03.10.2024	Sukumaran.M	Work in progress
30	Budget 2021-22 (Substitution) Improvements to Cheruthazham-Kuttoor Road by providing widening and BC overlay from km.1/450 to 5/450 20032/2024	G.O. (Rt)No.1126/2025/PWD Dated: 29.07.2025	600	7133/2025-2026 dated 24.09.2025	600			Work tendered
31	Budget 2025-26 (20%Provision) Beautification works to Pazhayangadi town & Cherukunnu town-in Baliyapattam Cheruthazham road-General Civil Work 3620/2025	G.O. (Rt)No.1059/2025/PWD,Dated 16-07-2025	100	5699/2025-2026,Dated: 25-08-2025	100			Work tendered
32	-NAVAKERALA SADAS 2024-25 - Beautification and Development of Pilathara Town.-on Cheruthazham-Kuttur- Peringome road 21837/2023	GO(Rt) No.1311/2025/PWD , Dated 29-08-2025	200	6872/2025-2026 dated 20.09.2025				Tender stage
33	Providing BC Overlay to Baliyapattam - Cheruthazham Road ch 0/000 to 20/900 (Pilathara - Pappinissery Road) in Kannur District 21266/2024	GO(Rt)No.433/2025/PWD,Dated:25-03-2025	1800	171/2025-2026,Dated: 08-04-2025	1800	SE(K)87/2025-26, dated 01-08-2025	K Muhammed Haji	Agreement executed
34	Budget 2025-26(20% Provision) Improvements Providng BM&BC to Edanad -Cheratt east road,Edatt Mahathma vayanashala Nodicheri road-Km 0/0 00-0/850 in Kalliasery constituency -Kannur District-General Civil Work 1714/2025	G.O. (Rt)No.1059/2025/PWD,Dated 16-07-2025	100	4648/2025-2026,Dated 06.08.2025	100		Arun Raveendran V.K.	LoA issued

Sl No.	Name of Work	AS No	AS Amount (in lakhs)	TS No	TS Amount (in lakhs)	Agreement	Name of Contractor	Remarks
35	Budget work 2023-24- (20% Provision) Construction of Railway Underpass at Payangadi in Kallyassery LAC 9914/2024	G.O. (Rt)No.1301/2025/PWD,Dated 26-08-2025	700					AS accorded
36	LAC-ADS-Improvements&Providing BM&BC to Eripuram TB Mdayikkavu road m 0/000-0/450 in Kalliaseery constituency -Kannur district	LSGD/JD/KR8174/2024-F2(2) dated30.09.2025	142					AS accorded
37	GENERAL-OR-Urgent rectification work by providing BC Patch to Baliyapattam - Cheruthazham Road between KM 16/000 and 17/000-Urgent rectification work by providing BC Patch to Baliyapattam - Cheruthazham Road between KM 16/000 and 17/000-General Civil Work 103413/2021	AS/59G/21/15456, dated 10.11.2021	25	10579/2021-2022 dated 26.11.2021	25	EE/KNR/49/2022-23, dated 26.10.2022	K Manoharan	Work cancelled

അനുബന്ധം 2 കെട്ടിട വിഭാഗം

നം .	പ്രവൃത്തിയുടെ പേര്	AS നം. & തീയതി	തുക (ലക്ഷം)	റിമാർക്സ്
1	വാർഷിക പദ്ധതി 2023-24-ഗവ.വെൽഫെയർ ഹയർ സെക്കണ്ടറി സ്കൂൾ, ചെറുകുന്ന്, കണ്ണൂർ-യു.പി വിഭിന്റെ സ്കൂൾ കെട്ടിട നിർമ്മാണം	GO(Rt) No.143/2024/GEDN തീയതി: 05.01.2024	100	ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുന്നു.
2	ജനറൽ-കല്ലാശ്ശേരി സ്കൂൾ-വാർഷിക പദ്ധതി 2024-25-ഓഡിറ്റോറിയത്തിന്റെ നിർമ്മാണം-കെപിആർ ഗോപാലൻ മെമ്മോറിയൽ ഹയർ സെക്കണ്ടറി സ്കൂൾ, കല്ലാശ്ശേരി, കണ്ണൂർ-ജനറൽ സിവിൽ വർക്ക്	GO(Rt) No.4167/2024/GEDN തീയതി: 02.07.2024	100	ഫൗണ്ടേഷൻ പ്രവൃത്തി പുരോഗമിക്കുന്നു.
3	ഡെപ്യൂട്ടി സിറ്റി-ഐഎച്ച്ആർഡി മോഡൽ പോളി ടെക്നീക് കോളേജ് കല്ലാശ്ശേരി-EKNMM പോളി ടെക്നീക് കോളേജ് കല്ലാശ്ശേരി ൽ എൻറി ഗേറ്റിന്റെയും കോമ്പൗണ്ട് വാളിന്റെയും നിർമ്മാണം	IHRD/1191/2023-FIN A1 തീയതി:23.03.2025	20	കോളം കോൺക്രീറ്റ് പൂർത്തിയായി
4	ഡെപ്യൂട്ടി സിറ്റി-IHRD പോളി ടെക്നീക് കോളേജ് കല്ലാശ്ശേരി-ഹോസ്റ്റൽ ബിൽഡിംഗിന് ഫെൻസിങ് പ്രവൃത്തി	IHRD/1492/2023-CN തീയതി:15.06.2024	10.8 981	വില്ലേജ് ഓഫീസർ അതിർത്തി നിർണ്ണയിച്ചതിന് ശേഷം പ്രവർത്തി ആരംഭിക്കുന്നതാണ്.
5	വാർഷിക പദ്ധതി 2023-24-ഗവ.വോക്കേഷണൽ ഹയർ സെക്കണ്ടറി സ്കൂൾ(ഗേൾസ്), ചെറുകുന്ന് – സ്കൂൾ കെട്ടിട നിർമ്മാണം	GO(Rt) No.1405/2024/GEDN തീയതി: 19.02.2024	50	ഒന്നാം നില സ്റ്റാബ് കോൺക്രീറ്റ് പൂർത്തിയായി
6	ജനറൽ-മാടായി റസ്റ്റ് ഹൗസിന്റെ പുതിയ കെട്ടിടത്തിന്റെ നിർമ്മാണത്തിന് സോയിൽ ഇൻവെസ്റ്റിഗേഷൻ-	GO(Rt) No.1003/2025/PWD തീയതി: 04.07.2025	400	സോയിൽ ഇൻവെസ്റ്റിഗേഷൻ വർക്ക് പൂർത്തിയായി
7	PWD/BLDG/EST/7027/2024_5_1_1 – ജനറൽ- മെറ്റേണിറ്റി ബ്ലോക്കിന്റെ അവസാന ഘട്ട പ്രവൃത്തി-പഴയങ്ങായി താലൂക്ക് ഹോസ്പിറ്റൽ, കണ്ണൂർ	GO(Rt) No.1368/2025/PWD തീയതി: 18.09.2025 തിരുവനന്തപുരം	200	TS എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു
8	PWD/BLDG/EST/14144/2025_5_1_1 – ജനറൽ- ഗവ.എൽ.പി സ്കൂൾ ചെറുകുന്ന്- ഓപ്പൺ ഓഡിറ്റോറിയം നിർമ്മാണം-ഓപ്പൺ ഓഡിറ്റോറിയവുമായി ബന്ധപ്പെട്ട് ട്രോയ് ലറ്റ് ബ്ലോക്കിന്റെയും, ഗേറ്റിന്റെയും ഇന്റർലോക്കിന്റെയും നിർമ്മാണം	GO(Rt) No.1368/2025/PWD തീയതി: 18.09.2025 തിരുവനന്തപുരം	200	TS എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു

9	ജനറൽ-GVHSS നെരുവമ്പ്രം- വാർഷിക പദ്ധതി 2021-22-ഗവ.വോക്കേഷണൽ ഹയർ സെക്കണ്ടറി സ്കൂൾ കെട്ടിട നിർമ്മാണം-	GO(Rt) No.1347/2022/GEDN, തീയതി:15/03/2022	100	പ്രവൃത്തി പൂർത്തിയായി
10	വാർഷിക പദ്ധതി 2022-23-EKNMMPTC കല്ലാശ്ശേരി, കണ്ണൂർ-ഫസ്റ്റ് ഫ്ലോറിന്റെ നിർമ്മാണം	GO(Rt) No.702/2022/HEDN തീയതി: 17.05.2022	150	പ്രവൃത്തി പൂർത്തിയായി
11	ജനറൽ-ഗവ.ഐടിഐ(SCDD) മാടായി-തകർന്നു വീണ കോമ്പൗണ്ട് വാളിന്റെ പുനർ നിർമ്മാണം-പ്ലോട്ട് 1-കോമ്പസിറ്റ് വർക്ക്	Order No.SCDD/6211/2022-T 1(Tech) Dated: 29.10.2022	33.8	പ്രവൃത്തി പൂർത്തിയായി

അനുബന്ധം 3 നിരക്ക് പരിപാലനം

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	അനുവദിച്ച തുക (ലക്ഷത്തിൽ), തീയതി	കി.മീ	പുരോഗതി
2021-22				
1	GENERAL-RM 2021-22 CLUSTER I-Running Maintenance Contract for one year on various PWD Roads under Roads Section Madayi, in Kannur District: 4 roads stretches, total length 5.265 km – general civil work total length – 4.285 km	16.12 (24.11.2021)	4.285	പൂർത്തീകരിച്ചു
2	GENERAL-RM2021-22- CLUSTER I-One year Running Contract for various PWD Roads Section Thaliparamba in Kannur District 5 road stretches for a total length of 20.760 Km – general civil work total length – 1.550 km	4.86 (24.11.2021)	1.55	പൂർത്തീകരിച്ചു
3	GENERAL-RM 2021-22 CLUSTER I-Running Maintenance Contract for one year on various PWD Roads under Roads Section Payyannur in Kannur District - 7 road stretches for a total length of 42.193 km – general civil work	1.32 (06.06.2022)	0.84	പൂർത്തീകരിച്ചു
2023-24				
1	GENERAL-RM 2023-24 : CLUSTER I - MADAYI-RM 2023-24 : One Year Running Maintenance Contract for various PWD Roads under Roads Section Madayi in Kannur District-2 roads stretches,Total length 3.080 km. -General Civil Work	17.25 (15.06.2023)	2.10	പൂർത്തീകരിച്ചു
2	GENERAL-RM-2023-24 - KNR-III - THALIPARAMBA-RM 2023-24 : One Year Running Maintenance Contract for various PWD roads under Roads Section THALIPARAMBA in Kannur District : 4 Road Stretches, Total length- 22.060 km-General Civil Work	6.35 (15.06.2023)	1.55	പൂർത്തീകരിച്ചു
2024-25				
1	GENERAL-RM 2024-25 CLUSTER I - MADAYI-One Year Running Maintenance Contract for various PWD Roads under Roads Section Madayi in Kannur District-2 roads stretches,Total length 3.080 km.	17 (22.11.2024)	2.10	പ്രവൃത്തി പുരോഗമിക്കുന്നു.

അനുബന്ധം 4 പാലങ്ങൾ

ക്രമ നം	പ്രവൃത്തി	തുക (കോടിയിൽ)	നിലവിലെ സ്ഥിതി
1	വണ്ണാത്തിക്കടവ് പാലം	8.4923	പൂർത്തീകരിച്ചു
2	ഇരിണാവ് പാലം	16.45	പൂർത്തീകരിച്ചു