

പതിനഞ്ചാം കേരള നിയമസഭ

പതിനാറാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 2406

23-02-2026-ൽ മറുപടിക്ക്

കോതമംഗലം മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. ആന്റണി ജോൺ

ശ്രീ. ആന്റണി ജോൺ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ

(മുഖ്യമന്ത്രി)

(എ) കോതമംഗലം മണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് നടപ്പിലാക്കുന്ന പദ്ധതികൾ ഏതെല്ലാമെന്ന് വ്യക്തമാക്കുമോ;

മറുപടി: കോതമംഗലം നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ച് നടപ്പിലാക്കുന്നതിന് ധനാനുമതി നൽകിയിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാമാണെന്നും, പ്രസ്തുത പദ്ധതികളിൽ നിർമ്മാണം തുടങ്ങിയവ, ആരംഭിക്കാനുള്ളവ ഏതെല്ലാമാണെന്ന ഇനം തിരിച്ചുള്ള വിവരവും നിർമ്മാണം തുടങ്ങിയ പദ്ധതികളുടെ പുരോഗതി സംബന്ധിച്ച വിശദാംശങ്ങളും അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) പ്രസ്തുത പദ്ധതികളിൽ നിർമ്മാണം തുടങ്ങിയവ, ആരംഭിക്കാനുള്ളവ ഏതെല്ലാമെന്ന് വ്യക്തമാക്കാമോ;

മറുപടി: കോതമംഗലം നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ച് നടപ്പിലാക്കുന്നതിന് ധനാനുമതി നൽകിയിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാമാണെന്നും, പ്രസ്തുത പദ്ധതികളിൽ നിർമ്മാണം തുടങ്ങിയവ, ആരംഭിക്കാനുള്ളവ ഏതെല്ലാമാണെന്ന ഇനം തിരിച്ചുള്ള വിവരവും നിർമ്മാണം തുടങ്ങിയ പദ്ധതികളുടെ പുരോഗതി സംബന്ധിച്ച വിശദാംശങ്ങളും അനുബന്ധമായി ചേർക്കുന്നു.

(സി) നിർമ്മാണം തുടങ്ങിയ പദ്ധതികളുടെ പുരോഗതി വിശദമാക്കാമോ;

മറുപടി: കോതമംഗലം നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ച് നടപ്പിലാക്കുന്നതിന് ധനാനുമതി നൽകിയിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാമാണെന്നും, പ്രസ്തുത പദ്ധതികളിൽ നിർമ്മാണം തുടങ്ങിയവ, ആരംഭിക്കാനുള്ളവ ഏതെല്ലാമാണെന്ന ഇനം തിരിച്ചുള്ള വിവരവും നിർമ്മാണം തുടങ്ങിയ പദ്ധതികളുടെ പുരോഗതി സംബന്ധിച്ച വിശദാംശങ്ങളും അനുബന്ധമായി ചേർക്കുന്നു.

(ഡി) നിർമ്മാണം തുടങ്ങിയവ വേഗത്തിൽ പൂർത്തീകരിക്കുന്നതിനും നിർമ്മാണം ആരംഭിക്കാത്തവ വേഗത്തിൽ ആരംഭിക്കുന്നതിനുമുള്ള നടപടികൾ ഉറപ്പുവരുത്തുമോ; വ്യക്തമാക്കാമോ?

മുറപടി: പദ്ധതികൾ സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനുള്ള ഉത്തരവാദിത്തം ഭരണവകുപ്പ് ചുമതലപ്പെടുത്തിയ പദ്ധതി നിർവ്വഹണ ഏജൻസികൾക്കാണ്. എന്നിരുന്നാലും പദ്ധതികളുടെ പ്രവർത്തന പുരോഗതി വിലയിരുത്തുന്നതിനും പദ്ധതി നിർവ്വഹണവുമായി ബന്ധപ്പെട്ട് വരുന്ന സാങ്കേതിക തടസങ്ങൾ പരിഹരിക്കുന്നതിനും പദ്ധതി നിർവ്വഹണ ഏജൻസികൾ, ബഹു. നിയമസഭാ സാമാജികർ, ഭരണ വകുപ്പ്, പദ്ധതി ആവശ്യപ്പെടുന്ന തരത്തിലുള്ള മറ്റു ഏജൻസികൾ, കരാറുകാർ തുടങ്ങിയവരെ ഏകോപിപ്പിച്ച് കിഫ്ബി, ഭരണവകുപ്പ് തലങ്ങളിൽ നിയോജക മണ്ഡലം അടിസ്ഥാനമാക്കിയും പദ്ധതി തിരിച്ചും അവലോകന യോഗങ്ങൾ നടത്തുകയും ചെയ്ത് വരുന്നുണ്ട്.

സെക്ഷൻ ഓഫീസർ

2406

Kothamangalam

Sl. No	Department	Project Code	Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	Work Status	Detailed status
നിർമ്മാണം തുടങ്ങിയ പ്രവൃത്തികൾ (Completed & In Progress)								
1	General Education	GED005-37	PPE Mission- Upgradation of one school in each constituency - PPE Mission- Upgradation of one school in each constituency - Ernakulam District-Phase 3 - Chervathur GMHSS-5Cr	₹ 5.00	KITE	Kothamangalam		Work Completed
2	PWD	PWD004-111	137 Roads - Improvements to Kothamangalam Perumbankuthu road from km 11/3000 to 19/000	₹ 22.09	KRFB	Kothamangalam	Work Completed	Work Completed
3	Water Resources	WRD005-126	Replacing Transmission mains in 174 schemes 4888 km Promo Transmission mains - Replacement of Transmission Mains in Muvattupuzha Circle_ UWSS to Kothamangalam- Replacement of damaged 300 AC pipe with 300 mm DI from Ambalaparambu to Valiyapara Kothamangalam Municipality 1000 m Reach II (distribution main)	₹ 17.71	Kerala Water Authority (KWA)	Kothamangalam, Muvattupuzha, Piravom, Devikulam, Udumbanchola	Work completed	Work Completed
4	Registration	RGD007-04	Construction of 52 office buildings for Registration Department - Kothamangalam	₹ 2.00	KSCC	Kothamangalam	Work Completed	Work Completed
5	General Education	GED008-29	Betterment of infrastructure facilities in 229 schools - Ernakulam-Idukki Phase-3 Cluster - GVHSS Pallarimangalam	₹ 3.00	WAPCOS	Kothamangalam	Work Completed	Work Completed
6	Power	POW002-03	Transgrid 2.0 - Sub Station Package - Construction of 220kV AIS at Kothamangalam	₹ 38.60	KSEB	Kothamangalam	Work Completed	Work Completed
7	Power	POW002-04	Transgrid 2.0 - Kochi Lines Package - Construction/Upgradation of 220/110kV MCMV lines, Karukadam - Kothamangalam, Aluva - Pallikkara, Brahmapuram - Thuthiyoor and Aluva - Pallivasal	₹ 372.73	KSEB	Kothamangalam, Aluva, Kunnathunadu, Thrikkakara, Devikulam, Perumbavoor	Work Completed	Work Completed

8	LSCD	LSG004-01	Establishment of Modern Crematoriums - Modern Crematorium - Kothamangalam Municipality -3,8200000 Cr	₹ 3.82	IMPACT Kerala	Kothamangalam	Work in Progress	Work awarded to M/s Vettoor Constructors and site handed over on 19.03.2025. Overall Physical progress - 50%. Current progress of work with % completion:- Structural works : 70%, Plastering :50%, Brickwork:80%, Electrical works:20%, UG sump tank:30%, Road:30%, Truss works:20%, Furnace and chimney works:30%. Plumbing works, works towards compound wall and Security cabin, etc are to be started.	Work is 88% completed. SF-plastering completed. Gutti fixing, truss works & primer works completed, electrical, fire fighting works false ceiling, painting and UPVC window works completed. Sump, substation works completed. MGPS room works completed lift installation, Tile and painting works & False ceiling works completed OT finishing are pending related with installation of equipments by KMSCL. Compound wall work completed. Fire fighting works, medical gas, HVAC & ELV-TC in progress.	9	Health & Family Welfare	HF/W002-59	Improvements to the infrastructure of Taluk, District and General Hospitals - Development of TH Kothamangalam	₹ 11.21	HITES	Kothamangalam	Work in progress	Work is 88% completed. SF-plastering completed. Gutti fixing, truss works & primer works completed, electrical, fire fighting works false ceiling, painting and UPVC window works completed. Sump, substation works completed. MGPS room works completed lift installation, Tile and painting works & False ceiling works completed OT finishing are pending related with installation of equipments by KMSCL. Compound wall work completed. Fire fighting works, medical gas, HVAC & ELV-TC in progress.	10	Health & Family Welfare	HF/W006-01	Construction of 10 bedded isolation wards in 140 LAC - CHC Varapetty	1.75	KMSCL	Kothamangalam	Work in Progress	Snag works are 90% completed and are expected to be fully completed by 20-02-2026. The permanent water connection has been obtained. Applications for the KSEB connection and building number have been submitted.	11	PWD	PWD004-112	137 Roads - Improvement works to Plamudy Kottapady Panipara Irumalappady Coramkuzhy road km 0/000 to 16/653 in Ernakulam district	₹ 22.66	KRFB	Kothamangalam	Work in progress	The initial work was terminated with risk and cost vide order dated 29/11/2022. Rectification work from Ch.2/100 to 2/345 had been completed on 23/08/2023. Balance work TS estimate submitted based on DSR 2016 approved and the work is in tender stage	ആരംഭിക്കാൻ ഉള്ള പ്രവൃത്തികൾ																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
1	PWD	PWD015-73	182 Roads - Improvements to Aluva- Munnar road 0/000 to 35/226 and bypass road 0/000- 3/065 - LA component	₹ 653.06	KRFB	Aluva, Kothamangalam	LA in progress	Total Area to be acquired- 41.33 Hectar 4(1) published on 27.01.2026 Currently Social Impact Assessment Study is in progress																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</

2	General Education	GED003-32	Betterment of Infrastructure facilities in 446 Schools -1 Crore category - Ernakulam, Alappuzha, Kannur, Malappuram, Kasaragod - GVHSS Neriya Mangalam	₹ 1.30	KILA	Kothamangalam	Agreement executed & Site Handed over	
3	SC/ST	SCD002-04	Modernisation of all Pre metric and Post metric Hostel in Kerala - Construction of Hostels at Various location - Post metric hostel for girls at Neriya Mangalam in Ernakulam district	₹ 5.00	Kerala State Construction Corporation Ltd (KSCC)	Kothamangalam	FS given by KIIFB in Jan 2018. Proposed site for the work changed and thus KSCC to submit revised estimate for the new site, to KIIFB for approval.	
4	SC/ST	SCD002-09	Modernisation of all Pre metric and Post metric Hostel in Kerala - Construction of Pre-Metric Hostel for 100 Boys at Pinavoorkudi in Ernakulam District	₹ 3.92	Kerala State Construction Corporation Ltd (KSCC)	Kothamangalam	TS - Stage	
5	PWD	PWD013-09	Hill Highway - Cheranganal to Neriya Mangalam in Ernakulam District - Phase I.	₹ 65.57	KRFB	Kothamangalam	KIIFB Approved	
6	PWD	PWD013-21	HILL HIGHWAY CHETTINADA-PANAMKUZHY JUNCTION PAYYAL-CHERANGANAL IN ERANAKULAM DISTRICT	₹ 76.26	KRFB	Kothamangalam	KIIFB Approved	
7	Health & Family Welfare	HFW002-90	Improvements to the infrastructure of Taluk, District and General Hospitals - Procurement of Medical Equipment and Hospital Furniture at TH Kothamangalam	₹ 1.14	KMSCL	Kothamangalam	KIIFB Approved	
8	Sports & Youth Affairs	SYA004-05	Construction of 6 new stadium - Construction of Stadium at Chelad, Kothamangalam, Ernakulam	₹ 17.15	KITCO	Kothamangalam	KIIFB Approved	

[Handwritten Signature]
[Handwritten Name: Dinesh B. B. B.]