

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 794

24-06-2026-ൽ മറുപടിയ്ക്ക്

കോതമംഗലം മണ്ഡലത്തിലെ ജൽ ജീവൻ മിഷൻ പദ്ധതി

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. പി. കെ. നവാസ്

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. മോൻസ് ജോസഫ്

(ജലവിഭവ - ഭവനനിർമ്മാണ വകുപ്പ് മന്ത്രി)

(എ) ജൽ ജീവൻ മിഷൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി കോതമംഗലം മണ്ഡലത്തിൽ എന്തെല്ലാം പ്രവൃത്തികളാണ് നടന്നുവരുന്നത് എന്ന് വിശദമാക്കാമോ;

മറുപടി: എല്ലാ ഗ്രാമീണ വീടുകളിലും ടാപ്പ് വഴി ശുദ്ധജലം ലഭ്യമാക്കുന്നതിനായി കേന്ദ്ര-സംസ്ഥാന സർക്കാരുകൾ സംയുക്തമായി നടപ്പിലാക്കുന്ന പദ്ധതിയാണ് ജൽ ജീവൻ മിഷൻ (JJM). ജൽ ജീവൻ മിഷൻ മാർഗ്ഗനിർദ്ദേശമനുസരിച്ച് തദ്ദേശസ്വയംഭരണ സ്ഥാപനങ്ങളുടെ ഉടമസ്ഥതയിലാണ് ഈ പദ്ധതി നടപ്പിലാക്കുന്നത്. ഗ്രാമീണ മേഖലകളെ ലക്ഷ്യം വെച്ചുള്ള പദ്ധതിയായതിനാൽ മുനിസിപ്പൽ മേഖലകളിൽ ജൽ ജീവൻ മിഷൻ പ്രവൃത്തികൾ ഒന്നും തന്നെ നടപ്പിലാക്കുന്നില്ല.

കോതമംഗലം നിയോജക മണ്ഡലത്തിലെ വിവിധ ഗ്രാമപഞ്ചായത്തുകളിലായി ജൽ ജീവൻ മിഷൻ പദ്ധതി പ്രകാരം നൽകിയിട്ടുള്ള ഗാർഹിക കുടിവെള്ള കണക്ഷനുകളുടെ വിവരങ്ങളും ഭരണാനുമതി തുക സംബന്ധിച്ച വിവരങ്ങളും അനുബന്ധം 1 ആയും വിവിധ പഞ്ചായത്തുകളിൽ നടന്നുവരുന്ന പ്രവൃത്തികളുടെ നിലവിലെ പുരോഗതി സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധം 2 ആയും ഇതോടൊപ്പം ചേർക്കുന്നു..

ഇതുകൂടാതെ, കോതമംഗലം മുനിസിപ്പാലിറ്റിക്കായി അമൂത് 2.0 പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 2.495 കോടി രൂപ ചെലവിൽ കുടിവെള്ള കണക്ഷനുകൾ നൽകുന്നതിനും വിതരണ ശൃംഖല വിപുലീകരിക്കുന്നതിനുമായി ഒരു പദ്ധതി നടപ്പിലാക്കി പൂർത്തീകരിച്ചിട്ടുണ്ട്.

(ബി) ഇതിന്റെ ഭാഗമായി മണ്ഡലത്തിലെ വിവിധ പഞ്ചായത്ത്/മുനിസിപ്പൽ മേഖലകളിൽ എന്തെല്ലാം പദ്ധതികളാണ് നടപ്പിലാക്കുന്നതെന്ന് വ്യക്തമാക്കാമോ;

മറുപടി: മുൻ ഖണ്ഡികയിലെ ഉത്തരം

(സി) ജൽ ജീവൻ മിഷൻ പദ്ധതിയുടെ ഭാഗമായി ഓരോ പഞ്ചായത്തിലും/മുനിസിപ്പാലിറ്റിയിലും എത്ര തുകയുടെ പദ്ധതികളാണ് നടപ്പിലാക്കുന്നത് എന്നും ഓരോ പ്രവൃത്തിയുടേയും നിലവിലെ സ്ഥിതിയും വ്യക്തമാക്കാമോ;

മറുപടി: മുൻ ഖണ്ഡികയിലെ ഉത്തരം

(ഡി) പ്രസ്തുത പദ്ധതി വേഗത്തിൽ പൂർത്തീകരിക്കുന്നതിനു വേണ്ട നടപടി സ്വീകരിക്കുമോ?

മറുപടി: കോതമംഗലം നിയോജകമണ്ഡലത്തിലെ ജൽ ജീവൻ മിഷൻ പ്രവൃത്തികൾ സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിന് ആവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

മേൽ പദ്ധതിയിലെ കരാറുകാരെയും അനുബന്ധ വകുപ്പുകളുടെയും ഏകോപനത്തോടെ വേണ്ട മുന്നൊരുക്കങ്ങൾ നടത്തി സമയ ബന്ധിതമായി പദ്ധതി പൂർത്തീകരിക്കുക എന്ന ലക്ഷ്യത്തോടെ ആണ് മുന്നോട്ട് പോകുന്നത്. ഏതെങ്കിലും തരത്തിലുള്ള പുരോഗതിയെ ബാധിക്കുന്ന പ്രവർത്തനങ്ങൾ ഉണ്ടെങ്കിൽ അത് തിരുത്തി മുന്നോട്ട് പോകുന്നതിനുള്ള തയ്യാറെടുപ്പുകൾ നടത്തി വരുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1

പഞ്ചായത്ത്	ആകെ ഗ്രാമീണ വീടുകൾ	JJM നു മുൻപ് ഉണ്ടായിരുന്ന കണക്കു ന്	ഭരണാനുമതി നൽകിയ കണക്കു ന്	ഭരണാനുമതി തുക (ലക്ഷം)	JJM തുടങ്ങിയ ശേഷം നൽകിയ കണക്കു ഷൻ	നിലവിലെ മൊത്തം കണക്കു ന്	ഇനി നൽകാനുള്ള കണക്കു ന്
കവളങ്ങാട്	8377	3290	5087	4470.00	948	4238	4139
കീരംപാറ	4123	1558	2565	2688.80	540	2098	2025
കോട്ടപ്പടി	3588	2387	3248	1314.00	1461	3848	0
കുട്ടമ്പുഴ	8416	1986	6430	4780.32	2065	4051	4365
നെല്ലിക്കുഴി	14487	3864	10623	9663.00	2570	6434	8053
പല്ലാരമംഗലം	5082	621	4461	4207.32	1192	1813	3269
പിണ്ടിമന	4996	2087	2897	1330.00	1584	3671	1325
വാരുപ്പാട്ടി	5689	2385	3292	690.00	1525	3910	1779
ആകെ	54758	18178	38603	29143.44	11885	30063	24695

അനുബന്ധം 2

Sl. No	Panchayath	AS Amount (Lakhs)	Name of Work	Work Progress (%)
1	Kavalangad	4470	JJM-KAVALANGAD GP -Providing FHTC to Rural households in Kavalangadu panchayath - Phase I	Completed
			JJM - Kavalangad panchayath - Providing FHTC to Rural households in Kavalangad Panchayath in Ernakulam District Phase II 4nos	Completed
			JJM Kavalangadu GP - Providing FHTC to rural house hold in Kavalangadu Panchayath	Completed
			JJM Kavalangadu GP - Supply erection & commissioning of VFD Starter suitable for 100HP centrifugal pump set at Avolichal CWP	Completed
			JJM - WSS to Kavalangad Panchayats in Ernakulam District - Package - II - Distribution components - Laying of distribution lines, providing FHTC.	Ongoing
			JJM-WSS to Kavalangad Panchayath in Ernakulam District Providing Functional Household Tap connection to all Household - Package - I - Construction of WTP, Laying Raw water pumping main, Installation of Pump set.	62%
			JJM - WSS to Kavalangad Panchayath in Ernakulam District - Providing Functional Household Tap connection to all Household - Package - I - Production components - Part - B - Laying Raw water pumping main, Instalation of Pump set	2%
2	Keerampara	2688.8	JJM Keerampara - Providing FHTC in Keerampara Panchayath	Completed
			JJM - WSS to Keeranpara Panchayath-Package -II - Distribution components - Laying Distribution lines,Construction of GLSR,laying clear water Pumping Mains & Providing FHTC-General Civil Work-1.	50%
			JJM-WSS to Keerampara Panchayath in Ernakulam District - Package - I Production components - WTP ,Raw water pumping main & Pump sets	20%
3	Kottappady	364	JJM-Kottappady GP- Providing FHTC to Rural households in Kottappady Panchayath - Phase I	Completed
			JJM-Kottappady GP-Providing FHTC to Rural households in Kottappady pt- Phase 2	Completed
			JJM-Kottappady GP-Providing FHTC to Rural house holds in Kottappady Panchayath-Phase 6 -170 connections	Completed
			JJM - Innovation/R&D/Sensor based real time monitoring system etc. under JJM support activities. Supply and erection of 30 HP fully automatic star delta starter with Mobile operated GSM module for automation at Kottappady Chira under PH Sub Division in Kothamangalam	Completed
			JJM-Kottappady GP-Providing FHTC to Rural house holds in Kottappady Panchayath -430 connections	Completed
			Jal Jeevan Mission (JJM)-Kottappady GP-Supply Erection and commissioning of CF pump sets having discharge of 24LPS against total head of 96m to CWP at Pezhad Pump House in Kottappady Panchayath-General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Kottappady GP-Supply Erection and commissioning of Standby VT pump set having discharge of 30LPS against total head of 81m to RWPH at Pezhad in Kottappady Panchayath-General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Kottappady GP-Supply Erection and commissioning of Standby CF pump set having discharge of 25LPS	Completed

			against total head of 90m to Booster PH at Plamudy in Kottappady Panchayath-General Civil Work	
			Jal Jeevan Mission (JJM)-Kottappady GP-Supply Erection and commissioning of Standby VT pump set having discharge of 12LPS against total head of 76m to RWPH at Virippakkattuchira in Kottappady Panchayath-General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Kottappady GP-Supply Erection and commissioning of Standby CF pump sets to Noolelichira Pump House having discharge of 19LPS against total head of 135m for Plavinchuvadu tank and having discharge of 12LPS against total head of 62m to Mannoomolam tank in Kottappady Panchayath-General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Kottappady GP-Retrofitting of Schemes for providing water connections from existing ARWSS for Kottappady Panchayath -General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Kottappady GP-Construction of Infiltration Gallery including supplying and filling Media around Kottappady chira PH and Repairing Existing Pressure filter media at Noolelichira Pump House and Kottappady chira PH-General Civil Work	Completed
		950	JJM Kottappady- Providing FHTC in Kottappady Panchayath	Completed
4	Kuttampuzha	4780.32	JJM- KUTTAMPUZHA GP-Providing FHTC to Rural households in Kuttampuzha panchayath - 100 connections	Completed
			JJM- KUTTAMPUZHA GP-Providing FHTC to Rural households in Kuttampuzha panchayath - 1700 connections	Completed
			JJM - Kuttambuzha panchayath - Repair of Pressure filter at Vadattupara pump house and allied works in Kuttambuzha Panchayath in Ernakulam District	Completed
			Jal Jeevan Mission (JJM)-Kuttampuzha G.P-Providing F.H.T.C to rural house hold in Kuttampuzha panchayath-Phase II-Pipeline Work-	Completed
			JJM-WSS to Kuttampuzha Panchayath-Package - IV - Providing FHTCs in Wards VI - Kallelimeedu of Kuttampuzha Panchayath	7%
			JJM- KUTTAMPUZHA (PACKAGE-I) PROVIDING FUNCTIONAL HOUSEHOLD TAP CONNECTION TO HOUSEHOLDS OF KUTTANPUZHA PANCHAYATH IN ERNAKULAM DISTRICT (Inchathotty, Vadattupara & Kuttampuzha ward -7).	45%
			JJM-WSS to Kuttampuzha Panchayath Package II-Providing FHTCs in Ward XI of Kuttampuzha Panchayath	Completed
			JJM - WSS to Kuttampuzha Panchayath in Ernakulam District - Package III-Providing FHTCs in Wards VI,X of Kuttampuzha Panchayath	40%
			JJM-WSS to Kuttampuzha Panchayath Package - V-Elamblassery WSS in ward 11-Construction of pond at Njandukulam & Supply and fixing pump set - Part - 1	Completed
			JJM-WSS to Kuttampuzha Panchayath Package - Package - V-Elamblassery WSS in ward 11- Laying pumping main and distribution mains - Part - 2	Completed
			JJM-WSS to Kuttampuzha Panchayath Package - V-Elamblassery WSS in ward 11- Construction of 50000L GLT and distribution mains - Part - 3	Completed
			JJM-Nellikuzhy GP- Providing FHTC to Rural households in Nellikuzhy Panchayath - 2300 connections	Completed
			JJM-Nellikuzhy GP- Providing FHTC to Rural households in Nellikuzhy Panchayath Phase 3 Road Restoration	Completed

5	Nellikuzhi	9663	JJM-Nellikuzhy GP- Providing FHTC to Rural households in Nellikuzhy Panchayath - Phase I	Completed
			JJM-Nellikuzhy GP- Supply and erection of 160kwa transformer exclusively for Thrikkariyoor pump house	Completed
			Jal Jeevan Mission (JJM)-WSS to Nellikuzhi Panchayath-Package - II - Distribution components - Laying distribution lines & Providing FHTC-General Civil Work	12%
			Jal Jeevan Mission (JJM)- NELLIKUZHY PANCHAYATH -Package - I - Part - C - Production components - Raw water pumping main	Tender Stage
			Jal Jeevan Mission (JJM)- NELLIKUZHY PANCHAYATH -Package - I - Part - D - Production components - Well cum Pump house & Installation of Pump sets	Tender Stage
			Jal Jeevan Mission (JJM)-JJM-NELLIKUZHY PANCHAYATH--Package - I - Production components - Well cum Pump house , WTP & Row water pumping main-Pipeline Work	Tender Stage
6	Pallarimangalam	4207.32	JJM Pallarimangalam Providing FHTC in Pallarimangalam Panchayath - 860 connections	Completed
			JJM Pallarimangalam Providing FHTC in Pallarimangalam Panchayath 40 connections	Completed
			Jal Jeevan Mission (JJM)-Electrical work Estimate-Erection and Commissioning of one Submersible pump set having a discharge of 17 Lps against a total head of 30mtr at Pallarimangalam Varambumpara RWPH-General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Electrical work Estimate-Pallarimangalam Panchayath-Erection and Commissioning of one Vertical Turbine pump set having a discharge of 17 Lps against a total head of 30mtr at Pallarimangalam Varambumpara RWPH-General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Electrical work Estimate-Pallarimangalam Panchayath-Erection and Commissioning of one Vertical Turbine pump set having a discharge of 17 Lps against a total head of 30mtr at Pallarimangalam Varambumpara raw water pump house -General Electrical Work-General Civil Work	Completed
			JJM - WSS to Pothanicaad & Pallarimangalam Panchayats in Ernakulam District -Package - II - Distribution components - Laying distribution lines, construction of OHSR's & Providing functional house hold connections	90%
			JJM- WSS to Pothanicaad & Pallarimangalam Panchayats in Ernakulam District - Package - I - Part - A - Production components - Contruction of W T P & Installation of Pump sets	Tender stage
			JJM- WSS to Pothanicaad & Pallarimangalam Panchayats in Ernakulam District - Package - I - Part - B - Production components - Contruction of well cum pump house, Raw water pumping main	Tender Stage
			JJM-WSS to Pothanicaad and Pallarimarimangalam Panchyaths in Ernakulam district-Laying Pumping mains,Distribution mains through Kaliyar- Kakkadassery road before the commencement of taring works by KSTP(Part 1)	completed
7	Pindimana	1330	JJM-Pindimana GP- Providing FHTC to Rural households in Pindimana Panchayath - 2797 connections	Completed
			JJM-Pindimana GP- Providing FHTC to Rural households in Pindimana Panchayath - 100 connections	Completed

			Jal Jeevan Mission (JJM)-Pindimana Panchayath-Providing FHTC to rural house hold in Pindimana Panchayath-Phase II-Pipeline Work	93%
8	Varappetty	690	JJM Varappetty Providing FHTC in Varappetty Panchayath (3192 connections)	Completed
			JJM Varappetty Providing FHTC in Varappetty Panchayath (100 connections)	Completed
			Jal Jeevan Mission (JJM)-Varappetty GP-Supply, Erection, and Commissioning of 75HP CF Pump set at Varappetty CWPH-General Civil Work	Completed
			Jal Jeevan Mission (JJM)-Varappetty GP-Providing F.H.T.C to rural house hold in Varappetty Panchayath-Phase II-Pipeline Work	Completed