

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 931

29-06-2026-ൽ മറുപടിയ്ക്ക്

പുത്താർ നിയോജക മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. സെബാസ്റ്റ്യൻ. എം. ജെ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. പി. കെ. ബഷീർ
(പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രി)

(എ) പുത്താർ നിയോജക മണ്ഡലത്തിൽ നടന്നുകൊണ്ടിരിക്കുന്ന വിവിധ പൊതുമരാമത്ത് പ്രവൃത്തികൾ ഏതെല്ലാം; വ്യക്തമാക്കാമോ;

മറുപടി: നിരത്തുകൾ:

അനുബന്ധം -1 ആയി ചേർക്കുന്നു.

കെട്ടിട വിഭാഗം:

അനുബന്ധം-2 ആയി ചേർക്കുന്നു.

നിരത്ത് പരിപാലന വിഭാഗം:

അനുബന്ധം- 4 ആയി ചേർക്കുന്നു.

ദേശീയപാത:

അനുബന്ധം-5 ആയി ചേർക്കുന്നു.

പാലങ്ങൾ:

1. General Investigation estimate for Mundakkayam Causeway-New parallel bridge at Mundakayam town- Investigation work
2. General- Investigation estimate for Karakkad Elappunkal bridge Karakkad Elappunkal bridge in Poonjar constituency Investigation work
3. GENERAL-Premonsoon works 2026-Premonsoon and allied works within the jurisdiction of PWD Bridges section office Kottayam (Kottayam, Ettumanoor, Kaduthuruthy, Vaikom and Pala LAC's) - General Civil Work.

(ബി) കണമല-മുളുട്ടുതറ-എരുമേലി റോഡിലെ ആർ.സി. പദ്ധതി പ്രകാരമുള്ള പ്രവൃത്തികൾ, മലയോര ഹൈവേയുടെ ഭാഗമായുള്ള കരിങ്കല്ലുംമുഴി-പ്ലാച്ചേരി റോഡ് നിർമ്മാണം, മുണ്ടക്കയം-വല്ലേന്ത-വാഗമൺ റോഡ് നിർമ്മാണം, കടുപ്പാറ-വളുതൂക്ക് ഭാഗത്തെ പാലംനിർമ്മാണം, പനച്ചിപ്പാറ-വളുതൂക്ക് റോഡ് റീ ടാറിംഗ്, പാറത്തോട്-പാലപ്ര-കളുവേലി - വേങ്ങത്താനം റോഡ് നവീകരണം എന്നീ പ്രവൃത്തികളുടെ നിലവിലെ അവസ്ഥ വിശദമാക്കാമോ;

മുഖ്യം: ദേശീയ പാത

പുത്താർ നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് ദേശീയപാത വിഭാഗത്തിന് കീഴിൽ വരുന്ന കണമല- മുളുട്ടൂർ-എരുമേലി റോഡിലെ 5 വർഷ PBMC പ്രവൃത്തി 2 വർഷം പൂർത്തിയായിട്ടുള്ളതാണ്. പ്രവൃത്തി പുരോഗമിക്കുന്നു 2029 ൽ പൂർത്തിയാകും.

പാലങ്ങൾ

കടുപ്പാറ-വള്ളൂർ ഭാഗത്തെ കാവംകടവ് പാലം നിർമ്മാണത്തിനുവേണ്ടിയുള്ള Investigation പ്രവൃത്തി പൂർത്തീകരിക്കുകയും 08/04/2026 തീയതിയിലെ CEDN-BDU/02/2025-ABE5-PWD നമ്പർ കത്ത് പ്രകാരം TGD ലഭ്യമാക്കുകയും ചെയ്തു. ഫീസിബിലിറ്റി റിപ്പോർട്ട് സമർപ്പിക്കുവാനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

ഡിസൈൻ

KIIFB Hill Highway-Improvements to portion of Hill Highway by overlaying of BM& BC above old surface from Karimkallumoozhy (Erumely)-Plachery road from Ch.0/000 to 7/500 Km in Kottayam District.

7 മീ കാര്യാലയ വേ ഉൾപ്പെടെ 12 മീ. Right of Way-യിലേക്ക് പദ്ധതി റോഡ് നവീകരിക്കുന്നതിനുള്ള ഡിപിആർ തയ്യാറാക്കി 10.12.2021-ന് കെ.ആർ.എഫ്.ബി പ്രോജക്ട് ഡയറക്ടർക്ക് സമർപ്പിച്ചിട്ടുള്ളതാണ്. തുടർന്ന്, പദ്ധതി റോഡിലെ Ch.4/450, Ch.7/075 എന്നിവിടങ്ങളിലെ ചെറുപാലങ്ങളുടെ നിർമ്മാണവുമായി ബന്ധപ്പെട്ട ഡിസൈൻ അന്തിമമാക്കുന്ന മുറയ്ക്ക് ഡിപിആർ തയ്യാറാക്കി സമർപ്പിക്കേണ്ടതാണെന്ന് 22.06.2025-ലെ കത്തിലൂടെ കെ.ആർ.എഫ്.ബി പ്രോജക്ട് ഡയറക്ടർ നിർദ്ദേശിച്ചിരുന്നു.

എന്നാൽ, പദ്ധതി റോഡിലെ രണ്ട് ചെറുപാലങ്ങളുടേയും ഡിസൈൻ നടപടികൾ പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നതിനാലും, 2021-ൽ സമർപ്പിച്ച ഡിപിആർ തയ്യാറാക്കുന്നതിനായി ഉപയോഗിച്ച ടോപ്പോഗ്രാഫിക് സർവ്വേ GPS അധിഷ്ഠിതമല്ലാത്തതിനാലും, GPS അധിഷ്ഠിത ടോപ്പോഗ്രാഫിക് സർവ്വേ ലഭ്യമാക്കണമെന്ന് കെ.ആർ.എഫ്.ബി പ്രോജക്ട് ഡയറക്ടറോട് ആവശ്യപ്പെട്ടിരുന്നു.

അതനുസരിച്ച് 01/09/2025-ലെ കത്ത് പ്രകാരം 2023-ൽ KIIFB TRC Team തയ്യാറാക്കിയ GPS അധിഷ്ഠിത ടോപ്പോഗ്രാഫിക് സർവ്വേ ഡ്രോയിംഗ് കെ.ആർ.എഫ്.ബിയിൽ നിന്ന് ഈ കാര്യാലയത്തിലേയ്ക്ക് ലഭ്യമാക്കിയിട്ടുണ്ട്.

പ്രസ്തുത ഡ്രോയിംഗ് അടിസ്ഥാനമാക്കി രണ്ട് ചെറുപാലങ്ങളുടേയും Tentative GAD പരിഗണിച്ച് പാലങ്ങളുടെ സ്ഥാനം ഉൾപ്പെടുത്തി പദ്ധതി റോഡിന്റെ കരട് Horizontal Alignment-ഉം കരട് Vertical Profile-ഉം തയ്യാറാക്കി അവ സൈറ്റിൽ പരിശോധിച്ച് ഫീസിബിലിറ്റി അറിയിക്കുന്നതിനായി 18.02.2026-ലെ കത്ത് പ്രകാരം കെ.ആർ.എഫ്.ബി പ്രോജക്ട് ഡയറക്ടർക്ക് സമർപ്പിച്ചിട്ടുള്ളതാണ്.

കൂടാതെ, എറണാകുളം RIQCL എക്സിക്യൂട്ടീവ് എഞ്ചിനീയറുടെ 13/03/2026-ലെ കത്ത് പ്രകാരം പദ്ധതി റോഡിന്റെ Inventory details ഈ കാര്യാലയത്തിൽ ലഭ്യമായിട്ടുണ്ട്. Inventory details പ്രകാരം ch. -0/000-ൽ ഒരു ചെറുപാലം സ്ഥിതി ചെയ്യുന്നതായി റിപ്പോർട്ട് ചെയ്തിട്ടുണ്ട്. എന്നാൽ പ്രസ്തുത ചെറുപാലത്തിന്റെ പ്രവൃത്തിയെ സംബന്ധിച്ച് KRFB- യിൽ നിന്ന് ഇതുവരെ നിർദ്ദേശങ്ങൾ ലഭ്യമായിട്ടില്ല.

മേൽപ്പറഞ്ഞ സാഹചര്യത്തിൽ Inventory details പ്രകാരം ch. -0/000-ൽ സ്ഥിതി ചെയ്യുന്ന ചെറുപാലവുമായി ബന്ധപ്പെട്ട പ്രവൃത്തിയിൽ സ്വീകരിക്കേണ്ട നടപടി സംബന്ധിച്ച തീരുമാനം അറിയിക്കണമെന്നും, സമർപ്പിച്ചിരിക്കുന്ന കരട് Horizontal Alignment ന്റെയും കരട് vertical Profile ന്റെയും Feasibility സംബന്ധിച്ച അഭിപ്രായം അറിയിക്കണമെന്നും 08/04/2026 ലെ കത്ത് പ്രകാരം KRFB പ്രോജക്ട് ഡയറക്ടറോട് അഭ്യർത്ഥിച്ചിട്ടുള്ളതാണ്.

നിരത്തുകൾ

അനുബന്ധം-3 ആയി ചേർക്കുന്നു.

കെ.ആർ.എഫ്.ബി - പി.എം.യു

മലയോര ഹൈവേയുടെ ഭാഗമായുള്ള കരിങ്കല്ലുമുഴി പ്ലാച്ചേരി റോഡ് നിർമ്മാണത്തിന്റെ നിലവിലെ സ്ഥിതി ചുവടെ ചേർക്കുന്നു:

കേരളത്തിലെ മലയോര ഹൈവേ വികസന പ്രവർത്തനങ്ങൾക്കായി കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ചെയ്യുന്നതിന് 10/07/2017 തീയതി GO. (Rt) No. 942/2017/PWD നമ്പരായി 3500 കോടി രൂപയുടെ ഭരണാനുമതി ലഭിക്കുകയും. തുടർന്ന് കോട്ടയം ജില്ലയിലെ മലയോര ഹൈവേയുടെ ഭാഗമായ പ്ലാച്ചേരി മുതൽ കരിങ്കല്ല് മുഴി വരെ 7.35 കിലോമീറ്റർ റോഡ് 12 മീറ്റർ വീതിയിലേക്ക് ഉയർത്തി കിഫ്ബി നിലവാരത്തിൽ ചെയ്യുന്നതിനായി PWD013-30/APR-2/2022/KIFB 20/03/2022 തീയതിയിൽ 331985250/- രൂപയുടെ സാമ്പത്തികാനുമതി ലഭിക്കുകയും ചെയ്തു.

മേൽ പ്രവൃത്തിയുടെ ഭാഗമായി പ്ലാച്ചേരി മുതൽ കരിങ്കല്ലുമുഴി വരെ Ch/0/00 മുതൽ Ch 7/350 വരെ റോഡ് നവീകരിക്കുന്നതിനായി എസ്റ്റിമേറ്റ് തയ്യാറാക്കുകയും, മേൽപടി റോഡ് 7m ക്യാരേജ് 2m പേവെഡ് ഷോൾഡർ ഉൾപ്പെടെ 12m വീതിയിൽ ചെയ്യുന്നതിനാണ് പദ്ധതി വിഭാവനം ചെയ്തിരിക്കുന്നത്.

എന്നാൽ ഈ പ്രവൃത്തിയിൽ കരിമ്പിൻതോട്, കരിങ്കല്ലുമുഴി എന്നിവിടങ്ങളിലുള്ള രണ്ട് പാലങ്ങൾ ഉൾപ്പെടുത്തിയിട്ടില്ല. തുടർന്ന് ടി പ്രവൃത്തി ടെൻഡർ ക്ഷണിക്കുകയും ചെയ്തിരുന്നു. എന്നാൽ ആയതിന്റെ PED അംഗീകരിച്ച് ലഭിച്ചതിന് ശേഷം പ്രവൃത്തി ആരംഭിച്ചാൽ മതി എന്ന് കിഫ്ബി യിൽ നിന്നും നിർദ്ദേശം ലഭിക്കുകയും ചെയ്തു. ടി പ്രവൃത്തിക്കായി PED തയ്യാറാക്കുന്നതിനും വന ഭൂമി ഏറ്റെടുക്കുന്നതിനും വേണ്ടി വന കാലതാമസം മൂലം കരാറുകാരന് കരാറിലേർപ്പെടുവാൻ സാധിക്കാതെ ടെൻഡർ റദ്ദാക്കുകയും ചെയ്തു.

മേൽ പ്രവൃത്തിക്കായി 0.2792 ഹെക്ടർ (67 സെന്റർ) വനഭൂമിയും 1.06 ഹെക്ടർ (262 സെന്റർ) സ്വകാര്യഭൂമിയും ആവശ്യമായി വരുകയും ചെയ്തിട്ടുള്ളതാണ്. ആയതിനാൽ മേൽ പദ്ധതിക്കായി ഏറ്റെടുക്കേണ്ടി വരുന്ന വനഭൂമിക്ക് പകരമായി ഭൂമി വനവൽകരണത്തിനായി കൈമാറി നൽകുന്നതിനായി കോട്ടയം ജില്ലയിൽ വൈക്കം താലൂക്കിൽ ചെമ്പ് വില്ലേജിൽ മാത്തുകരി മിച്ച ഭൂമിയിൽപ്പെട്ട സ്ഥലത്ത് നിന്നും സർവ്വെ നമ്പർ 270/5D യിൽ പെട്ട 0.2792 ഹെക്ടർ (67 സെന്റർ) ഭൂമി കൈമാറുന്നതിന് അനുമതി ലഭ്യമാകേണ്ടതുണ്ട്.

(സി) ഈരാറ്റുപേട്ട കാരക്കാട്-ഇളപ്പങ്കൽ ഭാഗത്ത് മീനച്ചിലാറിനു കുറുകെ പുതിയ പാലം നിർമ്മാണം, പഴയിടത്ത് മണിമല ആറിനു കുറുകെയുള്ള പുതിയ പാലം നിർമ്മാണം, തിടനാട്-നാടുകാരത്തിൽ കടവിൽ പുതിയ പാലം, വേങ്ങക്കുന്ന് പുത്തൻചന്ത സ്റ്റേഡിയം ഭാഗത്തെ നടപ്പാല നിർമ്മാണം, പുഞ്ചവയൽ-മഞ്ഞളരുവി തോടിനു കുറുകെ പാലം നിർമ്മാണം, 26-ാം മൈലിലെ പുതിയ പാലം നിർമ്മാണം എന്നീ പ്രവൃത്തികളുടെ നിലവിലെ അവസ്ഥ വിശദമാക്കാമോ?

മുപടി: പാലങ്ങൾ:

തിടനാട് നാടുകാരത്തിൽ കാവിൽ പുതിയ പാലം, വേങ്ങക്കുന്ന് പുത്തൻചന്ത സ്റ്റേഡിയം ഭാഗത്തെ നടപ്പാലം നിർമ്മാണം, പുഞ്ചവയൽ മഞ്ഞളരവി തോടിനു കുറുകെ പാലം നിർമ്മാണം എന്നീ പ്രവൃത്തികൾ ബജറ്റിൽ പൊതുമരാമത്ത് വകുപ്പ് മുഖേന ചെയ്യുന്ന പ്രവൃത്തികളിൽ 20% provision ലൊ 100 token provision ലൊ ഉൾപ്പെടുത്തി വന്നിട്ടില്ല. ആയതിനാൽ പൊതുമരാമത്ത് വകുപ്പിൽ നിന്നും തുടർനടപടികളൊന്നും സ്വീകരിച്ചിട്ടില്ല.

ഈ കാര്യലയത്തിനു കീഴിൽ നടന്നുകൊണ്ടിരിക്കുന്ന പ്രവൃത്തികളുടെ നിലവിലെ അവസ്ഥ ചുവടെ ചേർക്കുന്നു.

1. **കാരക്കാട്-ഇളപ്പങ്കൽ ഭാഗത്ത് മീനച്ചിലാറിനു കുറുകെ പാലം നിർമ്മാണം:** Investigation പ്രവൃത്തികൾ പൂർത്തിയായി വരുന്നു.
2. **പഴയിടം പാലം നിർമ്മാണം:** ഭരണാനുമതിക്കുള്ള പ്രൊപ്പോസൽ ധനകാര്യ വകുപ്പിന്റെ പരിഗണനയിലാണ്.
3. **26-ാം മൈലിലെ പുതിയ പാലം നിർമ്മാണം:** സ.ഉ(സാധ)നം.849/2024/PWD തീയതി 24-08-2024 പ്രകാരം 370.20 ലക്ഷം രൂപയുടെ ഭരണാനുമതി ലഭ്യമായിരുന്നു. നിലവിൽ സാങ്കേതികാനുമതി നൽകുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

സെക്ഷൻ ഓഫീസർ

Annexure- 5 ദേശീയ പാത വിഭാഗം

Sl.no.	Name of Works	AS No/ amount
1	Performance based maintenance between km 89.10 to km 103.20 of NH 183 A	Job No .NH-183 A-KL-2023-24- PBMC-02 Rs: 1003.83L
2	"Performance BasedMaintenance Contract(PBMC) from km72/700 to Km 74/700""& Km 126/700 tokm""160/00 of NH 183 under PBMCmaintenance plan 2025-26"	Job No . NH-183-KL-2025-26- PBMC-05 Rs:3127.69 L
3	"GENERAL-NH 183A-Urgent Reconstruction-of the Old Damaged Retaining wall at km 89/500 -General Civil Work"	AS/59E/25/46675 Dated: 14-10-2025, Rs.22,40,000/-
4	GENERAL-NH 183-Paigana Bridge at km158/000-Urgent Foundation ProtectionWorks.-General CivilWork	AS/59E/25/45194 Dated: 01- 09 2025, Rs:16,20,000.00/-
5	"GENERAL-NH 183A-Foot Bridge- Construction of Steel Foot bridge at km 97/200 RHS in Mukkuttuthara Town.-General Civil Work"	Order No.: AS/59E/24/39089 Dated: 21-11-2024, Rs:11Lakh

Annexure- 5 ജേശീയ പാത വിഭാഗം

Sl.no.	Name of Works	AS No/ amount
1	Performance based maintenance between km 89.10 to km 103.20 of NH 183 A	Job No .NH-183 A-KL-2023-24- PBMC-02 Rs: 1003.83L
2	"Performance BasedMaintenance Contract(PBMC) from km72/700 to Km 74/700""& Km 126/700 tokm""160/00 of NH 183 under PBMCmaintenance plan 2025-26"	Job No . NH-183-KL-2025-26- PBMC-05 Rs:3127.69 L
3	"GENERAL-NH 183A-Urgent Reconstruction-of the Old Damaged Retaining wall at km 89/500 -General Civil Work"	AS/59E/25/46675 Dated: 14-10-2025, Rs.22,40,000/-
4	GENERAL-NH 183-Paigana Bridge at km158/000-Urgent Foundation ProtectionWorks.-General CivilWork	AS/59E/25/45194 Dated: 01- 09 2025, Rs:16,20,000.00/-
5	"GENERAL-NH 183A-Foot Bridge- Construction of Steel Foot bridge at km 97/200 RHS in Mukkuttuthara Town.-General Civil Work"	Order No.: AS/59E/24/39089 Dated: 21-11-2024, Rs:11Lakh

കെട്ടിട വിഭാഗം അനുബന്ധം -2

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി നമ്പർ/തുക	നിലവിലെ സ്ഥിതി
1	Construction of New building for CHC Kootickal	G.O. (Rt) No. 1070/2021/PWD Dtd: 01.12.2021 Rs. 500 Lakhs	70% structural work completed. Work in progress
2	Budget work 2022-23 Construction of Mini Civil Station Erattupetta	G.O. (Rt) No. 1077/2025/PWD Dtd: 19.07.2025 Rs. 1000 Lakhs	Post tender stage
3	General Budget Work 2021-22 Construction of Cultural Centre at Mundakkayam Panchayath-work Composite work	G.O. (Rt) No. 1070/2021/PWD Dtd: TVPM 01.12.2021 Rs. 500 Lakhs	Civil work completed
4	NAVAKERALA SADASS-Construction of cultural centre at Mundakkayam Panchayath-Phase 2 work	98/2026/CLAP/Dated: 04.02.2024 Rs. 200 Lakhs	Letter submitted to AR wing for Architectural drawing and topographic Survey
5	Govt. VHSS Murikkumvayal-Toilet and class room maintenance	1185/GEDN dated: 13.02.2024 Rs. 23 L	Letter submitted for changing nomenclature
6	Govt. HSS Erattupetta-providing ramp facilities, Construction of disabled friendly toilets signages and allied facilities for differently abled students, work-General Civil	2106/2023/GEDN Dated: 24.03.2023 Rs. 25 Lakhs	Work completed
7	Govt. HSS Edakunnam Providing, ramp facilities, Construction of disabled friendly toilets, signages and allied	2106/2023/GEDN Dated: 24.03.2023 Rs. 10 Lakhs	Work completed

	facilities for differently abled students, work- General Civil		
8	Construction of Court Building Phase-II (Balance work) Erattupetta	G.O. (Rt) No. 3431/2018/Home TVM Dated: 24.11.2018 Rs. 300 L	Terminated with risk and cost. Balance work schedule submitted
9	Construction of School building for Govt. Higher Secondary School Edakkunnam, Poojar, Kottayam	G.O. (Rt) No. 2229/2023/GEDN Dated: 30.03.2023 Rs. 200 L	Half portion of the footings and plinth beam completed, work in progress
10	Construction of school building for Govt. High School, Kuzhimaavu, Mundakkayam, Kottayam	G.O. (Rt) No. 8460/2022/GEDN Dated: 26.12.2022 Rs. 100 L	plinth beam work in progress
11	General Education Department-Annual Plan 2023-24-Construction of School building for Govt. Tribal LP School, Thumarampara, Erumely, Kottayam	G.O. (Rt) No. 172/2020/GEDN Dated: 06.01.2024 Rs. 100 L	Column work in progress
12	Govt. Triabal LP School, Thrumarampara, Erumely Kottayam, Maintenance works	1325/2024/GEDN Dated: 19.02.2024 Rs. 11.5 L	Client requirements received, TS estimate under preparation
13	Construction of School building for LP School Punchavayal, Kottayam	7153/2025/GEDN Dated: 22.09.2025 Rs. 100 Lakhs	Topographic survey sketch received from RIQCL and submitted to AR wing.
14	MGLP School Panampilavu, Erumely	2155/2023/GEDN Dated: 27.03.2023 Rs. 16 Lakhs	Site handed over to the contractor
15	GENERAL –	G.O. (Rt) No. 2155/2023/GEDN	Site handed

	IMPROVEMENTS OF BASIC FACILITEIS FOR GOVT. SCHOOLS, Govt. L.P. School Velanilayam (Govt. L.P.School Velanilam)Koottickal-maintenance work in Govt. L.P.School VElanilayam (Govt. L.P.School Velanilam)General Civil Work	Dated: 27.03.2023 Rs. 10.5 L	over to the contractor
16	Construction of school building for Govt. Vocational Higher Secondary School, Thidanad, Kottayam	G.O. (Rt) No. 8586/2025/GEDN Dated: 17.10.2023 Rs. 50 L	Land not identified by client
17	DEPOSIT- Smart Village Office Teekoy- Smart Village office-General Civil Work	LR/12273/2024-LR(m2) Dated: 31.01.2025 Rs. 45 L	Building to be demolished. Auction done no bid response
18	Technical Education department-Technical High School Teekoy- Construction of a well in the compound of the newly constructed school building	DTETVM/402/2024-D7(PA) Dated: 22.05.2024 Rs. 6 L	Work started
19	GENERAL-Construction of Ramp at Rest House- Providing Ramp facilities at Rest House Kanjirappally, Mundakkayam and Erumely-General Civil Work	AS/59/B/25/47835 Dated: 31.12.2025 Rs. 7 L	Pretender stage
20	LAC-ADS-2022-23 POONJAR MLA- Adv.SEBASTIAN KULATHUNKAL-	D6/3548/22/MLA-ADS/SK Dated: 04.03.2025 Rs. 20 L	Earth work started

- CONSTRUCTION OF
WAITING SHED AT
PODIMATTOM JN.
WARD 18.
PARATHODU GP-
WORK-General Civil
Work
- 21 LAC-ADS-2022-23, E7/483/2023/MLA ADS/SK Dated: TS Estimate
2023-24 Poonjar MLA 18.06.2025 Rs. 500 L submitted
Sri. Sebastian
Kulathunkal-
Construction of Mini
Civil Station at
Mundakkayam
- 22 MLA ADS 2025-2026 LSGD/JD/KTM/3871/2025/ADS/SK-Post Tender
Adv. Sebastian E9 Dated: 03.10.2025 Rs. 50 Lakhs stage
Kulathunkal, Poonjar
Constituency,
Completion of
Construction of Watch
Tower at Karikad Top,
Final Phase –Completion
works General Civil
Work
- 23 General –Running AS/59B/25/45625 Dated: 19.09.2025 Work ongoing
Contract 2025-26, PWD Rs. 3 Lakhs
Rest House Erattupetta-
Running Contract-
General Civil Work
- 24 General Rest House AS/59B/26/50788 Dated: 11.06.2026 TS issued,
Erumely, Mundakkayam Rs. 8 Lakhs proposed for
& Kanjirappally- One tendering
year running
maintenance contract for
the year 2026-27
providing routine
maintenance work

ROADS അനുബന്ധം-1

(എ) പൂഞ്ഞാർ നിയോജകമണ്ഡലത്തിൽ നടന്നുകൊണ്ടിരിക്കുന്ന വിവിധ പ്രവർത്തികൾ ചുവടെ ചേർക്കുന്നു

- 1) SF 2021-22 Providing BC overlay and allied works to Ettumanoor-Poonjar SH way from ch 31/200km to ch 34/400km
- 2) FDR - 2021 - 2022 - Providing urgent side protection and Surfacing works to Poonjar - Kaippally - Enthayar Road ch 8/700 km to 11/210 km except retaining wall at ch 8/730, 9/200 km and 11/110 km
- 3) GENERAL-Sabarimala Festival work 2024- 2025 (Upgradation with BM & BC -2.430 km) -Providing BM and BC Surfacing and allied works to Kavumkadavu- Valathookku Road from Ch 0/000 km to 2/430 km
- 4) Improvements to ErattupettaByepass causeway to MES Junction
- 5) GENERAL-Sabarimala FW 2025- 2026 -Providing BM and BC Surfacing to Pinnakanad-Pazhuthadam road ch:0/000 to 4/650km (Upgradation with BM & BC -4.650 km)
- 6) GENERAL-SR 2025 - 26 - Reconstruction of damaged and collapsed retaining wall at Ch 7/300 km LHS in Teekoy- Mangalagiri- Ottayetti Road
- 7) GENERAL-Construction of Cover slabs and allied works in Anayilappu - Thevarupara Road from ch 0/000 to ch 0/300 km
- 8) GENERAL-GENERAL-Construction of Culvert at Ch 1/400 km and Drainage facilities at Ch 1/350 km to 2/750 km in Poonjar-Koottickal Road
- 9) Construction of damaged retaining wall and allied works at Ch 11/840 km LHS in Erattupetta- Peerumedu road
- 10) GENERAL-RM / 2025-26-RC 2 Phase 1/ Zone I-One year Running Contract for various PWD Roads under Road Section Erattupetta in Kottayam district 9 road stretches for a length of 47.556 km-CIVIL WORK-General Civil Work
- 11) GENERAL-RM / 2025-26- RC 2 Phase 1/Zone V-One year Running Contract for

various PWD Roads under Road Section Erattupetta in Kottayam district 10 road stretches for a length of 72.55 km-RC Work-General Civil Work

12) GENERAL-RM / 2025-26 - RC 2 Phase 1 /Zone VII-One year Running Contract for various PWD Roads under Road Section Erattupetta in Kottayam district 14 road stretches for a length of 49.01 km-RC work-General Civil Work

13) GENERAL-RM/ 2025-26 - RC 2 Phase 2 /Zone III--One year Running Contract for various PWD Roads under Road Section Erattupetta in Kottayam district 6 road stretches for a length of 34.774 km

14) GENERAL-RM 2025-26 - RC 2 Phase 2 / Zone II--One year Running Contract for various PWD Roads under Road Section Erattupetta in Kottayam district 9 road stretches for a length of 35.52 km

15) SF-Work 2020-21-Nomenclature Change of the work " SF- 2020-21-Providing MSS with Mechanical Means to Manimala -Pazhayidam-Chenappady - Erumely Road Ch - 0/000- 15/205 km" as "SF-Work -2020-21-Providing MSS with Mechanical Means to Manimala - Pazhayidam- Chenappady - Erumely Road Ch - 0/000- 15/205 KM-(working chainage for chainages 0/00 to 4/280km, 9/890 - 10/129 km,12/246 - 14/759 km & amp; 15/059 - 15/205 km)

16) RM / 2025-26/RC 2 Phase1/ Zone IV -One year Running contract for various PWD Roads under Road Section Erumely in kottayam district 8road streches for a length of 50.900km

17) RM/2025-26/RC 2 Phase 1/Zone III - One year Running Contract for various PWD Roads under Road Section Erumely in Kottayam District -12 Roads stretches for a length of 57.165 km

18)SF work 2025-26-Providing BM&BCKarinilam-Punchavayal-504 Colony-Kuzhumavu
Road Ch:0/000-4/000 Km

19) GENERAL-General 2025-2026 Urgent and dangerous Tree cutting works on various roads under Erumely Section.-General Civil Work-General Civil Work

20) Improvements to Mundakkayam - Koottikkal - Yendayar - Elamkadu- Valyentha — Vagamon road ch. 16/510 to 21/250 - Phase II & Budget work 2024-25 (20 %) - Upgradation work — Improvements to Mundakkayam - Koottikkal - Yendayar - Elamkadu- Valyentha - Vagamon road ch. 21/250 to 23/850 - Phase III

21). Sabarimala work 2023-24 —BM & BC to Parathode-Kalluvely- Vengantham& Deposit Work 2024-25 Restoration due to trenching by KWA pipe line in ParathoduKalluveli Vengathanam Road b/w Ch. 0/000 to 6/500 km LHS and RHS in connection with JJM Work.

22) GENERAL-Sabarimala Festival 2024-25-(Upgradation with BM & BC- 3.030 km) — Providing BM and BC and allied works to ParathoduPinnakanadu Road Ch 0/000 to 3/030 km-General Civil Work-1

കൂടാതെ പൂഞ്ഞാർ, കാഞ്ഞിരപ്പള്ളി എന്നീ നിയോജക മണ്ഡലത്തിനു കീഴിൽ വരുന്ന റോഡുകൾ ഉൾപ്പെടുന്ന രണ്ടു റണ്ണിങ് കോൺട്രാക്ട് പ്രവർത്തികളുടെ വിവരം ചുവടെ ചേർക്കുന്നു.

1. GENERAL-RM / 2025- 26 - RC 2 Phase 2 - -One year Running Contract for various PWD Roads under Road Section Kanjirappally in Kottayam district 14 road stretches for a length of 65.9 km- - General Civil Work-
2. RM / 2025-26 - RC 2 Phase 1/Zone II- One year running contract for various PWD roads under Roads Section Kanjirappally in Kottayam District 11 road stretches for a length of 47.356 km-R C-General Civil Work)

ROADS ANNEXURE -3

(ബി)

1) മുണ്ടക്കയം-വല്യേന്ത -വാഗമൺ റോഡ്

Improvements to Mundakkayam - Koottikkal - Yendayar - Elamkadu- Valyentha — Vagamon road ch. 16/510 to 21/250 - Phase II & Budget work 2024-25 (20 %) - Upgradation work - Improvements to Mundakkayam - Koottikkal - Yendayar - Elamkadu- Valyentha — Vagamon road ch. 21/250 to 23/850 - Phase III

മേൽ പ്രവർത്തിയിൽ ആകെ 7.3 കി മി ദൂരം വരുന്നതിൽ കോലാഹലമേട് ഭാഗത്തുനിന്നും 2.6കി മി ദൂരത്തിൽ ബിഎം നിലവാരത്തിലുള്ള ടാറിങ് പ്രവർത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. ബാക്കിയുള്ള ഭാഗത്തെ സംരക്ഷണ ഭിത്തി, കല്യക് മുതലായവയുടെ പ്രവർത്തികൾ പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നു.

2) പനച്ചിപ്പാറ -വള്ളൂർ(കാവംകടവ് -വള്ളൂർ റോഡ്)

GENERAL-Sabarimala Festival work 2024- 2025 (Upgradation with BM & BC -2.430 km) -Providing BM and BC Surfacing and allied works to Kavumkadavu- Valathookku Road from Ch 0/000 km to 2/430 km

ടി പ്രവൃത്തിയുടെ ഭാഗമായ സംരക്ഷണ ഭിത്തികൾ , കല്യകൾ , ക്രോസ് ഡ്രൈൻ തുടങ്ങിയവയുടെ നിർമ്മാണം പുരോഗമിച്ച് വരുന്നു .

3) പാറത്തോട്-പാലപ്ര-കള്ളവേലി-വേങ്ങത്താനം റോഡ്

Sabarimala work 2023-24 -BM&BC to Parathode-Kalluvvely- Venganthanam& Deposit Work 2024-25 Restoration due to trenching by KWA pipe line in ParathoduKalluvveli Vengathanam Road b/w Ch. 0/000 to 6/500 km LHS and RHS in connection with JJM Work.

6.5 കി മി ദൂരം ഉള്ള മേൽ പ്രവർത്തി യുടെ 1.6 കി മി ദൂരം ബി.എം നിലവാരത്തിലുള്ള ടാറിങ് പ്രവർത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. കലിക് നിർമ്മാണം പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നു.

