

പതിനാറാം കേരളനിയമസഭ

രണ്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 100

12-10-2026-ൽ മറുപടിയിൽ

കാട്ടാക്കട നിയോജകമണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. എം. ആർ. ബൈജു

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ

(മുഖ്യമന്ത്രി)

(എ) കാട്ടാക്കട നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നിലവിൽ നടപ്പിലാക്കിവരുന്നതോ അംഗീകാരം ലഭിച്ചിട്ടുള്ളതോ ആയ വികസന പദ്ധതികളുടെ നിലവിലെ പുരോഗതി, അനുവദിച്ചിട്ടുള്ള തുക, പൂർത്തീകരണത്തിനായി നിശ്ചയിച്ചിട്ടുള്ള സമയക്രമം എന്നിവ സംബന്ധിച്ച വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;

മുഖ്യമന്ത്രി: കാട്ടാക്കട നിയോജക മണ്ഡലത്തിലെ കിഫ്ബി ധനാനുമതി നൽകിയ പ്രവൃത്തികളുടെ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു

(ബി) 10.07.2017ലെ സർക്കാർ ഉത്തരവ് (ആർ.ടി.) 942/2017/പി.ഡബ്ല്യു.ഡി. നമ്പർ ഉത്തരവ് പ്രകാരം അനുമതി ലഭിച്ച കിള്ളി-മേച്ചിറ-പുറ്റമേൽക്കോണം റോഡിന്റെ നിലവിലെ നിർമ്മാണ പുരോഗതി എന്താണെന്ന് വിശദീകരിക്കാമോ;

മുഖ്യമന്ത്രി: കിള്ളി-മേച്ചിറ-മുങ്ങോട്-ഇ.എം.എസ് അക്കാദമി റോഡിനു 08-08-2024 തീയതിയിലെ കിഫ്ബി ധനാനുമതി ഉത്തരവ് നമ്പർ PWD015-07/APR-3/2024/KIIFB പ്രകാരം 24.46 കോടി രൂപയുടെ പുതുക്കിയ ധനാനുമതി നൽകിയിട്ടുണ്ട്. കെ ആർ എഫ് ബി യാണ് പ്രസ്തുത പ്രവൃത്തിയുടെ നിർവ്വഹണ ഏജൻസി. FDR സാങ്കേതിക വിദ്യയിലാണ് പ്രസ്തുത പ്രവൃത്തി ചെയ്യുന്നത്. കെ ആർ എഫ് ബി യിൽ നിന്നും ലഭിച്ച വിവര പ്രകാരം ആകെ 7.95 കിലോമീറ്റർ ഉള്ള റോഡിൽ 7.7 കിലോമീറ്റർ BC പ്രവൃത്തി ചെയ്തിട്ടുണ്ടെങ്കിലും culvert, Road Safety, Interlock, Irish drain, BC in approach & above culvert portion എന്നിവയുടെ പ്രവൃത്തി പൂർത്തീകരിക്കേണ്ടതുണ്ട്. ആകെ 87% പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്.

(സി) 23.09.2017 ലെ സർക്കാർ ഉത്തരവ് (ആർ.ടി.) 52/2017/പി.ഡബ്ല്യു.ഡി. നമ്പർ ഉത്തരവ് പ്രകാരം അനുമതി ലഭിച്ച പൊട്ടൻകാവ്-നെല്ലിക്കാട്-ചീനിവിള-ഊന്നംപാറ-തിരളിക്കുഴി മുണ്ടുകോണം കണ്ടല റോഡിന്റെ നിലവിലെ നിർമ്മാണ പുരോഗതി എന്താണെന്ന് വിശദീകരിക്കാമോ?

മുപടി: തിരുവനന്തപുരം ജില്ലയിലെ കാട്ടാക്കട നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെട്ടതും FDR സാങ്കേതികവിദ്യയിൽ നടത്തുന്ന വികസന പദ്ധതിയുമായ പൊട്ടൻകാവ്-നെല്ലിക്കാട് - ചീനിവിള ഉന്നാപാറ - തിരളിക്കുഴി - മുണ്ടക്കോണം - കണ്ടല റോഡ് വികസനത്തിന് 23.09.2017 തീയതിയിലെ G.O. (Rt) No.52/2017/PWD ഉത്തരവ് പ്രകാരം 15 കോടിയുടെ ഭരണാനുമതിയും 16.03.2019 തീയതിയിലെ കിഫ്ബി ധനാനുമതി ഉത്തരവ് നമ്പർ PWD 015-20/APR-1/2019/KIFB പ്രകാരം 18.748 കോടിയുടെ കിഫ്ബി ധനാനുമതിയും ലഭ്യമായിട്ടുണ്ട്. കെ ആർ എഫ് ബി യാണ് പ്രസ്തുത പ്രവൃത്തിയുടെ നിർവ്വഹണ ഏജൻസി. കെ ആർ എഫ് ബി യിൽ നിന്നും ലഭിച്ച വിവര പ്രകാരം ടി പ്രവൃത്തിയുടെ ടെണ്ടർ നടപടികൾ പൂർത്തീകരിച്ച് 15/06/2024 തീയതിയിൽ കരാറുകാരനുമായി കരാർ ഉടമ്പടി വെക്കുകയും 25.06.2024 തീയതിയിൽ കരാറുകാരന് സൈറ്റ് കൈമാറി നൽകുകയും ചെയ്തിട്ടുണ്ട്.

ടി പദ്ധതി മൂന്ന് റീച്ചുകളായിട്ടാണ് വിഭാവനം ചെയ്തിരിക്കുന്നത്. റീച്ച് - 1 ൽ ഉൾപ്പെട്ട പൊട്ടൻകാവ് - ഉന്നാപാറ റോഡിന്റെ നീളം 2.007 കിലോമീറ്ററും, റീച്ച് - 2 ൽ ഉൾപ്പെട്ട നെല്ലിക്കാട്- ചീനിവിള റോഡിന്റെ നീളം 2.070 കിലോമീറ്ററും, റീച്ച് - 3 ൽ ഉൾപ്പെട്ട തിരളിക്കുഴി കണ്ടല റോഡിന്റെ നീളം 1.400 കിലോമീറ്ററും ഉൾപ്പെടെ ആകെ 5.5 കിലോമീറ്റർ ആണ്. നെല്ലിക്കാട് - ചീനിവിള (Reach -2) റോഡിൽ നിലവിൽ ശരാശരി 7.5 മീറ്റർ വീതി ഉള്ളതിനാൽ 5.5 മീറ്റർ വീതിയിൽ FDR പ്രവൃത്തി നടത്തി 1.85 കിലോമീറ്റർ ദൂരത്തിൽ BC പ്രവൃത്തികളും കൾവെർട്ട് പ്രവൃത്തികളും പൂർത്തീകരിച്ചിട്ടുണ്ട്. റീച്ച് 2 ലെ ശേഷിക്കുന്ന 220 മീറ്റർ ഭാഗവും റീച്ച് 1 & 3-യിലും ഭൂമി ഏറ്റെടുക്കൽ നടപടി പൂർത്തീകരിച്ചാൽ മാത്രമേ FDR പ്രവൃത്തി നടത്തുവാൻ സാധിക്കുകയുള്ളൂ. കേരള വാട്ടർ അതോറിറ്റി യൂട്ടിലിറ്റി ഷിഫ്റ്റിംഗ് പ്രവൃത്തികൾ 80% വും KSEB യുടെ യൂട്ടിലിറ്റി ഷിഫ്റ്റിംഗ് പ്രവൃത്തികൾ 40% വും പൂർത്തീകരിച്ചു. ഭൂമി ഏറ്റെടുക്കൽ നടപടിക്ക് 24.10.2024 തീയതിയിൽ 11(1) നോട്ടീഫിക്കേഷൻ പ്രസിദ്ധീകരിച്ചു. ഇതോടനുബന്ധിച്ച് റീച്ച് -1 ലെ ചുമയങ്ങൂടെ ലിസ്റ്റ് 06.05.2025-ൽ സ്പെഷ്യൽ തഹസിൽദാർ നൽകിയതനുസരിച്ച് 60 ചുമയങ്ങൂടെ വിലനിർണ്ണയ സർട്ടിഫിക്കറ്റ് എൽ.എ വിഭാഗത്തിന് സമർപ്പിച്ചിട്ടുണ്ട്. ബാക്കിയുള്ളവയുടെ വാല്യുവേഷൻ പ്രവൃത്തികൾ നടന്നുവരുന്നു. നിലവിലെ ഫെയർവാല്യൂവിന്റെ അടിസ്ഥാനത്തിൽ വില കണക്കാക്കുമ്പോൾ 13.8 കോടി രൂപ എൽ.എ. കോസ്റ്റിനത്തിൽ വേണ്ടി വരുമെന്ന് സ്പെഷ്യൽ തഹസിൽദാർ എൽ.എ. ആവശ്യപ്പെട്ടതനുസരിച്ച് ടി തുക വകയിരുത്തി പുതുക്കിയ സാമ്പത്തികാനുമതി അനുവദിക്കുന്നതിനു വേണ്ടി കിഫ്ബിക്ക് കെ ആർ എഫ് ബി റിവിഷൻ പ്രൊപ്പോസൽ നൽകിയിരുന്നെങ്കിലും BVR, DVS എന്നിവ ഫൈനലൈസ് ചെയ്ത ശേഷം പുതുക്കിയ സാമ്പത്തിക അനുമതിക്കുള്ള പ്രൊപ്പോസൽ കിഫ്ബിയിലേക്കു സമർപ്പിക്കുവാൻ കെ ആർ എഫ് ബി യോട് ആവശ്യപ്പെട്ടിട്ടുണ്ട്. കൂടാതെ ഭൂമി ഏറ്റെടുക്കൽ പൂർത്തിയാകാത്തതിനാൽ നിലവിലെ കരാറിൽ നിന്നും റീച്ച് (1) & (2) Descope


ചെയ്തിട്ടുണ്ട്. ഭൂമി ഏറ്റെടുക്കൽ നടപടി പൂർത്തീകരിച്ചതിനു ശേഷം പ്രസ്തുത പ്രവൃത്തികൾ ടെൻഡർ ചെയ്ത തുടർ നടപടികൾ സ്വീകരിക്കുന്നതാണെന്നു കെ ആർ എഫ് ബി അറിയിച്ചിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	Work Status
1	Fisheries & Ports	FSH003-01	Strengthening of Fish marketing Infrastructure of the State	Strengthening of fish marketing Infrastructure in Thiruvananthapuram District - Nadukkadu Fish Market	₹ 2.51	KSCADC	Kattakkada	Work in progress
2	Fisheries & Ports	FSH003-08	Strengthening of Fish marketing Infrastructure of the State	Strengthening of Fish marketing Infrastructure Vilavoorkkal Fish Market	₹ 1.08	KSCADC	Kattakkada	KIIFB Approved
3	General Education	GED003-01	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum Cluster 1- Govt.UPS Vilappilshala-	₹ 1.41	KILA	Kattakkada	Work Completed
4	General Education	GED003-01	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Trivandrum Cluster 1- Govt.HSS Vilavoorkkal	₹ 0.93	KILA	Kattakkada	KIIFB Approved
5	General Education	GED003-30	Betterment of Infrastructure facilities in 446 Schools -1 Crore category	GLPS Kuruthamkode	₹ 1.29	KILA	Kattakkada	Work Completed
6	General Education	GED005-12	PPE Mission- Upgradation of one school in each constituency	Malayinkeezhu Govt. G.H.S.S	₹ 5.00	KITE	Kattakkada	Work Completed
7	General Education	GED008-59	Betterment of infrastructure facilities in 229 schools	Thiruvananthapuram Phase-3 Cluster-1- GHS Plavoor	₹ 2.79	KITE	Kattakkada	Work Completed

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	Work Status
8	Higher Education	HED007-08	Augmentation of Infrastructural Facilities at Government Colleges in Kerala	Madhavakavi Smaraka Government Arts & Science College Malayinkeezhu-Rs.7.99 Cr	₹ 7.99	Kerala infrastructure & Technology for Education (KITE)	Kattakada	Work Completed
9	Higher Education	HED010-02	Setting up of Translational Research Centre in Universities	Construction of Translational Research Centre in APJKTU	₹ 12.95	APJKTU	Kattakkada	Work Tendered
10	Higher Education	HED011-01	Land Acquisition of additional 50 acres of land adjoining to the land already acquired for APJAKTU campus at Vilappilsala for undertaking various Technology Development Projects/Instituion	Project Report on Acquisition of Remaining 50 acres of Land at Vilappilsala for the Development of Campus for APJ Abdul Kalam Technological University-Land Acquisition	₹ 203.92	APJKTU	Kattakkada	LA completed
11	Higher Education	HED014-02	Kerala Electric Vehicle Industrial Park	Preliminary Initiatives for K-EVIP Development	₹ 89.00	TrEST Research Park	Kattakkada	Work in progress
12	Health & Family Welfare	HFW002-23	Improvements to the infrastructure of Taluk, District and General Hospitals	Development of Taluk Hospital Malayinkeezhu	₹ 19.64	KITCO	Kattakada	Work Completed

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	Work Status
13	Health & Family Welfare	HFW002-78	Improvements to the infrastructure of Taluk, District and General Hospitals	Procurement of Medical Equipment & Hospital Furniture for TH Malayinkeezhu	₹ 0.36	KMSCL	Kattakkada	Work in progress
14	PWD	PWD001-06	68 bridges	Construction of Kudiveettilkadavu Bridge in Thiruvananthapuram District	₹ 18.89	KRFB	Parassala, Kattakkada, Aruvikkara	Work Tendered
15	PWD	PWD004-03	137 Roads	Four Laning of NH-4766 - Karamana Kaliyikkavila - Phase I - Reach II - Pravachambalam to Vazhimukku	₹ 162.46	KRFB	Kattakkada, Kovalam	Work Completed
16	PWD	PWD015-07	182 roads	Improvement to Killy EMS Academy Road	₹ 24.46	KRFB	KATTAKADA	Work in progress
17	PWD	PWD015-14	182 Roads	Improvements to Thiruvananthapuram Neyyar Dam Road	₹ 58.93	KRFB	Aruvikkara, Kattakkada, Parassala	LA in progress
18	PWD	PWD015-20	182 ROADS	Improvement to Pottenkavu-Nellikad- Cheenivila-Unnampara Road in Thiruvananthapuram District	₹ 18.75	KRFB	Kattakkada	Work in progress
19	Registration	RGD007-05	Construction of 52 office buildings for Registration Department	Construction of Sub Registrar offices at Malayinkeezhu	₹ 1.30	Kerala State Construction Corporation Ltd (KSCC)	Kattakkada	Work Completed


Section Officer