

പതിനാലാംകേരള നിയമസഭ

പതിനാറാം സമ്മേളനം


നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 4527

13-11-2019 ൽ മറുപടി

മാവേലിക്കര മണ്ഡലത്തിലെ ജലവിഭവവകുപ്പ് പ്രവൃത്തികൾ

ചോദ്യം		മറുപടി	
	ശ്രീ. ആർ. രാജേഷ്		ശ്രീ. കെ. കൃഷ്ണൻ കുട്ടി (ജലവിഭവ വകുപ്പുമന്ത്രി)
(എ)	ഈ സർക്കാർ അധികാരമേറ്റശേഷം മാവേലിക്കര മണ്ഡലത്തിൽ ജലവിഭവവകുപ്പ് വിവിധ പദ്ധതികളിൽ ഉൾപ്പെടുത്തി അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദവിവരം ലഭ്യമാക്കുമോ;	(എ)	ഈ സർക്കാർ അധികാരമേറ്റശേഷം മാവേലിക്കര മണ്ഡലത്തിൽ ആക്ഷൻ പ്ലാൻ S.D.R.F എന്നീ ശീർഷകങ്ങളിൽ കനാൽ വാർഷിക അറ്റകുറ്റപ്പണികളും പുനരുദ്ധാരണ പ്രവൃത്തികളും ഉൾപ്പെടെ പമ്പ ജലസേചന പദ്ധതിയിലൂടെ 60 പ്രവൃത്തികളും (രൂപ 230 ലക്ഷം) കല്ലട ജലസേചന പദ്ധതിയിലൂടെ 44 പ്രവൃത്തികളും (രൂപ 282.5 ലക്ഷം) പ്രോജക്ട് 2 ചീഫ് എഞ്ചിനീയറുടെ കീഴിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട് കട്ടനാട് പദ്ധതിയിലൂടെ എസ്.ഡി.ആർ.എഫ് ഫണ്ട് ഉപയോഗിച്ച് 27.53 ലക്ഷത്തിന്റെ റിപ്പയർ വർക്കുകൾ നടപ്പിലാക്കി വരുന്നു. മാവേലിക്കര മണ്ഡലത്തിൽ ജലവിഭവവകുപ്പ് വിവിധ പദ്ധതികളിൽ ഉൾപ്പെടുത്തി ഇറിഗേഷൻ ചീഫ് എഞ്ചിനീയർ ഭൂജല വകുപ്പ് കേരള ജല അതോറിറ്റി എന്നിവയുടെ കീഴിൽ അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദവിവരം അനുബന്ധം യഥാക്രമം 1,2,3 ആയി ചേർത്തിരിക്കുന്നു.
(ബി)	ഇവയിൽ ഏതൊക്കെയാണു പൂർത്തിയാകാനുള്ളവ ഏതൊക്കെയാണു പുതുതായി അനുവദിച്ചവ ഏതൊക്കെയാണു വിശദമാക്കുമോ;	(ബി)	പമ്പ ജലസേചന പദ്ധതിയിലെ 27 പ്രവൃത്തികളും (രൂപ 36 ലക്ഷം) കല്ലട ജലസേചന പദ്ധതിയിലെ 19 പ്രവൃത്തികളും (രൂപ 150.61 ലക്ഷം) പുർത്തീകരിച്ചു. കല്ലട ജലസേചന പദ്ധതിയിൽ 5 പ്രവൃത്തികളും (രൂപ 47.59 ലക്ഷം) പമ്പ പദ്ധതിയിൽ 33 പ്രവൃത്തികളും (രൂപ 194 ലക്ഷം) നടന്നു വരുന്നു. കല്ലട പദ്ധതിയിൽ 20 പുതിയ പ്രവൃത്തികൾ (രൂപ 84.3 ലക്ഷം) ഉറപ്പാക്കുവാനായിട്ടുണ്ട് കട്ടനാട് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഒന്നാട്ടക്കര സ്കീമിന്റെ ഭാഗമായി 4 പദ്ധതികൾക്ക് താഴെ പറയുന്ന തുക ചെലവഴിച്ചിട്ടുണ്ട് <ol style="list-style-type: none"> 1. പൂരിച്ചറ - 5.97 കോടി 2. റ്റി എ കനാൽ 11.84 കോടി 3. പെരുമ്പള്ളി 2.60 കോടി 4. കർത്താലിപ്പാൽ 1.15 കോടി ഇറിഗേഷൻ ഭൂജലവിഭവ ജല അതോറിറ്റി തുടങ്ങിയ വിഭാഗങ്ങളിലെ പദ്ധതികളുടെ വിശദവിവര അനുബന്ധത്തിൽ ചേർത്തിട്ടുണ്ട്
(സി)	പൂർത്തിയാകാനുള്ള പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതിന് സീകരിച്ച നടപടികൾ വിശദമാക്കുമോ?	(സി)	പൂർത്തിയാകുവാനുള്ള പ്രവൃത്തികൾ അടയ്ക്കുന്നതിന് പൂർത്തീകരിക്കുന്നതിന് ബന്ധപ്പെട്ട ഉദ്യോഗസ്ഥർക്ക് നിർദ്ദേശം നൽകിയിട്ടുണ്ട്. കട്ടനാട് പദ്ധതിയിൽ ഉൾപ്പെട്ട മൂന്ന്

		<p>പദ്ധതികൾ പൂർത്തീകരിച്ചു. ഖേരവിലിപ്പാൽ പദ്ധതി കരാറുകാരന്റെ ഉദാസീനത മൂലം കരാറുകാരന്റെ നഷ്ടോത്തരവാദിത്വത്തിൽ റദ്ദാക്കി. ജലഅതോറിറ്റിയിൽ ടെണ്ടർ ചെയ്ത പ്രവൃത്തികൾ അടിയന്തിരമായി പൂർത്തീകരിക്കുന്നതിനായി ഈ പ്രവൃത്തികൾക്കാവശ്യമായ പൈപ്പുകൾ നൽകിയും റോഡ് കട്ടിംഗിനുള്ള അനുമതി ലഭിക്കുവാനുമുള്ള നടപടികൾ സ്വീകരിക്കുകയും ചെയ്യുന്നതാണ്. ടെണ്ടർ ചെയ്തിട്ടില്ലാത്ത പ്രവൃത്തികൾ അടിയന്തിരമായി എസ്റ്റിമേറ്റുകൾ തയ്യാറാക്കി ടെണ്ടർ നടപടികൾ സ്വീകരിക്കുകയും ചെയ്യുന്നതാണ്.</p>
--	--	--


 സെക്ഷൻ ഓഫീസർ

പൂർത്തിയായ പ്രവൃത്തികൾ

	Name of work	Estimate PAC	Remarks
1	Renovation of L I Station improvements and deepening of Vachalthodu in Macrimada-Thazhakkara Panchayath	1499526/-	work completed final bill submitted
2	Protecting the sides of Punnoorthodu near Punnammoodu in Thekkekara panchayath	20,00,000/-	work completed final bill submitted
3	Construction of Arattukadavu north of Kunnam railway cross in ward No.5 of Thazakkara Panchayath	1154000/-	Work completed
4	Construction of Balikadavu near Karimpinkavu Moorthy Temple in ward No. 4 Thazakkara Panchayath	1200000	Work completed


പൂർത്തിയാകുവാനുള്ള പ്രവൃത്തികൾ

1	Renovation and rectification of leading channel at Murinjapuzha L.I. Station in Nooranad Panchayath	2462079/-	work stand still for morethan one year.
2	Repairs and rectifiatiion works of Kannattumodi L.I. Station	150000/-	Site handed over to the contractor due to continuous rain the work is not started
3	Repairs and rectifiatiion works of Macrimada L.I. Station	150000/-	do
4	Repairs and rectification works of River mouth L.I. Station	150000/-	do
5	Desilting of Vachalthodu of River mouth L.I. Station	150000/-	do
6	Rectification works of vachalthodu of Kannattumodi L I station	480000/-	do
7	Rectification works of varenicka!kanjoorthodu in ward no.10 of thekkekarapanchayath	480000/-	do
8	Desilting of punchakkalathattavazhythodu in ward 12,13 of chettikulangara Panchayath	150000/-	do
9	Urgent rectification and repair works to LI station No. No. I, in Nooranadu Panchayath, Alappuzha District.	383000/-	do
10	Urgent repair and rectification works to Li station No. II. in Thazhakkara Panchayath , in Alappuzha District.	80000/-	do

11	Urgent repair and rectification works to Li station No. V. in Nooranadu Panchayath , in Alappuzha District.	130000/-	do
12	Urgent repair and rectification works to Murinjapuzha LI station, in Nooranadu Panchayath in Alappuzha District.	150000/-	do
13	Construction of concrete bed bar at the mouth of Kottathodu portion to prevent the entry of liquid and solid waste to the intake portion of Kerala Water Authority pump house and protecting the left bank of Achenkovil rivier in that portion.	8400000/-	Work started
14	Construction of kadavu with protection work at the left bank of Achenkovil River to the downstream of Pulakkadavu in Thazhakkara Panchayth	1350000/-	Work started
15	Construction of kadavu with protection work at the left bank of Achenkovil river at Munduchalil in ward No. 5 of Thazhakkara Panchayth	1000000/-	Work started
16	Protecting the left bank of Srampikkal chira downstream of Prayikkara palam in ward No. 6 of Mavelikkara Municipality	2600000/-	Tendered
17	Flood Damages 2018- Restoring the Left Bank of Achenkovil River Downstream of Kurukvikadu kadavu in ward No.2 of Mavelikkara Municipality	1000000/-	Tendered
18	Repairs to various kadavu along Achenkovil river in Mavelikkara Municipality	900000/-	Tendered
19	Flood Damages 2018- Repairs to various kadavu along Achenkovil River in Nooranad Panchayth	700000/-	Tendered
20	Flood Damages 2018- Repairs to various kadavu along Achenkovil in Thazhakkara Panchayth.	940000/-	Tenderd


പുതുതായി അനുവദിച്ച പ്രവൃത്തികൾ

1	2017-18 Rennovation of Kottathodu in front of Municipal private bus stand in ward no IV of Mavelikkara Municipality	5000000/-	Tendered
2	Protection work of side wall of Punchakalathattavazhithodu from puthoru to illathukizhakku at ward no 12,13 in Chettikulangara Panchayath	2400000/-	Tendered


 സെക്ഷൻ ഓഫീസർ

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	പണ്ട് അനുവദിച്ച ഏജൻസി	നിർവഹിച്ചുള്ള അവസ്ഥ
1	പാറയ്ക്കൽ കോളനി ചെറുകിട ജലവിതരണ പദ്ധതി തഴക്കം പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
2	തടത്തൽ കോളനി ചെറുകിട ജല വിതരണ പദ്ധതി തഴക്കം പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
3	പറവട്ടത്ത് കോളനി ചെറുകിട ജല വിതരണ പദ്ധതി തഴക്കം പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
4	മണ്ണാറവിള കൂടിവെള്ള പദ്ധതി പാലമേൽ പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
5	വഞ്ചിമുക്ക് കൂടിവെള്ള പദ്ധതി പാലമേൽ പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
6	കോതകര കൂടിവെള്ള പദ്ധതി വള്ളികുന്നം പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
7	ട്യൂബ് വെൽ നിർമ്മാണം കടുവിക്കൽ വള്ളികുന്നം പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
8	ഇറവകര ഹൈസ്കൂൾ കൂടിവെള്ള പദ്ധതി തഴക്കം പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
9	കിഴക്കേവിള കോളനി കൂടിവെള്ള പദ്ധതി പാലമേൽ പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
10	ബന്ധന സ്കൂൾ കൂടിവെള്ള പദ്ധതി താമരക്കുളം പഞ്ചായത്ത്	താമരക്കുളം പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
11	കല്ലുകുളം ചെറുകിട കൂടിവെള്ള പദ്ധതി താമരക്കുളം പഞ്ചായത്ത്	താമരക്കുളം പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
12	നാർഡ് II കൂടിവെള്ള പദ്ധതി ചുനക്കര പഞ്ചായത്ത്	ജില്ലാ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
13	പാലവണ്ടി കോളനി കൂടിവെള്ള പദ്ധതി പാലമേൽ പഞ്ചായത്ത്	പാലമേൽ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്
14	ചെറുകിട കോളനി കൂടിവെള്ള പദ്ധതി പാലമേൽ പഞ്ചായത്ത്	പാലമേൽ പഞ്ചായത്ത്	പൂർത്തിയാക്കിയിട്ടുണ്ട്

	പ്രദേശം/പഞ്ചായത്ത് കോളനി കുടിവെള്ള പദ്ധതി പദ്ധതി പദ്ധതി	ഇല്ലാ കളക്ടർ	പുരോഗതികൾ
16	പാലക്കാലവില ചെറുകിട കുടിവെള്ള പദ്ധതി പാലക്കാല പഞ്ചായത്ത്	പാലക്കാല പഞ്ചായത്ത്	പുരോഗതികൾ
17	കടക്കോട്ടുശേരി ചെറുകിട കുടിവെള്ള പദ്ധതി പാലക്കാല പഞ്ചായത്ത്	പാലക്കാല പഞ്ചായത്ത്	പുരോഗതികൾ
18	വിളയിൽചെറുകിട ചെറുകിട കുടിവെള്ള പദ്ധതി താമരക്കുളം പഞ്ചായത്ത്	താമരക്കുളം പഞ്ചായത്ത്	പുരോഗതികൾ
19	പൈപ്പ് ലൈൻ നീട്ടൽ - കല്ലുകുളം താമരക്കുളം പഞ്ചായത്ത്	താമരക്കുളം പഞ്ചായത്ത്	പുരോഗതികൾ
20	പൊയ്കയിൽ കുടിവെള്ള പദ്ധതി താമരക്കുളം പഞ്ചായത്ത്	താമരക്കുളം പഞ്ചായത്ത്	പുരോഗതികൾ
21	കുറ്റിയൽ കോളനി കുടിവെള്ള പദ്ധതി പാലക്കാല പഞ്ചായത്ത്	പാലക്കാല പഞ്ചായത്ത്	പുരോഗതികൾ
22	പുത്തൂർ കുടിവെള്ള പദ്ധതി പാലക്കാല പഞ്ചായത്ത്	പാലക്കാല പഞ്ചായത്ത്	പുരോഗതികൾ
23	ഇടയിൽചെറുകിട കുടിവെള്ള പദ്ധതി പാലക്കാല പഞ്ചായത്ത്	പാലക്കാല പഞ്ചായത്ത്	പുരോഗതികൾ
24	കിഴക്കും തട്ടുവില കുടിവെള്ള പദ്ധതി പാലക്കാല പഞ്ചായത്ത്	പാലക്കാല പഞ്ചായത്ത്	പുരോഗതികൾ
25	തെന്നംപാലം പാറക്കുളം കുടിവെള്ള പദ്ധതി പാലക്കാല പഞ്ചായത്ത്	പാലക്കാല പഞ്ചായത്ത്	പുരോഗതികൾ
26	കൊല്ലംകുളം കുടിവെള്ള പദ്ധതി വള്ളിക്കുളം പഞ്ചായത്ത്	ഇല്ലാ കളക്ടർ	പുരോഗതികൾ


 മെമ്പർ ഓഫീസർ

Annexure

1. **Stateplan 2015-16** – RWSS to Nooranadu – Replacement of old damaged pipes - 160mm PVC pipe laying Josco Junction to Vettiyar
PAC –Rs.6,01,144/ - Work Completed
2. **Stateplan 2015-16** – RWSS to Thazhakkara – Replacement of old damaged pipes - 160mm PVC pipe laying Kochalummoodu towards Eravankara
PAC –Rs.6,99,366/ - Work Completed
3. **Stateplan 2018-19** – RWSS to Chunakkara – Replacing old damaged AC Pipe line with 110mm PVC Pipe from Kottamukku to MeppalliChanda-
PAC –Rs.21,80,787/- - Work Completed
4. **Stateplan 2018-19** – RWSS to Chunakkara – Replacing old damaged AC Pipe line from Theruvumukku towards Komalloor with 160mm PVC Pipe.
PAC –Rs.30,74,151/- - Work Completed
5. **Stateplan 2018-19** – RWSS to Nooranadu – Replacing old damaged AC Pipe line from Sreeganam Mills towards Thathamunna with 110mm PVC pipe.
PAC –Rs.28,88,349/ - Work Completed
6. **Stateplan 2018-19** – RWSS to Nooranadu – Replacing old damaged AC Pipe line from Edappon towards Para Junction with 160mm PVC pipe.
PAC –Rs.72,99,396/- - Work arranged, waiting for PWD sanction
7. **Stateplan 2018-19** – RWSS to Nooranadu – Replacing old damaged AC Pipe line from Palamukku-Anjilimoodu towards Padanilam Junction with 160mm PVC pipe.
PAC –Rs.37,36,937/- - Work arranged, waiting for PWD sanction
8. **Stateplan 2018-19** – RWSS to Chunakkara – Replacing old damaged AC Pipe line from North of Theruvumukku (Sundarimukku) towards Kottamukku.
PAC –Rs.86,10,000/- - Work arranged, waiting for PWD sanction
9. **MLA SDF 2018-19** (Sri.R.Rajesh.M.L.A, Mavelikara LAC):--pRWSS to Thamarakulam – interconnecting 110mm PVC pipe line in CharummooduThamarakulam Road in ward 4 & 5 of ThamarakkulamGramapanchayath.
PAC –Rs.8,20,000/ - 90% completed
10. **MLA ADF 2018-19** (Sri.R.Rajesh.M.L.A, Mavelikara LAC) :--Source improvement of RWSS to Thazhakkara – Construction of pump house, laying pumping main and interconnecting existing distribution lines at Kannattmodi in Mavelikara constituency

- PAC -Rs.29,10,000/- - Work in Progress, 90% completed
11. **MLA ADS:--**Source improvement - RWSS to Thazhakkara - Mini Water Supply Schemes to Thannikunnu, Vettiya in ward No.14 of ThazhakkaraGramapanchayath.
PAC -Rs.46,26,000/- - Work in Progress,90% completed
 12. **Deposit Work- District Panchayath** - Nooranadu Division - RWSS to Thamarakulam - WSS to Kothakulam SC Colony - Laying of pipe line from Chunakkara tank - ITBP Junction and laying/interconnecting/Replacing old damaged pipe lines of 90mm and 75mm PVC at various places in ward no.7 of ThamarakulamGramapanchayath.
PAC -Rs.6,22,892/- - Work completed
 13. **Deposit Work - District Panchayath** - Nooranadu Division - RWSS to Nooranadu - WSS to Clathara Colony - Pipe line extension at various places in Cherumugha (Ward No.2) of NooranaduGramapanchayath
PAC -Rs.5,78,634/- - Work in Progress, 90% completed
 14. **Deposit Work 2016-17- District Panchayath** - Pathiyoor Division - Annual Plan - RWSS to Chettikulangara - Pipe line extension in 1.) ChettikulangaraErezhivadakkuKuthiramoottil to KoyipallyMukku and to MandapathinMukku - Ward 19. 2). ChettikulangaraThaniyilMukku to Kunnathethu and to north in Kinaruvilamukku Ward.19. 3). HS Chettikulangara to north KaleekalMukku Ward.19 in ChettikulangaraPanchayath.
PAC -Rs.6,36,147/- - Work completed
 15. **Deposit Work 2016-17- District Panchayath** - RWSS to Thazhakkara - Source Improvement for providing water supply facility to Kanjiravila Colony, ValiyaveetilThekkathil Colony and Peroothara Colony in Ward .18 of ThazhakkaraPanchayath.
PAC -Rs.27,33,260/- - Work in Progress, 70% completed
 16. **Deposit Work** - ThazhakkaraGramapanchayath - RWSS to Thazhakkara - Pipe line extension at various wards of the panchayath.
PAC -Rs.4,97,632/- - Work in Progress, 80% completed
 17. **Deposit Work** - ThazhakkaraGramapanchayath - RWSS to Thazhakkara - connecting OHSR overflow Pipe line 150mm AC to the 100mm AC Distribution line with newly laid 110mm PVC pipe.
PAC -Rs.83,589 /- Work in Progress, 80% completed


18. **Deposit Work** – RWSS to Thamarakulam – Construction of open well at Uzhalichira in Thamarakulam Grama Panchayath.
PAC –Rs.24,84,925/- - Work in progress.25% completed
19. **Deposit Work** – RWSS to Nooranad- Pipe line extension and giving water connection to the Anganvadies at various places in the Panchayath
PAC –Rs.3,78,629/- - .Work 90% completed.
20. **Deposit Work** – RWSS to Chennithala – Extension of pipe line towards Chithirapuram colony (ward No.18) Mukkathu colony (ward 2) and Kannaady Colony (Ward No.9) of Chennithala Grama Panchayath.
PAC –Rs.7,27,323/- - .Work in progress 50% completed
21. **Deposit Work** – RWSS to Vallikunnam – Pipe line extension work at Melathara ST Colony for giving water supply connection to the ST families
PAC –Rs.1,09,244 /- - .Work Completed
22. **Annual Plan 2016-17** – Deposit work –RWSS to Nooranadu – Providing water connections to Panchayath office, PHC Homeo dispensary. Anganvadies in Nooranad Grama Panchayath.
PAC –Rs.1,11,898/- - Work Completed
23. **Annual Plan 2017-18** – Deposit work –Mavelikara Municipality – Pipe line extension work at various places in Mavelikara Municipality.
PAC –Rs.1,64,740/- - Work in progress. 90% completed
24. **Annual Plan 2018-19** – RWSS to Chunakkara – Extension of pipe line at Panchayath Kinar junction - VS Cottage Junction in ward 9 of Chunakkara Panchayath.
PAC –Rs.1,08,537/- - Work Completed
25. **Annual Plan 2018-19** – Deposit work -RWSS to Thamarakulam – Pipe line extension to various places in Ward No.10 of Thamarakulam Grama Panchayath.
PAC –Rs.2,24,315/- - Work Completed
26. **Annual Plan 2018-19** – Deposit work –Pipe line extension work at various places in Nooranadu Grama Panchayath
PAC –Rs. 3,01,329 - Work Completed
27. **Annual Plan 2018-19** – Deposit work –RWSS to Vallikunnam – Pipe line extension for giving water supply connection to Anganvadies No.140,141&145 in Vallikunnam Grama Panchayath
PAC –Rs.1,72,792/- - Work in Progress 90% completed

28. **DRW – KWA- 2017** – UWSS to Mavelikara – Relaying with 400mm DI K9 pipe from OHSR site to Puthiyakavu in Mavelikara Municipality.
PAC –Rs.37,38,953/- -Pipe supplied, Work not started due to PWD road cutting sanction

Stateplan 2019-20:

29. Stateplan2019-20 – RWSS to Thamarakulam – Relaying of distribution main with 250mmDI K9 pipe instead of old and damaged 250mm AC pipe line from Pachakkad tank to both Nediyanickal temple and towards north(2500m)-
AS amount–Rs.1,20,40,000/- Estimate submitted for sanction
30. Stateplan2019-20 – RWSS to Chettikulangara- Relaying 160mm PVC distribution line instead of old and damaged 150mm AC pipe line from Chettikulangara to Bhagavathipadi (1000m) -
AS amount –Rs.25,00,000/- Estimate under verification -
31. Stateplan2019-20– RWSS to Bharanikavu – Relaying old 200mm AC distribution main line from Vetticode to Korattu junction with 160mm PVC (100m)
AS amount –Rs.13,60,000/ Estimate under verification -
32. Stateplan 2019-20 – UWSS to Mavelikara – Relaying of 100mm AC distribution line from PuthiyakavuUllunthikadavu and Vallakal junction to private bus stand with 110mm PVC (2000m)
AS amount –Rs.31,31,000/- Tendered -
33. Stateplan 2019-20 – RWSS to Chettikulangara – Relaying of 110mm PVC pipe line instead of old and damaged 80mm AC distribution line from Vadakkethundam to Manali temple (500m).
AS amount –Rs.5,01,000/- Work Awarded -
34. Stateplan 2019-20 – RWSS to Thazhakkara – Replacing of 150mm (6000m) AC distribution line with 160mm (6kg/cm²) PVC pipe line instead of old and damaged AC pipe line from Mankamkuzhy tank site – KottamuritowardsAkkannattukara.
AS amount –Rs.77,70,000/- Estimate under verification -
35. Stateplan 2019-20 – RWSS to Vallikunnam – Relaying of 160mm PVC pipe line instead of old and damaged 150mm AC pipe line from Mattathu Junction to Pallikathara (3000m)
AS amount –Rs.38,80,000/- Tendered
36. Stateplan 2019-20 – UWSS to Mavelikara – Replacing old 100 mm AC distribution line with 110mm PVC 6kg/cm² from block office junction to Municipal office through Kottarkavu in Mavelikara Municipality (1600m).Tendered
AS amount –Rs.23,68,000/- Tendered

37 **KWA – DRW 2019** - Pipe line extension to
Naduvilemury Puthenvetil Aasharimukku Bhagam (500 m).
AS amount -Rs.3,50,000/- -Estimate under verification


മുഖ്യ മന്ത്രി