

**പതിനാലാം കേരള നിയമസഭ  
പത്തൊൻപതാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 2610      13.03.2020 ൽ മറുപടിക്ക്**

**ദേശീയപാതകൾ, ബൈപ്പാസുകൾ, സ്റ്റേറ്റ് ഹൈവേകൾ എന്നിവയുടെ നിർമ്മാണം**


ചോദ്യം

ഉത്തരം

**ശ്രീ. കെ.ജെ. മാക്സി**

**ജി. സുധാകരൻ  
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും  
വകുപ്പ് മന്ത്രി)**

- |  |   |
|--|---|
| <p>എ) സംസ്ഥാനത്ത് നിർമ്മാണം തുടങ്ങിയതും പൂർത്തീകരിക്കാത്തതുമായ ദേശീയപാതകൾ, ബൈപ്പാസുകൾ, സ്റ്റേറ്റ് ഹൈവേകൾ എന്നിവ എന്തെല്ലാമെന്നും ഇവയ്ക്കായി ലഭ്യമാകേണ്ട കേന്ദ്രസഹായം എത്രയെന്നും എത്ര ലഭ്യമായെന്നും സംസ്ഥാന വിഹിതം എത്രയെന്നും വ്യക്തമാക്കുമോ;</p> <p>ബി) ഇവയുടെ ഓരോന്നിന്റെയും നിർമ്മാണ പുരോഗതി വ്യക്തമാക്കുമോ;</p> <p>സി) ഇവയുടെ നിർമ്മാണ പ്രവർത്തനങ്ങൾക്കായുള്ള കേന്ദ്രസഹായം നേടിയെടുത്ത്, സംസ്ഥാനവിഹിതം ലഭ്യമാക്കി നിർദ്ദിഷ്ട സമയത്ത് ഇവയുടെ നിർമ്മാണം പൂർത്തീകരിക്കാനായി ഈ സർക്കാർ സ്വീകരിച്ചുവരുന്ന പ്രധാന പ്രവർത്തനങ്ങൾ വ്യക്തമാക്കുമോ?</p> | <p>എ) ദേശീയപാത വിഭാഗത്തിനു കീഴിൽ ആലപ്പുഴ ബൈപ്പാസ് നിർമ്മാണം കേന്ദ്ര-സംസ്ഥാന സർക്കാരുകൾ നിർമ്മാണത്തുകയുടെ തുല്യ വിഹിതം വഹിച്ച് നടപ്പിലാക്കി പൂർത്തീകരിച്ചു വരുന്നു. ഇത് 98.6% പൂർത്തീകരിച്ചിട്ടുണ്ട്. സംസ്ഥാനത്ത് നിർമ്മാണം തുടങ്ങിയതും പൂർത്തീകരിക്കാത്തതുമായ ദേശീയപാതകൾ, ബൈപ്പാസുകൾ, സ്റ്റേറ്റ് ഹൈവേകൾ എന്നീ പദ്ധതികളുടെ വിശദ വിവരം അനുബന്ധമായി ചേർക്കുന്നു.</p> <p>ബി) കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയവുമായി ബന്ധിച്ച് മുഖ്യമന്ത്രിയും പൊതുമരാമത്തു മന്ത്രിയും നിരന്തരം കത്തുകൾ നൽകുകയും കേന്ദ്ര മന്ത്രിയുമായി ചർച്ചകൾ നടത്തുകയും NHAI യുമായി കേരളത്തിൽ വെച്ചു യോഗം ചേരുകയും ചെയ്തിട്ടുണ്ട്. ഏറ്റവും ഒടുവിൽ 17.02.2020 ന് NHAI യുമായി പൊതുമരാമത്തു മന്ത്രി അവലോകനയോഗം നടത്തിയിട്ടുണ്ട്. ഉദ്യോഗസ്ഥതലത്തിലും കേന്ദ്രമന്ത്രാലയവുമായി ബന്ധപ്പെടുന്നുണ്ട്.</p> |
|--|---|

  
**സെക്ഷൻ ഓഫീസർ**

Amritha

ANNEXURE A to LA Interpellation Question No. 2610

Sl. No	Project name	NH No.	Total Length (Km.)	Mode	TPC/ Awarded Cost (in Cr)	Start Date	Completion date as per contract	Likely date of Completion	Present Progress (Length in Km/Physical Progress)
1	6 Laning of Vadakkanchery (Km 240.000) to Thrissur (Km 270.000) on (Old NH-47)	NH-544 (Old NH-47)	28.355	BOT(Toll)	910.28 (Concessi onaire TPC)/ 617.00 (NHAI TPC)	Sep-2012	Mar-2015	Dec-2020	23.800 (83.13%)
2	4 laning of NH-66 (Old NH-47) Thiruvananthapuram Bypass from Kazhakkuttom (Km 0.000) - Mukkola (Km 26.500) in the State of Kerala	66 (Old NH-47)	26.798	EPC	1133.57 /669.06	Jun-2015	Jun-2017	Jan-2020	26.798 (100%)
3	4 Laning of NH-66 (Old NH-47) Thiruvananthapuram Bypass from Mukkola (Km. 26.500) to Kerala / Tamilnadu Border (Km. 43.000) in the State of Kerala	66 (Old NH-47)	16.202	EPC	1435.43 /497.08	Jun-2016	Jun-2018	July-2020	7.44 (79.54%)
4	4-laning of Thalassery - Mahe Bypass from Muzhipilangadu (Km. 170.600) to Azhiyur (Km 188.000)	66 (Old NH-17)	18.600	EPC	1232.76/ 883.98	Dec-2017	May-2020	May-2021	2.11 (46.88%)
5	Construction of 4-lane ROB near Nalleshwaram Town (Pallickara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450)	66 (Old NH-17)	0.78	EPC	83.16/ 50.49	May-2018	Feb-2020	Feb-2021	0 (29.35%)

6.	Construction of new 4 lane elevated highway (2 x 10.50 wide twin two lane structures) including approaches and service roads connecting Kazhakkottom Junction and Technopark Junction of NH-47 (New NH-66) from KM 547/080 to KM 549/801 in Kerala-Kazhakkottom Elevated Highway	66 (Old NH-47)	2.721	288.51/ 195.50	Apr-2019	April-2021	April-2021	0 (15%)
----	--	-------------------	-------	-------------------	----------	------------	------------	------------

*Handwritten signature and text:*  
 [Signature]  
 01/05/2021 03:28:10