

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4679

02-07-2024 - ൽ മറുപടിയ്ക്ക്

മഞ്ചേശ്വരം മണ്ഡലത്തിലെ 2019-20 മുതൽ 2024 - 25 വരെയുള്ള ജലവിഭവ വകുപ്പ് പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. എ. കെ. എം. അഷ്റഫ്		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	2019-20 മുതൽ 2024 - 25 വരെയുള്ള മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ജലവിഭവ വകുപ്പ് പദ്ധതികളുടെ വിശദ വിവരങ്ങൾ ലഭ്യമാക്കുമോ;	(എ)	2019-20 മുതൽ 2024 - 25 വരെയുള്ള മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ജലവിഭവ വകുപ്പ് പദ്ധതികളും അവയുടെ നിലവിലെ നിർവ്വഹണ ഘട്ടത്തിന്റെയും വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികൾ നിലവിൽ നിർവ്വഹണത്തിന്റെ ഏത് ഘട്ടത്തിലാണെന്ന് വ്യക്തമാക്കുമോ?	(ബി)	2019-20 മുതൽ 2024 - 25 വരെയുള്ള മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ജലവിഭവ വകുപ്പ് പദ്ധതികളും അവയുടെ നിലവിലെ നിർവ്വഹണ ഘട്ടത്തിന്റെയും വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

**ജലസേചനവും ഭരണവും**

**മേജർ ഇറിഗേഷൻ**

ക്രമ നം	വർഷം	പ്രവൃത്തിയുടെ പേര്	തുക (ലക്ഷത്തിൽ)	റിമാർക്സ്
1	2019-20	കാസറഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് - കാസറഗോഡ് ജില്ലയിലെ മീഞ്ച പഞ്ചായത്തിൽ ഉപ്പള പുഴയിൽ പള്ളത്തടുക്കയിൽ റെഗുലേറ്റർ കം ബ്രിഡ്ജ് നിർമ്മിക്കുന്നതിന് വേണ്ടിയുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	4.60	പൂർത്തീകരിച്ചു. ഐ.ഡി. ആർ.ബി. യിൽ നിന്നും Tentative Drawing ലഭിച്ചു. അന്തിമ ഡിസൈൻ IDRB യിൽ നിന്ന് ലഭിക്കേണ്ടതുണ്ട്.
2	2019-20	കാസറഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് - കാസറഗോഡ് ജില്ലയിലെ മീഞ്ച പഞ്ചായത്തിൽ ഉപ്പള പുഴയിൽ കല്ലുഗഡെ ബുദ്രിയയിൽ റെഗുലേറ്റർ കം ബ്രിഡ്ജ് നിർമ്മിക്കുന്നതിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	5.20	പൂർത്തീകരിച്ചു. ഐ.ഡി. ആർ.ബി. യിൽ നിന്നും Tentative Drawing ലഭിച്ചു. അന്തിമ ഡിസൈൻ IDRB യിൽ നിന്ന് ലഭിക്കേണ്ടതുണ്ട്.
3	2019-20	കാസറഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് - കാസറഗോഡ് ജില്ലയിൽ പൈവളികെ പഞ്ചായത്തിൽ ഉപ്പള പുഴയിൽ കുറിയ ബന്തിമാർ എന്ന സ്ഥലത്ത് റെഗുലേറ്റർ നിർമ്മിക്കുന്നതിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	7.30	പൂർത്തീകരിച്ചു. അന്തിമ ഡിസൈൻ IDRB യിൽ നിന്ന് ലഭിച്ചു. ഡി.പി.ആർ തയ്യാറാക്കി വരികയാണ്
4	2019-20	കാസറഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് - കാസറഗോഡ് ജില്ലയിൽ കമ്പള ഗ്രാമപഞ്ചായത്തിൽ കിറ്റരിൽ ഷീറിയ നദിക്ക് കുറുകെയുള്ള റെഗുലേറ്റർ കം ബ്രിഡ്ജ് നിർമ്മാണത്തിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	5.20	പൂർത്തീകരിച്ചു.
5	2019-20	എസ് ഡി ആർ എഫ് - മഞ്ചേശ്വരം താലൂക്കിലെ കമ്പള ഗ്രാമപഞ്ചായത്തിലെ റെയിൽവേ മേൽപ്പാലത്തിന്റെ ഡൗൺസീമിൽ ഇടതുകരയുടെ കേടുപാടുകൾ പരിഹരിക്കാനുള്ള പ്രവൃത്തി	13	പൂർത്തീകരിച്ചു.
6	2019-20	മീഞ്ച പഞ്ചായത്തിൽ ഉപ്പള പുഴയിൽ പള്ളത്തടുക്ക പാലത്തിന് സമീപം പുഴയുടെ വലതുകര പുനരുദ്ധാരണം	25	പൂർത്തീകരിച്ചു.
7		എ എസ് ഇ- മംഗൽപ്പാടി ഗ്രാമപഞ്ചായത്തിലെ ശാരദാനഗർ കടപ്പുറത്ത് ചെയിനേജ് 09/050 മുതൽ 09/150 വരെ ജിയോബാഗ്	5.50	പൂർത്തീകരിച്ചു.

		ഉപയോഗിച്ചുള്ള തീരസംരക്ഷണ പ്രവൃത്തി		
8	2020-21	എസ് ഡി ആർ എഫ് - കാസറഗോഡ് ജില്ലയിൽ പുത്തിഗെ ഗ്രാമപഞ്ചായത്തിൽ അംഗഡിമോഗർ പാലത്തിൽ ഷിറിയ നദിയുടെ ഇടതുകരയുടെ തകരാറുകൾ പരിഹരിക്കുന്നതിനുള്ള പ്രവൃത്തി	25	പൂർത്തീകരിച്ചു.
9	2020-21	കാസറഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് - കാസറഗോഡ് ജില്ലയിൽ പുത്തിഗെ ഗ്രാമപഞ്ചായത്തിൽ അംഗഡിമോഗറിൽ ഷിറിയ നദിക്ക് കുറുകെ റെഗുലേറ്റർ നിർമ്മിക്കുന്നതിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	6.10	പൂർത്തീകരിച്ചു.
10	2020-21	വോർക്കാടി ഗ്രാമപഞ്ചായത്തിൽ കവി സുബ്രഹ്മണ്യ അമ്പലത്തിന് സമീപം മഞ്ചേശ്വരം പുഴയുടെ തീരസംരക്ഷണ പ്രവൃത്തി	15	പൂർത്തീകരിച്ചു.
11	2021-22	എസ് ഡി ആർ എഫ് - മഞ്ചേശ്വരം താലൂക്കിലെ പൈവളികെ ഗ്രാമപഞ്ചായത്തിൽ ബാലൂർ ഒറ്റപ്പടപ്പിലെ ഫുട്ബ്രിഡ്ജിന്റെ അപ്ലീം സൈഡിലെ ഷിറിയ നദിയുടെ ഇടതുകരയുടെ നാശനഷ്ടങ്ങളുടെ അറ്റകുറ്റപ്പണി	25	പൂർത്തീകരിച്ചു.
12	2021-22	എൻമകജെ ഗ്രാമപഞ്ചായത്തിലെ കുതിരലൂക്ക ചെക്ക്ഡാമിന്റെ അപ്ലീം സൈഡിനും ഡൗൺസ്ട്രീം സൈഡിനും ഷിറിയ പുഴയുടെ ഇടതുകര സംരക്ഷണം	30	പൂർത്തീകരിച്ചു.
13	2021-22	കാസറഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് - കാസറഗോഡ് ജില്ലയിൽ എൽക്കാന പുഴയ്ക്ക് കുറുകെ കട്ടമുലയിൽ റെഗുലേറ്റർ നിർമ്മാണത്തിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	4.60	പൂർത്തീകരിച്ചു.
14	2021-22	കാസറഗോഡ് ജില്ലയിൽ മഞ്ചേശ്വരം താലൂക്കിൽ കുമ്പള ഗ്രാമപഞ്ചായത്തിൽ നാങ്കി-കൊപ്പളം കടപ്പുറത്ത് 270 മീറ്റർ നീളത്തിൽ കടൽഭിത്തി നിർമ്മാണം	200	പ്രദേശവാസികളുടെ എതിർപ്പ് മൂലംപ്രവൃത്തി നിർത്തിവെച്ചിരിക്കുന്നു
15	2022-23	കാസറഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് - കാസറഗോഡ് ജില്ലയിൽ മീഞ്ച-പൈവളികെ പഞ്ചായത്തിൽ ഉപ്പള പുഴയിൽ മധ്യത്തുർ വി സി ബി മുതൽ കുറിയ വരെ സീരീസ് ഓഫ് ചെക്ക് ഡാം നിർമ്മിക്കുന്നതിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	26.20	പൂർത്തീകരിച്ചു. ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തിയിൽ ഉൾപ്പെട്ടിട്ടുള്ള കല്ലായിയിലെ ചെക്ക് ഡാമിന്റെ അന്തിമ ഡിസൈൻ IDRB ൽ നിന്ന് ലഭിച്ചിട്ടുണ്ട്. ഇതിൽ ഉൾപ്പെട്ടിട്ടുള്ള മുന്നിപ്പാടി എന്ന സ്ഥലത്തെ ചെക്ക്

				ഡാമിന്റെ Tentative Drawing ലഭിച്ചിട്ടുണ്ട്. സ്ഥലത്തെ സോയിൽ കണ്ടിഷനെ കുറിച്ച് കൂടുതൽ പഠിക്കേണ്ടതുണ്ട്.
16	2022-23	കാസറഗോഡ് ജില്ലയിലെ കോയിപ്പാടി കടപ്പുറത്ത് ചെയിനേജ് 20/146 കി.മീ.നം 20/650 കി.മീ.നം ഇടയിൽ ജിയോബാഗ് ഉപയോഗിച്ചുള്ള ടോപ്പ് അപ്പ് പ്രവൃത്തി	10.30	പൂർത്തീകരിച്ചു.
17	2022-23	കമ്പള ഗ്രാമപഞ്ചായത്തിൽ കോയിപ്പാടി ഫിഷറീസ് റോഡ് ജംങ്ഷൻ സമീപം കോയിപ്പാടി കടപ്പുറത്ത് ചെയിനേജ് 20/146 കി.മീ.നം 20/650 കി.മീ.നം ഇടയിൽ ജിയോബാഗ് ഉപയോഗിച്ചുള്ള അടിയന്തിര സംരക്ഷണ പ്രവൃത്തി	5.50	പൂർത്തീകരിച്ചു.
18	2022-23	എൻമകജെ ഗ്രാമപഞ്ചായത്തിലെ കുതിരട്ടുകു ചെയ്ത് ഡാമിന്റെ അറ്റകുറ്റ പണികൾ	7	പൂർത്തീകരിച്ചു.
19	2023-24	കമ്പള ഗ്രാമപഞ്ചായത്തിലെ പെർവാഡ് കടപ്പുറത്ത് 80 മീറ്റർ നീളത്തിൽ ജിയോബാഗ് ഉപയോഗിച്ചുള്ള അടിയന്തിര സംരക്ഷണ പ്രവൃത്തി	24	പൂർത്തീകരിച്ചു.
20	2024-25	കാസറഗോഡ് ജില്ലയിൽ മംഗൽപ്പാടി ഗ്രാമപഞ്ചായത്തിൽ പെരിങ്ങാടി കടപ്പുറത്ത് അടിയന്തിര സംരക്ഷണ പ്രവൃത്തി	80	എഗ്രിമെന്റ് വെച്ചതിന് ശേഷം സൈറ്റ് കൈമാറി

**മൈനർ ഇറിഗേഷൻ**

Sl.No.	Name of work	Estimate amount in Lakhs	Present stage
1	Construction of VCB cum Tractor way across peruvai river at balloor Ottapaduppu in Paivalike Panchayath-Kasaragod Dist.	635.00	Work completed/ Final bill paid
2	Construction of VCB Beedu - Kodalamogaru across Beedu Thodu in Vorkady Panchayath	45.00	Work completed/ Final bill paid
3	Renovation of VCB cum bridge in Katttukukke in Enmakaje Panchayath	20.00	Work completed/ Final bill paid
4	PM-Repairs to VCB across Bangara Manjeshwar River at Pavor in Manjeshwar Panchayath	11.90	Work completed/ Final bill paid
5	Renovation of Beriyolika L.I scheme between chainage 1/300km and 2/000km and culvert near chainage 1/100km in Mangalpady panchayath	14.30	Work completed/ Final bill paid
6	Rejunuvation of pond at Gopalakrishna Temple in Kumbla Panchayath.	32.00	Work completed/ Final bill paid
7	Renovation of Public Pond at Arikady Karle in Kumbla Panchayath	15.00	Work completed/ Final bill paid
8	SDRF- Urgent works to the store shed of Bambrana anicut in Kumbla panchayath.	4.00	Work completed/ Final bill paid
9	SDRF- Urgent repair works to SWECB bund on left	2.71	Work completed/

	bank of Kumbla river in Kumbla Panchayath.		Final bill paid
10	SDRF-urgent repair works to VCB at Kodyamma in Kumbla pt of kasaragod district	4.25	Work completed/ Final bill paid
11	SDRF-urgent repair works to VCB across Chippar thodu at Chippar in Paivalike pt.	4.20	Work completed/ Final bill paid
12	SDRF-urgent repair works to VCB cum bridge near Avala juma masjid in Paivalike pt	2.75	Work completed/ Final bill paid
13	SDRF-Urgent repair work to VCB Cum Bridge near Kaje Janardhana temple in Paivalike pt. of Kasaragod district.	11.75	Work completed/ Final bill paid
14	SDRF-Urgent Rectification works of Shiriya Canal in Puthige Panchayath at chainage 4/800 to 4/830	7.25	Work completed/ Final bill paid
15	SDRF - Repair to side protection works of VCB at Marikkappu across Manjeshwar river in Vorkady Panchayath	4.50	Work completed/ Final bill paid
16	SDRF - Repair works to VCB at Marikkappu across Manjeshwar river in Vorkady Panchayath	7.30	Work completed/ Final bill paid
17	SDRF - Repair works to VCB at Chavadibial across Manjeshwar river in Vorkady Panchayath	9.20	Work completed/ Final bill paid
18	SDRF - Repair works to VCB cum bridge at Kudumbalachil across Kudumbalachil thodu in Vorkady Panchayath	9.60	Work completed/ Final bill paid
19	SDRF - Repairs to Gundahithilu VCB across Manjeshwar river in Manjeshwar Panchayath	6.00	Work completed/ Final bill paid
20	SDRF - Repairs to side protection works on down stream of Gundahithilu VCB across Manjeshwar river in Manjeshwar Panchayath	8.75	Work completed/ Final bill paid
21	SDRF - Repair works to VCB at Galikkatte across Manjeshwar river in Vorkady Panchayath	10.20	Work completed/ Final bill paid
22	SDRF - Repair works to VCB cum bridge at Mudimar across Manjeshwar river in Vorkady Panchayath	8.70	Work completed/ Final bill paid
23	SDRF - Flood Damages - Urgent repair works to store shed of Uppala Anicut in Meenja Grama Panchayath	7.85	Work completed/ Final bill paid
24	Annual Maintenance of VCB across Manjeshwar river at Badaje in Badaje village of Manjeswhwar Panchayat for the year 2019-2020	1.00	Work completed/ Final bill paid
25	Annual maintenance of vcb cum bridge across kudumbalachil thodu at kudumbalachil in pathur village of vorkady panchayath for the year 2019-2020	0.91	Work completed/ Final bill paid
26	Annual maintenance of VCB cum bridge across Swarnagiri river at Manihithlu in Mangalpady Pt. for the year 2019-2020	2	Work completed/ Final bill paid
27	Annual maintenance of VCB across pavor thodu at Marikkappu in vorkady village of vorkady panchayath for the year 2019-2020	1.10	Work completed/ Final bill paid
28	Annual maintenance of VCB across Bengara manjeshwar river at Mudimar in pavor village of varkady panchayath for the year 2019-2020	1.00	Work completed/ Final bill paid
29	Annual maintenance of VCB across Bengara	1.20	Work completed/

	Manjeshwar river at Pavoor of Manjeshwar panchayath for the year 2019-2020		Final bill paid
30	Annual Maintenance of FP Bund cum Road on the RB of Shiriya river on NH 17 in Mangalpady Panchayat for the year 2019-2020	1.05	Work completed/ Final bill paid
31	Annual maintenance of uppala anicut in Meenja village of Meenja panchayath for the year 2019-2020	3.80	Work completed/ Final bill paid
32	Annual maintenance of Kalppara LI Scheme in Heroor Village of Mangalpady panchayath for the year 2019-2020	3.36	Work completed/ Final bill paid
33	Annual maintenance of Beriyolika LI Scheme in Ichilangode Village of Mangalpady panchayath for the year 2017-2018	1.79	Work completed/ Final bill paid
34	Annual maintenance of Bambrana Anicut in Kumbla Panchayath for the year 2017-2018	4.32	Work completed/ Final bill paid
35	Annual maintenance of SWE Dam at Kinnikatta in Arikady Village of Kumbla Panchayath for the year 2019-2020	0.28	Work completed/ Final bill paid
36	Annual maintenance of SWE bund on the left bank of Kumbala river in Kumbla Panchayath for the year 2019-2020	0.30	Work completed/ Final bill paid
37	Annual maintenance of VCB across Kodyamma thodu at Kodyamma in Kumbla Panchayath for the year 2019-2020	0.37	Work completed/ Final bill paid
38	Annual maintenance of Shiriya Anicut in Badoor village of Puthige Panchayath for the year 2019-2020	6.40	Work completed/ Final bill paid
39	Annual maintenance of VCB across Chippar thodu near at Chippar in Paivalike Panchayath for the year 2019-2020	0.70	Work completed/ Final bill paid
40	Annual maintenance of VCB across Avala Thodu near Avala Juma Masjid in Paivalike Panchayath for the year 2019-2020	0.52	Work completed/ Final bill paid
41	Annual maintenance of VCB cum bridge across Kumbla River at Kanchikatte in Kumbla Panchayath for the year 2019-2020	1.26	Work completed/ Final bill paid
42	Annual maintenance of VCB cum bridge across Swarnagiri Thodu at Kaje near Janardhana Temple in Paivalika Panchayath for the year 2019-2020	1.10	Work completed/ Final bill paid
43	Construction of VCB cum tractor way at Munglikkana Kattukukke in Enmagaje Panchayath	80.00	Work completed/ Final bill paid
44	renovation of pond at nambikkare shedikkavu in kumbl panchayath,kasaragod district	18.00	Work completed/ Final bill paid
45	Repairs to Kalpara LI. Scheme for First branch from chainage 0/190km to 0/250km and for second branch from chainage 0/100km to 0/200km in Mangalpady Panchayath	6.50	Work completed/ Final bill paid
46	Urgent repairs to Kalpara LI scheme canal near to chainage 0/600 km and 1/700 km in Heroor village of Mangalpady panchayath	10.00	Work completed/ Final bill paid
47	Urgent repair works to Beriyolika LI scheme b/w	9.00	Work completed/

	chainage 0/100 km to 0/600 km in Ichilangode village of Mangalpady panchayath		Final bill paid
48	Annual Maintenance of VCB across Manjeshwar river at Badaje in Badaje village of Manjeshwar Panchayat for the year 2020-2021	1.31	Work completed/ Final bill paid
49	Annual maintenance of vcb cum bridge across kudumbalachil thodu at kudumbalachil in pathur village of vorkady panchayath for the year 2020-2021	1.27	Work completed/ Final bill paid
50	Annual maintenance of VCB cum bridge across Swarnagiri river at Manihithlu in Mangalpady Pt. for the year 2020-2021	3.25	Work completed/ Final bill paid
51	Annual maintenance of VCB across pavoor thodu at Marikkappu in vorkady village of vorkady panchayath for the year 2020-2021	1.50	Work completed/ Final bill paid
52	Annual maintenance of VCB across Bengara manjeshwar river at Mudimar in pavoor village of varkady panchayath for the year 2020-2021	1.39	Work completed/ Final bill paid
53	Annual maintenance of VCB across Bengara Manjeshwar river at Pavoor of Manjeshwar panchayath for the year 2020-2021	1.56	Work completed/ Final bill paid
54	Annual Maintenance of FP Bund cum Road on the RB of Shiriya river on NH 66 in Mangalpady Panchayath for the year 2020-2021	0.54	Work completed/ Final bill paid
55	Annual maintenance of uppala anicut in Meenja village of Meenja panchayath for the year 2020-2021	3.17	Work completed/ Final bill paid
56	Annual maintenance of Kalpara LI Scheme in Heroor Village of Mangalpady panchayath for the year 2020-2021	4.60	Work completed/ Final bill paid
57	Annual maintenance of Beriyolika LI Scheme in Ichilangode Village of Mangalpady panchayath for the year 2020-2021	4.30	Work completed/ Final bill paid
58	Annual maintenance of Bambrana Anicut in Kumbala Panchayath for the year 2020-2021	5.21	Work completed/ Final bill paid
59	Annual maintenance of SWE Dam at Kinnikatta in Arikady Village of Kumbala Panchayath for the year 2020-2021	0.40	Work completed/ Final bill paid
60	Annual maintenance of SWE bund on the left bank of Kumbala river in Kumbala Panchayath for the year 2020-2021	0.42	Work completed/ Final bill paid
61	Annual maintenance of VCB across Kodiyamma thodu at Kodiyamma in Kumbala Panchayath for the year 2020-2021	0.87	Work completed/ Final bill paid
62	Annual maintenance of Shiriya Anicut in Badoor village of Puthige Panchayath for the year 2020-2021	6.91	Work completed/ Final bill paid
63	Annual maintenance of VCB across Chippar thodu near at Chippar in Paivalike Panchayath for the year 2020-2021	1.65	Work completed/ Final bill paid
64	Annual maintenance of VCB across Avala Thodu near Avala Juma Masjid in Paivalike Panchayath for	0.75	Work completed/ Final bill paid

	the year 2020-2021		
65	Annual maintenance of VCB cum bridge across Kumbala River at Kanchikatte in Kumbala Panchayath for the year 2020-2021	1.84	Work completed/ Final bill paid
66	Annual maintenance of VCB cum bridge across Swarnagiri Thodu at Kaje near Janardhana Temple in Paivalika Panchayath for the year 2020-2021	0.95	Work completed/ Final bill paid
67	Removal of accumulated silt near to VCB at Poyya-Nekkala across Manjeshwar thodu in Vorkady panchayath	0.92	Completed
68	Annual Maintenance of VCB across Manjeshwar river at Badaje in Badaje village of Manjeshwar Panchayat for the year 2020-2021	1.31	Work completed/ Final bill paid
69	Annual maintenance of vcb cum bridge across kudumbalachil thodu at kudumbalachil in pathur village of vorkady panchayath for the year 2020-2021	1.27	Work completed/ Final bill paid
70	Annual maintenance of VCB cum bridge across Swarnagiri river at Manihithlu in Mangalpady Pt. for the year 2020-2021	3.25	Work completed/ Final bill paid
71	Annual maintenance of VCB across pavoor thodu at Marikkappu in vorkady village of vorkady panchayath for the year 2020-2021	1.50	Work completed/ Final bill paid
72	Annual maintenance of VCB across Bengara manjeshwar river at Mudimar in pavoor village of vorkady panchayath for the year 2020-2021	1.39	Work completed/ Final bill paid
73	Annual maintenance of VCB across Bengara Manjeshwar river at Pavoor of Manjeshwar panchayath for the year 2020-2021	1.56	Work completed/ Final bill paid
74	Annual Maintenance of FP Bund cum Road on the RB of Shiriya river on NH 66 in Mangalpady Panchayath for the year 2020-2021	0.54	Work completed/ Final bill paid
75	Annual maintenance of uppala anicut in Meenja village of Meenja panchayath for the year 2020-2021	3.17	Work completed/ Final bill paid
76	Annual maintenance of Kalpara LI Scheme in Heroor Village of Mangalpady panchayath for the year 2020-2021	4.60	Work completed/ Final bill paid
77	Annual maintenance of Beriyolika LI Scheme in Ichilangode Village of Mangalpady panchayath for the year 2020-2021	4.30	Work completed/ Final bill paid
78	Annual maintenance of Bambrana Anicut in Kumbala Panchayath for the year 2020-2021	5.21	Work completed/ Final bill paid
79	Annual maintenance of SWE Dam at Kinnikatta in Arikady Village of Kumbala Panchayath for the year 2020-2021	0.40	Work completed/ Final bill paid
80	Annual maintenance of SWE bund on the left bank of Kumbala river in Kumbala Panchayath for the year 2020-2021	0.42	Work completed/ Final bill paid
81	Annual maintenance of VCB across Kodiyamma thodu at Kodiyamma in Kumbala Panchayath for the year 2020-2021	0.87	Work completed/ Final bill paid

82	Annual maintenance of Shiriya Anicut in Badoor village of Puthige Panchayath for the year 2020-2021	6.91	Work completed/ Final bill paid
83	Annual maintenance of VCB across Chippar thodu near at Chippar in Paivalike Panchayath for the year 2020-2021	1.65	Work completed/ Final bill paid
84	Annual maintenance of VCB across Avala Thodu near Avala Juma Masjid in Paivalike Panchayath for the year 2020-2021	0.75	Work completed/ Final bill paid
85	Annual maintenance of VCB cum bridge across Kumbbla River at Kanchikatte in Kumbbla Panchayath for the year 2020-2021	1.84	Work completed/ Final bill paid
86	Annual maintenance of VCB cum bridge across Swarnagiri Thodu at Kaje near Janardhana Temple in Paivalika Panchayath for the year 2020-2021	0.95	Work completed/ Final bill paid
87	Removal of accumulated silt near to VCB at Poyya-Nekkala across Manjeshwar thodu in Vorkady panchayath	0.92	Work completed/ Final bill paid
88	Renovation of pond at Vamanjoor in Manjeshwaram grama panchayath	6.00	Work completed/ Final bill paid
89	Renovation of Uluvarbail pond in Kumbbla Grama Panchayat	25.00	Work completed/ Final bill paid
90	Renovation of Beriyolika LI Scheme canal Aqueducts, under drain etc near to chainages 0/600Km, 0/700Km, 0/ 825Km and 1/340Km in Ichilangod village of Mangalpady panchayath	35.00	Work completed/ Final bill paid
91	Renovation of Kalpara LI scheme between chainage 2/100 Km and 2/250Km in Mangalpady panchayath	5.00	Work completed/ Final bill paid
92	Monsoon preparedness 2021 - Removal of debris deposited in Uppala anicut in Meenja Village of Meenja Panchayat - Kasaragod District.	0.77	Work completed/ Final bill paid
93	Annual maintenance of VCB cum bridge across Swarnagiri river at Manihithlu in Mangalpady Pt. for the year 2021-2022	4.90	Work completed/ Final bill paid
94	Annual maintenance of uppala anicut in Meenja village of Meenja panchayath for the year 2021-2022	4.20	Work completed/ Final bill paid
95	Annual maintenance of Kalpara LI Scheme in Heroor Village of Mangalpady panchayath for the year 2021-2022	5.90	Work completed/ Final bill paid
96	Annual maintenance of Beriyolika LI Scheme in Ichilangode Village of Mangalpady panchayath for the year 2021-22	3.60	Work completed/ Final bill paid
97	Annual Maintenance of VCB across Manjeshwar river at Badaje in Badaje village of Manjeswhwar Panchayat for the year 2021-22	2.17	Work completed/ Final bill paid
98	Annual maintenance of vcb cum bridge across kudumbalachil thodu at kudumbalachil in pathur village of vorkady panchayath for the year 2021-22	1.32	Work completed/ Final bill paid
99	Annual maintenance of VCB across pavoor thodu at Marikkappu in vorkady village of vorkady	1.60	Work completed/ Final bill paid

	panchayath for the year 2021-22		
100	Annual maintenance of VCB across Bengara manjeshwar river at Mudimar in pavoor village of varkady panchayath for the year 2021-22	1.50	Work completed/ Final bill paid
101	Annual maintenance of VCB across Bengara Manjeshwar river at Pavoor of Manjeshwar panchayath for the year 2021-22	1.50	Work completed/ Final bill paid
102	Annual Maintenance of FP Bund cum Road on the RB of Shiriya river on NH 66 in Mangalpady Panchayath for the year 2021-22	0.69	Work completed/ Final bill paid
103	Annual maintenance of Bambrana Anicut in Kumbbla Panchayath in Kasaragod District for the year 2021-22	5.09	Work completed/ Final bill paid
104	Annual maintenance of SWE bund on the left bank of Kumbbla river in Kumbbla Panchayath for the year 2021-2022	0.48	Work completed/ Final bill paid
105	Annual maintenance of Shiriya Canal in Puthige Panchayath for the year 2021-2022	9.00	Work completed/ Final bill paid
106	Annual maintenance of VCB cum bridge across Kumbbla River at Kanchikatte in Kumbbla Panchayath for the year 2021-2022	2.00	Work completed/ Final bill paid
107	Annual maintenance of SWE Dam at Kinnikatta in Arikady Village of Kumbbla Panchayath for the year 2021-22	0.49	Work completed/ Final bill paid
108	Annual maintenance of VCB across Kodiyamma thodu at Kodiyamma in Kumbbla Panchayath for the year 2021-22	1.02	Work completed/ Final bill paid
109	Annual maintenance of VCB across Chippar thodu near at Chippar in Paivalike Panchayath for the year 2021-22	2.57	Work completed/ Final bill paid
110	Annual maintenance of VCB cum bridge near Avala Juma Masjid in Paivalike Panchayath for the year 2020-2021	1.63	Work completed/ Final bill paid
111	PM -Repairs to Uppala Anicut in Meenja Panchayata of Manjeshwaram LA constituency in Kasaragod District	25.00	Work completed/ Final bill paid
112	Repair and renovation of Shiriya Irrigation canal and cross drainage works at various chainage of canal in Puthige Panchayat of Manjeshwaram LAC of Kasaragod	25.00	Work completed/ Final bill paid
113	GENERAL - Monsoon preparedness - Rejuvenation of Koipady thodu in Kumbbla Grama Panchayat by removing accumulated silt.	5.00	Work completed/ Final bill paid
114	Annual maintenance of VCB cum bridge across Swarnagiri river at Manihithlu in Mangalpady Pt. for the year 2022-23	1.90	Work completed/ Final bill paid
115	Annual maintenance of Uppala anicut in Meenja village of Meenja panchayath for the year 2022-23	2.40	Work completed/ Final bill paid
116	Annual maintenance of Beriyolika LI Scheme in Ichilangode Village of Mangalpady panchayath for the year 2022-23	3.60	Work completed/ Final bill paid
117	Annual Maintenance of VCB across Manjeshwar	1.40	Work completed/

	river at Badaje in Badaje village of Manjeswhwar Panchayat for the year 2022-23		Final bill paid
118	Annual maintenance of vcb cum bridge across kudumbalachil thodu at kudumbalachil in pathur village of vorkady panchayath for the year 2022-23	1.30	Work completed/ Final bill paid
119	Annual maintenance of VCB across pavoor thodu at Marikkappu in vorkady village of vorkady panchayath for the year 2022-23	1.60	Work completed/ Final bill paid
120	Annual maintenance of VCB across Bengara manjeshwar river at Mudimar in pavoor village of varkady panchayath for the year 2022-23	1.50	Work completed/ Final bill paid
121	Annual maintenance of Kalpara LI Scheme in Heroor Village of Mangalpady panchayath for the year 2022-23	5.90	Work completed/ Final bill paid
122	Annual maintenance of VCB across Bengara Manjeshwar river at Pavoor of Manjeshwar panchayath for the year 2022-23	1.40	Work completed/ Final bill paid
123	Annual Maintenance of FP Bund cum Road on the RB of Shiriya river on NH 66 in Mangalpady Panchayath for the year 2022-23	1.90	Work completed/ Final bill paid
124	Annual maintenance of Bambrana Anicut in Kumbla Panchayath in Kasaragod District for the year 2022-23	5.09	Work completed/ Final bill paid
125	Annual maintenance of SWE bund on the left bank of Kumbla river in Kumbla Panchayath for the year 2022-23	0.82	Work completed/ Final bill paid
126	Annual maintenance of Shiriya Canal in Puthige Panchayath for the year 2022-23	9.99	Work completed/ Final bill paid
127	Annual maintenance of VCB cum bridge across Kumbla River at Kanchikatte in Kumbla Panchayath for the year 2022-23	4.10	Work completed/ Final bill paid
128	Annual maintenance of SWE Dam at Kinnikatta in Arikady Village of Kumbla Panchayath for the year 2022-23	0.47	Work completed/ Final bill paid
129	Annual maintenance of VCB across Kodyamma thodu at Kodyamma in Kumbla Panchayath for the year 2022-23	0.98	Work completed/ Final bill paid
130	Annual maintenance of VCB across Chippar thodu near at Chippar in Paivalike Panchayath for the year 2022-23	1.08	Work completed/ Final bill paid
131	Annual maintenance of VCB cum bridg near Avala Juma Masjid in Paivalike Panchayath for the year 2022-23	1.62	Work completed/ Final bill paid
132	NABARD RIDF XXVII Construction of SWECB Regulator cum bridge across Shiriya river at Bambrana in Kumbla Panchayat Kasaragod District	3504.00	10% work completed
133	Reconstruction of Kalpara LI scheme Pump House in Heroor Village of Mangalpady Panchayath - General Civil Work	42.00	Work started
134	GENERAL-Maintenance-Maintenance of VCB at Pajinkar in Meenja GP-General Civil Work	13.50	70% work completed
135	GENERAL-MONSOON PREPAREDNESS -	1.30	Work completed/

	-Removal of Silt and Debris accumulated on the left bank of Manjeshwaram river near Kadiyar ground in Manjeshwaram Panchayath of Manjeshwaram LA Constituency-General Civil Work		Final bill paid
136	GENERAL-MONSOON PREPAREDNESS - -Removal of Silt and Debris accumulated on the left bank of Manjeshwaram river in upstream of Kombankuzhy rubber check dam in Vorkady Panchayath of Manjeshwaram LA Constituency-General Civil Work	1.83	Work completed/ Final bill paid
137	GENERAL-MONSOON PREPAREDNESS - Removal of Silt and Debris accumulated on Manjeshwaram river at Bakimar in Vorkady Panchayath of Manjeshwaram LA Constituency-General Civil Work	1.78	Work completed/ Final bill paid
138	GENERAL-MONSOON PREPAREDNESS - -Removal of Silt and Debris accumulated on Manjeshwaram river at Soufi kuzhi in Vorkady Panchayath of Manjeshwaram LA Constituency-General Civil Work	1.80	Work completed/ Final bill paid
139	GENERAL-MONSOON PREPAREDNESS - Removal of Silt and Debris deposited at downstream of Pavoor bridge in Manjeshwaram river in Vorkady Panchayath of Manjeshwaram LA Constituency - General Civil Work	1.90	Work completed/ Final bill paid
140	GENERAL-Monsoon preparedness - Emergency temporary bund formation works to u/s and d/s of Kanihithilu VCB in Paivalike Panchayat -General Civil Work	2.20	Work completed/ Final bill paid
141	GENERAL-Monsoon preparedness- Emergency block removal near various structures across thodu in Enmakaje, Puthige, Paivalike and kumbla panchayath under Kumbla section in kasargod district-General Civil Work	2.00	Work completed/ Final bill paid
142	GENERAL-Monsoon preparedness 2023-Removal of debris deposited in Uppala anicut in Meenja village of Meenja Panchayath of Manjeshwaram Constituency-General Civil Work	1.01	Work completed/ Final bill paid
143	GENERAL-Monsoon Preparedness-Urgent cleaning works to various chainages of Canal of Kalpara LI Scheme and various streams at Mangalpady panchayath in Manjeshwaram constituency-General Civil Work	1.47	Work completed/ Final bill paid
144	Annual maintenance of VCB cum bridge across Swarnagiri river at Manihithlu in Mangalpady Pt. for the year 2023-24	3.70	45% work completed
145	Annual maintenance of Uppala anicut in Meenja village of Meenja panchayath for the year 2023-24	2.40	Work completed.
146	Annual maintenance of Kalpara LI Scheme in	5.40	Work completed.

	Heroor Village of Mangalpady panchayath for the year 2023-24		
147	Annual maintenance of Beriyolika LI Scheme in Ichilangode Village of Mangalpady panchayath for the year 2023-24	3.20	Work completed.
148	Annual Maintenance of VCB across Manjeshwar river at Badaje in Badaje village of Manjeswhwar Panchayat for the year 2023-24	1.40	Work completed.
149	Annual maintenance of VCB cum bridge across Kudumbalachil thodu at Kudumbalachil in pathur village of Vorkady panchayath for the year 2023-24	2.20	Work completed.
150	Annual maintenance of VCB across Pavoor thodu at Marikkappu in Vorkady village of vorkady panchayath for the year 2023-24	1.60	Work completed.
151	Annual maintenance of VCB cum bridge across Bengara manjeshwar river at Mudimar in pavoor village of Vorkady panchayath for the year 2023-24	3.30	Work completed.
152	Annual maintenance of VCB across Bengara Manjeshwar river at Pavoor of Manjeshwar panchayath for the year 2023-24	4.80	Work completed.
153	Annual Maintenance of FP Bund cum Road on the RB of Shiriya river on NH 66 in Mangalpady Panchayath for the year 2023-24	0.80	Work completed.
154	Annual maintenance of Bambrana Anicut in Kumbla Panchayath in Kasaragod District for the year 2023-24	5.40	Work completed.
155	Annual maintenance of SWE bund on the left bank of Kumbla river in Kumbla Panchayath for the year 2023-24	0.90	Work completed.
156	Annual maintenance of Shiriya Canal in Puthige Panchayath for the year 2023-24	9.00	Work completed.
157	Annual maintenance of Kanchikatte SWE CB at Kumbla Panchayath for the year 2023-24	3.80	Work completed.
158	Annual maintenance of SWE CB at Kinnikatta in Arikady Village of Kumbla Panchayath for the year 2023-24	0.55	Work completed.
159	Annual maintenance of VCB at Kodyamma in Kumbla Panchayath for the year 2023-24	1.10	Work completed.
160	Annual maintenance of VCB cum bridge across Chippar thodu in Paivalike Panchayath for the year 2023-24	1.20	Work completed.
161	Annual maintenance of VCB cum bridg near Avala Juma Masjid in Paivalike Panchayath for the year 2023-24	0.85	Work completed.
162	Annual maintenance of VCB cum Tractor way across Peruvai river at Balloor Ottappadapu in Paivalike Grama Panchayath for the year 2023-24	1.10	Work completed.
163	Annual maintenance of VCB cum Tractor way across Peruvai river at Balloor Ottappadapu in	1.10	Work completed.

	Paivalike Grama Panchayath for the year 2023-24		
164	GENERAL - Construction of VCB across Kudukoli thodu at Adukkasthala Kudukoli Bare in Kattukukke village of Enmakaje Panchayat - General Civil work	40.00	20% work completed
165	GENERAL-Shiriya canal-laying of boundary stone after fixing land boundary by revenue survey- General Civil Work	3.00	70% work completed.
166	General -Emergency permanent blockage of Kanchikatta bridge in Kumbla Panchayat Kasaragod District	0.50	50% work completed. Work stopped due to public agitation.
167	GENERAL-PM-Renovation of shiriya canal at different chainages b/w 6/500 and 9/750 in Puthige panchayath in Manjeshwaram constituency -General Civil Work	14.50	Work tendered. LOA Issued
168	Annual maintenance of VCB cum bridge across Swarnagiri river at Manihithlu in Mangalpady Pt. for the year 2023-24	3.70	work completed
169	Annual maintenance of Uppala anicut in Meenja village of Meenja panchayath for the year 2023-24	2.40	work completed
170	Annual maintenance of Kalpara LI Scheme in Heroor Village of Mangalpady panchayath for the year 2023-24	5.40	work completed
171	Annual maintenance of Beriyolika LI Scheme in Ichilangode Village of Mangalpady panchayath for the year 2023-24	3.20	work completed
172	Annual Maintenance of VCB across Manjeshwar river at Badaje in Badaje village of Manjeshwar Panchayat for the year 2023-24	1.40	work completed
173	Annual maintenance of VCB cum bridge across Kudumbalachil thodu at Kudumbalachil in pathur village of Vorkady panchayath for the year 2023-24	2.20	work completed
174	Annual maintenance of VCB across Pavor thodu at Marikkappu in Vorkady village of vorkady panchayath for the year 2023-24	1.60	work completed
175	Annual maintenance of VCB cum bridge across Bengara manjeshwar river at Mudimar in pavor village of Vorkady panchayath for the year 2023-24	3.30	work completed
176	Annual maintenance of VCB across Bengara	4.80	work completed

	Manjeshwar river at Pavoor of Manjeshwar panchayath for the year 2023-24		
177	Annual Maintenance of FP Bund cum Road on the RB of Shiriya river on NH 66 in Mangalpady Panchayath for the year 2023-24	0.80	work completed
178	Annual maintenance of Bambrana Anicut in Kumbla Panchayath in Kasaragod District for the year 2023-24	5.40	work completed
179	Annual maintenance of SWE bund on the left bank of Kumbla river in Kumbla Panchayath for the year 2023-24	0.90	work completed
180	Annual maintenance of Shiriya Canal in Puthige Panchayath for the year 2023-24	9.00	20% work completed
181	Annual maintenance of Kanchikatte SWE CB at Kumbla Panchayath for the year 2023-24	3.80	work completed
182	Annual maintenance of SWE CB at Kinnikatta in Arikady Village of Kumbla Panchayath for the year 2023-24	0.55	work completed
183	Annual maintenance of VCB at Kodyamma in Kumbla Panchayath for the year 2023-24	1.10	work completed
184	Annual maintenance of VCB cum bridge across Chippar thodu in Paivalike Panchayath for the year 2023-24	1.20	work completed
185	Annual maintenance of VCB cum bridg near Avala Juma Masjid in Paivalike Panchayath for the year 2023-24	0.85	work completed
186	Annual maintenance of VCB cum Tractor way across Peruvai river at Balloor Ottappadapu in Paivalike Grama Panchayath for the year 2023-24	1.10	work completed

**കേരള വാട്ടർ അതോറിറ്റി**

ക്രമ നം.	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി തുക ലക്ഷത്തിൽ	അനുവദിച്ച കണക്ഷനുകളുടെ എണ്ണം	നിലവിലെ പ്രവർത്തന പുരോഗതി
1	ജല ജീവൻ മിഷൻ- മഞ്ചേശ്വരം ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനും	1090	4400	പദ്ധതി പൂർത്തീകരിച്ചു

	കൾ നൽകലും-ഫേസ് 2			
2	ജല ജീവൻ മിഷൻ- മഞ്ചേശ്വരം ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും-ഫേസ് 3	1511	2856	പദ്ധതി പുരോഗമിച്ച് വരുന്നു. ഇതുവരെ 390 ഗാർഹിക കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്
3	ജല ജീവൻ മിഷൻ-മഞ്ചേശ്വരം ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല പിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും-ബാലൻസ് വർക്ക്	839	ഇല്ല	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു.
4	ജല ജീവൻ മിഷൻ- എൻമകജെ ഗ്രാമപഞ്ചായത്ത്- വിതരണ സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും ഫേസ് 2	960	3500	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു. ഇതുവരെ 1996 ഗാർഹിക കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്
5	ജല ജീവൻ മിഷൻ- എൻമകജെ ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും- ഫേസ് -3	891	1746	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു. ഇതുവരെ 721 ഗാർഹിക കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്.
6	ജല ജീവൻ മിഷൻ- എൻമകജെ ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും- ബാലൻസ് വർക്ക്	689	ഇല്ല	പദ്ധതി ആരംഭിച്ചിട്ടില്ല
7	സ്റ്റേറ്റ് പ്ലാൻ 2022-23 കല്ലടുകൾ ചെർക്കള റോഡ്- ഗോളിയത്തടുക. അഡ്കസ്ഥല റോഡ്- പഴകിയ പൈപ്പ് ലൈനുകൾ മാറ്റി സ്ഥാപിക്കുന്ന പ്രവർത്തി	145	ഇല്ല	പ്രവൃത്തിക്ക് സാങ്കേതികാനുമതി നൽകുന്നതിനുള്ള നടപടികൾ പുരോഗമിച്ചു വരുന്നു
8	ജല ജീവൻ മിഷൻ-വോർക്കാഡി ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും ഫേസ് 2	929	3313	പദ്ധതി പൂർത്തീകരിച്ചു.
9	ജല ജീവൻ മിഷൻ- വോർക്കാഡി ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും ഫേസ് -3	1114	2120	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു. ഇതുവരെ 550 ഗാർഹിക കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്.

10	ജല ജീവൻ മിഷൻ- വോർക്കാഡി ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും ബാലൻസ് വർക്ക്	880	ഇല്ല	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
11	ജല ജീവൻ മിഷൻ- പുത്തിഗെ ഗ്രാമപഞ്ചായത്ത്- ഉപരിതല ജലസംഭരണി നിർമ്മാണവും വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും	5210.4	4752	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു.
12	ജല ജീവൻ മിഷൻ- പുത്തിഗെ ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും-ബാലൻസ് വർക്ക്	1025	ഇല്ല	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു.
13	ജല ജീവൻ മിഷൻ-കമ്പള ഗ്രാമ പഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും ഫേസ് 2	495	1986	പദ്ധതി പൂർത്തീകരിച്ചു.
14	ജല ജീവൻ മിഷൻ-മംഗൽപ്പാടി ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷനുകൾ നൽകലും- ഫേസ് 2.	1115	5240	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു. ഇതുവരെ 2318 ഗാർഹിക കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്.
15	ജല ജീവൻ മിഷൻ-മംഗൽപ്പാടി ഗ്രാമ പഞ്ചായത്ത്- പാക്കേജ് 5 -10 LL ഉപരിതല സംഭരണി നിർമ്മാണവും വിതരണശൃംഖല സ്ഥാപിക്കലും	1451.26	ഇല്ല	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു
16	ജല ജീവൻ മിഷൻ-മംഗൽപ്പാടി ഗ്രാമപഞ്ചായത്ത്- വിതരണ ശൃംഖല സ്ഥാപിക്കൽ - ബാലൻസ് വർക്ക്	942	ഇല്ല	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു
17	സ്റ്റേറ്റ് പ്ലാൻ 2023-24 ഉപ്പുള ശുദ്ധീകരണശാലയിലെ പ്രിസെറ്റിലിംഗ് ടാങ്ക് നിർമ്മാണം	20	ഇല്ല	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു
18	ജല ജീവൻ മിഷൻ-കമ്പള മംഗൽപ്പാടി കുടിവെള്ള പദ്ധതി വിതരണ ശൃംഖല സ്ഥാപിക്കൽ- പാക്കേജ്-1. 12 MLD ശുദ്ധീകരണശാല, കിണർ, പമ്പ് ഹൗസ്, ഉപരിതല ജലസംഭരണി എന്നിവ നിർമ്മാണം.	6525.32	6340	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു

19	ജല ജീവൻ മിഷൻ- പദ്ധതി കമ്പള മംഗൽപ്പാടി കുടിവെള്ള പദ്ധതി വിതരണശൃംഖല സ്ഥാപിക്കൽ- ബാലൻസ് വർക്ക്	2564	ഇല്ല	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു
20	കാസർഗോഡ് ഡെവലപ്മെന്റ് പാക്കേജ് - ബദിയടുക ഗവൺമെന്റ് മെഡിക്കൽ കോളേജ് - കുടിവെള്ള വിതരണ ശൃംഖലയും 10 LL ഉന്നത തല ജലസംഭരണിയുടെ നിർമ്മാണവും.	800	ഇല്ല	പ്രവൃത്തി പുരോഗമിച്ച് വരുന്നു. 82% പൂർത്തിയായി

**ഭൂജലവകുപ്പ്**

ക്രമ നം	സൈറ്റിന്റെ പേര്	വർഷം	പ്രവർത്തി	നിലവിലെ സ്ഥിതി
1.	ജിയുപിഎസ് ഹൊസബെട്ടു	2019-20	തുറന്ന കിണർ റീച്ചാർജ്ജ്	നിർമ്മാണം പൂർത്തീകരിച്ചു
2.	GHSS ശിരിയ	2020-21	തുറന്ന കിണർ റീച്ചാർജ്ജ്	നിർമ്മാണം പൂർത്തീകരിച്ചു
3.	ജിഎച്ച് എസ് എസ് കമ്പള	2020-21	റീച്ചാർജ്ജ് പിറ്റ്	നിർമ്മാണം പൂർത്തീകരിച്ചു
4.	ഗവ. ഹോമിയോ ഡിസ്പെൻസറി, മിയാപദവ്	2020-21	തുറന്ന കിണർ റീച്ചാർജ്ജ്	നിർമ്മാണം പൂർത്തീകരിച്ചു
5.	കേരള തുളു അക്കാദമി, ഹൊസങ്കടി	2020-21	റീച്ചാർജ്ജ് പിറ്റ്	നിർമ്മാണം പൂർത്തീകരിച്ചു
6.	ഫോക്ലോർ അക്കാദമി	2021-22	തുറന്ന കിണർ റീച്ചാർജ്ജ്	നിർമ്മാണം പൂർത്തീകരിച്ചു
7.	സബ് രജിസ്ട്രാർ ഓഫീസ്, മഞ്ചേശ്വരം	2021-22	തുറന്ന കിണർ റീച്ചാർജ്ജ്	നിർമ്മാണം പൂർത്തീകരിച്ചു
8.	ജിഎച്ച് എസ് കടമ്പർ	2022-23	തുറന്ന കിണർ റീച്ചാർജ്ജ്	നിർമ്മാണം പൂർത്തീകരിച്ചു

9.	കലിയൂർ, ഹോളി ഫെയ്സ് കോൺവെൻ്റിന് സമീപം	2023-24	കഴൽ കിണർ നിർമ്മാണം	നിർമ്മാണം പൂർത്തീകരിച്ചു
10.	പടരിമൂല	2023-24	കഴൽ കിണർ നിർമ്മാണം	നിർമ്മാണം പൂർത്തീകരിച്ചു
11.	ചേരൽ	2023-24	കഴൽ കിണർ നിർമ്മാണം	നിർമ്മാണം പൂർത്തീകരിച്ചു

**മെക്കാനിക്കൽ**

Sl.No	Name of work	Estimate amount	Present stage
1	General- SHIRIYA ANICUT - Kasargode District- Preventive maintenance of Shiriya Anicut in Kasargode District - Mechanical Work	606935/-	മെക്കാനിക്കൽ പ്രവൃത്തിയുടെ പുരോഗതി- 90% കൈവരിച്ചിട്ടുണ്ട്. പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി 30/06/2024 വരെ ദീർഘിപ്പിച്ച് നൽകിയിട്ടുണ്ട്.
2	General UPPALA ANICUT - Kasargode District- Replacement of 2 Nos. of shutters fabrication of hoist bridges, - overhauling and maintenance of its hoists Mechanisms - Mechanical Work	854577/-	മെക്കാനിക്കൽ പ്രവൃത്തിയുടെ പുരോഗതി - 70% കൈവരിച്ചിട്ടുണ്ട്. പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി 30/06/2024 വരെ ദീർഘിപ്പിച്ച് നൽകിയിട്ടുണ്ട്.
3	Construction of RCB across Shiriya River at Bambrana in Kumbala Panchayath - Mechanical Work	5202094/-	മെക്കാനിക്കൽ പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടുണ്ട്. സിവിൽ പ്രവൃത്തികൾ സൈറ്റിൽ ഇതുവരെ ആരംഭിച്ചിട്ടില്ല. 32% മെക്കാനിക്കൽ പ്രവൃത്തികൾ സൈറ്റിൽ പൂർത്തീകരിച്ചിട്ടുണ്ട്. പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി 05/05/2024 വരെ ദീർഘിപ്പിച്ച് നൽകിയിട്ടുണ്ട്. പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി ദീർഘിപ്പിച്ച് നൽകുന്നതിനുള്ള അപേക്ഷ കരാറുകാരൻ നൽകിയിട്ടുണ്ട്.
4	General- Lift Irrigation-Reconstruction of Kalppara LI Scheme Pump House in Heroor Village, Mangalpadu Panchayath - Mechanical Work	17 ലക്ഷം രൂപ.	എസ്റ്റിമേറ്റ് തയ്യാറാക്കി പരിശോധിച്ചു വരുന്നു.

**ജലനിധി**

1. 2019-20 സാമ്പത്തിക വർഷത്തിൽ സർക്കാർ ഭരണാനുമതി ലഭിച്ച ബളിയൂർ കുടിവെള്ള പദ്ധതിയുടെ ജലഗുണനിലവാര പ്രശ്നം പരിഹരിക്കുന്നതിനുള്ള പ്രഷർ സാസ്റ്റ് ഫിൽട്ടർ സ്ഥാപിക്കുന്ന പ്രവൃത്തി പൂർത്തീകരിച്ചു.
2. 2020-21 സാമ്പത്തിക വർഷത്തിൽ സർക്കാർ ഭരണാനുമതി ലഭിച്ച മീഞ്ച, പൈവള്ളികെ ഗ്രാമപഞ്ചായത്തുകളിലെ ജൽ ജീവൻ മിഷൻ പദ്ധതി പ്രവൃത്തികളുടെ പുരോഗതി ചുവടെ ചേർക്കുന്നു.

ക്രമ നം	ഗ്രാമപഞ്ചായത്ത്	പദ്ധതിയുടെ പേര്	പ്രവൃത്തി	സ്റ്റാറ്റസ്	എസ്റ്റിമേറ്റ് തുക
1	മീഞ്ച	ബുദ്രിയ കുടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	80% പൂർത്തീകരിച്ചു. പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.	45,00,000/-
2		ധൂമരക്കാട് കുടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	80% പൂർത്തീകരിച്ചു. പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.	45,00,000/-
3		എലിയാന കുടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	HDPE പൈപ്പുകളുടെ വില അധികരിച്ചത് കാരണം പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല.	45,00,000/-
4		സാന്തടുക കുടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	75% പൂർത്തീകരിച്ചു. പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.	45,00,000/-
5		ദുർഗ്ഗിപ്പള്ള കുടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	സമീതിയുടെ എതിർപ്പ് കാരണം പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല.	45,00,000/-
6		വീവീധ ചെറുകിട കുടിവെള്ള പദ്ധതികൾ	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	15% പൂർത്തീകരിച്ചു. പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.	75,00,000/-
7		6 പുതിയ ചെറുകിട കുടിവെള്ള പദ്ധതികൾ	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	20% പൂർത്തീകരിച്ചു. പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.	93,00,000/-
8		ബാക്കിയുള്ള കുടിവെള്ള പദ്ധതികൾ	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	ടെണ്ടർ ക്ഷണിച്ച് പ്രവൃത്തി അവാർഡ് ചെയ്തെങ്കിലും വീടുകൾ ലഭിക്കാത്തതിനാൽ പ്രവൃത്തി ഒഴിവാക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.	2,93,00,000/-
9		ബേരിക കുടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	60% പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു. പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.	45,00,000/-
10		ബാളിയൂർ കുടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പുകളക്ഷനകൾ നൽകൽ	പ്രവൃത്തി പൂർത്തീകരിച്ചു.	45,00,000/-

11		പമ്പിംഗ് മെയിൻ പ്രഷർ ഫിൽട്ടർ പ്രവൃത്തികൾ.	പമ്പിംഗ് മെയിൻ & പ്രഷർ ഫിൽട്ടർ സ്ഥാപിക്കൽ	HDPE പൈപ്പുകളുടെ വില അധികരിച്ചത് കാരണം പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടില്ല. പ്രവൃത്തികൾ ആരംഭിക്കാൻ കരാറുകാരന് കത്ത് നൽകിയിട്ടുണ്ട്.	1,89,00,000/-
12	പൈപ്പുകൾ	പൈപ്പുകൾ കൂടിവെള്ള പദ്ധതി (പാക്കേജ്-1)	ഗാർഹിക ടാപ്പ് കണക്ഷനുകൾ നൽകൽ	3 സ്കീമുകളിൽ നിന്നും സെൻസസ് ഡാറ്റ പ്രകാരം ലഭ്യമായ 3525 ഗാർഹിക ടാപ്പ് കണക്ഷനുകൾ നൽകുന്നതിനാണ്	2,98,00,000/-
13		ഗ്രാമപഞ്ചായത്തിലെ വിവിധ കൂടിവെള്ള പദ്ധതികൾ	ഗാർഹിക ടാപ്പ് കണക്ഷനുകൾ നൽകൽ	എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിരുന്ന തെങ്കിലും വിശദമായ സർവ്വേ നടപടികൾ പൂർത്തീകരിച്ചപ്പോൾ 600 വീടുകൾ മാത്രമാണ് ലഭ്യമായത്. ആയതിന് അനുസൃതമായ പൈപ്പുകൾ ഇറക്കാനാണ് കരാറുകാരനോട് ആവശ്യപ്പെട്ടതെങ്കിലും ആയതിന് തയ്യാറാവാതെ പ്രവൃത്തിയിൽ നിന്ന് ഒഴിവാക്കിത്തരണമെന്ന് കരാറുകാരൻ ആവശ്യപ്പെട്ടിരിക്കുകയാണ്.	1,59,50,000/-
14		പൈപ്പുകൾ കൂടിവെള്ള പദ്ധതി (പാക്കേജ്-2)	ഗാർഹിക ടാപ്പ് കണക്ഷനുകൾ നൽകൽ	കരാറുകാരനോട് ആവശ്യപ്പെട്ടതെങ്കിലും ആയതിന് തയ്യാറാവാതെ പ്രവൃത്തിയിൽ നിന്ന് ഒഴിവാക്കിത്തരണമെന്ന് കരാറുകാരൻ ആവശ്യപ്പെട്ടിരിക്കുകയാണ്.	2,19,00,000/-
15		കുരുപ്പുദ്രവ് കൂടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പ് കണക്ഷനുകൾ നൽകൽ	150mm DI K9 പൈപ്പുകളുടെ വില വർദ്ധനവ് കാരണം പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല. പ്രവൃത്തികൾ ആരംഭിക്കാൻ കരാറുകാരന് കത്ത് നൽകിയിട്ടുണ്ട്.	1,20,00,000/-
16		പെർമുദ്ര ചേവാർ കൂടിവെള്ള പദ്ധതി	ഗാർഹിക ടാപ്പ് കണക്ഷനുകൾ നൽകൽ	150mm DI K9 പൈപ്പുകളുടെ വില വർദ്ധനവ് കാരണം പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല	1,50,00,000/-

17		6 പുതിയ ചെറുകിട കുടിവെള്ള പദ്ധതികൾ	ഗാർഹിക ടാപ്പ്കണക്ഷനുകൾ നൽകൽ	പ്രവൃത്തികൾ ആരംഭിക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.	93,00,000/-
18		നിലവിലുള്ള ചെറുകിട കുടിവെള്ള പദ്ധതികൾ	ഗാർഹിക ടാപ്പ്കണക്ഷനുകൾ നൽകൽ	പ്രവൃത്തികൾ ആരംഭിക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.	75,00,000/-
19		5 ലക്ഷം ലിറ്റർ സംഭരണ ശേഷിയുള്ള ടാങ്കിലേക്കുള്ള പമ്പിംഗ് മെയിൻ പ്രവൃത്തി	പമ്പിംഗ് മെയിൻ പ്രവൃത്തി	ടെണ്ടർ തുക 15% അധികരിച്ചതിനാൽ ടെണ്ടർ അംഗീകരിക്കാതെ റീ ടെണ്ടർ ചെയ്യാനാണ് 15-04-2024-നുള്ള സർക്കാർ കത്തിൽ പറഞ്ഞിട്ടുള്ളത്. എന്നാൽ ജൽ ജീവൻ മിഷൻ പദ്ധതിയുമായി ബന്ധപ്പെട്ട പ്രവൃത്തികൾ അവർഡ് ചെയ്യുന്നതിന് മിഷൻ ഡയറക്ടറുടെ 06-02-24-ലെ കത്ത് പ്രകാരം 2024 മാർച്ച് 15 വരെയെ സമയം അനുവദിച്ചിരുന്നുള്ളൂ.	2,01,00,000/-

3. മീഞ്ച ഗ്രാമപഞ്ചായത്തിൽ 2022-23 സാമ്പത്തിക വർഷത്തിൽ സുസ്ഥിരതാ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 4 കുടിവെള്ള പദ്ധതികളുടെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നം	ഗ്രാമപഞ്ചായത്ത്	കുടിവെള്ള പദ്ധതിയുടെ പേര്	പ്രവൃത്തികളുടെ വിവരണം	എസ്റ്റിമേറ്റ് തുക	പ്രവർത്തന പുരോഗതി
1	മീഞ്ച	ധൂമരക്കാട് ബെജ്ജംഗള	മോട്ടോർ മാറ്റി സ്ഥാപിക്കൽ, വിതരണ ശൃംഖലയിലേക്കുള്ള അധിക പൈപ്പ് ലൈൻ പ്രവൃത്തികൾ.	6,00,000/-	പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു
2		ബുദ്രിയ	അഡീഷണൽ ബോർവെൽ, പമ്പിംഗ് മെയിൻ & ടാങ്ക്.	10,00,000/-	പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു
3		കടമ്പാർ	അഡീഷണൽ ബോർവെൽ, പമ്പിംഗ് മെയിൻ	12,80,000/-	പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു
4		അടുക്കത്ത്ഗുരി	അഡീഷണൽ ബോർവെൽ, പമ്പിംഗ് മെയിൻ.	13,00,000/-	പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു

4. a) മീഞ്ച ഗ്രാമപഞ്ചായത്തിൽ 2023-24 സാമ്പത്തിക വർഷത്തിൽ 'സുസ്ഥിരതാ' പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 15 കുടിവെള്ള പദ്ധതികളുടെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ ചെയ്യുന്നതിനായി സർക്കാർ ഭരണാനുമതിയും ഗ്രാമപഞ്ചായത്ത് ഭരണാനുമതിയും ലഭ്യമാക്കിയെങ്കിലും ഒരു പ്രവൃത്തി ഒഴിവാക്കുകയും (ഗാന്ധി നഗർ മോർത്താന) ബാക്കിയുള്ള 14 പദ്ധതികൾക്ക് സാങ്കേതികാനുമതി നൽകി തുടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

b) പൈവളികെ ഗ്രാമപഞ്ചായത്തിൽ 2023-24 സാമ്പത്തിക വർഷത്തിൽ 'സുസ്ഥിരതാ' പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 3 കുടിവെള്ള പദ്ധതികളുടെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ ചെയ്യുന്നതിനായി സർക്കാർ ഭരണാനുമതിയും ഗ്രാമപഞ്ചായത്ത് ഭരണാനുമതിയും നൽകി ഒരു പ്രവൃത്തി ഒഴിവാക്കുകയും (കൂടാലു സുബ്ബയ്യകുട്ടെ) ബാക്കിയുള്ള 2 പദ്ധതികൾക്ക് സാങ്കേതികാനുമതി നൽകി തുടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

c) പുത്തിഗെ ഗ്രാമപഞ്ചായത്തിൽ 2023-24 സാമ്പത്തിക വർഷത്തിൽ 'സുസ്ഥിരതാ' പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 10 കുടിവെള്ള പദ്ധതികളുടെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ ചെയ്യുന്നതിനായി സർക്കാർ ഭരണാനുമതിയും ഗ്രാമപഞ്ചായത്ത് ഭരണാനുമതിയും നൽകി 7 പ്രവൃത്തികൾ ഒഴിവാക്കുകയും (മഞ്ചോടി, ഷീറിയ, ദേവപുക്ക, സുരംമ്പട്ടി, പുത്തിഗെ പള്ള, സ്വജൽധാര, രാജീവ് ഗാന്ധി ഹൗസ് കോളനി) ബാക്കിയുള്ള 3 പദ്ധതികൾക്ക് സാങ്കേതികാനുമതി നൽകി തുടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

ക്രമ നമ്പർ	ഗ്രാമപഞ്ചായത്ത്	കുടിവെള്ള പദ്ധതിയുടെ പേര്	എസ്റ്റിമേറ്റ് തുക	പ്രവർത്തന പുരോഗതി
1	മീഞ്ച	അടുക്കത്ത് ഗുരി	447100/-	പ്രവൃത്തി ചെയ്യുന്നതിനുള്ള വർക്ക് ഓർഡർ നൽകിയിട്ടുണ്ട്
2		ഹൊന്നകട്ടെ ബേരിക്ക	501000/-	നിർവ്വഹണ കരാർ ഒപ്പിടുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചുവരുന്നു.
3		അമ്മെനടുക്ക	564800/-	
4		ബെജ്ജ	502000/-	
5		ചിഗുർപഡെ	484454/-	പ്രവൃത്തി ചെയ്യുന്നതിനുള്ള വർക്ക് ഓർഡർ നൽകിയിട്ടുണ്ട്
6		എലിയാന	440100/-	
7		കരിബൈൽ ഹൊസഗദ്ദ	461100/-	നിർവ്വഹണ കരാർ ഒപ്പിടുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചുവരുന്നു.
8		തലൈക്കള	482100/-	
9		കടമ്പാർ	41000/-	
10		ബുദ്ദിയ	117000/-	
11		ചാടിപ്പടവു	353600/-	നിർവ്വഹണ കരാർ ഒപ്പിടുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചുവരുന്നു.
12		കുളൂർ പൊയുൽ	388745/-	പ്രവൃത്തി ചെയ്യുന്നതിനുള്ള വർക്ക് ഓർഡർ നൽകിയിട്ടുണ്ട്
13		ദുർഗ്ഗിപ്പള്ളഗുഡെ	390000/-	നിർവ്വഹണ കരാർ ഒപ്പിടുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചുവരുന്നു.
14		മജീബൈൽഗുഡെ	214000/-	
15	പൈവളികെ	ഗാളിയടുക്ക	793000/-	പ്രവൃത്തി ചെയ്യുന്നതിനുള്ള വർക്ക് ഓർഡർ നൽകിയിട്ടുണ്ട്
16		ചിപ്പാർപദവു	700000/-	
17		നേത്രാവതി	500000/-	

18	പുത്തിഗെ	കാമനവെളി	680000/-	ടെണ്ടർ ഏറ്റെടുത്ത കരാറുകാരൻ പ്രവൃത്തിയിൽ നിന്നും ഒഴിവായതിനാൽ റീ ടെണ്ടർ ചെയ്തു.
19		അരിയപ്പാടി	110000/-	

5. മഞ്ചേശ്വരം മണ്ഡലത്തിന്റെ പരിധിയിൽപ്പെട്ട എൺമകജെ, കുന്ദള, മംഗൽപ്പാടി, മീഞ്ച, പൈവളികെ, പുത്തിഗെ എന്നീ ഗ്രാമപഞ്ചായത്തുകളുടെ പരിധിയിൽ വരുന്ന വിദ്യാഭ്യാസ സ്ഥാപനങ്ങൾക്ക് 2023-24 സാമ്പത്തിക വർഷത്തിൽ കിണർ റീ ചാർജ്ജ് & ആൾമറ നിർമ്മാണം പ്രവൃത്തികൾ ചെയ്യുന്നതിന് സർക്കാർ ഭരണാനുമതിയും ഗ്രാമപഞ്ചായത്ത് ഭരണാനുമതിയും ലഭ്യമാക്കി സാങ്കേതികാനുമതി നൽകി തുടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

ക്രമ നമ്പർ	ഗ്രാമപഞ്ചായത്ത്	സ്കൂളിന്റെ പേര്	പ്രവർത്തന പുരോഗതി
1	എൺമകജെ	Govt.HSS പന്ത്ര, കാസറഗോഡ്	3 തവണ ടെണ്ടർ ചെയ്തിട്ടും ടെണ്ടർ ഒന്നും ലഭിക്കാത്തതിനാൽ കമ്മ്യൂണിറ്റി കോൺട്രാക്ടിംഗ് വഴി പ്രവൃത്തി ചെയ്യുന്നതിനുള്ള ക്വട്ടേഷൻ നടപടികൾ പൂർത്തീകരിച്ചു വരുന്നു.
2	കുന്ദള	Govt.HSS കുന്ദള, കാസറഗോഡ്	
3		Govt.HSS ഉപ്പള, കാസറഗോഡ്	
4		Govt.HSS ഷിരിയ, കാസറഗോഡ്	
5	മംഗൽപ്പാടി	Govt.HSS പട്ള, കാസറഗോഡ്	
6		Govt.HSS ബേക്കൂർ, കാസറഗോഡ്	
7		Govt.HSS മംഗൽപ്പാടി, കാസറഗോഡ്	
8	മീഞ്ച	Govt.HSS ബംഗര, മഞ്ചേശ്വരം	
9	പൈവളികെ	Govt.HSS പൈവളികെ നഗർ, കാസറഗോഡ്	
10		Govt.HSS പൈവളികെ, കാസറഗോഡ്	
11	പുത്തിഗെ	Govt.HSS അംഗടിമുഗർ, കാസറഗോഡ്	

**ഐ.ഡി.ആർ.ബി**

**ഹൈഡ്രോളജി വിഭാഗം**

2020-21 കാലയളവിലെ പദ്ധതികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു:

1. Modernization of Hydrology: Maintenance of River gauge station at Uppala under Hydrology section, Kasaragod for the Year 2020-21 ₹ 34000.
2. Modernization of Hydrology: Maintenance of River gauge stations of Shiriya U/S & D/S under Hydrology section, Kasaragod for the Year 2020-21 ₹31000.
3. MHIS-Civil work of Establishing Bench mark in River gauge stations under Hydrology section, Kasaragod for the Year 2020-21 ₹ 30000.
4. Modernization of Hydrology – Civel works for installing FCS manual instruments at Sheni under Hydrology Section Kasaragod for the year 2020-2021 ₹ 1,90,000.

5. MHIS maintenance of existing Meteorological gauging stations under Hydrology Section Kasargod for the year 2020 – 2021 ₹ 20,000/-.

പ്രസ്തുത പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. ആകെ ചിലവായ തുക 3,05,000/- രൂപ

2023 – 2024

1. Protection works to existing Bench mark platforms in various river gauge stations under Hydrology Section Kasargod for the year 2023 – 2024 ₹ 96,000/- പ്രവർത്തി ആരംഭിച്ചു.

ഡിസൈൻ വിഭാഗം

ഐ.ഡി.ആർ.ബി

1. ഷിറിയ പുഴയ്ക്കുകുറുകെ ബംബ്രാനയിൽ നിർമ്മാണത്തിലിരിക്കുന്ന പാലം ഉൾപ്പെടുന്ന ഉപ്പുവെള്ള പ്രതിരോധ ബണ്ട്

ബംബ്രാനയിൽ നിർമ്മാണത്തിലിരിക്കുന്ന പാലം ഉൾപ്പെടുന്ന ഉപ്പുവെള്ള പ്രതിരോധ ബണ്ടിന്റെ അംഗീകരിച്ച ഡ്രോയിംഗ്, പ്രസ്തുത പ്രവർത്തിയുടെ അപ്രോച്ച് റോഡിന്റെ സംരക്ഷണഭിത്തിയുടെ ഡ്രോയിംഗ് എന്നിവ തയ്യാറാക്കിയിട്ടുണ്ട്.

2. മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ഉപ്പുളം നദിയ്ക്ക് കുറുകെ കല്ലായി ചെക്ക് ഡാമിന്റെ നിർമ്മാണം.

മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ഉപ്പുളം നദിയ്ക്ക് കുറുകെ കല്ലായി ചെക്ക് ഡാമിന്റെ ഡിസൈൻ തയ്യാറാക്കിയിട്ടുണ്ട്.

3. കിട്ടരിൽ നിർമ്മിക്കാൻ ഉദ്ദേശിക്കുന്ന റെഗുലേറ്റർ കം ബ്രിഡ്ജ്

പ്രസ്തുത പ്രവൃത്തിയുടെ ഡിസൈൻ തയ്യാറാക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

4. മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ഉപ്പുളം നദിയ്ക്ക് കുറുകെ കുറിയബന്ധിമാർ ചെക്ക് ഡാമിന്റെ നിർമ്മാണം

മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ഉപ്പുളം നദിയ്ക്ക് കുറുകെ കുറിയബന്ധിമാർ ചെക്ക് ഡാമിന്റെ ഡിസൈൻ തയ്യാറാക്കിയിട്ടുണ്ട്.

5. മഞ്ചേശ്വരം മണ്ഡലത്തിൽ ഉപ്പുളം നദിയ്ക്ക് കുറുകെ പള്ളത്തട്ടക്കയിൽ ചെക്ക് ഡാം കം ബ്രിഡ്ജ്

മഞ്ചേശ്വരം മണ്ഡലത്തിൽ ഉപ്പുളം നദിയ്ക്ക് കുറുകെ പള്ളത്തട്ടക്കയിൽ നിർമ്മിക്കാൻ ഉദ്ദേശിച്ച ചെക്ക് ഡാം കം ബ്രിഡ്ജിന്റെ താൽകാലിക ഡ്രോയിംഗ് തയ്യാറാക്കിയിട്ടുണ്ട്.

6. മഞ്ചേശ്വരം മണ്ഡലത്തിൽ ഉപ്പുളം നദിയ്ക്ക് കുറുകെ മൂനിപാടിയിൽ ചെക്ക് ഡാമിന്റെ നിർമ്മാണം

മഞ്ചേശ്വരം മണ്ഡലത്തിൽ ഉപളം നദിയ്ക്ക് കുറുകെ മുനിപ്പാടിയിൽ ചെക്ക് ഡാമിന്റെ estimate തയ്യാറാക്കാൻ ആവശ്യമായ ഡ്രായിംഗ് (tentative) തയ്യാറാക്കിയിട്ടുണ്ട്.

**7. മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ഉപളം നദിക്കു കുറുകെയുള്ള റെഗുലേറ്റർ കം ബ്രിഡ്ജിന്റെ നിർമ്മാണം**

മഞ്ചേശ്വരം മണ്ഡലത്തിലെ ഉപളം നദിക്കു കുറുകെ കല്ലുഗഡെ ബുദിരയയിൽ നിർമ്മിക്കുവാൻ ഉദ്ദേശിക്കുന്ന റെഗുലേറ്റർ കം ബ്രിഡ്ജിന്റെ എസ്റ്റിമേറ്റ് തയ്യാറാക്കാൻ ആവശ്യമായ താൽക്കാലിക ഡ്രായിംഗ് തയ്യാറാക്കിയിട്ടുണ്ട്.

**8. മഞ്ചേശ്വരം മണ്ഡലത്തിലെ എൽക്കാന നദിക്കു കുറുകെ ഉള്ള റെഗുലേറ്ററിന്റെ നിർമ്മാണം.**

മഞ്ചേശ്വരം മണ്ഡലത്തിലെ എൽക്കാന നദിക്കു കുറുകെ ഉള്ള റെഗുലേറ്റർ ഡിസൈൻ തയ്യാറാക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ച് വരുന്നു.

**9. മഞ്ചേശ്വരം മണ്ഡലത്തിലെ കമ്പള നദിക്കു കുറുകെ കണ്ടികട്ടയിൽ റെഗുലേറ്റർ കം ബ്രിഡ്ജിന്റെ നിർമ്മാണം.**

മഞ്ചേശ്വരം നിയോജക മണ്ഡലത്തിലെ കമ്പള നദിയ്ക്ക് കുറുകെയുള്ള കണ്ടികട്ട റെഗുലേറ്റർ കം ബ്രിഡ്ജിനായുള്ള ഡിസൈൻ പൂർത്തിയാക്കിയിരുന്നു. എന്നാൽ ഡിസൈൻ പ്രകാരമുള്ള റോഡ് ലെവൽ + 5.036 m ആയതിനാൽ അപ്രോച്ച് റോഡ് ഉയർത്തി പണിയുന്നതിനായി പാലത്തിന്റെ രണ്ടു വശങ്ങളിലും ഉള്ള ഭൂമി ഏറ്റെടുക്കേണ്ടിവരും എന്നും കൂടാതെ അപ്രോച്ച് റോഡ് ഉയർത്തിപ്പണിയുന്നതുവഴി റോഡിന്റെ രണ്ടു വശങ്ങളിലുമുള്ള വസ്തുക്കൾ വഴിയില്ലാതെ കെട്ടിയടയ്ക്കപ്പെടുന്നതാണ് എന്നും ചീഫ് എഞ്ചിനീയർ ജലസേചനവും ഭരണവും അറിയിച്ചതിനാൽ പുതുക്കിയ ഡിസൈൻ തയ്യാറാക്കുന്നതിലേയ്ക്കായി ഫീൽഡ് ഉദ്യോഗസ്ഥരുടെ ഒരു മീറ്റിംഗ് നടത്തുകയും പ്രസ്തുത യോഗത്തിൽ പാലത്തിന്റെ റീ ഡിസൈൻ ചെയ്യുമ്പോൾ പാലത്തിന്റെ റോഡ് ഏതു ലെവലിൽ ഫിക്സ് ചെയ്യുന്നതാണ് അഭികാമ്യം എന്ന് സ്ഥല പരിമിതി കണക്കിലെടുത്ത് പരിശോധിച്ച് അറിയുന്നതിനും പാലത്തിന്റെ Carriage way നിലവിലുള്ള PWD റോഡ് വീതി കണക്കിലെടുത്ത് എത്ര വേണമെന്നതിലും അഭിപ്രായം അറിയിക്കാൻ ഫീൽഡ് ഉദ്യോഗസ്ഥരെ അറിയിച്ചു. ഇതിനെതുടർന്ന് പ്രസ്തുത വിവരങ്ങൾ ലഭ്യമാവുകയും ഇതിൻ പ്രകാരം ഡിസൈൻ നടപടികൾ പുരോഗമിച്ചു വരുകയും ചെയ്യുന്നു.