പതിനാറാം കേരളനിയമസഭ

രണ്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 956 **14-10-2026-ൽ മറുപടിയ്ക്ക്**

ഗുരുവായൂർ മണ്ഡലത്തിലെ ജലവിഭവ വകുപ്പിന്റെ പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ **മറുപടി നൽകിയ മന്ത്രി**

ശ്രീ. എൻ. കെ. അക്ബർ ശ്രീ. മോൻസ് ജോസഫ്
(ജലവിഭവ - ഭവനനിർമ്മാണ വകുപ്പ് മന്ത്രി)

(എ) ജലവിഭവ വകുപ്പിന് കീഴിൽ ഗുരുവായൂർ മണ്ഡലത്തിൽ നടപ്പാക്കുന്ന പദ്ധതി ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കാമോ;

മറുപടി: ഗുരുവായൂർ മണ്ഡലത്തിൽ ജലസേചന വകുപ്പിനു കീഴിൽ നടപ്പാക്കുന്ന പ്രവൃത്തികളുടെ വിവരങ്ങൾ **അനുബന്ധം 1** ആയി ചേർക്കുന്നു

ഗുരുവായൂർ മണ്ഡലത്തിൽ കേരള വാട്ടർ അതോറിറ്റിയുടെ കീഴിൽ നടപ്പാക്കുന്ന പ്രവൃത്തികളുടെ വിവരങ്ങൾ **അനുബന്ധം 2** ആയി ചേർക്കുന്നു

ഗുരുവായൂർ മണ്ഡലത്തിൽ മെക്കാനിക്കൽ വിഭാഗത്തിന് കീഴിൽ പദ്ധതികൾ ഒന്നും നിലവിലില്ല. എന്നാൽ താഴെ നൽകിയിട്ടുള്ള മെക്കാനിക്കൽ പ്രവൃത്തികൾ നടപ്പിലാക്കി വരുന്നു.

1. GENERAL-Andarathodu -Construction of Andarathodu sluice in ward No 9 in Engandiyoor Panchayath. Mechanical works-General Mechanical Work - AS amount - Rs. 15,90,000/- നിലവിൽ 90% മെക്കാനിക്കൽ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്.

2. GENERAL-Meenkadavu-Construction of Meenkadavu sluice in ward no 9 in Engandiyoor Panchayath-General Mechanical Work - -AS amount - Rs. 20,80,000/-, നിലവിൽ 90% മെക്കാനിക്കൽ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. 01/11/2026 ആണ് പൂർത്തീകരണ കാലാവധി.

(ബി) ഈ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും പൂർത്തീകരണത്തിനുള്ള സമയവും വ്യക്തമാക്കാമോ?

മറുപടി: മുൻ ഖണ്ഡികയിലെ ഉത്തരം

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1

പ്രവൃത്തിയുടെ പേര്	നിലവിലെ സ്ഥിതി	പൂർത്തീകരിക്കുന്നതിനുള്ള സമയം
GENERAL-Sea coast protection-Construction of seawall for a length of 500m in Punnayurkulam Panchayath- KKM-General Civil Work- Rs.5 Crore	56 % പ്രവൃത്തി പൂർത്തീകരിച്ചു	20.12.2026
GENERAL-SEACOAST PROTECTION-Construction of Core wall between CP 1397 and 1398 in Kadappuram Panchayath in Thrissur District- Balance work-General Civil Work-Rs.14.60 Lakhs	50 % പ്രവൃത്തി പൂർത്തീകരിച്ചു	15.11.2026
GENERAL-SEACOAST PROTECTION- Construction of Core wall near CP 1395 and 1397 in Kadappuram GP- Balance work 2-General Civil Work- Rs.43 Lakhs	പ്രവൃത്തി നടപ്പിലാക്കുന്നതിനുള്ള ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുന്നു.	
Renovation of sluices and replacement of shutters with mechanically operated system at Ambedkar colony and Kazhuthakkal in Ourmanayoor GramaPanchyath-General Civil Work- Rs.22.60 lakhs	പ്രവൃത്തി നടപ്പിലാക്കുന്നതിനുള്ള ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുന്നു.	

.

LA 956 - WORKS UNDER GURUVAYUR CONSTITUENCY			
Sl No	**Name of work**	**Status**	**Expected date of completion.**
1	State Plan 2025-26 - Guruvayur Drainage Scheme (Sewerage Scheme) - Supplying of Piping, filter cloth with pin, servicing of Manually hydraulic closing device for filter press and Providing lighting arrangements to the front and backside of the sewerage treatment plant yard at Chakkamkandam, Guruvayur - General Civil Work	**80% completed.** Calibration and servicing of filter press done. Old Pipe lines to be replaced.	30.11.2026
2	State Plan 2025-26 - Guruvayur Drainage Scheme - Servicing of the Blower - 20HP – 1 Set at Sewerage Treatment Plant, Chakkamkandam, Guruvayur - General Electrical Work	Work ongoing. Overhauling of blower completed. Spares ordered. **60% completed.**	30.11.2026
3	AMRUT 2.0-SWAP 1.0- WSS to Guruvayur Municipality in Thrissur Dist- Constn.of 10LL capacity OHSR, Clear water pumping mains, Distribution lines, providing FHTCs and allied works- Package -Distribution Network	34.238 km pipe line laid. 4086 nos FHTC s given out of 4300 Nos. (municipality resolution obtained for giving additional 700 fhtc)Providing FHTCs work and Laying Distribution line work is in progressing. **95% work completed.** RE under preparation.	31.10.2026
4	AMRUT 2.0-SWAP 1.0- WSS to Guruvayur Municipality in Thrissur Dist- Constn.of 10LL capacity OHSR, Clear water pumping mains, Distribution lines, providing FHTCs and allied works- Additional work	LOA on 26.09.2026. Agreement to be executed.	25.09.2027
5	AMRUT 2.0- SWAP-1- Chavakkad Municipality- Supplying & laying of distribution network and providing FHTCs	3445 FHTC'S given out of 5000FHTC.Balance-1515Nos(68.90%) **91% work completed.** Revised estimate for MS Pipe laying at canal crossing near Taluk hospital is under preparation. Time extension request for extension till 30.11.2026 submitted to higher office for approval.	30.11.2026
6	AMRUT 2.0- 24x7 Water Supply System for Guruvayur Municipality	Tender published Last date : 23.10.2026 Opening date : 24.10.2026	
7	Jal Jeevan Mission (JJM)-Construction of 5 LL OHSR and compound wall to Orumanayur GP	Tender stage	
8	Jal Jeevan Mission (JJM)-Venkitengu Panchayath (Phase 3)-JJM 2021-22-Providing line extension and balance functional house hold tap connection (FHTCs) at Venkitengu Panchayath -Pipeline work.	Work ongoing .**65% work completed.** PVC pipe 33870.5 meter pipe laid out of 43308 meter. (supplied qty -35104meter).DI pipe partially supplied(out of 4410 mtr 1501.5 mtr supplied). Balance DI pipe to be supplied by contractor & road cutting permission should obtain from PWD .3884 FHTCs are tagged. RE Under Preparation in section.	31.05.2027
9	Jal Jeevan Mission (JJM)-Augmentation of PRWSS Providing Pipeline -in Punnayur Panchayath Phase III Part VI-General Civil Work	Work started on 1.03.2024. 200mm DI pipe laying & 110mm rider laying progress. PWD cutting sanction awaiting (1.056km total pipe laid)	31.03.2027
10	Jal Jeevan Mission (JJM)-Augmentation of PRWSS Providing Pipeline-in Punnayur panchayath Phase III Part VII-General Civil Work	pipe supplied and work not laid.PWD cutting sanction awaiting	31.03.2027

11	Jal Jeevan Mission (JJM)-Jal Jeevan Mission 2021-22 -Phase II - WSS to Kadappuram Panchayath- Construction of OHSR, Clear Water Pumping Main, Providing Distribution Network and FHTC to Kadappuram Panchayath-Supplying and laying CWPM from Chavakkad central tank to proposed tank at Kadappuram	Work not started. The work is viable only if the pipe-laying work along NH-66 is completed. The fund transfer of ₹3.97 crore to NHAI is yet to be sanctioned by the Head Office.Since the NHAI road work is in the final stage, estimate for alternate route for clear water transmission main is being prepared.	
12	Jal Jeevan Mission (JJM)-Jal Jeevan Mission 2021-22 -Phase II - WSS to Kadappuram Panchayath- Construction of OHSR, Clear Water Pumping Main, Providing Distribution Network and FHTC to Kadappuram Panchayath-Construction of 10 LL OHSR and Construction of Compound Wall at Kadappuram	Work ongoing. 40% of work is completed. RCC work upto water tank floor level is completed and reinforcement work of water tank floor slab and beam is ongoing. Time extension request submitted till 31.03.2027	31.03.2027
13	Jala Jeevan Mission 2021-22 -Phase II - WSS to Kadappuram Panchayath- Construction of OHSR, Clear Water Pumping Main, Providing Distribution Network and FHTC to Kadappuram Panchayath	51km of pipe supplied. Out of 50.14km , 2.49km pipe laid. Order of Superintending Engineer issued to transfer work to Thrissur Division.	31.12.2027