പതിനാറാം കേരളനിയമസഭ

രണ്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 1886 **26-10-2026-ൽ മറുപടിയ്ക്ക്**

പെരിന്തൽമണ്ണ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബിയിൽ ഉൾപ്പെടുത്തിയ പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ	**മറുപടി നൽകിയ മന്ത്രി**
ശ്രീ. നജീബ് കാന്തപുരം	ശ്രീ. വി. ഡി. സതീശൻ (മുഖ്യമന്ത്രി)

(എ) പെരിന്തൽമണ്ണ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബിയിൽ ഉൾപ്പെടുത്തിയ പദ്ധതികൾ ഏതെല്ലാമാണ്; വിശദമാക്കാമോ;

മറുപടി: പെരിന്തൽമണ്ണ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയ പദ്ധതികൾ ഏതെല്ലാമാണെന്നും പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി വിവരം അറിയിക്കാമോ;

മറുപടി: മുൻ ഖണ്ഡികയിലെ ഉത്തരം

(സി) നിലവിൽ പൂർത്തീകരിക്കാനുള്ള പദ്ധതികൾ ഏതെല്ലാമാണ്; ഇവ എന്ന് പൂർത്തീകരിക്കുമെന്ന് വ്യക്തമാക്കാമോ;

മറുപടി: ഇതിൽ നിലവിൽ പൂർത്തീകരിക്കാനുള്ള പദ്ധതികൾ ഏതെല്ലാമാണെന്നും ഇവ എന്ന് പൂർത്തീകരിക്കാനാകുമെന്ന വിവരവും അനുബന്ധത്തിലെ ക്രമ നമ്പർ 12 മുതൽ 17 വരെ കാണാവുന്നതാണ്.

(ഡി) കിഫ്ബിയിൽ ഉൾപ്പെടുത്തി പെരിന്തൽമണ്ണ നിയോജക മണ്ഡലത്തിൽ ഏതെങ്കിലും പുതിയ പദ്ധതികൾ നടപ്പിലാക്കുന്നത് പരിഗണനയിലുണ്ടോ?

മറുപടി: 24.02.2018-ലെ GO (Ms) No. 69/2018/Fin നമ്പർ ഉത്തരവ് പ്രകാരം കിഫ്ബി വഴി നിർവ്വഹിക്കുന്നതിന് ബഡ്ജറ്റ് പ്രസംഗത്തിൽ പ്രഖ്യാപിച്ചിട്ടുള്ളതോ മന്ത്രിസഭാ യോഗം അംഗീകരിച്ചിട്ടുള്ളതോ ആയ പദ്ധതികൾക്കാണ് കിഫ്ബി ധനസഹായം നൽകുന്നത്. ഇപ്രകാരം പെരിന്തൽമണ്ണ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ടിംഗ് വിനിയോഗിച്ച് പുതിയ പദ്ധതികൾ നടപ്പിലാക്കുന്നതിന് ഈ മാനദണ്ഡപ്രകാരമുള്ള നടപടിക്രമങ്ങൾ പാലിക്കേണ്ടതുണ്ട്.

സെക്ഷൻ ഓഫീസർ

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	Work Status	Time of Completion
1	General Education	GED005-20	PPE Mission- Upgradation of one school in each constituency Malappuram District-Phase 2	PPE Mission- Upgradation of one school in each constituency	Perinthalmanna Govt. Model H.S.S	₹ 5.00	KITE	Perinthalamanna	Work Completed	Work Completed
2	General Education	GED008-61	Betterment of infrastructure facilities in 229 schools	Malappuram Phase-3 Cluster-4	GHSS Pulamanthole	₹ 3.00	KITE	Perinthalmanna	Work Completed	Work Completed
3	General Education	GED008-61	Betterment of infrastructure facilities in 229 schools	Malappuram Phase-3 Cluster-4	GHSS Kunnakavu	₹ 3.00	KITE	Perinthalmanna	Work Completed	Work Completed
4	Water Resources	WRD025-13	KIIFB 2017-18 Water Supply schemes	WSS to Ramanchadi- Aligar in Malappuram District		₹ 92.52	Kerala Water Authority	Perinthalmanna	Work Completed	Work Completed
5	Higher Education	HED007-17	Augmentation of Infrastructural Facilities at Government Colleges in Kerala	Malappuram Cluster Phase-3	PTM Govt Arts & Science College, Perinthalmanna	₹ 8.22	KITCO	Perinthalmanna	Work Completed	Work Completed
6	General Education	GED006-02	Betterment of Infrastructure facilities in 166 schools	Malappuram Cluster 1	GHSS Vettathur	₹ 3.30	KILA	Perinthalmanna	Work Completed	Work Completed
7	General Education	GED003-13	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Malappuram - Cluster 13	GMUPS Valapuram	₹ 0.99	KILA	Perinthalmanna	Work Completed	Work Completed
8	Health & Family Welfare	HFW001-02	Setting up of Dialysis Centres	THQH Perinthalmanna		₹ 0.95	KMSCL	Perinthalmanna	Work Completed	Work Completed
9	General Education	GED006-20	Betterment of Infrastructure facilities in 166 schools	Malappuram Cluster 5	G.H.S.S Anamangad	₹ 3.87	KILA	Perinthalmanna	Work Completed	Work Completed
10	General Education	GED006-20'	Betterment of Infrastructure facilities in 166 schools	Malappuram Cluster 5	GHS Kappu	₹ 3.54	KILA	Perinthalmanna	Work Completed	Work Completed
11	General Education	GED006-20	Betterment of Infrastructure facilities in 166 schools	Malappuram Cluster 5	G.G.V.H.S.S Perinthalmanna	₹ 3.05	KILA	Perinthalmanna	Work Completed	Work Completed
12	General Education	GED006-20	Betterment of Infrastructure facilities in 166 schools	Malappuram Cluster 5	GHS Aliparamba	₹ 3.90	KILA	Perinthalmanna	Work in progress	31-12-2026
13	Water Resources	WRD005-129	Replacing Transmission mains in 174 schemes 4888 km Promo Transmission mains	Replacement of Transmission Mains in Malappuram Circle		₹ 28.42	Kerala Water Authority	Tirurangadi, Vallikkunnu, Manjeri, Perinthalmanna	93% work completed. Contract terminated at risk and cost of the contractor by the SPV. Balance work to be arranged	31-05-2027
14	PWD	PWD003-11	17 bypasses	Oradumpalam - Vylongara Bypass Road		₹ 16.09	RBDCK	Mankada Perinthalmanna	LA in progress	19(1) notification published on 03-01-2026. Land taken over on 23.06.2026, except for 8 cents of land which is under litigation. Proposed alignment passes through paddy field and the bearing capacity observed low. Geotechnical investigation is in progress. Revised design shall be done and Revised FS shall be obtained if required and LA shall be completed before tendering the work. ToC can be fixed subject to finalisation of all these activities.
15	LSGD	LSG003-04	Establishment of modern abattoirs	Perinthalmanna Municipality	Perinthalmanna Municipality	₹ 10.26	IMPACT Kerala	Perinthalmanna	KIIFB Approved. Confirmation from Local Body on loan repayment awaited.	ToC can be fixed subject to finalisation of tender, agreement execution etc.

16	PWD	PWD013-47	Hill Highway	Improvement to Chirakkal – Melattur (11.215km) & Ucharakadavu-Kanjirampara (1.060km) in Malappuram District		₹ 50.58	KRFB	Wandoor/ Perinthalmanna	Work to be retendered	ToC can be fixed subject to finalisation of retender, agreement execution etc.
17	PWD	PWD023-10	Improvement of 20 major junctions in State of Kerala	Improvements to Perinthalmanna Junction in Malappuram District	LA Only	₹ 57.78	KRFB	Perinthalmanna	KIIFB Approved	Government/KIIF Board decision awaited on proceeding with the project as per the decision taken in the 58th General Body meting of KIIFB held on 13-08-2026.



Section officer